

				FINANCIAL INFORMATION	PROJECT STATUS		
Project Name/Title	Geographic Location (Latitude & Longitude)	Project Start Date	Expected Project Completion Date	Estimated Project Cost (Kshs.)	Project Status at the time of the Exercise (i.e Completed, Ongoing, Stalled)	% completion for ongoing/stalled projects	
Purchase Of Automation Equip. Software, Design, For Records Mwea Scheme Land		07-01-14	30/6/2015	2,000,000	Complete	N/A	
Land Purchase Advert & Wat		07-01-14	30/6/2015	10,000,000	Complete	N/A	
Geo Referencing Services Of 331 Parcels At Mwea Scheme		07-01-18	30/6/2019	2,665,095	Complete	N/A	
Geo Referencing Services Of 258 Parcels At Mwea Scheme		07-01-18	30/6/2019	2,686,080	Complete	N/A	
Geo-Referencing At Mwea 58 Parcels Of Land		07-01-18	30/6/2019	2,495,260	Complete	N/A	
Geo-Referencing At Mwea 58 Parcels Of Land		07-01-18	30/6/2019	1,876,000	Complete	N/A	
Geo-Referencing At Mwea 58 Parcels Of Land-Other Parcels Of Lands		07-01-18	30/6/2019				
Rehabilitation ,Paving And Cabros For Runyenjes Town And Ishiara.		07-01-18	30/6/2019	50,800,000	Ongoing	34%	
Paving Works At Runyenjes & Ishiara		07-01-18	30/6/2019	3,536,090	N/A	N/A	
Provision Of Georeferencing Services For 401 Percels Of Land At Mwea Scheme		07-01-19	30/6/2020				
Town Beautification (Planting Trees) Programme-Kirimari		07-01-19	30/6/2020	2,097,600	Complete	N/A	
Purchase Of Land (Kagaari/Kanja 5352)		07-01-20	30/6/2021	620,000	Complete	N/A	
Purchase Of Land (Kagaari/Kanja 5351)		07-01-20	30/6/2021	620,000	Complete	N/A	
Purchase Of Land (Kagaari/Kanja 5147)		07-01-20	30/6/2021	2,100,000	Complete	N/A	

Purchase Of Land (Kagaari/Kanja 8527)		07-01-20	30/6/2021	1,850,000	Complete	N/A	
Acquisition Of Public Land At Njagairi In Gaturi South		07-01-22	30/6/2023	10,000,000	Ongoing	90%	
Acquisition Of Land For Karaba Stock Market-Mwea		FY 2022/2024	FY 2023/2025	3,100,000	Ongoing	97%	
Land For Access Road In Kyeni South		07-01-22	30/6/023	520,000	Complete	N/A	
Land For Access Road In Kyeni South		07-01-22	30/6/023	620,000	Complete	N/A	
Land For Kathuriri Dispensary In Runyenjes Central		FY 2021/2022	FY 2022/2023	3,800,000	Ongoing	95%	
Land For Access Road In Kithimu		FY 2021/2022	FY 2022/2023	875,000	Complete	N/A	
Land For Access Road In Kithimu		07-01-21	30/6/2022	520,000	N/A	N/A	
Land For Access Road In Kithimu		FY 2021/2022	FY 2022/2023	1,030,000	Complete	N/A	
Land For Kwa Andu Ambogo Dispensary		FY 2021/2022	FY 2022/2023	2,000,000	Complete	N/A	
Kwanjara Climate Smart Container Market		07-01-23	30/6/2024	4,180,000	Ongoing	93%	
Counter Fund For Kwanjara Climate Smart Container Market		07-01-23	30/6/2024	6,000,000	N/A	N/A	
Completion Of Ardhi House And Gis Premises		07-01-23	30/6/2024	4,500,000	Ongoing	46%	
Rehabilitation Of Existing Government Houses		07-01-23	30/6/2024	1,000,000	N/A	N/A	
Renovation Of Geographical Information System (Gis) Laboratory		07-01-23	30/6/2024	4,000,000	Ongoing	100%	
Development Of County Spatial Plan		07-01-23	30/6/2024	15,000,000	Ongoing	100%	
Acquisition Of Public Land At Njagairi In Gaturi South		FY 2022/2023	FY 2023/2024	10,000,000	Ongoing	99%	
Acquisition Of Land For Kamugere Dispensary In Gaturi North		07-01-23	30/6/2024	1,000,000	N/A	N/A	

Acquisition Of Land For Kamugere Dispensary In Kagaari North		07-01-23	30/6/2024	1,500,000	N/A	N/A	
Acquisition Of Land For Kamugere Dispensary Near Catholic- Gaturi North		07-01-23	30/6/2024	1,500,000	N/A	N/A	
Acquisition Of Land For Access Road-Kagaari South		07-01-23	30/6/2024	1,000,000	N/A	N/A	
Acquisition Of Land For Access Road-Kyeni South		07-01-23	30/6/2024	700,000	N/A	N/A	
Paving Of Parking Spaces In Embu Town (2018/2019).		15/4/2019	09-11-19	50,000,000	Ongoing	98%	
Upgrading Of Kangaru-Kairuri Road (Phase One) And Upgrading Of Old B6 Junction (Ksg)-Kamui (Part) Road to Bitumen Standards		26/2/2019	08-08-20	60,000,000	Ongoing	99%	
Paving Of Parking Spaces In Embu Town Phase Two 2019/2020		24/2/2020	10-08-20	50,000,000	Ongoing	99%	
Upgrading Of B6 Rudisho-Mutunduri - Ngugi Wa Iria Road		24/2/2020	09-07-20	68,000,000	Complete	100%	
Upgrading To Bitumen Standards Of The First Bus Park, Embu -Runyenjes Stage.		06-02-23	12-01-23	43,800,866	Ongoing	87%	
Construction Of A Pedestrian Walkway Along Kubukubu Street In Embu Town (Phase 1).		29/8/2023	17/10/2023	4,497,900	Complete	100%	
Façade In The Embu Bus Park		19/10/2023	01-11-24				