

PROJECT DETAILS							EDUCATION	
S/No.	Project Name/Title	Project Description	Ward	Project Start Date	Expected Project Completion Date	Approved Project Cost	Expenditure to date	Project Status at the time of the Exercise (i.e Completed, Ongoing, Stalled)
1	Capitation For Youth Polytechnics	providing funding to youth polytechnics per enrolled student	County Wide	7/15/2024	6/30/2025	25,000,000	24,999,988	Completed
2	Scholarships For the Vocational Training Centers	providing Scholarships For students at the Vocational Training Centers	County Wide	7/15/2024	6/30/2025	25,000,000	12,500,000	Ongoing
3	Capitation For School Feeding Programme	providing funds for school feeding programs	County Wide	7/15/2024	6/30/2025	40,000,000	39,026,100	Completed
4	Completion Of Department Offices	finalizing construction of department offices	Kirimari	7/15/2024	6/30/2025	1,500,000	1,499,891	Completed

5	Fencing Of Departmental Offices /Gate	installing gate and fence at the departmental offices	Kirimari	7/15/2024	6/30/2025	1,000,000	0	Ongoing
6	Construction of Two(2) ECDE Classrooms At Ngeniari Primary School	building early childhood development education(EC DE) classrooms	Kagaari South	7/15/2024	6/30/2025	3,000,000	0	Ongoing
7	Construction of ECDE Classroom At Nguyori Primary School	building early childhood development education(EC DE) classrooms	Gaturi South	7/15/2024	6/30/2025	1,500,000	0	Ongoing
8	Construction of New ECDE Classroom At Njakairi Centre	building early childhood development education(EC DE) classrooms	Kithimu	7/15/2024	6/30/2025	2,500,000	2,497,630	Completed

9	Construction of ECDE Classroom At Manyati Primary School	building early childhood development education(EC DE) classrooms	Makima	7/15/2024	6/30/2025	1,500,000	0	Ongoing
10	Construction of ECDE Classroom At Micegethiu Primary School	building early childhood development education(EC DE) classrooms	Nthawa	7/15/2024	6/30/2025	1,500,000	0	Ongoing
11	Construction Of ECDE Class And Renovation Of Existing Structure At Kamugere Primary School	building early childhood development education(EC DE) classrooms and renovation of an existing one	Kagaari North	7/15/2024	6/30/2025	1,500,000	0	Ongoing

12	Completion Of Makima Dormitory And Toilets	finalizing construction of a dormitory building and toilet	Makima	7/15/2024	6/30/2025	1,000,000	0	Ongoing
13	Construction Of Toilet And Kitchen At Muvandori Vocational Training Centre	building a toilet and kitchen	Nginda	7/15/2024	6/30/2025	1,000,000	0	Ongoing
14	Construction Of Boys Dormitory Ena Vocational Training Centre	construction of a boys dormitory building	Kagaari South	7/15/2024	6/30/2025	2,000,000	0	Ongoing
15	Construction Of Workshop At Kangaru Vocational Training Centre	building of a workshop	Kirimari	7/15/2024	6/30/2025	2,000,000	1,996,708	Completed
16	Construction Of Njarange ECDE Toilet	building a toilet facility for an ECDE centre	Evurore	7/15/2024	6/30/2025	700,000	0	Ongoing

17	Construction Of Kamugu ECDE Kitchen	building a kitchen facility for an ECDE centre	Nthawa	7/15/2024	6/30/2025	1,200,000	0	Ongoing
18	Construction Of ECDE Classroom At Kasafari Primary School	building early childhood development education(EC DE) classrooms	Kyeni South	7/15/2024	6/30/2025	1,500,000	1,498,918	Completed
19	Construction Of ECDE Classroom At Kandete Primary School	building early childhood development education(EC DE) classrooms	Kyeni South	7/15/2024	6/30/2025	1,500,000	1,499,050	Completed
20	Construction Of ECDE Kitchen At Kanyangi And Kianthenge Primary Schools-Evurore	building a kitchen facility for an ECDE centre	Evurore	7/15/2024	6/30/2025	1,400,000	1,398,194	Completed

21	Construction Of ECDE Toilets At Kamwaa And Kamukanya Primary Schools- Evurore	building a toilet facility for an ECDE centre	Evurore	7/15/2024	6/30/2025	1,200,000	0	Ongoing
22	Construction Of ECDE Toilets At Iriri, Murangu And Karuari Primary Schools- Evurore	building a toilet facility for an ECDE centre	Evurore	7/15/2024	6/30/2025	1,800,000	0	Ongoing
23	Construction Of PP2 ECDE Classroom At Kerangi Primary School Kiambere	building early childhood development education(ECDE) classrooms	Kiambere	7/15/2024	6/30/2025	1,200,000	0	Ongoing
24	Construction Of ECDE Classroom At Gatinda Primary School Runyenjes Central	building early childhood development education(ECDE) classrooms	Runyenjes Central	7/15/2024	6/30/2025	1,300,000	0	Ongoing

25	Construction Of A Classroom At Gitare Vocational Training Centre - Runyenjes Central	building of a classroom	Runyenjes Central	7/15/2024	6/30/2025	1,500,000	0	Ongoing
26	Construction Of ECDE Classroom At Kiairiri Primary School Muminji	building early childhood development education(EC DE) classrooms	Muminji	7/15/2024	6/30/2025	1,500,000	1,499,822	Completed
27	Construction Of ECDE Classroom At Kiang'anja Primary School Muminji	building early childhood development education(EC DE) classrooms	Muminji	7/15/2024	6/30/2025	1,500,000	1,499,943	Completed
28	Construction Of ECDE Classroom At Makima Primary School Makima	building early childhood development education(EC DE) classrooms	Makima	7/15/2024	6/30/2025	1,500,000	0	Ongoing

29	Construction Of A New Computer Class At Kathageri Vocational Training Centre -Kyeni North	building a new computer classroom	Kyeni North	7/15/2024	6/30/2025	2,000,000	0	Ongoing
30	Construction Of ECDE Classroom At Kiaragana Primary School Kyeni North	building early childhood development education(EC DE) classrooms	Kyeni North	7/15/2024	6/30/2025	1,500,000	1,497,945	Completed
31	Construction Of ECDE Classroom At St. Andrew Primary School -Kithimu	building early childhood development education(EC DE) classrooms	Kithimu	7/15/2024	6/30/2025	1,500,000	0	Ongoing
32	Completion Of Rukira And Ithangawe ECDE Centres Kithimu	building early childhood development education(EC DE) classrooms	Kithimu	7/15/2024	6/30/2025	1,000,000	999,950	Completed

33	Construction Of ECDE Toilet At Unyuani Primary School -Mwea	building a toilet facility for an ECDE centre	Mwea	7/15/2024	6/30/2025	500,000	0	Ongoing
34	Completion Of Makawani VTC Boys Dormitory - Mwea	completion of a boys dormitory building	Mwea	7/15/2024	6/30/2025	2,000,000	0	Ongoing
35	Construction Of Two (2) ECDE Classrooms At Irangi Primary School - Kagaari North	building early childhood development education(EC DE) classrooms	Kagaari North	7/15/2024	6/30/2025	2,900,000	2,899,907	Completed
36	Construction Of Classroom At Kambuki ECDE Centre - Jumfra Enterprises	building early childhood development education(EC DE) classrooms	Mavuria	7/15/2024	6/30/2025	1,197,804	1,197,804	Completed

37	Construction Of Classroom At Kerangi ECDE Centre - Issaco Fresh Farms	building early childhood development education(EC DE) classrooms	Kiambere	7/15/2024	6/30/2025	1,199,504	1,199,504	Completed
38	Construction Of Kathageri VTC Hair Dressing Workshop - Queens Haven Ltd	building hairdressing workshop	Kyeni North	7/15/2024	6/30/2025	1,498,990	0	Ongoing
39	Construction Of ECDE Classroom At County Primary School (Phase 2) - Kirimari Ward - Deestar Ventures	building early childhood development education(EC DE) classrooms	Kirimari	7/15/2024	6/30/2025	1,999,086	0	Ongoing
40	Completion And Operationalization Of Ngerwe ECDE Kitchen-Nginda	completion and operationalisation of a kitchen facility for an ECDE centre	Nginda	7/15/2024	6/30/2025	500,000	0	Ongoing

41	Excavation And Levelling Of Kiandudu Primary Playground- Kithimu- Smartdize Holdings Ltd	excavating and levelling a palyground area	Kithimu	7/15/2024	6/30/2025	1,997,810	1,997,810	Completed
42	Construction Of ECDE Toilet At Kathanjuri Primary School	building a toilet facility for an ECDE centre	Kyeni South	7/15/2024	6/30/2025	500,000	0	Ongoing
43	Renovation of Workshop at Kibugu Vocational Training Centre In Nginda	renovating an exixting workshop facility	Nginda	7/15/2024	6/30/2025	1,000,000	0	Ongoing
44	Renovation Of ECDE Class At Ugweri Primary School Phase 2- Kagaari South	renovating ECDE classroom	Kagaari South	7/15/2024	6/30/2025	1,500,000	1,498,778	Completed

45	Renovation Of ECDE Classroom At Kagumori Primary School Nginda	renovating ECDE classroom	Nginda	7/15/2024	6/30/2025	1,000,000	0	Ongoing
46	Renovation Of ECDE Classroom At Ngeca Primary School- Makima	renovating ECDE classroom	Makima	7/15/2024	6/30/2025	1,000,000	999,920	Completed
47	Renovation Of ECDE Classroom At Kiangungi Primary School Kyeni North	renovating ECDE classroom	Kyeni North	7/15/2024	6/30/2025	900,000	0	Ongoing
48	Renovation And Upgrade Of Kathageri VTC	renovating and upgrading infrastructure and facilities	Kyeni North	7/15/2024	6/30/2025	12,000,000	0	Ongoing

	Supply And Delivery Of VTC Support Programme for Nduuri,Irangi and Kanja VTC - Kagaari North	support and delivery of materials, equipments for the VCT	Kagaari North	7/15/2024	6/30/2025	984,400	0	Ongoing
	2023/2024							
	Scholarships And Other Educational Benefits (Bursary)	Procurement		15/9/2023	30/6/2024	100,000,000	100,000,000	Complete
	Capitation For Youth Polytechnics	Procurement		15/9/2023	30/6/2024	21,000,000	20,659,100	Complete
	ECDE Children Empowerment Programme-Mbeti South	Training on morden pedagogica methods, inclusive education and child protection	mbeti South	15/9/2023	30/6/2024	1,500,000	1,500,000	Complete

	Construction Of Classrooms at Kithegi Primary School ECDE Centre - Phase 1 In Kithimu	Digging, brick laying, roofing and finishing	kithimu	15/9/2023	30/6/2024	1,198,902	0	Ongoing
	Construction Of ECDE Kitchen at Kithimu Primary School In Kithimu	Digging, brick laying, roofing and finishing	Kithimu	15/9/2023	30/6/2024	999,990	999,990	Complete
	Construction Of ECDE Classroom At Kiarimui Primary School In Runyenjes Central	Digging, brick laying, roofing and finishing	Runyenjes Cent	15/9/2023	30/6/2024	1,195,205	1,199,800	Complete

	Construction Of Ablution Block For Kigaa/Mwenen dega/Gikuuri/Kagaari/Gitare /Ngarari ECDE Centre In Runyenjes Central	Digging, brick laying, roofing and finishing	Runyenjes Cent	15/9/2023	30/6/2024	2,847,350	2,846,735	Complete
	Construction Of Classroom at Kathutheri ECDE Centre In Muminji	Digging, brick laying, roofing and finishing	Muminji	15/9/2023	30/6/2024	1,200,000	1,198,906	Complete
	Construction Of Classroom At St.Mark ECDE Centre In Nginda	Digging, brick laying, roofing and finishing	Nginda	15/9/2023	30/6/2024	1,199,750	1,199,750	Complete
	Construction Of Modern Kitchen at Ngerwe In Nginda	Digging, brick laying, roofing and finishing	Nginda	15/9/2023	30/6/2024	498,900	449,010	Complete
	Fencing of Dallas ECDE and Water Point in Kirimari	Site clearing, gate installation	Kirimari	15/9/2023	30/6/2024	1,000,000	796,620	Complete

	Construction Of Model ECDE at Embu County Primary School -Phase 1in Kirimari	Digging, brick laying, roofing and finishing	Kirimari	15/9/2023	30/6/2024	1,500,000	1,194,931	Complete
	Construction of Nthingirani Primary School Toilet In Evurore	Digging, brick laying, roofing and finishing	Evuvori	15/9/2023	30/6/2024	499,890	499,890	Complete
	Construction Of Classroom at Kanyueri/Gata tha ECDE Kitchens In Evurore	Digging, brick laying, roofing and finishing	Evuvori	15/9/2023	30/6/2024	999,850	999,850	Complete
	Construction Of Kitchen At Kavengeru/Itururi/Kuui-Evurore	Digging, brick laying, roofing and finishing	Evuvori	15/9/2023	30/6/2024	2,000,000	1,998,320	Complete
	Construction Of ECDE Classroom At Kambuki Primary School Mavuria	Digging, brick laying, roofing and finishing	Mavuria	15/9/2023	30/6/2024	1,400,000	0	Ongoing

	Construction Of Kathageri Polytechnic Hairdressing Workshop- Kyeni North	Digging, brick laying, roofing and finishing	Kyeni North	15/9/2023	30/6/2024	1,500,000	0	Ongoing
	Installation Of Bio digesters And Water Storage Tanks For Six(6) ECDE Centers Ablution Blocks- Runyenjes Central	Site preparation, installation off bio-digester system and water tanks and plumbing	Runyenjes Cent	15/9/2023	30/6/2024	1,650,000	1,849,594	Complete
	Construction Of ECDE Classroom At Kerangi Primary School- Kiambere	Digging, brick laying, roofing and finishing	Kiambere	15/9/2023	30/6/2024	1,200,000	0	Ongoing
	Construction Of ECDE Classroom At SA Primary School- Kyeni South	Digging, brick laying, roofing and finishing	Kyeni South	15/9/2023	30/6/2024	1,200,000	0	Ongoing

	Construction Of ECDE Classroom At Kithegi Primary-Phase 2-Kithimu	Digging, brick laying, roofing and finishing	Kithimu	15/9/2023	30/6/2024	1,200,000	1,198,216	Complete
	Construction Of ECDE Classroom At Ithangawe Primary-Phase 2-Kithimu	Digging, brick laying, roofing and finishing	Kithimu	15/9/2023	30/6/2024	1,200,000	1,198,902	Complete
	Excavation And Levelling Of Kiandudu Primary Playground-Kithimu	Hiring, clearing and levelling	Kithimu	15/9/2023	30/6/2024	2,000,000	2,909,661	Complete
	Excavation And Levelling Of Kithimu Vocational Centre Playground-Kithimu	Hiring, clearing and levelling	Kithimu	15/9/2023	30/6/2024	2,000,000	1,995,780	Complete

	Construction Of ECDE Classrooms At Kagumo And Kandomba Primary Schools- Muminji	Digging, brick laying, roofing and finishing	Muminji	15/9/2023	30/6/2024	2,400,000	2,396,432	Complete
	Construction Of ECDE Classrooms At County Primary School Phase 2- Kirimari	Digging, brick laying, roofing and finishing		15/9/2023	30/6/2024	2,000,000	0	Ongoing
	Completion And Operationalization Of Ngerwe ECDE Kitchen- Nginda	Roofing, painting, electrical wiring and bulb installation	Nginda	15/9/2023	30/6/2024	300,000	0	Ongoing
	Renovation Of Munyutu Primary School ECDE Centre in Kagaari North	Cleaning, repair and re-painting	Kagaari North	15/9/2023	30/6/2024	1,000,000	997,866	Complete

	Renovation Of ECDE Classrooms at Muragari ECDE and Kathande Primary School in Kagaari North	Cleaning, repair and re-painting	Kagaari North	15/9/2023	30/6/2024	2,500,000	2,498,785	Complete
	Renovation Works At Kathageri VTC Dining Hall In Kyeni North	Cleaning, repair and re-painting	Kyeni North	15/9/2023	30/6/2024	1,491,760	1,491,760	Complete
	Renovation Of ECDE Classroom At Ugweri Primary School Kagaari South	Cleaning, repair and re-painting	Kagaari South	15/9/2023	30/6/2024	1,000,000	999,821	Complete
	Renovation Of ECDE Classrooms- Nginda	Cleaning, repair and re-painting	Nginda	15/9/2023	30/6/2024	1,200,000	1,218,580	Complete

	Renovation Of ECDE Class at Mugui Primary School-Kagaari North	Cleaning, repair and re-painting	Kagaari North	15/9/2023	30/6/2024	1,000,000	999,653	Complete
	Equipping Of Department Of Education Offices	Cleaning, repair and re-painting		15/9/2023	30/6/2024	1,000,000	999,875	Complete
	Renovation And Extension Of Education Offices	Cleaning, repair and re-painting		15/9/2023	30/6/2024	3,000,000	2,953,315	Complete
	Renovation Of Two (2) ECDE Classes At Kathanjuri Primary School Kyeni South	Cleaning, repair and re-painting	Kyeni south	15/9/2023	30/6/2024	1,200,000	1,199,811	Complete
	Equipping Of Vocational Training Centers	Procurement , installation of machinery and teaching aids		15/9/2023	30/6/2024	5,000,000	0	Ongoing

	Equipping and Refurbishment Of One Model VTC	Procurement , installation of machinery and teaching aids		15/9/2023	30/6/2024	3,600,000	0	Ongoing
	Supply And Delivery Of VTC Support Programme for Nduuri,Irangi and Kanja VTC In Kagaari North	Procurement , delivery and quality confirmation	Kagaari North	15/9/2023	30/6/2024	984,400	0	Ongoing
	Equipping Of Kathageri Polytechnic In Kyeni North	Procurement , installation of machinery and teaching aids	Kyeni North	15/9/2023	30/6/2024	1,799,606	1,799,606	Complete
	Equipping Of Model ECDE	Procurement , installation of machinery and teaching aids		15/9/2023	30/6/2024	1,400,000	0	Ongoing

	2022/2023							
1	Dallas Ecde Centre Construction	construction of a modern Ecde centre	Kirimari	7/7/2022	7/8/2023	1200000	1190062	completed
2	Shauri Ecde Centre Construction	construction of an early Ecde centre	Kirimari	7/7/2022	7/8/2023	1000000	995848.4	completed
3	Old Stadium Ecde Centre Renovation	renovation of ecde facilities	Kirimari	7/7/2022	7/8/2023	500000	448000	completed
4	Kathita Ecde Toilet Renovation	construction of toilets	Kirimari	7/7/2022	7/8/2023	150000	142490	completed
5	Constuction Of Beauty Therapy Workshop At Kangaru Vtc	construction of a beauty therapy worshop	Kirimari	7/7/2022	7/8/2023	1000000	999001	completed
6	Embu County Ecde Centre (St.Michael	construction of an Ecde centre	Kirimari	7/7/2022	7/8/2023	1200000	1199927.2	completed
7	Construction Of County Ecde Centre - Kirimari Ward	construction of an ecde centre in kirimari ward	Kirimari	7/7/2022	7/8/2023	1200000	1199898	completed

8	Construction Of Model Classroom Phase 1 At County Ecde Centre And Fencing Of Dallas Ecde Centre (Construction Of Perimeter Wall)	development of a model classroom and a perimeter fencing to secure Dallas Ecde centre	Kirimari	7/7/2022	7/8/2023	2000000	1991551	completed
9	Gakinduriri Ecde Centre Construction	construction of an Ecde centre at Gakinduriri	Mbeti North	7/7/2022	7/8/2023	1000000	925993	completed
10	Gatondo Ecde Centre	construction of an Ecde centre at Gatondo centre	Mbeti North	7/7/2022	7/8/2023	1200000	1197509	completed
11	Renovation Of Iveche Ecde Centre	Renovation and improving infrastructure	Mbeti North	7/7/2022	7/8/2023	500000	499945	completed

12	St. Joseph Allamano Ecde Centre Construction	construction of an ecde centre to expand access to early childhood education	Mbeti North	7/7/2022	7/8/2023	1200000	1199816	completed
13	St. Andrews e Ecde Centre Construction	construction of an ecde centre to expand access to early childhood education	Kithimu	7/7/2022	7/8/2023	1000000		
14	Kithimu Vocational Training Centre Twin Workshop	Construction of a vocational centre to offer tertiary training to youths	Kithimu	7/7/2022	7/8/2023	3000000	2959999.65	completed
15	Kithimu Vocational Training Centre Kitchen And Toilets	Construction of a vocational centre, kitchen and toilets.	Kithimu	7/7/2022	7/8/2023	2500000	2490079	completed

16	Kiandundu Ecde Centre 1st Class	Construction of 1st classroom at Kiandundu Ecde centre	Kithimu	7/7/2022	7/8/2023	1200000	1195000	completed
17	Purchase Of Furniture,Fixtures And Kitchen Ware At Kithimu Vtc	Procurement and supply of furniture,fixtures and kitchen ware	Kithimu	7/7/2022	7/8/2023	1000000	999960	completed
18	Supply And Delivery Of Masonry Equipment At Kithimu Vtc	Supply and delivery of masonry equipment for training capacity.	Kithimu	7/7/2022	7/8/2023	1000000	999840	completed
19	Ithangawe Ecde Toilet Construction	Construction of a toilet.	Kithimu	7/7/2022	7/8/2023	350000	303130	completed
20	St Allomano Ecde Centre 2nd Class	Construction of 2nd class	Kithimu	7/7/2022	7/8/2023	1200000	1199927	completed
21	Kiandundu Ecde Centre 2nd Class	Construction of a 2nd class.	Kithimu	7/7/2022	7/8/2023	1200000	1197518	completed
22	Installation Of Water Tanks At Kithimu Vtc	Water tanks installation.	Kithimu	7/7/2022	7/8/2023	700000	699712	completed

23	Construction Of Computer Workshop At Kithimu Vtc	Construction of a computer wokshop.	Kithimu	7/7/2022	7/8/2023	1600000	1599214.8	completed
24	Supply Of Computers And Accessories At Kithimu Vtc	Supply of omputers and accessories.	Kithimu	7/7/2022	7/8/2023	1100000	1100000	completed
25	Supply Of Computers At Kithimu Vtc	Supply of computers.	Kithimu	7/7/2022	7/8/2023	600000	600000	completed
26	Construction Of Classroom At Rukira Ecde Centre (Phase 1)	Build Phase 1 classroom block at Rukira ECDE centre	Kithimu	7/7/2022	7/8/2023	1200000	1190635.6	completed
27	Construction Of Classroom At Rukira Ecde Centre (Phase 2)	Construction of classroom.	Kithimu	7/7/2022	7/8/2023	1200000	1198614	completed
28	Construction Of Classroom At Kithegi Ecde Centre (Phase 1)	Construction of a classroom.	Kithimu	7/7/2022	7/8/2023	1200000	1198802	completed

29	Construction Of Classroom At Kithegi Ecde Centre (Phase 2)	Construction of a classroom.	Kithimu	7/7/2022	7/8/2023	1200000	1198216	completed
30	Construction Of Classroom At Ithangawe Ecde Centre (Phase 1)	Construction of a classroom	Kithimu	7/7/2022	7/8/2023	1200000	1198902	completed
31	Construction Of Classroom At Ithangawe Ecde Centre (Phase 2)	Construction of a classroom.	Kithimu	7/7/2022	7/8/2023	1200000	1200000	completed
32	Construction Of A Kitchen At Kithimu Ecde Centre	Construction of a classroom.	Kithimu	7/7/2022	7/8/2023	1200000	1200000	completed
33	Excavation And Leveling Of Kithimu Pri Sch. Playground	Excavation and leveling classroom.	Kithimu	7/7/2022	7/8/2023	1000000	1000000	completed
34	Excavation And Leveling Of Kiandundu Pri Sch Playground	Excavation and leveling classroom.	Kithimu	7/7/2022	7/8/2023	2000000	2000000	completed

35	Mbuvori Ecde Centre Construction	Construction of an ECDE centreat Mbuvori	Nginda	7/7/2022	7/8/2023	1000000	925993	completed
37	Rugumu Ecde Centre Construction	Construction of an ECDE centre at Rugumu	Nginda	7/7/2022	7/8/2023	1200000	1112315	completed
38	Rutune Ecde Centre Construction	Building a new ECDE facility at Rutune	Nginda	7/7/2022	7/8/2023	1200000	1196659.5	completed
39	Ngerwe Ecde Centre Construction	Establishment of ECDE centre	Nginda	7/7/2022	7/8/2023	400000	400000	completed
40	Ngerwe Ecde Toilet Construction	Construction of Toilets facilities	Nginda	7/7/2022	7/8/2023	880000	880000	completed
41	Purchase Of Land For Ngerwe Ecde Centre	land purchased for construction of an ECDE centr	Nginda	7/7/2022	7/8/2023	300000	300000	completed
42	Ngerwe Ecde Centre Compound Fencing	Fencing of Ngerwe ECDE centre	Nginda	7/7/2022	7/8/2023	1550000	1550000	completed

43	Muvandori Vocational Training Centre Twin Workshop	construction of twin workshop at Muvandori Vocational Training Centre	Nginda	7/7/2022	7/8/2023	1500000	1500000	completed
44	Purchase of Weaving Machines for Muvandori Vocational Training Centre	Procurement of weaving machines	Nginda	7/7/2022	7/8/2023	3000000	3000000	completed
45	Kibugu vocational training center dormitory	construction of Kibugu training centre dormitories	Nginda	7/7/2022	7/8/2023	1200000	1200000	completed
46	Kathangariri Ecde Centre Construction	construction of ECDE classrooms at Kathangari	Nginda	7/7/2022	7/8/2023	1200000	1200000	completed
47	Construction Of Classroom At St. Mark Ecde Centre	construction of classrooms at St.Mark ECDE Centre	Nginda	7/7/2022	7/8/2023	500000	500000	completed

48	Construction Of A Morden Kitchen At Ngerwe Ecde Centre	Building of a new modern kitchen at Ngerwe ECDE centre	Nginda	7/7/2022	7/8/2023	1200000	1200000	completed
49	Renovations Of Classrooms At Nginda Ward(Gicherori and Kathuniri Ecde Centre)	Renovation and improving infrastructure	Nginda	7/7/2022	7/8/2023	1000000	1000000	completed
50	Kenga Ecde Centre Construction	construction of Kenga ECDE centre	Ruguru Ngandori	7/7/2022	7/8/2023	1200000	1200000	completed
51	Keria Ecde Centre Construction	construction of Keria ECDE centre	Ruguru Ngandori	7/7/2022	7/8/2023	1400000	1400000	completed
52	Supply Of Furniture For Ecde	Procurement of furniture for ecde centre	Ruguru Ngandori	7/7/2022	7/8/2023	1000000	1000000	completed

53	Igumo Ecde Centre Construction	the construction of of an early childhood centr at Igumo ecde centre	Gaturi south	7/7/2022	7/8/2023	1200000	1200000	completed
54	Rung'ang'a Ecde Class Construction	the construction of of an early childhood centr at Rung'ang'a ecde centre	Gaturi south	7/7/2022	7/8/2023	5000000	5000000	completed
55	Nembure Vocational Training Centre Dormitory	The construction of Nembure vocational dormitories	Gaturi south	7/7/2022	7/8/2023	1500000	1500000	completed
56	Nembure Vocational Training Centre Workshop	construction of Nembure Vocational training centre worksshop	Gaturi south	7/7/2022	7/8/2023	300000	300000	completed
57	Completion Of Gatinda Ecde Centre	construction of Gatinda ECDE centre	Runyenjes Central	7/7/2022	7/8/2023	2000000	2000000	completed

58	Renovation Of Ngarari,Gichche,Kathuriri And Mwenendega Ecde Centre	Renovation and improving infrastructure at Ngarari, Gichihe ,Kathuriri and mwenendega ECDE centre	Runyenjes Central	7/7/2022	7/8/2023	2000000	2000000	completed
59	Renovations Of Ecde Runyenjes Central (Gikuuri,Kagaa ri,Gitare And Kiarimui Ecde Centres)	Renovation of ECDE CENTRES AT Runyejes Central	Runyenjes Central	7/7/2022	7/8/2023	100000	100000	completed
60	Purchase Of Furniture For Runyenjes Central Ecde Centres	Procurement of furniture for ecde centres at Runyenjes Central	Runyenjes Central	7/7/2022	7/8/2023	1200000	1200000	completed
61	Kigaa Ecde Centre Class Construction	the construction of an ECDE centre at Kigaa	Runyenjes Central	7/7/2022	7/8/2023	1700000	1700000	completed

62	Kigaa Ecde Centre Ablution Block	the construction of a toilet block at Kigaa Centre	Gaturi south	7/7/2022	7/8/2023	1000000	1000000	completed
63	Renovation Of Gikuuri And Gichiche Ecde Centre 2nd Classes	renovating 2nd classes at Gikuuri and Gichiche ECDE centres	Ruguru Ngandori	7/7/2022	7/8/2023	1200000	1200000	completed
64	Construction Of Classroom At Kathuriri Ecde Centre	Building of classrooms at Kathuriri ECDE centre	Ruguru Ngandori	7/7/2022	7/8/2023	1000000	1000000	completed
65	Construction Of Kiarimui Ablution Block	the construction of sanitation facility at Kiarimui	Gaturi south	7/7/2022	7/8/2023	1200000	1200000	completed
66	Construction Of Classroom At Kiarimui Ecde Centre	Building of classrooms at Kiarimui ECDE centre	Runyenjes Central	7/7/2022	7/8/2023	1850000	1850000	completed

67	Construction Of Ablution Block At Six Ecde Centres(Kigaa, Mwenendega, Gikuuri, Kagaari, Gitare And Ngarari)	the construction of sanitation facility at six ECDE centres at Kigaa, Mwendega, Gikuuri , Kagaari , Gitare and NGARARI	Gaturi south	7/7/2022	7/8/2023	1850000	1850000	completed
68	Installation Of Biodigesters To Ablution Block At Six Ecde Centres(Kigaa, Mwenendega, Gikuuri, Kagaari, Gitare And Ngarari)	procurement and installation of biodigesters at six ECDE Centres at Kigaa, Mwenendega , Gikuuri , Kagaari, Gitare and NGARARI	Ruguru Ngandori	7/7/2022	7/8/2023	1000000	1000000	completed
69	St Michael Karigiri Ecde Centre Construction	the construction of an ECDE centre at Karigiri	Gaturi south	7/7/2022	7/8/2023	1000000	1000000	completed

70	Iriari Ecde Centre Construction	the construction of an ECDE centre at Iriari	Gaturi south	7/7/2022	7/8/2023	1200000	1200000	completed
71	Muganjuki Ecde Centre Construction	the construction of an ECDE Centre at Muganjuki	Gaturi south	7/7/2022	7/8/2023	1200000	1200000	completed
72	Kathare Ecde Centre Construction	the construction of Kathare ECDE centre	Ruguru Ngandori	7/7/2022	7/8/2023	1500000	1500000	completed
73	Kavundori Ecde Centre Construction	the construction of kavundori ecde centre	Ruguru Ngandori	7/7/2022	7/8/2023	1000000	1000000	completed
74	Kivuria Ecde Centre Construction	the construction Kivuria ECDE Center	Ruguru Ngandori	7/7/2022	7/8/2023	1000000	1000000	completed

75	Purchase Of Furniture For Kyeni North Ecde Centres	the procurement of furniture for Kyeni North ECDE center	Kyeni North	7/7/2022	7/8/2023	1200000	1200000	completed
76	Kithare Ecde Centre Class Construction	Construction of classes initiated for Kithare ECDE center	Gaturi south	7/7/2022	7/8/2023	1200000	1200000	completed
77	Completion Of Kathageri Polytechnic Hall	finishing of the building of kathageri polytechnic hall	Gaturi south	7/7/2022	7/8/2023	1500000	1500000	completed
78	Construction Of Hairdressing Wokshop At Kathageri Vtc	the construction of a hairdressing workshop at Kathageri VTC	Ruguru Ngandori	7/7/2022	7/8/2023	1800000	1800000	completed
79	Supply And Delivery Of Vtc Institutional Appliances	procurement of institutional appliances for a VTC	Runyenjes Central	7/7/2022	7/8/2023	1000000	1000000	completed

80	Nyagari Ecde Centre Construction	Construction of an ECDE Centre in Nyagari	Gaturi south	7/7/2022	7/8/2023	1000000	1000000	completed
81	Canon Herbert Ecde Centre Construction	construction of an ECDE center at canon herbert	Runyenjes Central	7/7/2022	7/8/2023	1200000	1200000	completed
82	Kinthithe 2 Ecde Centre Renovation And Construction Ofoilet Block	renovation of abulation block at kinthithe 2 ecde center	Runyenjes Central	7/7/2021	7/8/2022	1200000	1200000	completed
83	Karago Ecde Centre Construction	construction of an ecde center at Karago	Gaturi south	7/7/2021	7/8/2022	1500000	1500000	completed
84	Kaveti Ecde Centre Construction And Toilet	construction of an abulation block at Kaveti ECDE center	Gaturi south	7/7/2021	7/8/2022	1000000	1000000	completed
85	Purchase Of Furniture For Kyeni South Ecde Centres	procurement of furniture for Kyeni south ECDE centres	Runyenjes Central	7/7/2021	7/8/2022	1000000	1000000	completed

86	Nguyori Ecde Centre Class Construction	Construction of an ECDE classroom in Nguyori ECDE Center	Runyenjes Central	7/7/2021	7/8/2022	1200000	1200000	completed
87	Mukuria Ecde Centre Class Construction	Construction of an ECDE classroom at Mukuria	Ruguru Ngandori	7/7/2021	7/8/2022	1200000	1200000	completed
88	Karurumo Ecde Centre Class Construction	Construction of an ECDE classroom at Karurumo	Ruguru Ngandori	7/7/2020	7/8/2021	1500000	1500000	completed
89	Kanginga Ecde Centre Class Construction	construction of an ECDE Center in Kanginga area	Gaturi south	7/7/2020	7/8/2021	1800000	1800000	completed
90	Kinthithe Ecde Centre Renovation (Phase 2)	Renovation of KinthitheEC DE Centre	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed

91	Makengi Ecde Centre Construction	construction of Makengi ECDE centre Construction	Ruguru Ngandori	7/7/2020	7/8/2021	1200000	1200000	completed
92	Karue Ecde Centre Construction	construction of Karue ECDE Centre Construction	Ruguru Ngandori	7/7/2020	7/8/2021	600000	600000	completed
93	Keruri Ecde Centre Construction 1st Class	Construction of Keruri ECDE centre first class	Gaturi south	7/7/2020	7/8/2021	700000	700000	completed
94	Kianjuki And Kianjokoma Ecde Centre Renovation	Renovation of Kianjuki and Kianjokoma Centre Renovation	Gaturi south	7/7/2020	7/8/2021	500000	500000	completed
95	Renovation Of Gicugu Ecde Centre	the renovation of Gicugu ECDE Centre	Gaturi south	7/7/2020	7/8/2021	1200000	1200000	completed

96	Keruri Ecde Centre Construction 2nd Class	Construction of Keruri ECDE centre second class	Gaturi south	7/7/2020	7/8/2021	1000000	1000000	completed
97	Macumo Ecde Centre Construction	Construction of Macumo Ecde Centre	Ruguru Ngandori	7/7/2020	7/8/2021	1200000	1200000	completed
98	Kanduri Ecde Centre Construction	Construction of Kanduri ECDE Centre	Ruguru Ngandori	7/7/2020	7/8/2021	510000	510000	completed
99	Completion Of Matururi Ecde Centre	Completion of matururi ECDE CENTRE	Gaturi south	7/7/2020	7/8/2021	1200000	1200000	completed
100	Completion Of Kathambaiconi Ecde Centre	Completion of Kathambaiconi ECDE CENTRE	Gaturi south	7/7/2020	7/8/2021	650000	650000	completed
101	Completion Of Kangondi Ecde Centre	finishing up the building of Kangodi ECDE Centre	Gaturi south	7/7/2020	7/8/2021	580000	580000	completed

102	Completion Of Kathugu Ecde Centre	the completion of Kathugu ECDE centre	Gaturi south	7/7/2020	7/8/2021	800000	800000	completed
103	Completion Of Ngeniari Ecde Centre	The completion of ngeniari ECDE centre	Gaturi south	7/7/2020	7/8/2021	580000	580000	completed
104	Completion Of Ndumari Ecde Centre	the completion of ndumari ecde centre	Runyenjes Central	7/7/2020	7/8/2021	580000	580000	completed
105	Completion Of Kavuru Ecde Centre	the completion of kavuru ecde centre	Gaturi south	7/7/2020	7/8/2021	650000	650000	completed
106	Completion Karumiri Ecde Centre	the completion of the building of Karumiri ECDE Centre	Gaturi south	7/7/2020	7/8/2021	1200000	1200000	completed
107	Ugweri And Gichera Ecde Centre Renovations	the ugweri and gichera ecde renovations	Runyenjes Central	7/7/2020	7/8/2021	2400000	2400000	completed

108	Kithunguthia Ecde Centre (2 Classrooms)	the kithunguthia ecde centcentre (2 classrooms)	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed
109	Purchase Of Furniture For Kagaari South Ecde Centres	the purchase of furnitures for kagaari south ecde centres	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed
110	Ena Ecde Centre Class Construction	the ena ecde centre class class construction	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed
111	Construction Of Ecde Classroom At Ugweri	the construction of ecde classroom ugweri	Runyenjes Central	7/7/2020	7/8/2021	1400000	1400000	completed
112	Renovation Of Ecde Classroom At Nthagaiya Pri School	the renovation of ecdes classroom at nthagaiya pri school	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed

113	Thिंगи Ecde Centre Construction	the Thिंगи on of the building of Ecde CENTRE Construction	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed
114	Kamugere Ecde Centre Construction	the kamugere on of the building of Ecde CENTRE Construction	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed
115	Purchase Of Kagaari North Ecde Furniture	the purchase of kagaari north furniture	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed
116	Nduuri Ecde Centre Class Construction	the nduuri ecde centre clclass construction	Runyenjes Central	7/7/2020	7/8/2021	500000	500000	completed
117	Construction Of Nduuri Vtc Offices	the construction of nduurivtc offices	Runyenjes Central	7/7/2020	7/8/2021	500000	500000	completed

118	Construction Of Toilet At Nduuri Vtc	the construction of toilet at vtc	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed
119	Construction Of Workshop At Irangi Vtc Centre	the construction of workshops at irangi vtc centre	Runyenjes Central	7/7/2020	7/8/2021	4000000	4000000	completed
120	Construction Of A Model Ecde Classroom At Kanja Ecde Centre	the construction of as model ecde classroom at kanja ecde centre	Runyenjes Central	7/7/2020	7/8/2021	1000000	1000000	completed
121	Renovation Of 2 Classes At Munyutu Ecde Centre	the renovation of 2 classess classes at munyutu ecde centre	Runyenjes Central	7/7/2020	7/8/2021	2500000	2500000	completed
122	Renovation Of Ecde Classrooms At Muragari And Kathande Ecde Centres	the renovation of ecdes classrooms at muragari and kathande ecde centres	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed

123	Gatakari Ecde Centre Construction	the gatakari on of the building of Ecde CENTRE Construction	Nthawa	7/7/2020	7/8/2021	1200000	1200000	completed
124	Ndutori Ecde Centre Construction	the ndutori on of the building of Ecde CENTRE Construction	Nthawa	7/7/2020	7/8/2021	1200000	1200000	completed
125	Gatothia Ecde Centre Construction	the gatothia on of the building of Ecde CENTRE Construction	Nthawa	7/7/2020	7/8/2021	1200000	1200000	completed
126	Construction Of Ecde Classroom At Rwagori	the construction of ecde classroom rwagori	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed
127	Nguthi Ecde Centre Class Construction	the nguthi ecde centre claclass construction	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed

128	Construction Of Classroom At Kathutheri Ecde Centre	the construction of classrooms at kathutheri ecde centre	Runyenjes Central	7/7/2020	7/8/2021	1300000	1300000	completed
129	Constuction Of Classroom ,Offices At Kirie Vtc	the constuction of classrooms and offices at Kirie vtc	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed
130	Construction Of Classroom At Kamukunga Ecde Centre	the construction of classrooms at kamukunga ecde centre	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed
131	Construction Of Classroom At Itiira Ecde Centre	the construction of classrooms at itiira ecde centre	Runyenjes Central	7/7/2020	7/8/2021	1200000	1200000	completed

132	Construction Of Classroom At Kerwa Ecde Centre	the construction of classrooms at kerwa ecde centre	Runyenjes Central	7/7/2020	7/8/2021	2400000	2400000	completed
133	Construction Of Classroom At Kagumo And Kandomba Ecde Centre	the construction of classrooms at kagumo and kandomba ecde centre	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
134	Witwa Ecde Centre Construction	the witwa econ of the building of Ecde CENTRE Construction	Nthawa	7/7/2019	7/8/2020	1200000	1200000	completed
135	Kanthenge Ecde Centre Construction & Furniture	the kanthenge ecde centre construction furniture	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
136	Cianyi Ecde Centre Construction & Furniture	the cianyi ecde centre construction furniture	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed

137	Mbingori Cede Centre Class Construction	the mbingori cede centre cclass construction	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
138	Katheru Ecde Centre Construction	the katheru on of the building of Ecde CENTRE Construction	Nthawa	7/7/2019	7/8/2020	1200000	1200000	completed
139	Ovarire Ecde Centre Construction	the ovarire eon of the building of Ecde CENTRE Construction	Nthawa	7/7/2019	7/8/2020	1200000	1200000	completed
140	Kianjeru Ecde Centre Construction	the kianjeru on of the building of Ecde CENTRE Construction	Nthawa	7/7/2019	7/8/2020	1200000	1200000	completed
141	Construction Of Ecde Classroom At Kianjoya	the construction of ecde classroom kianjoya	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed

142	Construction Of Ecde Classroom At Kamarindo	the construction of ecde classroom kamarindo	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
143	Construction Of Ecde Classroom At Gachuriri	the construction of ecde classroom gachuriri	Runyenjes Central	7/7/2019	7/8/2020	500000	500000	completed
144	Renovation Of Ecd Class At Itururi	the renovation of ecd class itururi	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
145	Kamaua Ecde Centre Class Construction	the kamaua ecde centre claclass construction	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
146	Kiathambu Ecde Centre Class Construction	the kiathambu ecde centre class construction	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
147	Karigiri Ecde Centre Class Construction	the karigiri ecde centre cclass construction	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed

148	Mugwanjogu Centre Class Construction	the mugwanjogu n of the building of Centre CLASS Construction	Nthawa	7/7/2019	7/8/2020	1200000	1200000	completed
149	Kanyuambora Centre Class Construction	the kanyuamboon of the building of Centre CLASS Construction	Nthawa	7/7/2019	7/8/2020	800000	800000	completed
150	Mutieiguru Ecde Centre Construction(P hase 1	the mutieiguru ecde centreconstruction(phase 1	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
151	Construction Of Classroom At Kambungu Ecde Centre - Evurori Ward	the construction of classrooms at kambungu ecde centre - evurori ward	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed

152	Construction Of Classroom At Kathagutari Ecde Centre - Evurori Ward	the construction of classrooms at kathagutari ecde centre - evurori ward	Runyenjes Central	7/7/2019	7/8/2020	1700000	1700000	completed
153	Construction Of Mutiriaiguru Ecde Centres - Evurori Ward	the construction of mutiriaiguru s ecde centres - evurori ward	Runyenjes Central	7/7/2019	7/8/2020	1000000	1000000	completed
154	Construction Of Kitchen At Gatatha And Kanyueri Ecde Centre	the construction of kitchens at gatatha and kanyueri ecde centre	Runyenjes Central	7/7/2019	7/8/2020	500000	500000	completed
155	Construction Of Toilets At Nthigirani Ecde Centre	the construction of toiletss at nthigirani ecde centre	Runyenjes Central	7/7/2019	7/8/2020	2000000	2000000	completed

156	Construction Of Kitchen At Kavengero/Itururi And Kuui Ecde Centres	the construction of kitchens at kavengero/itururi and kuui ecde centres	Runyenjes Central	7/7/2019	7/8/2020	1200000	1200000	completed
157	Kikumini Ecde Centre Construction	the kikumini on of the building of Ecde CENTRE Construction	Nthawa	7/7/2019	7/8/2020	1200000	1200000	completed
158	Unyuani Ecde Centre Construction	the unyuani eon of the building of Ecde CENTRE Construction	Nthawa	7/7/2018	7/8/2019	1200000	1200000	completed
159	Wakaria Ecde Centre Construction	the wakaria eon of the building of Ecde CENTRE Construction	Nthawa	7/7/2018	7/8/2019	1200000	1200000	completed

160	Kaseveni Ecde Centre Construction	the kaseveni on of the building of Ecde CENTRE Construction	Nthawa	7/7/2018	7/8/2019	1200000	1200000	completed
161	Kasioni Ecde Centre Construction	the kasioni eon of the building of Ecde CENTRE Construction	Nthawa	7/7/2018	7/8/2019	1200000	1200000	completed
162	Iriaitune (Initialy Wandigi Ecde Centre Construction (2016/2017)	Construction of ECDE Classroom from foundation to roofing, painting, installation of windows and doors. To completion level	Runyenjes Central	7/7/2018	7/8/2019	1200000	1200000	completed

163	Makawani (Initially Wandigi Ecde Centre Construction (2014/2015)	Construction of ECDE Classroom from foundation to roofing, finishing painting, installation of windows and doors. To completion level	Runyenjes Central	7/7/2018	7/8/2019	1200000	1200000	completed
164	Nthingini Ecde Centre Construction	the nthinginion of the building of Ecde CENTRE Construction	Nthawa	7/7/2018	7/8/2019	1200000	1200000	completed
165	Construction Of Ecde Classroom At Kaseve Pry Sch.	the construction of ecdes classroom at kaseve pry sch.	Runyenjes Central	7/7/2018	7/8/2019	1200000	1200000	completed

166	Karuku Ecde Centre Construction	the karuku econ of the building of Ecde CENTRE Construction	Nthawa	7/7/2018	7/8/2019	1200000	1200000	completed
167	Kamweli Ecde Centre Construction	the kamweli eon of the building of Ecde CENTRE Construction		7/7/2018	7/8/2019	1200000	1200000	completed
168	Construction Of Ecde Classroom At Malikini	the construction of ecde classroom malikini	Mwea	7/7/2018	7/8/2019	1200000	1200000	completed
169	Kilia Ecde Centre Class Construction	the kilia ecde centre claclass construction	Mwea	7/7/2018	7/8/2019	1200000	1200000	completed
170	Kakindu Ecde Centre Class Construction	the kakindu ecde centre cclass construction	Runyenjes Central	7/7/2018	7/8/2019	1200000	1200000	completed

171	Wandigi Ecde Centre Class Construction	the wandigi ecde centre cclass construction	Runyenjes Central	7/7/2018	7/8/2019	1200000	1200000	completed
172	Aic Ndune Ecde Centre Construction	the aic ndune ecde centre centre construction	Makima	7/7/2018	7/8/2019	1200000	1200000	completed
173	Gatuanyaga Ecde Centre Construction	the gatuanyagon of the building of Ecde CENTRE Construction	Makima	7/7/2018	7/8/2019	1200000	1200000	completed
174	Kalisa Ecde Centre Construction	the kalisa eon of the building of Ecde CENTRE Construction	Makima	7/7/2018	7/8/2019	1200000	1200000	completed
175	Gikuru Ecde Centre Construction	the gikuru eon of the building of Ecde CENTRE Construction	Makima	7/7/2018	7/8/2019	1200000	1200000	completed

176	Kikulani Ecde Centre Construction	the kikulani on of the building of Ecde CENTRE Construction	Makima	7/7/2018	7/8/2019	1000000	1000000	completed
177	Construction Of Ecde Classroom At Muthiru Pry Sch.	the construction of ecdes classroom at muthiru pry sch.	Makima	7/7/2018	7/8/2019	1200000	1200000	completed
178	Construction Of A Classroom At Mulukusi Ecde Centre	the construction of as classroom at mulukusi ecde centre	Runyenjes Central	7/7/2017	7/8/2018	1200000	1200000	completed
179	Construction Of Ecde Classroom At Kitloloni Centre	the construction of ecdes classroom at kitloloni centre	Runyenjes Central	7/7/2017	7/8/2018	1200000	1200000	completed
180	Kakawa Ecde Centre Class Construction	the kakawa ecde centre claclass construction	Runyenjes Central	7/7/2017	7/8/2018	500000	500000	completed

181	Completion Of Muthiru Ecde Centre	the completion of muthiru ecde centre	Runyenjes Central	7/7/2017	7/8/2018	1250000	1250000	completed
182	Construction Of Makima Dormitory (Phase1)	the construction of makimadormitory (phase1)	Runyenjes Central	7/7/2017	7/8/2018	1000000	1000000	completed
183	Kamwimbi Ecde Centre Construction	the kamwimbi on of the building of Ecde CENTRE Construction	Makima	7/7/2017	7/8/2018	1000000	1000000	completed
184	Mutugu Ecde Centre Construction	the mutugu on of the building of Ecde CENTRE Construction	Makima	7/7/2017	7/8/2018	1000000	1000000	completed
185	Kabururi Ecde Centre Construction	the kabururi on of the building of Ecde CENTRE Construction	Makima	7/7/2017	7/8/2018	1000000	1000000	completed

186	Mathigameru Ecde Centre Construction	the mathigameru n of the building of Ecde CENTRE Construction	Makima	7/7/2017	7/8/2018	1200000	1200000	completed
187	Nguthiru Ecde Centre Construction (Changed To Rugakori)	the nguthiru ecde centres construction (changed to rugakori)	Runyenjes Central	7/7/2017	7/8/2018	2400000	2400000	completed
188	Construction Of Two (2) Ecde Classrooms At Yoder Karwigi Primary School	the construction of twos (2) ecde classrooms at yoder karwigi primary school	Runyenjes Central	7/7/2017	7/8/2018	1200000	1200000	completed
189	Construction Of Ecde Classroom At St. Joseph Pry Sch. (Mbeti South)	the construction of ecdes classroom at st. joseph pry sch. (mbeti south)	Runyenjes Central	7/7/2017	7/8/2018	1200000	1200000	completed

190	Construction Of Ecde Classroom At Kanyariri Pry Sch (Mbeti South Ward)	the construction of ecdes classroom at kanyariri pry sch (mbeti south ward)	Runyenjes Central	7/7/2016	7/8/2017	1200000	1200000	completed
191	Construction Of Ecde Classroom At Kaninwanthiga Pry Sch.	the construction of ecdes classroom at kaninwanthiga pry sch.	Runyenjes Central	7/7/2016	7/8/2017	1000000	1000000	completed
192	Renovation Of Muraru Ecde 2 Classrooms	the renovation of muraru ecde classrooms	Runyenjes Central	7/7/2016	7/8/2017	1200000	1200000	completed
193	Kaweru Ecde Centre Class Construction	the kaweru ecde centre claclass construction	Runyenjes Central	7/7/2016	7/8/2017	1200000	1200000	completed
194	Rianguu Ecde Centre Class Construction	the rianguu ecde centre clclass construction	Runyenjes Central	7/7/2016	7/8/2017	1200000	1200000	completed

195	Construction Of Classroom At Kamunyange Ecde Centre	the construction of classrooms at kamunyange ecde centre	Runyenjes Central	7/7/2016	7/8/2017	2000000	2000000	completed
196	Constuction Of Kitchen And Dinning Hall At Munyori Vtc	the constuction of kitchens and dinning hall at munyori vtc	Runyenjes Central	7/7/2016	7/8/2017	1000000	1000000	completed
197	Supply Of Furniture For Ecde	the supply of furniture fofor ecde	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
198	Kamwimbi Ecde Centre Construction	the kamwimbi on of the building of Ecde CENTRE Construction	Makima	7/7/2015	7/8/2016	1200000	1200000	completed
199	Mutugu Ecde Centre Construction	the mutugu eon of the building of Ecde CENTRE Construction	Makima	7/7/2015	7/8/2016	500000	500000	completed

200	Kabururi Ecde Centre Construction	the kabururi on of the building of Ecde CENTRE Construction	Makima	7/7/2015	7/8/2016	700000	700000	completed
201	Mathigameru Ecde Centre Construction	the mathigameo n of the building of Ecde CENTRE Construction	Makima	7/7/2015	7/8/2016	700000	700000	completed
202	Nguthiru Ecde Centre Construction (Changed To Rugakori)	the nguthiru ecde centres construction (changed to rugakori)	Runyenjes Central	7/7/2015	7/8/2016	700000	700000	completed
203	Construction Of Two (2) Ecde Classrooms At Yoder Karwigi Primary School	the construction of twos (2) ecde classrooms at yoder karwigi primary school	Runyenjes Central	7/7/2015	7/8/2016	2200000	2200000	completed

204	Construction Of Ecde Classroom At St. Joseph Pry Sch. (Mbeti South)	the construction of ecdes classroom at st. joseph pry sch. (mbeti south)	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
205	Construction Of Ecde Classroom At Kanyariri Pry Sch (Mbeti South Ward)	the construction of ecdes classroom at kanyariri pry sch (mbeti south ward)	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
206	Construction Of Ecde Classroom At Kaninwanthiga Pry Sch.	the construction of ecdes classroom at kaninwanthiga pry sch.	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
207	Renovation Of Muraru Ecde 2 Classrooms	the renovation of muraru ecde classrooms	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed

208	Kaweru Ecde Centre Class Construction	the kaweru ecde centre claclass construction	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
209	Gatete Ecde Centre Construction	the gatete eon of the building of Ecde CENTRE Construction	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
210	Kiambere Ecde Centre Construction	the kiambere on of the building of Ecde CENTRE Construction	Makima	7/7/2015	7/8/2016	1200000	1200000	completed
211	St. Mark Kiria Ecde Centre Construction	the st. mark kiria ecde construction	Runyenjes Central	7/7/2015	7/8/2016	1200000	1200000	completed
212	St. Kizito Ecde Centre Construction	the st. kizito ecde centrecentre construction	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed

213	Nyambori Ecde Centre Construction	the nyambori on of the building of Ecde CENTRE Construction	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed
214	Kanthenge Ecde Centre Construction	the kanthenge on of the building of Ecde CENTRE Construction	Makima	7/7/2014	7/8/2015	1200000	1200000	completed
215	Karura Ecde Centre Construction	the karura econ of the building of Ecde CENTRE Construction	Makima	7/7/2014	7/8/2015	500000	500000	completed
216	Ikomenie Ecde Centre Completion	the ikomenie on of the building of Ecde CENTRE Completion	Makima	7/7/2014	7/8/2015	600000	600000	completed

217	Ntharawe Ecde Centre Completion	the ntharawe on of the building of Ecde CENTRE Completion	Makima	7/7/2014	7/8/2015	500000	500000	completed
218	Mariari Ecde Centre Completion	the mariari on of the building of Ecde CENTRE Completion	Makima	7/7/2014	7/8/2015	500000	500000	completed
219	Ngambari Ecde Centre Completion	the ngambari on of the building of Ecde CENTRE Completion	Makima	7/7/2014	7/8/2015	1200000	1200000	completed
220	Construction Of Ecde Classroom At Gwakarigu Centre	the construction of ecdes classroom at gwakarigu centre	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed
221	Construction Of A Classroom At Mutindwa Ecde Centre	the construction of as classroom at mutindwa ecde centre	Runyenjes Central	7/7/2014	7/8/2015	2000000	2000000	completed

222	Purchase Of Furniture For Kiambere Ecde Centres	the purchase of furnitures for kiambere ecde centres	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed
223	Kiruriri Ecde Centre Class Construction	the kiruriri ecde centre cclass construction	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed
224	Rutumbi Ecde Centre Class Construction	the rutumbi ecde centre cclass construction	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed
225	Marimari Ecde Centre Class Construction	the marimari ecde centre cclass construction	Runyenjes Central	7/7/2014	7/8/2015	1200000	1200000	completed
226	Construction Of Kerangi Ecde Centre	the construction of kerangi ecde centre	Makima	7/7/2014	7/8/2015	1200000	1200000	Completed