

PROJECT DETAILS					FINANCIAL	DISBURSMENT	EXPENDITURE	PROJECT STATUS	
S/No.	Project Name/Title	Project Goal/Objective	Project Start Date	Expected Project Completion Date	Estimated Project Cost (Kshs.)	County Government component in the Project Cost (Kshs.)	Expenditure to date	Project Status at the time of the Exercise (i.e Completed, Ongoing, Stalled)	% completion for ongoing/stalled projects
1	Conditional Grant For County Aggregated Industrial Park Prog	To promot	01-07-23	30-06-24	250,000,000	250,000,000	62,500,000	Ongoing	25%
2	Conditional Grant For County Aggregated Industrial Park Prog	To complin	01-07-23	30-06-24	10,000,000	10,000,000	10,000,000	Complete	100%
3	Construction Of Ishiara Livestock Market	enhance liv	01-07-23	30-06-24	2,000,000	2,000,000	2,000,000	Complete	100%
4	Renovation Of Manyatta Market	enhance m	01-07-23	30-06-24	2,000,000	2,000,000	1,999,005	Ongoing	99%
5	Construction Of Muraru Market	to support	01-07-23	30-06-24	3,000,000	3,000,000	3,000,000	Complete	100%
6	Construction Of Kibugu Market	to support	01-07-23	30-06-24	3,000,000	3,000,000	3,000,000	Complete	100%
7	Construction And Other Civil Works For The Embu Market (In	To modern	01-07-23	30-06-24	4,000,000	4,000,000	3,928,918	Ongoing	98%
8	Rehabilitation Of Kithimu Market	to enhance	01-07-23	30-06-24	5,288,441	5,288,441	5,235,164	Ongoing	98%
9	Construction Of Maviani Toilet In Mwea	enhance pi	01-07-23	30-06-24	400,000	400,000	400,000	Complete	100%
10	Construction of a Septic Tank for the Kianjokoma Market Toile	enhance h	01-07-23	30-06-24	1,000,000	1,000,000	1,000,000	Complete	100%
11	Construction Of Mwanyani And Musingini Market Toilets In M	enhance pi	01-07-23	30-06-24	699,920	699,920	699,920	Complete	100%
12	Installation Of Floodlights At Kathuriri Market And Checkpoint	to enhance	01-07-23	30-06-24	1,247,525	1,247,525	1,247,525	Complete	100%
13	Proposed Rehabilitation And Maintenance Of Kiritiri Market I	to enhance	01-07-23	30-06-24	497,466	497,466	497,466	Complete	100%
14	Installation Of Three(3) Solar Floodlights At Mwanzo,Makima	to enhance	01-07-23	30-06-24	1,595,928	1,595,928	1,595,928	Complete	100%
15	Installation Of One Solar Floodlight At Rugorwe In Mavuria	to enhance	01-07-23	30-06-24	497,352	497,352	497,352	Complete	100%
16	Installation Of Solar Floodlight at Kerie Market In Muminji	to enhance	01-07-23	30-06-24	500,000	500,000	498,400	Ongoing	99%
17	Construction Of Manyatta Market Toilet In Ruguru Ngandori	enhance pi	01-07-23	30-06-24	499,997	499,997	499,997	Complete	100%
18	Installation Of Floodlights in Kune,Kamugu ,Ciambugu In Nth	to enhance	01-07-23	30-06-24	1,500,000	1,500,000	1,500,000	Complete	100%
19	Construction Of Boda Boda Sheds at Siakago In Nthawa	safe and cc	01-07-23	30-06-24	300,000	300,000	300,000	Complete	100%
20	Water Stand In Kathangariri and Mbuwori Markets In Nginda	improve ac	01-07-23	30-06-24	299,755	299,755	299,755	Complete	100%
21	Installation Of Flood Light In Mbeti South	to enhance	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
22	Construction Of Boda Boda Shed In Mbeti South	safe and cc	01-07-23	30-06-24	500,000	500,000	489,937	Ongoing	98%
23	Renovation Of Karurumo Market In Kyeni South	to enhance	01-07-23	30-06-24	200,000	200,000	0		
24	Installation Of Flood Lights In Kyeni South	to enhance	01-07-23	30-06-24	1,000,000	1,000,000	949,825	Ongoing	95%
25	Installation Of Flood Lights at Mufu Market In Kyeni North	to enhance	01-07-23	30-06-24	400,000	400,000	379,930	Ongoing	95%
26	Construction Of Hawker Stalls In Kirimari	improved t	01-07-23	30-06-24	3,000,000	3,000,000	2,989,900	Ongoing	99%
27	Rehabilitation Of Embu Main Market (Gutter Repairs) In Kirim	to enhance	01-07-23	30-06-24	1,000,000	1,000,000	993,888	Ongoing	99%
28	Purchase and Installation Of Floodlight Lamps In Kirimari	to enhance	01-07-23	30-06-24	4,500,000	4,500,000	4,488,960	Ongoing	99%
29	Construction of a Shed at the Miraa Market In Kirimari	improve m	01-07-23	30-06-24	4,000,000	4,000,000	3,995,643	Ongoing	99%
30	Construction Of Boda Boda shed At Mwanzo Market-Makima	safe and cc	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
31	Installation Of Floodlight At Malamuni Market-Makima	to enhance	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%

32	Construction Of Toilet At Machang'a Market-Mavuria	enhance p	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
33	Completion Of Kiritiri Bus Park-Mavuria	to improve	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
34	Installation Of A Floodlight At Ciakavuri-Mavuria	to enhance	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
35	Renovation and Water Connection to the ablution Blocks At t	enhance a	01-07-23	30-06-24	750,000	750,000	750,000	Complete	100%
36	Fencing And gate And Electrification Of Newsite Honey Proce	to secure t	01-07-23	30-06-24	2,000,000	2,000,000	2,000,000	Complete	100%
37	Construction Of Karambari Toilet-Muminji	enhance p	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
38	Renovation Of Kanja Market-Kagaari North	to enhance	01-07-23	30-06-24	2,000,000	2,000,000	1,999,956	Ongoing	99%
39	Construction Of Kathangari Market Phase 1-Kirimari	to enhance	01-07-23	30-06-24	4,000,000	4,000,000	4,000,000	Complete	100%
40	Relocation Of Runyenjes Market	to enhance	01-07-23	30-06-24	9,000,000	9,000,000	9,000,000	Complete	100%
41	Construction Of Toilet At Kibugu Market	enhance p	01-07-23	30-06-24	1,000,000	1,000,000	1,000,000	Complete	100%
42	Construction Of Canopy And Maintenance Works At The New	to enhance	01-07-23	30-06-24	4,000,000	4,000,000	3,997,940	Ongoing	99%
43	Completion Of Works At Kithimu Market	o enhance	01-07-23	30-06-24	4,700,000	4,700,000	4,695,100	Ongoing	99%
44	Electrical Works at the New Embu Town Market(Canaan)	to provide	01-07-23	30-06-24	2,000,000	2,000,000	1,998,109	Ongoing	99%
45	Construction Of Toilet At Karaba Market-Mwea	enhance p	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%
46	Construction Of Boda Boda Shed At Ishiara-Evurore	to provide	01-07-23	30-06-24	300,000	300,000		Complete	100%
47	Construction Of Toilet At Kanyuambora Market-Evurore	enhance p	01-07-23	30-06-24	500,000	500,000		Complete	100%
48	Construction of Kianjokoma Market Toilet In Kagaari North	enhance p	01-07-23	30-06-24	1,000,000	1,000,000	999,388	Ongoing	99%
49	Opening Of Mount Kenya South Eastern Route	to enhance	01-07-23	30-06-24	500,000	500,000	500,000	Complete	100%

#### 2022/2023

1	BCE Driving Course	to equip tr	01-07-22	30-06-23	592,200	592,000	592,000	Completed	100%
2	Supply And Delivery Of P.A Systems for Youth Groups in Kirima	to enhance	01-07-22	30-06-23	1,499,000	1,499,000	1,499,000	Completed	100%
3	Construction Of Kilia Market Shed	improve m	01-07-22	30/062023	1,998,251	1,998,251	1,998,179	Ongoing	99%
4	Construction Of Nthingini Market Shed	to provide	01-07-22	30/062023	998,609	998,609	998,609	Completed	100%
5	Construction of Industrial Shed at Newsite	to provide	01-07-22	30/062023	1,986,268	1,986,268	1,986,268	Completed	100%
6	Construction Of Kamumu Market Shed	improve m	01-07-22	30/062023	998,022	998,022	998,022	Completed	100%
7	Construction Of Jua Kali Sheds in Kirimari	to provide	01-07-22	30/062023	2,999,829	2,999,829	2,999,830	Completed	100%
8	Construction of Boda Boda Shed at Ngunyumu and Ngarweri	safe and cc	01-07-22	30/062023	398,646	398,646	398,646	Completed	100%
9	Construction Of Market Toilet At Nthingini,Mugui,Kiriari And K	enhance p	01-07-22	30/062023	1,996,731	1,996,731	1,996,731	Completed	100%
10	Proposed construction of Jua Kali sheds in Kirimari	to provide	01-07-22	30/062023	299,830	299,830	299,830	Completed	100%
11	Installation of two Flood Lights in Mbeti North	safe and cc	01-07-22	30/062023	798,071	798,071	798,070	Ongoing	99%
12	Construction of Mariari Market Boda Boda Shed	safe and cc	01-07-22	30/062023	249,667	249,667	249,667	Completed	100%
13	Electrification of Kithimu/Ndatu Markets	to provide	01-07-22	30/062023	292,390	292,390	292,390	Completed	100%
14	Rehabilitation Of Kithimu Market	to enhance	01-07-22	30/062023	20,000,000	20,000,000	14,711,559	Ongoing	74%
15	Construction of Market Shade at Kabugua Market-Evurore	improve m	01-07-22	30/062023	1,500,000	1,500,000	1,499,880	Ongoing	99%
16	Construction Of Musingini Market Toilets-Mwea	enhance p	01-07-22	30/062023	400,000	400,000	400,000	Completed	100%
17	Construction Of Hawker Stalls-Kirimari	improved t	01-07-22	30/062023	3,000,000	3,000,000	3,000,000	Completed	100%
18	Rehabilitation Of Embu Main Market (Gutter Repairs)- Kirimari	to enhance	01-07-22	30/062023	1,000,000	1,000,000	1,000,000	Completed	100%
19	Installation /Electricity Repairs of Flood Lights- Kirimari	enhance vi	01-07-22	30/062023	4,500,000	4,500,000	4,500,000	Completed	100%
20	Construction Of Market Toilet-Ruguru Ngandori	enhance p	01-07-22	30/062023	500,000	500,000	500,000	Completed	100%
21	Installation Of Flood lights at Ena/Kauriro-Kithimu	safe and cc	01-07-22	30/062023	700,000	700,000	697,253	Ongoing	99%
22	Installation Of Flood Lights at Mufu Market-Kyeni North	safe and cc	01-07-22	30/062023	400,000	400,000	400,000	Completed	100%

23	Installation Of Flood Light at Makima Market-Makima	safe and cc	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
24	Installation Of Flood Light at Mwanzo Market-Makima	safe and cc	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
25	Installation Of Flood Light at Mashamba Market-Makima	safe and cc	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
26	Makima Market Shed Lighting-Makima	improve m	01-07-22	30/06/2022	100,000	100,000	100,000	Completed	100%
27	Construction Of Boda Boda Shed at Mbondoni Market-Makima	safe and cc	01-07-22	30/06/2022	250,000	250,000	237,637	Ongoing	95%
28	Construction Of Boda Boda Shed at Gikuru Market-Makima	safe and cc	01-07-22	30/06/2022	250,000	250,000	235,004	Ongoing	94%
29	Construction Of Mwanyani Market Toilet-Makima	enhance p	01-07-22	30/06/2022	350,000	350,000	350,000	Completed	100%
30	Construction Of Musingini Market Toilet-Makima	enhance p	01-07-22	30/06/2022	350,000	350,000	350,000	Completed	100%
31	Installation Of Floodlights At Kathangariri,Gicherori,Kangethia	safe and cc	01-07-22	30/06/2022	2,000,000	2,000,000	1,997,600	Ongoing	99%
32	Water Stand In Kathangariri and Mbuvari Markets-Nginda	to improve	01-07-22	30/06/2022	300,000	300,000	300,000	Completed	100%
33	Construction of Boda Boda Shed-Kagaari South	safe and cc	01-07-22	30/06/2022	800,000	800,000	789,878	Ongoing	98%
34	Construction of a Pit Latrine (Three Door) At Kawanjara-Kagaa	enhance p	01-07-22	30/06/2022	600,000	600,000	599,964	Ongoing	99%
35	Installation Of Flood Lights-Kyeni South	to enhance	01-07-22	30/06/2022	1,000,000	1,000,000	1,000,000	Completed	100%
36	Construction Of Boda Boda Sheds-Kyeni South	safe and cc	01-07-22	30/06/2022	1,200,000	1,200,000	1,195,856	Ongoing	99%
37	Renovation Of Karurumo Market-Kyeni South	to enhance	01-07-22	30/06/2022	200,000	200,000	200,000	Completed	100%
38	Installation Of Flood Light-Mbeti South	to enhance	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
39	Construction Of Boda Boda Shed-Mbeti South	safe and cc	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
40	Construction Of Kianjokoma Market Toilet-Kagaari North	enhance p	01-07-22	30/06/2022	1,000,000	1,000,000	1,000,000	Completed	100%
41	Installation Of Floodlights in Magacha,Kamugo,Ciambu and	to enhance	01-07-22	30/06/2022	1,500,000	1,500,000	1,500,000	Completed	100%
42	Installation of Flood Light Mast at Kathuriri-Runyenjes Central	to enhance	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
43	Installation of Flood Light Mast at Check Point-Runyenjes Cent	to enhance	01-07-22	30/06/2022	500,000	500,000	500,000	Completed	100%
44	Water Connection to Exstisting Ablution Block at Runyenjes O	To enhance	01-07-22	30/06/2022	150,000	150,000	150,000	Completed	100%
45	Installation Of Floodlights Mats At Gichiche,Kigaa,Gachagori,K	to enhance	01-07-22	30/06/2022	250,000	250,000	250,000	Completed	100%
46	Construction Of Boda Boda Shed-Mavuria	safe and cc	01-07-22	30/06/2022	500,000	500,000	484,747	Ongoing	97%
47	Installation Of Flood Light-Mavuiria	to enhance	01-07-22	30/06/2022	500,000	500,000	0		
48	Rehabilitation and Maintenance of Kiritiri Market-Mavuria	to enhance	01-07-22	30/06/2022	500,000	500,000	0		
49	Construction Of Boda Boda Sheds at Siakago-Nthawa	safe and comfortable parkin		30/06/2022	500,000	500,000	0		
50	Installation Of Solar Floodlight at Kerie Market-Muminji	to enhance	01-07-22	30/06/2022	500,000	500,000	0		
51	Construction of a Septic Tank for the Kianjokoma Market Toile	enhance h	01-07-22	30/06/2022	1,000,000	1,000,000	0		
52	Construction And Other Civil Works for The Embu Market (Incl	To modern	01-07-22	30/06/2022	4,000,000	4,000,000	0		
53	Construction of a Shed at the Miraa Market-Kirimari	improve m	01-07-22	30/06/2022	4,000,000	4,000,000	0		
54	Construction Of the County Aggregation Industrialization Park	To promot	01-07-22	30/06/2022	100,000,000	100,000,000	100,000,000		

2021/2022

1	Reflector Jackets And Safety Helmets Programme-Kirimari	to reduce r	01-07-21	30/06/2022	999,800	999,800	999,800	Completed	100%
2	Construction Of Public Toilet At Kamumu And Ciangera	enhance p	01-07-21	30/06/2022	799,913	799,913	799,913	Completed	100%
3	Construction Of Karii Boda Boda Shed In Mavuria	safe and cc	01-07-21	30/06/2022	1,000,000	1,000,000	1,000,000	Completed	100%
4	Completion Of Kiritiri Market In Mavuria	to enhance	01-07-21	30/06/2022	2,000,000	2,000,000	2,000,000	Completed	100%
5	Installation Of Flood Light At Kiritiri Buspark In Mavuria	to enhance	01-07-21	30/06/2022	500,000	500,000	500,000	Completed	100%
6	Construction Of Kilia Market Shed In Mwea	improve m	01-07-21	30/06/2022	2,000,000	2,000,000	2,000,000	Completed	100%
7	Construction Of A Boda Boda Shed At Mwanzo Market-Makin	safe and cc	01-07-21	30/06/2022	250,000	250,000	250,000	Completed	100%
8	Electrification Of Makima Market Shed-Makima	to provide	01-07-21	30/06/2022	100,000	100,000	100,000	Completed	100%
9	Construction Of Toilet At Musingini Market-Makima	enhance p	01-07-21	30/06/2022	350,000	350,000	350,000	Completed	100%

10	Construction Of A Boda Boda Shed At Makima Market-Makima	safe and cc	01-07-21	30/06/2022	250,000	250,000	250,000	Completed	100%
11	Construction Of Mwanyani Market Toilet In Makima	enhance pu	01-07-21	30/06/2022	350,000	350,000	350,000	Completed	100%
12	Installation Of Floodlight At Marimari Shopping Centre -Kiambu	to enhance	01-07-21	30/06/2022	500,000	500,000	500,000	Completed	100%
13	Installation Of Floodlight At Newsite- Kiambere	to enhance	01-07-21	30/06/2022	500,000	500,000	500,000	Completed	100%
14	Construction Of Stage Shed –Kagaari North	to improve	01-07-21	30/06/2022	900,000	900,000	900,000	Completed	100%
15	Construction Of Market Sheds At Muchonoke And Riandu In M	improve m	01-07-21	30/06/2022	2,500,000	2,500,000	980,300	Ongoing	39%
16	Completion And Fencing Of Mururu Toilets In Mbeti South		01-07-21	30/06/2022	999,983	999,983	999,983	Completed	100%
17	Construction Of Mitumba Ablution Block In Runyenjes Central		01-07-21	30/06/2022	500,000	500,000	500,000	Completed	100%
18	Installation Of Floodlight-Mbeti South	to enhance	01-07-21	30/06/2022	1,000,000	1,000,000	1,000,000	Completed	100%
19	Installation Of Floodlights At Kangari And Check Point-Runyer	to enhance	01-07-21	30/06/2022	1,000,000	1,000,000	800,000	Ongoing	80%
20	Installation Of Floodlights –Mbeti North	to enhance	01-07-21	30/06/2022	800,000	800,000	1,000,000	Completed	100%
21	Construction Of Nthingini Market Shed-Mwea	improve m	01-07-21	30/06/2022	1,000,000	1,000,000	400,000	Ongoing	40%
22	Installation Of Floodlight At Kwa Gichonge –Kyeni South	to enhance	01-07-21	30/06/2022	400,000	400,000	500,000	Completed	100%
23	Construction Of Boda Boda Shed At Rugogwe-Mavuria	safe and cc	01-07-21	30/06/2022	500,000	500,000	500,000	Completed	100%
24	Installation Of Flood Light At Kirie-Muminji	to enhance	01-07-21	30/06/202	500,000	500,000	1,500,000	Completed	100%
25	Roofing Of Jua Kali Market Phase 2-Kithimu	to enhance	01-07-21	30/06/202	1,500,000	1,500,000	800,000	Ongoing	53%
26	Karurumo Market Planning-Kyeni South	to ensure d	01-07-21	30/06/202	1,500,000	1,500,000	1,500,000	Completed	100%
27	Kitoloni And Mbondoni Market Planning-Makima	to ensure d	01-07-21	30/06/202	1,600,000	1,600,000	1,600,000	Completed	100%
28	Restoration of Market Shed At Mutuobare-Kiambere	enhance sh	01-07-21	30/06/202	1,500,000	1,500,000	1,500,000	Completed	100%

2020/2021

1	Construction Of Liberty Mama Mboga Sheds-Kirimari	to provide	01-07-20	30-06-21	500,000	500,000	499,786	Ongoing	99%
2	Construction Of KRA Boda Boda Sheds-Kirimari	safe and cc	01-07-20	30-06-21	700,000	700,000	600,100	Ongoing	86%
3	Construction Of Oil Libya Boda Boda Sheds-Kirimari	safe and cc	01-07-20	30-06-21	700,000	700,000	699,468	Ongoing	99%
4	Roofing Of Jua Kali Boda Boda Sheds And FloodlightsKithim	safe and cc	01-07-20	30-06-21	2,499,255	2,499,255	2,499,255	Completed	100%
5	Construction Of Market Shed At Kilia -Mwea	improve m	01-07-20	30-06-21	2,000,000	2,000,000	0		
6	Construction Of Boda Boda Shed At Makima Market-Makima	safe and cc	01-07-20	30-06-21	250,000	250,000	249,574	Ongoing	99%
7	Construction Of Market Toilet At Kianjokoma-Emikel Womer	enhance pu	01-07-20	30-06-21	498,147	498,147	498,148	Completed	100%
8	Market Shed At Newsite And Bodaboda Shed At Mutuobare-T	to provide	01-07-20	30-06-21	1,249,482	1,249,482	1,249,482	Completed	100%
9	Construction Of Mitumba Market Toilet-Moskany Constructio	enhance pu	01-07-20	30-06-21	699,880	699,880	699,880	Completed	100%
10	Construction Of Boda Boda Sheds-Seacon Enterprises Ltd	safe and cc	01-07-20	30-06-21	799,901	799,901	799,901	Completed	100%
11	Market Shed And Water Tank Platform At Kiritiri Market-Kak	to provide	01-07-20	30-06-21	998,957	998,957	998,957	Completed	100%
12	Construction Of Ngiiri Market Shed-Evload Contractors Ltd	improve m	01-07-20	30-06-21	1,999,434	1,999,434	1,999,434	Completed	100%
13	Construction Of Siakago Stage Toilet-Seantam And Associates	enhance pu	01-07-20	30-06-21	549,659	549,659	549,659	Completed	100%
14	Construction Of Market Shed At Riandu,Boda Boda Sheds At	to provide	01-07-20	30-06-21	1,899,989	1,899,989	1,899,980	Ongoing	99%
15	Installation Of Modern Floodlights In Mashinani	to enhance	01-07-20	30-06-21	1,198,280	1,198,280	1,198,280	Completed	100%
16	Construction Of Toilet And Waste Bin At Manyatta Market	enhance pu	01-07-20	30-06-21	1,396,700	1,396,700	1,396,700	Completed	100%
17	Installation of 3 Floodlights at Mbeti South	to enhance	01-07-20	30-06-21	1,494,578	1,494,578	1,494,578	Completed	100%
18	Installation Of 2 Floodlights at Gatitu and Mwangaza-Nthawa	to enhance	01-07-20	30-06-21	995,930	995,930	995,930	Completed	100%
19	Market Maintenance-Kagaari North	to ensure a	01-07-20	30-06-21	999,630	999,630	999,630	Completed	100%
20	Jua Kali Empowerment Programme-Kirimari	to enhance	01-07-20	30-06-21	900,000	900,000	899,100	Ongoing	99%
21	Driving Course For Kirimari Ward	to equip le	01-07-20	30-06-21	990,000	990,000	990,000	Completed	100%
22	Vocational training services; Driving course	to equip le	01-07-20	30-06-21	495,000	495,000	495,000	Completed	100%

2019/2020

1	Construction Of Market Sheds	improve m	01/72019	30-06-20	20,000,000	20,000,000	0		
2	Construction of a Proposed Market Shed at Mbondoni Makima	improve m	01/72019	30-06-20	1,989,887	1,989,887	1,989,887	Completed	100%
3	Construction of Market Shed at Meka Market Mbeti South.	improve m	01/72019	30-06-20	495,796	495,796	495,796	Completed	100%
4	Construction of Market Shed at Karurina Gaturi South	improve m	01/72019	30-06-20	1,964,113	1,964,113	1,964,113	Completed	100%
5	Construction of Mitumba Shed Runyenje Central	improve m	01/72019	30-06-20	1,938,186	1,938,186	1,938,186	Completed	100%
6	Construction Of Boda Boda Sheds-Mbeti South	safe and cc	01/72019	30-06-20	1,200,000	1,200,000	299,611	Ongoing	25%
7	Construction Of Boda Boda Sheds At Mwondu- Nthawa	safe and cc	01/72019	30-06-20	250,000	250,000	250,000	Completed	100%
8	Construction Of Boda Boda Sheds At Kambaru- Nthawa	safe and cc	01/72019	30-06-20	250,000	250,000	250,000	Completed	100%
9	Construction Of Boda Boda Sheds At Magacha- Nthawa	safe and cc	01/72019	30-06-20	250,000	250,000	0		
10	Construction Of Boda Boda Sheds At Ciambu- Nthawa	safe and cc	01/72019	30-06-20	250,000	250,000	250,000	Completed	100%
11	Construction Of Boda Boda Sheds At Siakago Stage- Nthawa	safe and cc	01/72019	30-06-20	250,000	250,000	250,000	Completed	100%
12	Construction Of Clothes Market Sheds At Kiritiri-Mavuria	improve m	01/72019	30-06-20	1,500,000	1,500,000	0		
13	Construction Of Machang'a Market Toilet-Mavuria	enhance p	01/72019	30-06-20	500,000	500,000	484,416	Ongoing	96%
14	Construction Of Boda Boda Sheds -Kirimari	safe and cc	01/72019	30-06-20	1,000,000	1,000,000	799,901	Ongoing	79%
15	Construction Of Market Toilet At Manyatta Market-Ruguru Ng	enhance p	01/72019	30-06-20	400,000	400,000	400,000	Completed	100%
16	Construction Of Mega Boda Boda Shed At Kiritiri-Mavuria	safe and cc	01/72019	30-06-20	998,957	998,957	998,957	Completed	100%
17	Market Maintenance-Kagaari North	to ensure s	01/72019	30-06-20	999,630	999,630	999,630	Completed	100%
18	Construction Of Market Toilet At Kianjokoma - Kagaari North	enhance p	01/72019	30-06-20	498,148	498,148	498,148	Completed	100%
19	Construction Of Market Shed At Riandu Market- Nthawa	improve m	01/72019	30-06-20	899,980	899,980	899,980	Completed	100%
20	Construction Of Market Shed At Newsite-Kiambere	improve m	01/72019	30-06-20	999,482	999,482	999,482	Completed	100%
21	Construction Of Boda Boda Shed At Mutuobare- Kiambere	safe and cc	01/72019	30-06-20	250,000	250,000	250,000	Completed	100%
22	Construction Of Boda Boda Shed At Nthingini-Mwea	safe and cc	01/72019	30-06-20	249,574	249,574	249,574	Completed	100%
23	Construction Of Boda Boda Shed At Mugwanjogu Market-Evu	safe and cc	01/72019	30-06-20	198,263	198,263	198,263	Completed	100%
24	Construction Of Karurumo Market Shed(Joyri Solutions)	improve m	01/72019	30-06-20	1,795,664	1,795,664	1,795,664	Completed	100%
25	Construction Of Ngiiri Market Shed	improve m	01/72019	30-06-20	1,999,434	1,999,434	1,999,434	Completed	100%
26	Roofing Of Mutuobare Market Shed(Vivi Ltd)	to protect	01/72019	30-06-20	2,499,394	2,499,394	2,499,394	Completed	100%
27	Construction Of Mbonzuki and Iria Itune Market Toilets-Hasb	enhance p	01/72019	30-06-20	1,197,538	1,197,538	1,197,538	Completed	100%
28	Construction Of Bridge At Mwea Game Reserve-Tides Investr	to facilitate	01/72019	30-06-20	3,495,660	3,495,660	3,495,660	Completed	100%
29	Construction Of Boda Boda Shed at Mbeti South Ward	safe and cc	01/72019	30-06-20	359,979	359,979	359,979	Completed	100%
30	Installation and repair of floodlight	to enhance	01/72019	30-06-20	494,299	494,299	494,299	Completed	100%
31	Completion of Manyatta Market Shed.Ngandori Ward Ruguru	improve m	01/72019	30-06-20	3,960,031	3,960,031	3,960,031	Completed	100%
32	Maintenance of Mwea Game Reserve Circuit Roads	to ensure s	01/72019	30-06-20	3,595,153	3,595,153	3,595,153	Completed	100%
33	Construction of a Bridge at Mwea Game Reserve	to facilitate	01/72019	30-06-20	3,882,533	3,882,533	3,882,533	Completed	100%
34	Construction of a Wastebin at Manyatta -Ngandori Ward	to improve	01/72019	30-06-20	996,700	996,700	996,700	Completed	100%
35	Vocational Training Service-Driving Course	to equip le	01/72019	30-06-20	1,990,000	1,990,000	1,990,000	Completed	100%

2018/2019

1	Driving License (Boda Boda) Programme-Ruguru Ngandori	to enhance	01-07-18	30-06-19	500,000	500,000	498,000	Ongoing	99%
2	Driving License Programme-Kirimari	to promote	01-07-18	30-06-19	600,000	600,000	592,000	Ongoing	98%
3	Tents And Chairs For Special Groups-Muminji	to support	01-07-18	30-06-19	450,000	450,000	994,500	Completed	100%
4	Boda Boda Licences-Mavuria	to enhance	01-07-18	30-06-19	800,000	800,000	800,000	Completed	100%
5	Boda Boda Driving Courses-Nthawa	to enhance	01-07-18	30-06-19	798,000	798,000	798,000	Completed	100%
6	Tents(2x100 Seater) And Chairs (150)To Special Group(Kiny	to support	01-07-18	30-06-19	495,000	495,000	495,000	Completed	100%

7	Driving Course-Gaturi South	to promote	01-07-18	30-06-19	1,500,000	1,500,000	1,500,000	Completed	100%
8	Driving Course-Kyeni South	to promote	01-07-18	30-06-19	1,000,000	1,000,000	1,000,000	Completed	100%
9	Boda Boda Empowerment Programme (Reflector Jackets)-Kiri	to enhance	01-07-18	30-06-19	350,000	350,000	350,000	Completed	100%
10	Development Of Mwea Game Reserve	to enhance	01-07-18	30-06-19	4,498,618	4,498,618	4,498,618	Completed	100%
11	Construction Of Market Shed At Karaba-Mwea	improve m	01-07-18	30-06-19	1,500,000	1,500,000	999,328	Ongoing	66%
12	Construction Of Gategi Market Toilet-Mwea	enhance pu	01-07-18	30-06-19	500,000	500,000	499,728	Ongoing	99%
13	Construction Of Miraa Shed At Muraru Market-Mbeti South	improve m	01-07-18	30-06-19	500,000	500,000	0		
14	Construction Of Miraa Shed At Gachuriri Market-Mbeti South	improve m	01-07-18	30-06-19	500,000	500,000	0		
15	Construction Of Toilet At Gachoka-Gachuriri Junction- Mbeti	enhance pu	01-07-18	30-06-19	500,000	500,000	499,496	Ongoing	99%
16	Construction Of Toilet At Meka Market - Mbeti South	enhance pu	01-07-18	30-06-19	500,000	500,000	0		
17	Completion Of Muraru Market Toilets-Mbeti South	enhance pu	01-07-18	30-06-19	299,959	299,959	299,959	Completed	100%
18	Construction Of Boda Boda Sheds –Mbeti South	safe and cc	01-07-18	30-06-19					
19	Construction Of A Boda Boda Shed At Mariari Market-Kiaml	safe and cc	01-07-18	30-06-19	250,000	250,000	242,881	Ongoing	97%
20	Construction Of Mitumba Sheds At Karingari Market-Gaturi S	improve m	01-07-18	30-06-19	2,000,000	2,000,000	0		
21	Construction Of An Enforcement Centre At Ugweri Market-K	to enhance	01-07-18	30-06-19	3,550,000	3,550,000	0		
22	Construction Of Jua Kali Artisans Sheds And Toilet-Kithimu	to provide	01-07-18	30-06-19	2,000,000	2,000,000	1,898,932	Ongoing	94%
23	Construction Of Bus Park Toilet-Mavuria	to improve	01-07-18	30-06-19	499,832	499,832	499,832	Completed	100%
24	Bus Park Levelling -Mavuria	to create s	01-07-18	30-06-19	499,264	499,264	499,264	Completed	100%
25	Installation Of Floodlight At Kauraciri-Mavuria	to enhance	01-07-18	30-06-19	476,939	476,939	476,939	Completed	100%
26	Proposed Roofing Of New Soko Mjinga Market - Behind Naiv	to protect	01-07-18	30-06-19	2,498,732	2,498,732	2,498,732	Completed	100%
27	Proposed Construction Of Kirimari Market Mitumba Shed - 1s	improve m	01-07-18	30-06-19	2,499,684	2,499,684	2,499,684	Completed	100%
28	Construction of 2 No. Boda Boda Sheds at Kimangaru and Ga	safe and cc	01-07-18	30-06-19	499,980	499,980	499,980	Completed	100%
29	Installation Of Electricity At Gategi And Makutano Markets	to provide	01-07-18	30-06-19	449,287	449,287	449,287	Completed	100%
30	Renovation works of a toilet block at Makutano market-Mwea	enhance pu	01-07-18	30-06-19	299,950	299,950	299,950	Completed	100%
31	Construction of a market shed at Kanyuambora market	improve m	01-07-18	30-06-19	2,498,344	2,498,344	2,498,344	Completed	100%
32	Construction of a toilet block at siakago market	enhance pu	01-07-18	30-06-19	453,113	453,113	453,113	Completed	100%
33	Proposed construction of 2 No. Bodaboda Sheds at Kiogogo &	safe and cc	01-07-18	30-06-19	499,940	499,940	499,940	Completed	100%
34	Construction Of Karingari Market Shed –Gaturi South	improve m	01-07-18	30-06-19	1,997,845	1,997,845	1,997,845	Completed	100%
35	Installation Of Market Flood Light At Minandari-Gaturi South	safe and cc	01-07-18	30-06-19	499,750	499,750	499,750	Completed	100%
36	Installation Of Flood Lights At Dubai Market-Gaturi South	safe and cc	01-07-18	30-06-19	499,750	499,750	499,750	Completed	100%
37	Installation Of Flood Lights At Kairungu Market-Gaturi South	safe and cc	01-07-18	30-06-19	499,755	499,755	499,755	Completed	100%
38	Construction Of Siakago Market Sheds-Nthawa	improve m	01-07-18	30-06-19	2,991,547	2,991,547	2,991,547	Completed	100%
39	Construction Of Ngiiri Market Sheds-Muminji	improve m	01-07-18	30-06-19	983,726	983,726	983,726	Completed	100%
40	Construction Of Shoe Shine Shed-Kirimari	to provide	01-07-18	30-06-19	1,499,996	1,499,996	1,499,996	Completed	100%
41	Construction Of Jua Kali Books Vendor Sheds-Kirimari	to provide	01-07-18	30-06-19	599,082	599,082	599,082	Completed	100%
42	Construction Of Hawkers Market-Kirimari	improned t	01-07-18	30-06-19	3,499,989	3,499,989	3,499,989	Completed	100%
43	Construction Of Toilet At Mitumba Market-Kirimari	enhance pu	01-07-18	30-06-19	998,703	998,703	998,703	Completed	100%
44	Renovation Of Existing Shoe Shiner Shed-Kirimari	to provide	01-07-18	30-06-19	249,406	249,406	249,406	Completed	100%
45	Construction Of Hawkers Shed At Kyeni Hotel	improned t	01-07-18	30-06-19	799,066	799,066	799,066	Completed	100%
46	Construction Of Boda Boda Sheds At Mama Ngina Street Junc	safe and cc	01-07-18	30-06-19	799,959	799,959	799,959	Completed	100%
47	Construction Of Mukono Miraa Shed-Nthawa	safe and cc	01-07-18	30-06-19	798,312	798,312	798,312	Completed	100%
48	Construction Of Siakago Stage Shoe Shine Shed-Nthawa	to provide	01-07-18	30-06-19	797,744	797,744	797,744	Completed	100%
49	Construction Of Toilet At Kilia,Kamingo And Kaduzoh Mwea	enhance pu	01-07-18	30-06-19	499,937	499,937	499,937	Completed	

50	Construction Of Market Toilet At Mbonzuki-Mwea-Boden Co	enhance pu	01-07-18	30-06-19	497,849	497,849	497,849	Completed	100%
51	Fencing Of Rukira Market-Kithimu	to organize	01-07-18	30-06-19	996,672	996,672	996,672	Completed	100%
52	Construction Of Market Shed At Ishiara-Evurore	improve m	01-07-18	30-06-19	2,445,837	2,445,837	2,445,837	Completed	100%
53	Construction Of Boda Boda Sheds At Mukono And Mbuga-Nt	safe and cc	01-07-18	30-06-19	499,944	499,944	499,944	Completed	100%
54	Construction Of Mbui Njeru Market Toilet-Kagaari North	enhance pu	01-07-18	30-06-19					
55	Construction Of Mukuuri Market Toilet-Kagaari North	enhance pu	01-07-18	30-06-19	496,398	496,398	496,398	Completed	100%
56	Construction Of Market Shed Kanyuambora-Evurore	improve m	01-07-18	30-06-19	2,244,693	2,244,693	2,244,693	Completed	100%
57	Roofing Of The Green Market-Kirimari	to protect	01-07-18	30-06-19	3,690,060	3,690,060	3,690,060	Completed	100%
58	Completion Of Mitumba Market-Kirimari	improve m	01-07-18	30-06-19	3,498,038	3,498,038	3,498,038	Completed	100%
59	Construction Of Karurumo Market Toilets-Kyeni South	enhance pu	01-07-18	30-06-19	499,664	499,664	499,664	Completed	100%
60	Roofing Of Soko Mjinga Behind Naivas	to protect	01-07-18	30-06-19	498,960	498,960	498,960	Completed	100%
61	Construction Of New Soko Mjinga Behind Naivas	improved r	01-07-18	30-06-19	1,899,877	1,899,877	1,899,877	Completed	100%
62	Construction Of Market Shed At Kanyuambora	improve m	01-07-18	30-06-19	2,043,920	2,043,920	2,043,920	Completed	100%
63	Rehabilitation of Boundary Wall at Embu Green Market	to enhance	01-07-18	30-06-19	980,009	980,009	980,009	Completed	100%
64	Construction of Ishiara Livestock Market Sheds-Evurore	improve m	01-07-18	30-06-19	2,485,358	2,485,358	2,485,358	Completed	100%

2017/2018

1	Class I(Machine Operator)-Mavuria	to operate	01-07-17	31/06/201	500,000	500,000	0		
2	Driving Licenses (Boda Boda and Vehicles For 150 Stud	to enhance	01-07-17	31/06/201	1,450,000	1,450,000	1,440,000	Ongoing	99%
3	Driving Licenses (Boda Boda and Vehicles)-Kagaari No	to enhance	01-07-17	31/06/201	1,000,000	1,000,000	992,200	Ongoing	99%
4	Driving Course-Gaturi North	to promote	01-07-17	31/06/201	1,000,000	1,000,000	0		
5	Empowerment Programme (Motorbikes)-Gaturi North	to enhance	01-07-17	31/06/201	1,000,000	1,000,000	0		
6	Driving Course-Kyeni South	to promote	01-07-17	31/06/201	2,190,000	2,190,000	1,190,000	Ongoing	54%
7	Driving Licenses (Boda Boda)-Kirimari	to enhance	01-07-17	31/06/201	600,000	600,000	0		
8	Driving Licenses (Boda Boda)-Mbeti North.	to enhance	01-07-17	31/06/201	994,000	994,000	994,000	Completed	100%
9	Driving Licenses (Boda Boda)-Gaturi South	to enhance	01-07-17	31/06/201	1,500,000	1,500,000	0		
10	Maintenance of Markets	to improve	01-07-17	31/06/201	1,300,000	1,300,000	0		
11	Construction of Market Sheds at Kanyuambora	improve m	01-07-17	31/06/201	2,500,000	2,500,000	0		
12	Construction Of Boda Boda Sheds -Nthawa	safe and cc	01-07-17	31/06/201	500,000	500,000	0		
13	Construction Of Market Toilet At Wango-Mwea	enhance pu	01-07-17	31/06/201	500,000	500,000	0		
14	Construction Of Market Toilet At Kilia-Mwea	enhance pu	01-07-17	31/06/201	500,000	500,000	0		
15	Construction Of Market Toilet At Mbonzuki-Mwea	enhance pu	01-07-17	31/06/201	500,000	500,000	0		
16	Construction of Boda Boda Sheds At Kamviu,Kibugua,	safe and cc	01-07-17	31/06/201	600,000	600,000	0		
17	Construction Of Market Shed At Miandari-Kagaari Nort	improve m	01-07-17	31/06/201	2,000,000	2,000,000	1,999,997	Ongoing	99%
18	Construction Of Boda Boda Shed At Mwanzo-Makima	safe and cc	01-07-17	31/06/201	120,000	120,000	0		
19	Roofing Of The Green Market-Kirimari	to protect	01-07-17	31/06/201	4,239,027	4,239,027	0		
20	Construction Of Rukira Open Air Market Sheds, Toilet A	to enhance	01-07-17	31/06/201	4,000,000	4,000,000	3,299,028	Ongoing	82%
21	Roofing Of Mutuobare Market-Kiambere	to protect	01-07-17	31/06/201	2,800,000	2,800,000	2,799,486	Ongoing	99%
22	Completion Of Toilet At Kianjokoma-Kagaari North	enhance pu	01-07-17	31/06/201	1,000,000	1,000,000	1,451,682	Completed	100%
23	Completion Of Siakago Toilet	enhance pu	01-07-17	31/06/201	453,113	453,113	453,113	Completed	100%
24	Construction Of Toilet Block At Ishiara Market	enhance pu	01-07-17	31/06/201	499,947	499,947	499,947	Completed	100%
25	Installation Of Market Floodlight At Kavutiri Market	safe and cc	01-07-17	31/06/201	488,376	488,376	488,376	Completed	100%
26	Construction Of Makutano ESP Market Phase 2	to enhance	01-07-17	31/06/201	499,960	499,960	499,960	Completed	100%
27	Completion Of Mururu Market Toilet	enhance pu	01-07-17	31/06/201	499,925	499,925	499,925	Completed	100%

28	Construction Of Bus Stage shed At Ishiara Market	to enhance	01-07-17	31/06/201	610,000	610,000	0	
29	Construction Of Market Shed At Mbeti North	improve m	01-07-17	31/06/201	366,000	366,000	0	
30	Construction Of Market shed At Ishiara	improve m	01-07-17	31/06/201	2,539,000	2,539,000	3,099,961	Completed
31	Construction Of Perimeter Wall At Kiritiri Market Phase	to improve	01-07-17	31/06/201	1,200,000	1,200,000	0	
32	Construction Of Kirimari Mitumba Sheds Phase 2	improve m	01-07-17	31/06/201	2,499,684	2,499,684	0	
33	Construction Of Boda Boda sheds At Mavuria	safe and cc	01-07-17	31/06/201	500,000	500,000	481,075	Ongoing
34	Construction of Market Toilet At Mbui Njeru-Kagaari N	enhance pu	01-07-17	31/06/201	500,000	500,000	999,985	Completed
35	Renovation Of Market Toilet At Makutano-Mwea	enhance pu	01-07-17	31/06/201	300,000	300,000	0	

2016/2017

1	Boda Boda youth driving licence project-Gaturi North	to enhance	1/072016	31/06/201	6,994,000.00	6,994,000.00	0	Ongoing
2	Boda Boda Youth Driving Licence Project-Mbeti South	to enhance	1/072016	31/06/201	900,000.00	900,000.00		Ongoing
3	Boda Boda Youth Driving Licence Project-Mwea	to enhance	1/072016	31/06/201	1,998,000.00	1,998,000.00		Ongoing
4	Boda Boda Youth Driving Licence Project – Kagaari No	to enhance	1/072016	31/06/201	1,498,000.00	1,498,000.00		Ongoing
5	Boda Boda Youth Driving Licence Project – Kyeni Sout	to enhance	1/072016	31/06/201	1,500,000.00	1,500,000.00		Ongoing
6	Boda Boda Youth Driving Licence Project – mbeti Nortl	to enhance	1/072016	31/06/2017				
7	Construction of Toilets Plus drainage at Karurina Mark	enhance pu	1/072016	31/06/2017				Ongoing
8	Construction of Toilet-Mukuuri Market	enhance pu	1/072016	31/06/2017				Ongoing
9	Construction of Newsite Public Toilet-Kiambere	enhance pu	1/072016	31/06/201	499,746.55	499,746.55		Ongoing
10	Construction of Nembure Bus Stage waiting Shed-Gatur	to enhance	1/072016	31/06/201	1,094,054.80	1,094,054.80		Completed
11	Construction of Kivwe Bus Stage waiting Shed-Gaturi S	to enhance	1/072016	31/06/201	599,852.00	599,852.00		Ongoing
12	Construction of Market Toilets-Mbeti South	enhance pu	1/072016	31/06/201	1,000,000.00	1,000,000.00		Ongoing
13	Construction of Market Toilet at Nthingini-Mwea	enhance pu	1/072016	31/06/2017				Ongoing
14	Construction of Market Toilet at Mbonzuki Dispensary-I	enhance pu	1/072016	31/06/201	1,197,537.60	1,197,537.60		Ongoing
15	Construction of Market Toilet at Iria-Itune-Mwea	enhance pu	1/072016	31/06/2017				Ongoing
16	Construction of Makima Market Drainage-Makima	enhance pu	1/072016	31/06/201	1,999,849.15	1,999,849.15		Completed
17	Construction of Mbondoni Market Toilet-Makima	enhance pu	1/072016	31/06/201	999,989.50	999,989.50		Completed
18	Construction of Mwanzo Market Toilet-Makima	enhance pu	1/072016	31/06/201	499,878.80	499,878.80		Ongoing
19	Construction of Kiriari and Kithunguriri Market Toilets-	enhance pu	1/072016	31/06/201	1,199,962.00	1,199,962.00		Completed
20	Construction of Market Toilet(Mitumba)-Kirimari	enhance pu	1/072016	31/06/201	4,497,445.00	4,497,445.00		Ongoing
21	Gutters and Drainage at Kithimu Open Air Market	enhance pu	1/072016	31/06/201	600,000.00	600,000.00		Completed
22	Construction of Soko Mjinga Toilet-Evurore	enhance pu	1/072016	31/06/201	1,047,663.10	1,047,663.10		Completed
23	Construction of Toilet Block at Ishiara Market	enhance pu	1/072016	31/06/201	499,947.24	499,947.24		Completed
24	Construction of Toilet Block at Wakaria Market Mwea	enhance pu	1/072016	31/06/2017				
25	Completion of Kanyariri Toilet Mbeti South	enhance pu	1/072016	31/06/2017				Ongoing
26	Construction of market toilet at Ena	enhance pu	1/072016	31/06/201	499,873.00	499,873.00		Completed
27	Construction of Modern market toilet at Majimbo-Mbeti	enhance pu	1/072016	31/06/201	499,960.00	499,960.00		Completed
28	Construction of Modern market toilet at Kambo-Mbeti N	enhance pu	1/072016	31/06/201	499,960.00	499,960.00		Completed
29	Construction of Modern market toilet at Kimangaru-Mbe	enhance pu	1/072016	31/06/201	499,960.00	499,960.00		Completed
30	Construction of Modern Shoe Shiner Stalls-Co-operative	to provide	1/072016	31/06/201	531,250.00	531,250.00		Completed
31	Construction of Modern Shoe Shiner Shades-Kirimari	to provide	1/072016	31/06/201	3,849,953.00	3,849,953.00		Ongoing
32	Construction of Karingari market sheds	improve m	1/072016	31/06/201	1,449,603.50	1,449,603.50		
33	Construction of Mukuuri market shed	improve m	1/072016	31/06/201	1,299,986.90	1,299,986.90		Completed
34	Construction of Kathanjuri Market Shed	improve m	1/072016	31/06/201	699,920.00	699,920.00		Completed

35	Construction of Market Sheds in Runyenjes	improve m	1/072016	31/06/201	2,999,939.00	2,999,939.00		Completed
36	Erection of LED floodlights at Gitare Markets	safe and cc	1/072016	31/06/201	770	770		Completed
37	Construction of Ishiara Market Shed-Retention	improve m	1/072016	31/06/201	199,990.70	199,990.70		Completed
38	Construction of Majimbo Market Shed-Retention	improve m	1/072016	31/06/201	228,000.00	228,000.00		Completed
39	Construction of Manyatta Market Shed-Retention	improve m	1/072016	31/06/201	199,968.10	199,968.10		Completed
40	Construction of Manyatta Market Shed at Kianjokoma M	improve m	1/072016	31/06/201	199,999.10	199,999.10		Completed
41	Roofing of Embu Mitumba stalls-Kirimari	to protect	1/072016	31/06/201	#####	18,752,688.20		Ongoing
42	Construction of Embu Hawker's stalls-Kirimari	improved t	1/072016	31/06/201	1,998,726.40	1,998,726.40		Ongoing
43	Markets Infrastructure Maintenance	to ensure s	1/072016	31/06/2017				Ongoing
44	Boda Boda Shed-Ena	safe and cc	1/072016	31/06/2017				Ongoing
45	Construction of Boda Boda Shed-Issaco-Kiambere	safe and cc	1/072016	31/06/2017				Ongoing
46	Construction of Boda Boda Shed-Karura-Kiambere	safe and cc	1/072016	31/06/2017				Ongoing
47	Construction of Boda Boda Sheds at Gatunduri and Kair	safe and cc	1/072016	31/06/201	299,378.31	299,378.31		Ongoing
48	Construction of Boda Boda Shed at Iria-Itune Market-M	safe and cc	1/072016	31/06/201	150,000.00	150,000.00		Completed
49	Construction of Boda Boda Shed at Kikumini Market-M	safe and cc	1/072016	31/06/201	150,000.00	150,000.00		Completed
50	Construction of Boda Boda Shed at Gitaraka Market-Mv	safe and cc	1/072016	31/06/201	150,000.00	150,000.00		Completed
51	Construction of Boda Boda Shed at Mbonzuki Market-M	safe and cc	1/072016	31/06/201	149,271.75	149,271.75		Completed
52	Construction of Boda Boda Shed at Gategi Market-Mwe	safe and cc	1/072016	31/06/201	150,000.00	150,000.00		Completed
53	Construction of Boda Boda Shed at Karuku Market-Mw	safe and cc	1/072016	31/06/201	149,437.00	149,437.00		Completed
54	Construction of Boda Boda Shed at Ndune-Makima	safe and cc	1/072016	31/06/201	100,000.00	100,000.00		Ongoing
55	Construction of Boda Boda Shed at Kakawa-Makima	safe and cc	1/072016	31/06/201	100,000.00	100,000.00		Ongoing
56	Construction of Boda Boda Shed at Kitoloni-Makima	safe and cc	1/072016	31/06/201	99,571.60	99,571.60		Ongoing
57	Construction of Boda Boda Shed at Gikuri-Makima	safe and cc	1/072016	31/06/2017				
58	Construction of Boda Boda Shed at Karurumo-Kyeni So	safe and cc	1/072016	31/06/201	99,433.80	99,433.80		Completed
59	Construction of Boda Boda Shed at Kathanjuri -Kyeni S	safe and cc	1/072016	31/06/201	100,000.00	100,000.00		Completed
60	Construction of Boda Boda Shed at Kathunguri -Kyeni S	safe and cc	1/072016	31/06/201	100,000.00	100,000.00		Completed
61	Construction of Boda Boda Sheds at Kirigi, Mukangu,K	safe and cc	1/072016	31/06/201	27,408.00	27,408.00		Ongoing
62	Ugrading Of Karurumo Market-Kyeni South	to enhance	1/072016	31/06/201	1,498,819.60	1,498,819.60		Ongoing
63	Upgrading Of Kathunguri Market-Kyeni South	to enhance	1/072016	31/06/2017				Ongoing
64	Construction of Market Sheds-Mbuvori-Nginda	improve m	1/072016	31/06/201	998,671.95	998,671.95		Completed
65	Construction of Boda Boda Sheds at Kathangari and Bor	safe and cc	1/072016	31/06/201	9,504.00	9,504.00		Ongoing
66	Construction of Mitumba-Phase 2-Runyenjes Central	improve m	1/072016	31/06/201	999,997.00	999,997.00		Completed
67	Construction of Market Shed at Ugweri-Kagaari South	improve m	1/072016	31/06/201	2,397,667.74	2,397,667.74		Completed
68	Construction of Market Shed at Ena -Kagaari South	improve m	1/072016	31/06/201	2,394,418.10	2,394,418.10		Completed
69	Construction of Market Stage Shed at Ugweri-Kagaari S	improve m	1/072016	31/06/201	400,000.00	400,000.00		Completed
70	Construction of Market Stage Shed at Ena -Kagaari Sout	improve m	1/072016	31/06/201	400,000.00	400,000.00		Completed
71	Construction of Market Stage Shed at Kiringa-Kagaari S	improve m	1/072016	31/06/201	399,999.00	399,999.00		Completed
72	Construction of Toilet at Kavangua-Kagaari South	to improve	1/072016	31/06/201	499,999.50	499,999.50		Ongoing
73	Jua kali Shoe Shiners Sheds at Kathageri and Makutano-	to provide	1/072016	31/06/201	488,376.00	488,376.00		Ongoing
74	Market Shelters at Makutano-Kyeni North	improve m	1/072016	31/06/201	997,438.75	997,438.75		Ongoing
75	Construction of Modern Shed at Kambo-Mbeti North	improve m	1/072016	31/06/201	1,999,999.00	1,999,999.00		Completed
76	Construction of Modern Shed at Kimangaru-Mbeti North	improve m	1/072016	31/06/201	2,000,000.00	2,000,000.00		Completed
77	Construction of Ten (10)Boda Boda Sheds-Mbeti North	safe and cc	1/072016	31/06/201	1,997,290.80	1,997,290.80		Ongoing

78	Construction of Market and Miraa Sheds at Ndatu Market	safe and cc	1/072016	31/06/2017	2,499,999.00	2,499,999.00		Completed
79	Construction of Boda Boda Shed at Micegethiu-Muminji	safe and cc	1/072016	31/06/2017	99,990.00	99,990.00		Completed
80	Construction of Boda Boda Shed at Cieria/Ngiiri-Muminji	safe and cc	1/072016	31/06/2017	99,990.00	99,990.00		Completed
81	Construction of Boda Boda Shed at Itiira Gitundumo -M	safe and cc	1/072016	31/06/2017	99,990.00	99,990.00		Completed
82	Construction of Boda Boda Shed at Mbet South.	safe and cc	1/072016	31/06/2017				
83	Construction of Market Sheds at Kianjokoma Market-Ka	improve m	1/072016	31/06/2017	1,999,990.00	1,999,990.00		Completed
84	Construction of Market Sheds at Mugui Market-Kagaari	improve m	1/072016	31/06/2017	1,997,100.00	1,997,100.00		Completed
85	Construction of Market Sheds at Kanja Market-Kagaari	improve m	1/072016	31/06/2017	1,499,570.50	1,499,570.50		Completed
86	Construction of Boda Boda Sheds at Miandari,Nduuri at	safe and cc	1/072016	31/06/2017	299,541.00	299,541.00		Ongoing
87	Construction of Boda Boda Sheds at Kwa Murindi,Kari	safe and cc	1/072016	31/06/2017	3,698,347.00	3,698,347.00		Completed
88	Electrification(Power Connections) of Market Sheds	to provide	1/072016	31/06/2017	580,319.00	580,319.00		Completed
89	Electrification(Power Connections) of Kianjokoma and N	to provide	1/072016	31/06/2017	494,044.00	494,044.00		Completed
90	General market maintenance-Kagaari North(Kianjokoma	to enhance	1/072016	31/06/2017	759,325.00	759,325.00		Completed
91	Roofing of Embu fresh produce Market-Kirimari	to protect	1/072016	31/06/2017	7,577,039.00	7,577,039.00		Completed
92	Majimbo Fresh Produce	to support	1/072016	31/06/2017				
93	Construction of Kiritiri Fresh Market Produce	to support	1/072016	31/06/2017	6,500,098.00	6,500,098.00		Completed
94	Kevote Market Phase 1	to support	1/072016	31/06/2017	4,035,354.00	4,035,354.00		Completed
95	Mt. Kenya Infrastructure and Civil works	enhance tr	1/072016	31/06/2017				
96	Construction of bodaboda sheds-Other Markets	safe and cc	1/072016	31/06/2017				Ongoing
97	Milk Collecting Sheds(10)-Gaturi North	improve m	1/072016	31/06/2017				Ongoing
98	Construction of Sheds for Kithimu Open Air Market	improve m	1/072016	31/06/2017	3,400,000.00	3,400,000.00		Ongoing
99	Livestock Yards development(Mutuobare,Ishara,Kithim	improve liv	1/072016	31/06/2017				Completed
100	Trade house Building (From Alcohol Fund)	provide a c	1/072016	31/06/2017	4,734,945.80	4,734,945.80		Completed
101	Men Group Pilot project-Egg Incubators-Gaturi north-SU	enhance in	1/072016	31/06/2017	356,400.00	356,400.00		
102	Physical Planning newsite market-Kiambere-SUB TOT	ensure ord	1/072016	31/06/2017				Ongoing
103	Grading and Murraming Kithimu Market Access roads-k	improved a	1/072016	31/06/2017				Ongoing
104	Carwash Machine(5)-Gaturi North	improve ef	1/072016	31/06/2017				Completed
105	Motorbike (7) for Youth Group-Gaturi North	enhance tr	1/072016	31/06/2017	1,499,300.00	1,499,300.00		Ongoing
106	Aqua Trade(Fishing Boats)-Mavuria	boost fish	1/072016	31/06/2017	3,000,000.00	3,000,000.00		Completed
107	Kiritiri Livestock Yard-Mavuria	improve liv	1/072016	31/06/2017	4,249,899.00	4,249,899.00		Ongoing
108	Construction of Boda Boda shed at Kithimu West Marke	safe and cc	1/072016	31/06/2017				Ongoing
109	Construction of Boda Boda shed at Weru's Junction	safe and cc	1/072016	31/06/2017				Completed
110	Construction of Boda Boda shed at Gachuriri, Kangungi	safe and cc	1/072016	31/06/2017	599,305.00	599,305.00		Ongoing
111	Construction of Boda Boda shed at Runyenjes	safe and cc	1/072016	31/06/2017				Completed
112	Construction of Market Sheds-Makima	improve m	1/072016	31/06/2017	3,993,938.00	3,993,938.00		Completed
113	Construction of Market Sheds-Kanyuambora	improve m	1/072016	31/06/2017	1,492,755.00	1,492,755.00		Ongoing
114	Improvement of Access road at Karurumo Market	facilitate e	1/072016	31/06/2017	1,499,416.00	1,499,416.00		Completed
115	Improvement of Kirimari Market	create a cle	1/072016	31/06/2017	499,500.00	499,500.00		
116	Construction of Boda Boda Shed at Nduta, Rukira and M	safe and cc	1/072016	31/06/2017	28,200.00	28,200.00		
117	Proposed Construction of Boda Boda Sheds at Makutan	safe and cc	1/072016	31/06/2017	39,597.70	39,597.70		
118	Construction of Kathageri Market Sheds-Retention	improve m	1/072016	31/06/2017	198,998.00	198,998.00		
119	Roofing of Kirimari Mitumba Market Sheds-Retention	to protect	1/072016	31/06/2017	599,751.50	599,751.50		
120	Retention release for the construction of Mitumba Sheds	ensure full	1/072016	31/06/2017	199,872.00	199,872.00		Completed

121	Construction of Boda Boda shed at Ngiiri, Kathanje and	safe and cc	1/072016	31/06/2017	299,329.00	299,329.00		Ongoing
122	Construction of Toilet Block at Mbondoni Market	enhance pu	1/072016	31/06/2017				Ongoing
123	Construction of Toilet at Makima Market	enhance pu	1/072016	31/06/2017				Completed
124	Construction of Toilet at Karaba Market	enhance pu	1/072016	31/06/2017	497,756.00	497,756.00		Ongoing
125	Construction of Toilet Block at Ngiiri Market	enhance pu	1/072016	31/06/2017	528,787.00	528,787.00		Ongoing
126	Construction of Toilet Block at Mutuobare Market	enhance pu	1/072016	31/06/2017	698,054.90	698,054.90		Completed
127	Construction of Livestock Market at Karaba	provide a s	1/072016	31/06/2017	1,999,492.00	1,999,492.00		Completed
128	Construction of Karaba Livestock Toilet	improved s	1/072016	31/06/2017	319,960.00	319,960.00		Completed
129	Construction of Kathageri Market Toilet	enhance pu	1/072016	31/06/2017	341,596.80	341,596.80		Ongoing
130	Construction of Kiritiri Livestock Market	improved s	1/072016	31/06/2017	1,499,995.00	1,499,995.00		Ongoing
131	Repair of Wachoro Jua Kali Wall and Construction of M	strengthen	1/072016	31/06/2017	1,656,468.00	1,656,468.00		Ongoing
132	Construction of Ishiara Livestock Market Toilet	improved s	1/072016	31/06/2017				Completed
133	Construction of Mugui Market Toilet muchagori	enhance pu	1/072016	31/06/2017	228,000.00	228,000.00		Completed
134	Construction of Siakago bus park Modern Toilet	to improve	1/072016	31/06/2017	999,908.40	999,908.40		Ongoing
135	Construction of 2 Shoe Shiner sheds and 1 Boda-boda at	to provide	1/072016	31/06/2017				Ongoing
136	Construction of Boda Boda shed at Makengi	safe and cc	1/072016	31/06/2017				Completed
137	Construction of Boda Boda shed at Muchagori	safe and cc	1/072016	31/06/2017	214,000.00	214,000.00		Completed
138	Construction of Boda Boda shed at Kavutiri	safe and cc	1/072016	31/06/2017	214,000.00	214,000.00		Ongoing
139	Renovation works at embu Fresh Priduce Market Wall	strengthen	1/072016	31/06/2017				Ongoing
140	Construction of Karingari Market Shed	improve m	1/072016	31/06/2017	1,270,621.20	1,270,621.20		Ongoing
141	Construction of Boda Boda shed at Kanyariri, Siakago, N	safe and cc	1/072016	31/06/2017				Completed
142	Construction of Four(4) Egg Incubators-Gaturi North	increased p	1/072016	31/06/2017	227,600.00	227,600.00		Ongoing
143	Construction of market toilet at Kevote	enhance pu	1/072016	31/06/2017				Completed
144	Construction of Ramp and Drainage at Siakago market	improved v	1/072016	31/06/2017	499,621.00	499,621.00		Completed
145	Renovation of Makutano ESP Fresh Produce	enhance m	1/072016	31/06/2017	1,199,858.67	1,199,858.67		Completed
146	Erection of LED floodlights at Kamumu Market	safe and cc	1/072016	31/06/2017	600,000.00	600,000.00		Completed
147	Murraming of Gategi Bus Park and Drainage	enhance ve	1/072016	31/06/2017	2,292,306.00	2,292,306.00		Ongoing
148	MSE and Industrial Development policy	guide grow	1/072016	31/06/2017	969,760.00	969,760.00		Ongoing
149	Construction of Market shed at Kigumo Kyeni South	improve m	1/072016	31/06/2017				Ongoing
150	Construction of Market shed at Karurumo Kyeni South	improve m	1/072016	31/06/2017				Ongoing
151	Construction of drainage at Karurumo Kyeni South	improved v	1/072016	31/06/2017				Ongoing
152	Improvement of Karurumo market Kyeni South	to ensure s	1/072016	31/06/2017				Ongoing
153	Construction of a Bus stage Shed at Karurumo Kyeni So	safe and cc	1/072016	31/06/2017				Ongoing
154	Construction of Market shed at Muraru Mbeti South	improve m	1/072016	31/06/2017				Ongoing
155	Construction of Three Boda boda Sheds at Rwika, Gache	safe and cc	1/072016	31/06/2017				Ongoing
156	Acquisition of Land for expansion of Muraru Market	secure suit	1/072016	31/06/2017				Ongoing
157	Acquisition of Market Land at Kiritiri	secure suit	1/072016	31/06/2017				Ongoing
158	Acquisition of Market Land at Kasavari	secure suit	1/072016	31/06/2017	2,130,000.00	2,130,000.00		Completed
159	Improvement of Makima Market	to ensure s	1/072016	31/06/2017				
160	Embu-Meru Bus park	provide saf	1/072016	31/06/2017	7,992,882.00	7,992,882.00		Ongoing
161	Kiritiri bus park	provide saf	1/072016	31/06/2017	5,995,225.70	5,995,225.70		Completed
162	Iria Itune Bus Park	provide saf	1/072016	31/06/2017	2,000,000.00	2,000,000.00		Ongoing
163	Runyenjes Bus Park	provide saf	1/072016	31/06/2017				Ongoing

164	Siakago Bus park	provide saf	1/072016	31/06/201	2,999,379.05	2,999,379.05		Ongoing	
165	Kibugu Bus Park Integrated project	provide saf	1/072016	31/06/201	2,999,998.00	2,999,998.00		Completed	
166	Mt. Kenya South Tourism Circuit- Heavy Grading	enhance to	1/072016	31/06/2017					
167	Mwea National Reserve - Roads Murraming and Banda	enhance m	1/072016	31/06/2017					
168	Training of groups on ovop business management semina	training the	1/072016	31/06/201	561,300.00	561,300.00		Completed	

2015/2016

1	Construction Of Toilets-Kianjokoma Stage	enhance pu	01-07-14	31/06/201	N/A	N/A	500,000.00	Completed	100%
2	Construction Of Toilet At Ugweri Market	enhance pu	01-07-14	31/06/201	N/A	N/A	424,667.40	Completed	100%
3	Construction Of Toilets At Manyatta Market	enhance pu	01-07-14	31/06/201	N/A	N/A	480,912.80	Completed	100%
4	Construction Of Market Shed Slab For Kiritiri Mark	improve m	01-07-14	31/06/201	N/A	N/A	3,999,988.70	Completed	100%
5	Construction Of Kiritiri Market Phase 1 - Roofing	to protect	01-07-14	31/06/201	N/A	N/A	3,324,519.00	Completed	100%
6	Construction Of Kathageri Market Shed.	improve m	01-07-14	31/06/201	N/A	N/A	1,989,980.00	Completed	100%
7	Construction Of Ishiara Market Shed	improve m	01-07-14	31/06/201	N/A	N/A	1,999,907.00	Completed	100%
8	Construction Of Manyatta Market Shed And Refuse	improve m	01-07-14	31/06/201	N/A	N/A	1,999,681.00	Completed	100%
9	Roofing Of Kirimari Mitumba Market	to protect	01-07-14	31/06/201	N/A	N/A	3,278,017.40	Completed	100%
10	Improvement Of Market Shed At Makutano Market	improve m	01-07-14	31/06/201	N/A	N/A	499,119.00	Completed	100%
11	Construction Of Manyatta Market Shed And Refuse	improve m	01-07-14	31/06/201	N/A	N/A	1,999,681.00	Completed	100%
12	Construction Of Market Shed Kianjokoma Market	improve m	01-07-14	31/06/201	N/A	N/A	1,999,990.00	Completed	100%
13	Roofing Of Kibugu Mitumba Sheds	to protect	01-07-14	31/06/201	N/A	N/A	2,510,472.15	Completed	100%
14	Livestock Yards Development(Mutuobare ,Ishiara,Kithir	provide a s	01-07-14	31/06/201	N/A	N/A	6,961,559.00	Completed	100%
15	Construction Of Livestock Market Kithimu	provide a s	01-07-14	31/06/201	N/A	N/A	1,495,914.40	Completed	100%
16	Construction Of Mutuobare Livestock Shed Market	improve m	01-07-14	31/06/201	N/A	N/A	1,867,941.00	Completed	100%
17	Rehabilitarion Of Market Shed Ishiara	to enhance	01-07-14	31/06/201	N/A	N/A	1,994,775.00	Completed	100%
18	Construction Of Ishiara Livestock Shed Market, Fer	improve m	01-07-14	31/06/201	N/A	N/A	1,339,275.00	Completed	100%
19	Hosting Miss Tourism Activities In Embu	hosting mis	01-07-14	31/06/201	N/A	N/A	3,405,040.00	Completed	100%
20	Construction Of Wachoro Juakali Wall And Livesto	strengthen	01-07-14	31/06/201	N/A	N/A	1,699,990.00	Completed	100%
21	Renovation Of Former Plgos Offices, To Accommo	god offices	01-07-14	31/06/201	N/A	N/A	1,688,380.00	Completed	100%
22	Roofing Of Of Embu Mitumba Sheds Kirimari	to protect	01-07-14	31/06/201	N/A	N/A	683,655.30	Completed	100%
23	Bodaboda Youth Driving Licences Project (Gaturi N	to enhance	01-07-14	31/06/201	N/A	N/A	700,000.00	Completed	100%
24	Bodaboda Sheds-Kanyariri,Siakago And Riandu Ma	safe and cc	01-07-14	31/06/201	N/A	N/A	278,226.00	Completed	100%
25	Construction Of Majimbo Market Shed.	improve m	01-07-14	31/06/201	N/A	N/A	2,280,000.00	Completed	100%
26	Kiritiri Market Shed Construction	improve m	01-07-14	31/06/201	N/A	N/A	4,361,188.00	Completed	100%
27	Construction Of Bodaboda Sheds-Kibugu Market	safe and cc	01-07-14	31/06/201	N/A	N/A	94,120.00	Completed	100%
28	Construction Of A Shoes Shiners Shed At Kirimari	to provide	01-07-14	31/06/201	N/A	N/A	91,362.00	Completed	100%
29	Construction Of Bodaboda Sheds-Gaturi Market	safe and cc	01-07-14	31/06/201	N/A	N/A	95,040.00	Completed	100%
30	Construction Of Bodaboda Sheds-Gakwegori Marke	safe and cc	01-07-14	31/06/201	N/A	N/A	90,040.00	Completed	100%
31	Construction Of Bodaboda Sheds-Kathageri Marke	safe and cc	01-07-14	31/06/201	N/A	N/A	95,040.00	Completed	100%
32	Construction Of Bodaboda Sheds-Makutano Marke	safe and cc	01-07-14	31/06/201	N/A	N/A	91,362.00	Completed	100%
33	Live Coverage Of State Of The County Address An	covering st	01-07-14	31/06/201	N/A	N/A	1,740,000.00	Completed	100%
34	Provision Of Consultancy Services For Miss Touris	provision o	01-07-14	31/06/201	N/A	N/A	2,605,900.00	Completed	100%
35	Installation Of Signages In Various Tourism Sites	to install si	01-07-14	31/06/201	N/A	N/A	1,999,995.00	Completed	100%
36	Environmental Impact Assessment For Mt. Kenya I	environme	01-07-14	31/06/201	N/A	N/A	1,972,000.00	Completed	100%

37	Market Land Purchase -Muraru	secure suit	01-07-14	31/06/201	N/A	N/A	976,170.00	Completed	100%
38	Purchase Of Market Land For Kyeni/ Kigumo/5104	secure suit	01-07-14	31/06/201	N/A	N/A	1,500,000.00	Completed	100%
39	Liquor Bill Development Expenses	to develop	01-07-14	31/06/201	N/A	N/A	1,252,000.00	Completed	100%
40	Subscription Fees For The County	subscriptio	01-07-14	31/06/201	N/A	N/A	232,000.00	Completed	100%
41	Development Policy	to develop	01-07-14	31/06/201	N/A	N/A	999,200.00	Completed	100%
42	Improvement Of Toilet At Muraru Market, Water B	enhance pu	01-07-14	31/06/201	N/A	N/A	494,374.60	Completed	100%
43	Contruccion Of Bodaboda Shed At Makutano, Kara	safe and cc	01-07-14	31/06/201	N/A	N/A	395,977.00	Completed	100%
44	Contruccion Of Bodaboda Shed At Makima	safe and cc	01-07-14	31/06/201	N/A	N/A	97,695.00	Completed	100%
45	Contruccion Of Bodaboda Shed At Kathageri B.	safe and cc	01-07-14	31/06/201	N/A	N/A	95,040.00	Completed	100%
46	Contruccion Of Bodaboda Shed At Kamugane	safe and cc	01-07-14	31/06/201	N/A	N/A	96,889.00	Completed	100%
47	Contruccion Of Bodaboda Shed At Kangethia.	safe and cc	01-07-14	31/06/201	N/A	N/A	95,040.00	Completed	100%
48	Contruccion Of Bodaboda Shed At Kathangariri	safe and cc	01-07-14	31/06/201	N/A	N/A	95,040.00	Completed	100%
49	Contruccion Of Bodaboda Shed At Ugweri	safe and cc	01-07-14	31/06/201	N/A	N/A	96,889.00	Completed	100%
50	Contruccion Of Bodaboda Shed At Sunrise	safe and cc	01-07-14	31/06/201	N/A	N/A	85,591.65	Completed	100%
51	Contruccion Of Bodaboda Shed At Kathageri A.	safe and cc	01-07-14	31/06/201	N/A	N/A	94,820.00	Completed	100%
52	Contruccion Of Bodaboda Shed At Ena.	safe and cc	01-07-14	31/06/201	N/A	N/A	96,889.00	Completed	100%
53	Contruccion Of Bodaboda Shed At Gatunduri	safe and cc	01-07-14	31/06/201	N/A	N/A	90,040.00	Completed	100%
54	Contruccion Of Bodaboda Shed At Mutuovare.	safe and cc	01-07-14	31/06/201	N/A	N/A	96,889.00	Completed	100%
55	Contruccion Of Bodaboda Shed At Makutato Kyeni	safe and cc	01-07-14	31/06/201	N/A	N/A	94,120.00	Completed	100%
56	Construction On Market Toilets At Ishiara Livestoc	improved s	01-07-14	31/06/201	N/A	N/A	139,942.00	Completed	100%
57	Contruccion Of Bodaboda Shed At Rukuriri	safe and cc	01-07-14	31/06/201	N/A	N/A	94,120.00	Completed	100%
58	Construction On Market Toilets At Ishiara Bus Park	enhance pu	01-07-14	31/06/201	N/A	N/A	499,461.20	Completed	100%
59	Rehabilitation Of Kimangaru Livestock Market.	to enhance	01-07-14	31/06/201	N/A	N/A	499,078.00	Completed	100%
60	Contruccion Of Bodaboda Sheds At Miani, Ndatu A	safe and cc	01-07-14	31/06/201	N/A	N/A	282,000.00	Completed	100%
61	Repairs Of First Bus Park Of Embu Town	repairing o	01-07-14	31/06/201	N/A	N/A	1,498,256.00	Completed	100%
62	Constuccion Of Bodaboda Sheds At Karerema Nad	safe and cc	01-07-14	31/06/201	N/A	N/A	499,722.00	Completed	100%
63	Market Improvement At Ena/ Ugweri Market	to enhance	01-07-14	31/06/201	N/A	N/A	492,251.80	Completed	100%
64	Contruccion Of Toilet Block At Kanyuambora Mark	enhance pu	01-07-14	31/06/201	N/A	N/A	499,550.00	Completed	100%
65	Construction Of Bodaboda Shed At Mutuobare	safe and cc	01-07-14	31/06/201	N/A	N/A	91,432.15	Completed	100%
66	Training And Licencing Of 54 Boda Boda Riders.	to enhance	01-07-14	31/06/201	N/A	N/A	325,000.00	Completed	100%
67	Fencing Of Kibugu Market	strengthen	01-07-14	31/06/201	N/A	N/A	472,839.00	Completed	100%
68	Construction Of Bodaboda Shed At Mbeti South	safe and cc	01-07-14	31/06/201	N/A	N/A	199,137.45	Completed	100%
69	Mrkt Maint	to support	01-07-14	31/06/201	N/A	N/A	165300		N/A
70	Markets	to support	01-07-14	31/06/201	N/A	N/A	67000		N/A
71	Street Lighting	safe and cc	01-07-14	31/06/201	N/A	N/A	48255		N/A
72	Bodaboda Shades	safe and cc	01-07-14	31/06/201	N/A	N/A	165300		N/A
73	Boda Boda Sheds	safe and cc	01-07-14	31/06/201	N/A	N/A	43000		N/A
74	Livestock Yard	improve liv	01-07-14	31/06/201	N/A	N/A	165300		N/A
75	Boda Boda Sheds	safe and cc	01-07-14	31/06/201	N/A	N/A	85865.15		N/A
76	Bada Boda Shed Kivwe	safe and cc	01-07-14	31/06/201	N/A	N/A	91,362.00		N/A
77	Market Improvement	create a cle	01-07-14	31/06/201	N/A	N/A	400,454.60		N/A
78	Market Improvement	create a cle	01-07-14	31/06/201	N/A	N/A	492,831.80		N/A

2014/2015

1	Construction of a Proposed Market Shed at Mbondoni	improve m	01-07-13	31/06/201	N/A	N/A	1,989,887	Ongoing	N/A
2	Construction of Market Shed at Meka Market Mbeti So	improve m	01-07-13	31/06/201	N/A	N/A	495,796	Ongoing	N/A
3	Construction of Market Shed at Karurina Gaturi South	improve m	01-07-13	31/06/201	N/A	N/A	1,964,113	Ongoing	N/A
4	Construction of Mitumba Shed Runyenje Central	improve m	01-07-13	31/06/201	N/A	N/A	1,938,186	Ongoing	N/A
5	Construction Of Boda Boda Sheds-Mbeti South	safe and cc	01-07-13	31/06/201	N/A	N/A	299,611	Ongoing	N/A
6	Construction Of Boda Boda Sheds At Mwondu- Nthawa	safe and cc	01-07-13	31/06/201	N/A	N/A	250,000	Ongoing	N/A
7	Construction Of Boda Boda Sheds At Kambaru- Nthawa	safe and cc	01-07-13	31/06/201	N/A	N/A	250,000	Ongoing	N/A
8	Construction Of Boda Boda Sheds At Ciambuğu- Nthawa	safe and cc	01-07-13	31/06/201	N/A	N/A	250,000	Ongoing	N/A
9	Construction Of Boda Boda Sheds At Siakago Stage- Nth	safe and cc	01-07-13	31/06/201	N/A	N/A	250,000	Ongoing	N/A
10	Construction Of Machang'a Market Toilet-Mavuria	enhance pu	01-07-13	31/06/201	N/A	N/A	484,416	Ongoing	N/A
11	Construction Of Boda Boda Sheds -Kirimari	safe and cc	01-07-13	31/06/201	N/A	N/A	799,901	Ongoing	N/A
12	Construction Of Market Toilet At Manyatta Market-Rug	enhance pu	01-07-13	31/06/201	N/A	N/A	400,000	Ongoing	N/A
13	Construction Of Mega Boda Boda Shed At Kiritiri-Mavu	safe and cc	01-07-13	31/06/201	N/A	N/A	998,957	Ongoing	N/A
14	Market Maintenance-Kagaari North	to enhance	01-07-13	31/06/201	N/A	N/A	999,630	Ongoing	N/A
15	Construction Of Market Toilet At Kianjokoma - Kagaari	enhance pu	01-07-13	31/06/201	N/A	N/A	498,148	Ongoing	N/A
16	Construction Of Market Shed At Riandu Market- Nthawa	improve m	01-07-13	31/06/201	N/A	N/A	899,980	Ongoing	N/A
17	Construction Of Market Shed At Newsite-Kiambere	improve m	01-07-13	31/06/201	N/A	N/A	999,482	Ongoing	N/A
18	Construction Of Boda Boda Shed At Mutuobare- Kiamb	safe and cc	01-07-13	31/06/201	N/A	N/A	250,000	Ongoing	N/A
19	Construction Of Boda Boda Shed At Nthingini-Mwea	safe and cc	01-07-13	31/06/201	N/A	N/A	249,574	Ongoing	N/A
20	Construction Of Boda Boda Shed At Mugwanjogu Marke	safe and cc	01-07-13	31/06/201	N/A	N/A	198,263	Ongoing	N/A
21	Construction Of Karurumo Market Shed(Joyri Solutions)	improve m	01-07-13	31/06/201	N/A	N/A	1,795,664	Ongoing	N/A
22	Construction Of Ngiri Market Shed	improve m	01-07-13	31/06/201	N/A	N/A	1,999,434	Ongoing	N/A
23	Roofing Of Mutuobare Market Shed(Vivi Ltd)	improve m	01-07-13	31/06/201	N/A	N/A	2,499,394	Ongoing	N/A
24	Construction Of Mbonziki and Iria Itune Market Toilets	enhance pu	01-07-13	31/06/201	N/A	N/A	1,197,538	Ongoing	N/A
25	Construction Of Bridge At Mwea Game Reserve-Tides In	to facilitate	01-07-13	31/06/201	N/A	N/A	3,495,660	Ongoing	N/A
26	Construction Of Boda Boda Shed at Mbeti South Ward	safe and cc	01-07-13	31/06/201	N/A	N/A	359,979	Ongoing	N/A
27	Installation and repair of floodlight	safe and cc	01-07-13	31/06/201	N/A	N/A	494,299	Ongoing	N/A
28	Completion of Manyatta Market Shed.Ngandori Ward R	improve m	01-07-13	31/06/201	N/A	N/A	3,960,031	Ongoing	N/A
29	Maintenance of Mwea Game Reserve Circuit Roads	to ensure s	01-07-13	31/06/201	N/A	N/A	3,595,153	Ongoing	N/A
30	Construction of a Bridge at Mwea Game Reserve	to facilitate	01-07-13	31/06/201	N/A	N/A	3,882,533	Ongoing	N/A
31	Construction of a Wastebin at Manyatta -Ngandori Wa	to improve	01-07-13	31/06/201	N/A	N/A	996,700	Ongoing	N/A
32	Construction And Civil Works	To modern	01-07-13	31/06/201	N/A	N/A	38,742,327	Ongoing	N/A
33	Vocational Training Service-Driving Course	to equip le	01-07-13	31/06/201	N/A	N/A	1,990,000	Ongoing	N/A