

PROJECT DETAILS							EXPENDITURE	PROJECT STATUS	
S/No.	Project Name/Title	Project Description	Project Output	Ward	Project Start Date	Expected Project Completion Date	Approved Project Cost	Expenditure to date	Project Status at the time of the Exercise (i.e Completed, Ongoing, Stalled)
1	Construction Of The Wholesale Market In Embu Town	Market shed construction	Constructed wholesale market	kirimari	1/7/2025	30th June 2026	15,000,000.00	15,000,000.00	Completed
2	Construction Of A Market Sheds At Biashara Street And Runyenjes Market	Market shed construction	market shed constructed	Central	1/7/2025	30th June 2026	2,000,000.00	2,000,000.00	Completed
3	Membrane structure - Retail market	Membrane market structure construction	constructed retail market	Central	1/7/2025	30th June 2026	800,000.00	800,000.00	Completed
4	Wholesale Market – Phase II	Wholesale market phase II works	wholesale market constructed	Kirimari	1/7/2025	30th June 2026	2,003,088.00	2,003,088.00	Ongoing
5	Construction – Kigumo Market Sheds	Market shed construction	market shed constructed	Kyeni South	1/7/2025	30th June 2026	8,000,000.00	8,000,000.00	Ongoing
6	Maintenance Of County Markets	Market maintenance works	market maintained	Runyenjes Central/Kagaari S	1/7/2025	30th June 2026	7,000,000.00	7,000,000.00	Ongoing
7	Upgrading Of Kevote Market	Market upgrading works	market upgraded	Gaturi North	1/7/2025	30th June 2026	3,000,000.00	3,000,000.00	Ongoing
8	Construction – Kathangariri Market Shed	Market shed construction	market shed constructed	Nginda	1/7/2025	30th June 2026	8,000,000.00	8,000,000.00	Ongoing
9	Renovation – Kibugu Phase II	Market renovation works	renovated market	Nginda	1/7/2025	30th June 2026	8,000,000.00	8,000,000.00	Ongoing
10	Renovation & Roofing – Kiritiri	Renovation and roofing works	renovated market	Mavuria	1/7/2025	30th June 2026	1,500,000.00	1,500,000.00	Ongoing
11	Fresh Produce Shed – Kiritiri	Fresh produce shed construction	market shed constructed	Mavuria	1/7/2025	30th June 2026	4,997,941.00	4,997,941.00	Ongoing
12	Livestock Market Toilet – Kiritiri	Market toilet construction	market toilet constructed	Mavuria	1/7/2025	30th June 2026	1,000,000.00	1,000,000.00	Ongoing
13	Perimeter Wall – Kiritiri	Perimeter wall construction	perimeter wall constructed	Mavuria	1/7/2025	30th June 2026	4,220,927.00	4,220,927.00	Ongoing
14	Levelling – Kiritiri Livestock Market	Market levelling works	market levelled	Mavuria	1/7/2025	30th June 2026	4,950,184.00	4,950,184.00	Ongoing
15	Maintenance of Kiritiri Parking	Parking maintenance works	parking maintained	Mavuria	1/7/2025	30th June 2026	4,199,548.00	4,199,548.00	Ongoing
16	Construction – Ngiri Market Shed & Toilet	Shed and toilet construction	shed constructed and toilet constructed	Muminji	1/7/2025	30th June 2026	5,000,000.00	5,000,000.00	Ongoing
17	Topographical Survey Works And Ground Clearance (Mwea Reserve	Survey and site clearance works	survey conducted	Makima	1/7/2025	30th June 2026	1,000,000.00	1,000,000.00	Ongoing
18	Improvement Of Kevote Market	Market improvement works	upgraded market with better overall facilities	Gaturi North	1/7/2025	30th June 2026	2,000,000.00	2,000,000.00	Ongoing
19	Construction – Kapedo Market Shed	Market shed construction	market shed constructed	Kirimari	1/7/2025	30th June 2026	6,000,000.00	6,000,000.00	Ongoing
20	Flood Lights	Flood light installation	floorlights installed	Gaturi South	1/7/2025	30th June 2026	3,000,000.00	3,000,000.00	Ongoing
21	Construction Of A Toilet At Kune Market-Nthawa	construction of a toilet	toilet constructed	nthawa	1/7/2025	30th June 2026	500,000.00	500,000.00	Ongoing
22	Construction Of A Boda Boda Shed At Riandu Market-Nthawa	construction of a boda boda shed	bodaboda sheds constructed	nthawa	1/7/2025	30th June 2026	250,000.00	250,000.00	Completed
23	Boda Boda Sheds – Kirimari	Shed construction	bodaboda sheds constructed	Kirimari	1/7/2025	30th June 2026	4,000,000.00	4,000,000.00	Ongoing
24	Picking Bays & Shoe-Shine Stations	Structured trading bays	trading bays constructed	Kirimari	1/7/2025	30th June 2026	4,000,000.00	4,000,000.00	Ongoing
25	Digital Boda Sheds (2)	Digital sheds	digital sheds constructed	Kiambere	1/7/2025	30th June 2026	1,000,000.00	1,000,000.00	Ongoing
26	Boda Shed – Ciangera	Shed construction	floorlights installed	Evoorore	1/7/2025	30th June 2026	300,000.00	300,000.00	Ongoing
27	Floodlight – Kariani	Lighting installation	floorlights installed	Evoorore	1/7/2025	30th June 2026	500,000.00	500,000.00	Ongoing
28	Street Lights – Phase II	Street lighting	street lights installed	Gaturi South	1/7/2025	30th June 2026	997,326.00	997,326.00	Ongoing
29	Kianjokoma Market Stalls	Stall construction	market stalls constructed	Kagaari North	1/7/2025	30th June 2026	3,000,000.00	3,000,000.00	Ongoing
30	Milk Cooler Shed – Mukuuri	Dairy shed construction	dairy shed constructed	Kagaari North	1/7/2025	30th June 2026	1,500,000.00	1,500,000.00	Ongoing
31	Manyatta Market Toilet	Toilet construction	toilet constructed	Ruguru Ngandori	1/7/2025	30th June 2026	499,997.00	499,997.00	Ongoing
32	Kitololoni Market Toilet	Toilet construction	toilet constructed	Makima	1/7/2025	30th June 2026	500,000.00	500,000.00	Ongoing
33	Maintenance Of Floodlights And Construction Of One At Ngaragatiri Tea Buying Centre-Kagaari North	flood light maintenance and construction of a tea buying center	floodlights maintained and tea center constructed	kaagari north	1/7/2025	30th June 2026	1,000,000.00	1,000,000.00	Completed

34	Construction Of Sheds For Kagaari North Boda Boda - Kagaari North	sheds construction	market shed constructed	kaagari north	1/7/2025	30th June 2026	1,500,000.00	1,500,000.00	Ongoing
35	Installation Of Flood Light At Njarange Market-Evurore	flood light installation	floodlights installed	evurore	1/7/2025	30th June 2026	498,800.00	498,800.00	Completed
36	Installation Of Floodlight At Malamuni Market-Makima	flood light installation	floodlights installed	makima	1/7/2025	30th June 2026	498,452.00	498,452.00	Completed
37	Construction Of Boda Boda Shed At Mwanzo Market-Makima	boda boda shed	boda boda sheds constructed	makima	1/7/2025	30th June 2026	498,452.00	498,452.00	Completed
38	Construction Of Mururu Market Shed-Phase II	markeect constuction	market constructed, improved trading infrastructure, increased commercial activity		1/7/2025	30th June 2026	1,998,494.00	1,998,494.00	Completed
39	Construction Of Two (2) Boda Boda Sheds - Nginda	boda boda shed	boda boda sheds constructed	Nginda	1/7/2025	30th June 2026	600,000.00	600,000.00	Ongoing
40	Construction Of Kathangariri Market Toilet - Nginda	market toilet	toilet constructed	nginda	1/7/2025	30th June 2026	600,000.00	600,000.00	Completed
41	Construction And Renovation Of Mama Mboga Sheds In Embu Town	shed constuction	mama mboga sheds constructed	embu town	1/7/2025	30th June 2026	2,000,000.00	2,000,000.00	Completed
42	Construction Of Gitaraka Market Toilet-Mwea	maket toilet constuction	market toilet constructed	mwea	1/7/2025	30th June 2026	500,000.00	500,000.00	Ongoing
43	Construction Of Kamwegunyie Market Toilet-Mwea	maket toilet constuction	market toilet constructed	mwea	1/7/2025	30th June 2026	500,000.00	500,000.00	Ongoing
44	Installation Of Floodlight At Ciakavuti-Mavuria	flood light installation	floodlights installed	mavuria	1/7/2025	30th June 2026	498,452.00	498,452.00	Completed
45	Construction Of Kauraciri Market Toilet-Mavuria	Market construction	market toilet constructed	mavuria	1/7/2025	30th June 2026	500,000.00	500,000.00	Ongoing
46	Construction Of Karambari Toilet-Muminji	Toilet construction	toilet constructed	muminji	1/7/2025	30th June 2026	500,000.00	500,000.00	Completed
47	Installation Of Floodlights At Muthanthara,Ishiaru,Kiogogo And Kwa Mukiria	flood light installation	floodlights installed	evuruori	1/7/2025	30th June 2026	1,595,953.00	1,595,953.00	Completed
48	Installation Of Floodlight In Muminji Ward	flood light instalatiomn	floodlights installed	muminji	1/7/2025	30th June 2026	499,128.00	499,128.00	Completed
49	Construction Of A Boda Boda Shed At BAT-Nthawa	boda boda shed	boda boda sheds constructed	Nhawa	1/7/2025	30th June 2026	250,000.00	250,000.00	Completed
50	Construction Of A Boda Boda Shed At Siakago Market-Nthawa	boda boda shed	boda boda sheds constructed	Nthawa	1/7/2025	30th June 2026	250,000.00	250,000.00	Ongoing
51	Installation Of Three (3) Solar Flood Lights At Machaa ,Kamugu And Ciambu In Nthawa Ward	flood light installation	floodlights installed	Nthawa	1/7/2025	30th June 2026	1,442,761.00	1,442,761.00	Completed
52	Construction Of A Flood Light-Nthawa	flood light installation	floodlights installed	Nthawa	1/7/2025	30th June 2026	500,000.00	500,000.00	Completed
53									
54	Conditional Allocation For the County Aggregated And Industrial Park Programme	Aggregated industrial park to support manufacturing , value additionand SME growth through shared industrial infrastructure	Functional industrial park, improved industrial infrastructure, increased manufacturing,employment orpportunities	County Wide	1/7/2024	30-Jun-25	250,000,000	250,000,000	Completed
55	Counter Fund For The County Aggregated And Industrial Park Programme Conditional Allocation	Aggregated industrial park to support manufacturing , value additionand SME growth through shared industrial infrastructure	Functional industrial park, improved industrial infrastructure, increased manufacturing,employment orpportunities	County Wide	1/7/2024	30-Jun-25	250,000,000	100,000,000	Completed
56	Feasibility Studies For the County Aggregated And Industrial Park	Aggregated industrial park to support manufacturing , value additionand SME growth through shared industrial infrastructure	Functional industrial park, improved industrial infrastructure, increased manufacturing,employment orpportunities	Kiambere	1/7/2024	30-Jun-25	15,000,000	15,000,000	

57	Kiritiri Market Usafi Programme-Mavuria	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Mavuria	1/7/2024	30-Jun-25	1,000,000	1,000,000	Completed
58	Renovation And Upgrade Of Siakago Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Nthawa	1/7/2024	30-Jun-25	4,900,000	4,873,851	Completed
59	Renovation Of Latrines And Storm Water Drains	Renovation of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kirimari	1/7/2024	30-Jun-25	1,550,000	1,498,975	Completed
60	Installation Of Gutters And Drop Pipes At Canaan Market	Installation of gutters and downpipes at the market	installed and functional gutters and downpipes	Kirimari	1/7/2024	30-Jun-25	1,200,000	1,198,000	Completed
61	Renovation Of Kevote Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Gaturi North	1/7/2024	30-Jun-25	2,000,000	1,997,636	Completed
62	Construction Of Bio Digester At Siakago Market	construction of a biodigester at the market	a completed and functional biodigester	Nthawa	1/7/2024	30-Jun-25	2,000,000	1,997,230	Completed
63	Renovation Of Mutuobare Toilet	Renovation of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Muminji	1/7/2024	30-Jun-25	1,500,000	1,500,000	Ongoing
64	Renovation And Upgrade Of Kianjokoma Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kagaari North	1/7/2024	30-Jun-25	10,000,000	9,994,261	Completed
65	Renovation And Upgrade Of Ishiara Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Market	1/7/2024	30-Jun-25	2,000,000	1,999,957	Completed
66	Renovation Of Kiritiri Market(Floor Works)	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Nthawa	1/7/2024	30-Jun-25	3,000,000	2,999,528	Completed
67	Construction Of Muraru Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti North	1/7/2024	30-Jun-25	2,000,000	2,000,000	Completed
68	Fencing Of Manyatta Market	construction of the market wall	market wall constructed	Ruguru Ngandori	1/7/2024	30-Jun-25	3,000,000	3,000,000	Ongoing
69	Completion Of Ishiara Livestock Market	completion on the construction of a dedicated livestock market	fully constructed livestock market	Evurore	1/7/2024	30-Jun-25	2,000,000	1,997,603	Completed
70	Construction Of Kibugu Market	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Nginda	1/7/2024	30-Jun-25	6,000,000	6,353,551	Completed
71	Relocation Of Runyenjes Market	relocation of the market	market established and operational a the new location	Runyenjes Central	1/7/2024	30-Jun-25	25,000,000	25,000,500	Completed
72	Proposed Paving Works At Kibugu Market	paving works at the market	paved and improved market surfaces	Nginda	1/7/2024	30-Jun-25	5,000,000	8,649,993	Completed
73	Relocation Of Embu Wholesale Market	relocation of the market	market established and operational a the new location	Kirimari	1/7/2024	30-Jun-25	8,000,000	8,236,398	Completed
74	Construction Of Kauraciri Market Toilet-Mavuria	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mavuria	1/7/2024	30-Jun-25	500,000	500,000	Ongoing
75	Maintenance Of Floodlights And Construction Of One At Ngaragatiri Tea Buying Centre-Kagaari North	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kagaari North	1/7/2024	30-Jun-25	1,000,000	1,000,000	Ongoing
76	Construction Of Kanja Town Drainage-Phase 2-Kagaari North	construction of a drainage system	a completed and functional drainage system	Kagaari North	1/7/2024	30-Jun-25	2,500,000	2,496,900	Completed

77	Solarization Of Karambari And Ngiiri Flood Light-Muminji	installation of solar systems and floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Muminji	1/7/2024	30-Jun-25	400,000	398,808	Completed
78	Maintenance Of Flood Lights-Nthawa	maintenance of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Nthawa	1/7/2024	30-Jun-25	1,000,000	983,679	Completed
79	Construction Of A Boda Boda Shed At BAT-Nthawa	shaded areas for bodaboda riders	safe and comfortable parking for bodabodas	Nthawa	1/7/2024	30-Jun-25	250,000	250,000	Ongoing
80	Construction Of A Boda Boda Shed At Siakago Market-Nthawa	shaded areas for bodaboda riders	safe and comfortable parking for bodabodas	Nthawa	1/7/2024	30-Jun-25	250,000	250,000	Ongoing
81	Installation Of Flood Light At Njarange Market-Evurore	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Evurore	1/7/2024	30-Jun-25	500,000	500,000	Ongoing
82	Construction Of A Boda Boda Shed with WiFi At Mutuobare Market-Kiambere	shaded areas for bodaboda riders	safe and comfortable parking for bodabodas	Kiambere	1/7/2024	30-Jun-25	800,000	798,080	Completed
83	Installation Of Floodlight At Misakandari-Gaturi South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Gaturi South	1/7/2024	30-Jun-25	1,000,000	996,486	Completed
84	Construction Of Two (2) Boda Boda Sheds - Nginda	shaded areas for bodaboda riders	safe and comfortable parking for bodabodas	Nginda	1/7/2024	30-Jun-25	600,000	600,000	Ongoing
85	Construction Of Kathangariri Market Toilet - Nginda	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Nginda	1/7/2024	30-Jun-25	600,000	600,000	Ongoing
86	Construction Of Gategi Market Toilets-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2024	30-Jun-25	1,500,000	1,499,998	Completed
87	Construction Of Gitaraka Market Toilet-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2024	30-Jun-25	500,000	500,000	Ongoing
88	Construction Of Kapedo Food Court-Kirimari	construction of a food court	a completed and functional food court	Kirimari	1/7/2024	30-Jun-25	6,000,000	5,996,040	Completed
89	Construction Of Hustler Corner Sheds-Kirimari	construction of hustlers corner shed	a completed and functional hustlers shade	Kirimari	1/7/2024	30-Jun-25	3,000,000	2,997,788	Completed
90	Construction Of Gikuuri Market	construction of a market facility	a completed and operational market	Runyenjes Central	1/7/2024	30-Jun-25	4,728,166	4,728,166	Completed
91	Installation Of Floodlights At Muthanthara,Ishiara,Kiogogo And Kwa Mukiria	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Evurore	1/7/2024	30-Jun-25	1,595,953	1,595,953	Ongoing
92	Installation Of Floodlight At Nyagari In Kyeni South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kyeni South	1/7/2024	30-Jun-25	399,490	399,490	Completed
93	Installation Of Floodlight In Muminji Ward	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Muminji	1/7/2024	30-Jun-25	499,128	499,128	Ongoing
94	Maintenance Of Market-Kirimari	upgrading market infrastructure and facilities	renovated market	Kirimari	1/7/2024	30-Jun-25	1,000,000	998,644	Completed
95	Construction Of Embu Mitumba Market Toilet	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kirimari	1/7/2024	30-Jun-25	2,000,000	1,999,979	Completed

96	Installation Of Floodlights At New Embu Market	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kirimari	1/7/2024	30-Jun-25	887,555	887,555	Ongoing
97	Construction Of Boda Boda Shed At Mwanzo Market - Elder Engineering	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2024	30-Jun-25	498,452	498,452	Completed
98	Installation Of Floodlight At Ciakavuri - Sweet Wonders Solutions	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kirimari	1/7/2024	30-Jun-25	498,916	498,916	Ongoing
99	Installation Of Floodlight At Malamuni Market	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kirimari	1/7/2024	30-Jun-25	498,452	498,452	Ongoing
100	Installation Of Floodlight At Kathugu Coffee Factory - Elder Engineering	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kyeni South	1/7/2024	30-Jun-25	499,918	499,918	Ongoing
101	Construction Of Kathangari Market Phase 1-Kirimari	construction of a market facility	a completed and operational market	Kirimari	1/7/2024	30-Jun-25	4,000,000	3,997,302	Completed
102	Construction Of Toilet At Karaba Market-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2024	30-Jun-25	1,500,000	1,498,894	Completed
103	Construction Of Toilet At Machang'a Market-Mavuria	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mavuria	1/7/2024	30-Jun-25	500,000	495,053	Completed
104	Completion Of Kiritiri Bus Park-Mavuria	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mavuria	1/7/2024	30-Jun-25	500,000	500,000	Ongoing
105	Construction Of Manyatta Market Toilet In Ruguru Ngandori	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ngandori	1/7/2024	30-Jun-25	499,997	499,997	Ongoing
106	Construction Of Toilet At Kanyuambora Market And Ishiara Boda Boda Shed - Evurore	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2024	30-Jun-25	797,474	797,732	Completed
107	Renovation and Water Connection to the Ablution Blocks At the Runyenjes Open Air Market and Mitumba Market-Runyenjes Central	renovate water connection to the abolution block	functional water connection to the abolution block	Runyenjes Central	1/7/2024	30-Jun-25	750,000	745,300	Completed
108	Construction Of Karambari Toilet-Muminji	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Muminji	1/7/2024	30-Jun-25	500,000	500,000	Ongoing
109	Construction Of Boda Boda Sheds at Siakago In Nthawa-Sky Tyson Co Ltd	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2024	30-Jun-25	500,000	494,586	Completed
110	Installation Of Three(3) Solar Flood Lights In Nthawa Ward	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Nthawa	1/7/2024	30-Jun-25	1,442,762	1,442,762	Ongoing
111	Proposed Rehabilitation And Maintenance Of Kiritiri Market In Mavuria Ward	routine maintainance of markets	market facilities maintained and repaired	Mavuria	1/7/2024	30-Jun-25	497,466	497,466	Ongoing
112	Construction And Renovation Of Mama Mboga Sheds In Embu Town	rehabilitation and upgrading of the mama mboga sheds	mama mboga sheds rehabilitated, improved trading facilities and increased market efficiency	Kirimari	1/7/2024	30-Jun-25	2,000,000	2,000,000	Ongoing

113	Construction Of Boda Boda Sheds At Kanja And Kianjokoma	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2024	30-Jun-25	1,500,000	1,500,000	Ongoing
114	Tourism Product Development And Promotion Program	develop and promote local tourism products	marketed and improved tourism offerings	County Wide	1/7/2024	30-Jun-25	2,000,000	2,000,000	Ongoing
115	Feasibility Study On The Opening Of Mount Kenya South Eastern Route	feasibility study on the proposed project	feasibility report with recommendations	County Wide	1/7/2024	30-Jun-25	2,000,000	2,000,000	Ongoing
116	Entrepreneur Capacity Enhancement And Promotion	train and support local entrepreneurs	skilled entrepreneurs with improved business capacity	County Wide	1/7/2024	30-Jun-25	2,700,000	2,700,000	Ongoing
117	Conditional Grant For County Aggregated Industrial Park Programme	Land preparation, construction and installation of utilities	A well-serviced industrial hub equipped	County Wide	1/7/2023	6/30/2024	250,000,000	250,000,000	Ongoing
118	Conditional Grant For County Aggregated Industrial Park Programme-Counter Funding	Land preparation, construction and installation of utilities	A well-serviced industrial hub equipped	County Wide	1/7/2023	6/30/2024	250,000,000	10,000,000	Complete
119	Construction Of Ishiara Livestock Market	Site preparation, construction, installation of sanitisation facilities, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	2,000,000	Complete
120	Renovation Of Manyatta Market	Roofing, drainage system improvement, Water supply improvement and sanitation facilities	Improved livelihoods and economic development within the community	County Wide	1/7/2023	6/30/2024	250,000,000	2,000,000	Complete
121	Construction Of Muraru Market	Site preparation, construction, installation of sanitisation facilities, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	3,000,000	Completed
122	Construction Of Kibugu Market	Site preparation, construction, installation of sanitisation facilities, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	3,000,000	Completed
123	Construction And Other Civil Works For The Embu Market (Including Relocation Of Traders)	Site preparation, construction, installation of sanitisation facilities, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	4,000,000	Complete
124	Rehabilitation Of Kithimu Market	Repair of damaged floors, roofing, and structural components	Improved health standards, increased economic activity	County Wide	1/7/2023	6/30/2024	250,000,000	5,288,441	Complete
125	Construction Of Maviani Toilet In Mwea	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	400,000	Completed
126	Construction of a Septic Tank for the Kianjokoma Market Toilet In Kagaari North	Site preparation, construction, installation of tankcdrainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	1,000,000	Complete
127	Construction Of Mwanyani And Musingini Market Toilets In Makima	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	699,920	Complete
128	Installation Of Floodlights At Kathuriri Market And Checkpoint And Maintenance Of Floodlight Masts In Runyenjes Central	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	1,247,525	Complete
129	Proposed Rehabilitation And Maintenance Of Kiritiri Market In Mavuria	Repair of damaged floors, roofing, and structural components	Improved health standards, increased economic activity	County Wide	1/7/2023	6/30/2024	250,000,000	497,466	Completed

130	Installation Of Three(3) Solar Floodlights At Mwanzo,Makima and Mashamba Market And Proposed Electrical Works At Makima Market In Makima	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	1,595,928	Complete
131	Installation Of One Solar Floodlight At Rugorwe In Mavuria	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	497,352	Complete
132	Installation Of Solar Floodlight at Kerie Market In Muminji	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
133	Construction Of Manyatta Market Toilet In Ruguru Ngandori	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	499,997	Completed
134	Installation Of Floodlights in Kune,Kamugu ,Ciambu In Nthawa	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	1,500,000	Completed
135	Construction Of Boda Boda Sheds at Siakago In Nthawa	Site preparation, construction, installation of sanitisation facilitis, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	300,000	Completed
136	Water Stand In Kathangariri and Mbuvoiri Markets In Nginda	Site preparation, construction, painting and roofing	Improved water supply around the community	County Wide	1/7/2023	6/30/2024	250,000,000	299,755	Completed
137	Installation Of Flood Light In Mbeti South	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
138	Construction Of Boda Boda Shed In Mbeti South	Site preparation, construction, installation of sanitisation facilitis, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
139	Renovation Of Karurumo Market In Kyeni South	Roofing, drainage system improvement, Water supply improvement and sanitaion facilities	Improved livelihoods and economic development within the community	County Wide	1/7/2023	6/30/2024	250,000,000	200,000	Completed
140	Installation Of Flood Lights In Kyeni South	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	1,000,000	Completed
141	Installation Of Flood Lights at Mufu Market In Kyeni North	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	400,000	Completed
142	Construction Of Hawker Stalls In Kirimari	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	3,000,000	Complete
143	Rehabilitation Of Embu Main Market (Gutter Repairs) In Kirimari	Repair of damaged floors, roofing, and structural components	Improved health standards, increased economic activity]	County Wide	1/7/2023	6/30/2024	250,000,000	1,000,000	Complete
144	Purchase and Installation Of Floodlight Lamps In Kirimari	Procurement, delivery and quality confirmation	Purchaesd and installed floodlights increasaing security along the area	County Wide	1/7/2023	6/30/2024	250,000,000	4,500,000	Complete
145	Construction of a Shed at the Miraa Market In Kirimari	Site preparation, construction, installation of sanitisation facilitis, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	4,000,000	Complete
146	Construction Of Boda Boda shed At Mwanzo Market-Makima	Site preparation, construction, installation of sanitisation facilitis, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
147	Installation Of Floodlight At Malamuni Market-Makima	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
148	Construction Of Toilet At Machang'a Market-Mavuria	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete

149	Completion Of Kiritiri Bus Park-Mavuria	Procurement, construction, marking and opening	Improved parking system improving safety	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
150	Installation Of A Floodlight At Ciakavuri-Mavuria	installation of floodlights at specific areas	floodlights installed and maintained	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
151	Renovation and Water Connection to the abluition Blocks At the Runyenjes Open Air Market and Mitumba Market-Runyenjes Central	Roofing, drainage system improvement, Water supply improvement and sanitaion facilities	Improved livelihoods and economic development within the community	County Wide	1/7/2023	6/30/2024	250,000,000	750,000	Complete
152	Fencing And gate And Electrification Of Newsite Honey Processor	Power supply, construction of perimeter fence and gate installation	Grown apiculture sector	County Wide	1/7/2023	6/30/2024	250,000,000	2,000,000	Complete
153	Construction Of Karambari Toilet-Muminji	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
154	Renovation Of Kanja Market-Kagaari North	Roofing, drainage system improvement, Water supply improvement and sanitaion facilities	Improved livelihoods and economic development within the community	County Wide	1/7/2023	6/30/2024	250,000,000	2,000,000	Complete
155	Construction Of Kathangari Market Phase 1-Kirimari	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	4,000,000	Complete
156	Relocation Of Runyenjes Market	Procurement, construction	Easily accessible market for all people	County Wide	1/7/2023	6/30/2024	250,000,000	9,000,000	Complete
157	Construction Of Toilet At Kibugu Market	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	1,000,000	Complete
158	Construction Of Canopy And Maintenance Works At The New Embu Town Market(Canaan)	Site preparation, construction, installation of sanitisation facilitis, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	4,000,000	Complete
159	Completion Of Works At Kithimu Market	Procurement, construction, marking and opening	Improved parking system improving safety	County Wide	1/7/2023	6/30/2024	250,000,000	4,700,000	Complete
160	Electrical Works at the New Embu Town Market(Canaan)	procurement, wiring and bulb installation	Well-lit area	County Wide	1/7/2023	6/30/2024	250,000,000	2,000,000	Complete
161	Construction Of Toilet At Karaba Market-Mwea	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
162	Construction Of Boda Boda Shed At Ishiara-Evurore	Site preparation, construction, installation of sanitisation facilitis, electricity and drainage provision	Improved livelihoods and better access for traders	County Wide	1/7/2023	6/30/2024	250,000,000	300,000	Complete
163	Construction Of Toilet At Kanyumbora Market-Evurore	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
164	Construction of Kianjokoma Market Toilet In Kagaari North	Site preparation, construction, electricity and drainage provision	Clean environment and safe sanitizations ro use	County Wide	1/7/2023	6/30/2024	250,000,000	1,000,000	Complete
165	Opening Of Mount Kenya South Eastern Route	Clearing, grading, pathways and installation of direction signage	Successful opening of a new route	County Wide	1/7/2023	6/30/2024	250,000,000	500,000	Complete
166	Conditional Grant For County Aggregated Industrial Park Programme	Aggregated industrial park to support manufacturing , value addition and SME growth through shared industrial infrastructure	Functional industrial park, improved industrial infrastructure, increased manufacturing, employment orpportunities	County wide	1/7/2023	6/30/2024	250,000,000	62,500,000	Complete
167	Conditional Grant For County Aggregated Industrial Park Programme-Counter Funding	Counterpart funding to support implementation of county aggregated industrial park through co financing of infrastructure and operational requirements	County counterpart fund provided, accelerated development of the park, improved project implementation and sustainability	County wide	1/7/2023	6/30/2024	10,000,000	10,000,000	Complete

168	Construction Of Ishiara Livestock Market	Mordern livestock market to support organized livestock trade and improve market acces	mofern livestock market constructed, increased livestock trade	Evurore	1/7/2023	6/30/2024	2,000,000	2,000,000	Complete
169	Renovation Of Manyatta Market	upgrading the market and improve trading facilities	market facilities renovated, improved trader working condition	Ruguru Ngandori	1/7/2023	6/30/2024	2,000,000	1,999,005	Complete
170	Construction Of Muraru Market	construction of the market to provide organized and improved trading faaiities	market constructed, improved trading infrastructure, increased commercial activity	Mbeti South	1/7/2023	6/30/2024	3,000,000	3,000,000	Complete
171	Construction Of Kibugu Market	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Ruguru Ngandori	1/7/2023	6/30/2024	3,000,000	3,000,000	Complete
172	Construction And Other Civil Works For The Embu Market (Including Relocation Of Traders)	construction of related civil works including temporary relocation of traders during implementation	market civil works completed, traders temporarily relocated, improved market infrastructure	Kirimari	1/7/2023	6/30/2024	4,000,000	3,928,918	Complete
173	Rehabilitation Of Kithimu Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kithimu	1/7/2023	6/30/2024	5,288,441	5,235,164	Complete
174	Construction Of Maviani Toilet In Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2023	6/30/2024	400,000	400,000	Complete
175	Construction of a Septic Tank for the Kianjokoma Market Toilet In Kagaari North	construction of septic tank and public toilet	septic tank constructed, improved sanitation and waste management	Kagaari North	1/7/2023	6/30/2024	1,000,000	1,000,000	Complete
176	Construction Of Mwanyani And Musingini Market Toilets In Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2023	6/30/2024	699,920	699,920	Complete
177	Installation Of Floodlights At Kathuriri Market And Checkpoint And Maintenance Of Floodlight Masts In Runyenjes Central	installation and maintainance of floodlights at specific markets	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Runyenjes Central	1/7/2023	6/30/2024	1,247,525	1,247,525	Complete
178	Proposed Rehabilitation And Maintenance Of Kiritiri Market In Mavuria	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Mavuria	1/7/2023	6/30/2024	497,466	497,466	Complete
179	Installation Of Three(3) Solar Floodlights At Mwanzo, Makima and Mashamba Market And Proposed Electrical Works At Makima Market In Makima	installation and maintainance of floodlights at specific markets and finishing the electrical works	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Makima	1/7/2023	6/30/2024	1,595,928	1,595,928	Complete
180	Installation Of One Solar Floodlight At Rugorwe In Mavuria	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mavuria	1/7/2023	6/30/2024	497,352	497,352	Complete
181	Installation Of Solar Floodlight at Kerie Market In Muminji	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Muminji	1/7/2023	6/30/2024	500,000	498,400	Complete
182	Construction Of Manyatta Market Toilet In Ruguru Ngandori	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ruguru Ngandori	1/7/2023	6/30/2024	499,997	499,997	Complete

183	Installation Of Floodlights in Kune,Kamugu ,Ciambu In Nthawa	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Nthawa	1/7/2023	6/30/2024	1,500,000	1,500,000	Complete
184	Construction Of Boda Boda Sheds at Siakago In Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2023	6/30/2024	300,000	300,000	Complete
185	Water Stand In Kathangariri and Mbuwori Markets In Nginda	water stand to provide accessible and safe water	water stand constructed, improved access to clean water	Nginda	1/7/2023	6/30/2024	299,755	299,755	Complete
186	Installation Of Flood Light In Mbeti South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mbeti South	1/7/2023	6/30/2024	500,000	500,000	Complete
187	Construction Of Boda Boda Shed In Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2023	6/30/2024	500,000	489,937	Complete
188	Renovation Of Karurumo Market In Kyeni South	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kyeni South	1/7/2023	6/30/2024	200,000	0	
189	Installation Of Flood Lights In Kyeni South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kyeni South	1/7/2023	6/30/2024	1,000,000	949,825	Complete
190	Installation Of Flood Lights at Mufu Market In Kyeni North	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kyeni North	1/7/2023	6/30/2024	400,000	379,930	Complete
191	Construction Of Hawker Stalls In Kirimari	construction of organized stalls	hawkers stalls constructed, improved trading organisation	Kirimari	1/7/2023	6/30/2024	3,000,000	2,989,900	Complete
192	Rehabilitation Of Embu Main Market (Gutter Repairs) In Kirimari	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kirimari	1/7/2023	6/30/2024	1,000,000	993,888	Complete
193	Purchase and Installation Of Floodlight Lamps In Kirimari	purchase and installation of floodlights	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kirimari	1/7/2023	6/30/2024	4,500,000	4,488,960	Complete
194	Construction of a Shed at the Miraa Market In Kirimari	construction of shaded area in the market	market shade constructed, improved trading environment	Kirimari	1/7/2023	6/30/2024	4,000,000	3,995,643	Complete
195	Construction Of Boda Boda shed At Mwanzo Market-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2023	6/30/2024	500,000	500,000	Complete
196	Installation Of Floodlight At Malamuni Market-Makima	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Makima	1/7/2023	6/30/2024	500,000	500,000	Complete
197	Construction Of Toilet At Machang'a Market-Mavuria	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mavuria	1/7/2023	6/30/2024	500,000	500,000	Complete
198	Completion Of Kiritiri Bus Park-Mavuria	completion of ongoing works to make it functional	bus park completed, improved transport infrastructure	Mavuria	1/7/2023	6/30/2024	500,000	500,000	Complete

199	Installation Of A Floodlight At Ciakavuri-Mavuria	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mavuria	1/7/2023	6/30/2024	500,000	500,000	Complete
200	Renovation and Water Connection to the abluition Blocks At the Runyenjes Open Air Market and Mitumba Market-Runyenjes Central	renovation of water connection to the specified area	renovation works completed, water connection installed , improved service delivery and hygiene	Runyenjes Central	1/7/2023	6/30/2024	750,000	750,000	Complete
201	Fencing And gate And Electrification Of Newsite Honey Processor	fencing and electrification of new honey processing site	site fenced, electricity connected, increased security and operational capacity	Kiambere	1/7/2023	6/30/2024	2,000,000	2,000,000	Complete
202	Construction Of Karambari Toilet-Muminji	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Muminji	1/7/2023	6/30/2024	500,000	500,000	Complete
203	Renovation Of Kanja Market-Kagaari North	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kagaari North	1/7/2023	6/30/2024	2,000,000	1,999,956	Complete
204	Construction Of Kathangari Market Phase 1-Kirimari	construction and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kirimari	1/7/2023	6/30/2024	4,000,000	4,000,000	Complete
205	Relocation Of Runyenjes Market	relocation of the market to a suitable site	market succcessfully relocated, improved trading environment	Runyenjes Central	1/7/2023	6/30/2024	9,000,000	9,000,000	Complete
206	Construction Of Toilet At Kibugu Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ruguru Ngandori	1/7/2023	6/30/2024	1,000,000	1,000,000	Complete
207	Construction Of Canopy And Maintenance Works At The New Embu Town Market(Canaan)	construction and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kirimari	1/7/2023	6/30/2024	4,000,000	3,997,940	Complete
208	Completion Of Works At Kithimu Market	completion of ongoing works to make it funtional	Market rehabilitated, improved trading facilities and increased market efficiency	Kithimu	1/7/2023	6/30/2024	4,700,000	4,695,100	Ongoing
209	Electrical Works at the New Embu Town Market(Canaan)	installation and upgrading electrical systems in the new market	electrical systems installed, reliable power supply established, improved market operations	Kirimari	1/7/2023	6/30/2024	2,000,000	1,998,109	Ongoing
210	Construction Of Toilet At Karaba Market-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2023	6/30/2024	500,000	500,000	Complete
211	Construction Of Boda Boda Shed At Ishiara-Evurore	construction of shade areas for bodaboda riders	bodaboda shades constructed, enhanced traffic management at designated area	Evurore	1/7/2023	6/30/2024	300,000		Complete
212	Construction Of Toilet At Kanyuambora Market-Evurore	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2023	6/30/2024	500,000		Complete
213	Construction of Kianjokoma Market Toilet In Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2023	6/30/2024	1,000,000	999,388	Ongoing
214	Opening Of Mount Kenya South Eastern Route	opening and development of the Mt Kenya south eastern route	south eastern route opened, increased tourism and local economic activity	Kagaari North	1/7/2023	6/30/2024	500,000	500,000	Complete
215	2022/2023								
216	BCE Driving Course	Provision of professional driving training	trained NTSA certified professional drivers	Country Wide	1/7/2022	6/30/2023	592,000	592,000	Completed
217	Supply And Delivery Of P.A Systems for Youth Groups in Kirimari	procurement and distribution of public address systems to organised youth groups	P.A systems supplied and delivered to targeted youth groups	Kirimari	1/7/2022	6/30/2023	1,499,000	1,499,000	Completed

218	Construction Of Kilia Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Mwea	1/7/2022	30/06/2023	1,998,251	1,998,179	Completed
219	Construction Of Nthingini Market Shed	construction of covered market shade to support traders activities	completed and functional market shade	Evurore	1/7/2022	30/06/2023	998,609	998,609	Completed
220	Construction of Industrial Shed at Newsite	construction of the shade at newsite to support production and processing activities	completed and operational industrial shade at newsite	Kiambere	1/7/2022	30/06/2023	1,986,268	1,986,268	Completed
221	Construction Of Kamumu Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2022	30/06/2023	998,022	998,022	Completed
222	Construction Of Jua Kali Sheds in Kirimari	construction of shaded areas for jua kali artisans	completed and functional jua kali shade	Kirimari	1/7/2022	30/06/2023	2,999,829	2,999,830	Completed
223	Construction of Boda Boda Shed at Ngunyumu and Ngarweri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Evurore	1/7/2022	30/06/2023	398,646	398,646	Completed
224	Construction Of Market Toilet At Nthingini, Mugui, Kiriari And Kathanjuri	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Various Wards	1/7/2022	30/06/2023	1,996,731	1,996,731	Completed
225	Proposed construction of Jua Kali sheds in Kirimari	construction of shaded areas for jua kali artisans	completed and functional jua kali shade	Kirimari	1/7/2022	30/06/2023	299,830	299,830	Completed
226	Installation of two Flood Lights in Mbeti North	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2022	30/06/2023	798,071	798,070	Complete
227	Construction of Mariari Market Boda Boda Shed	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2022	30/06/2023	249,667	249,667	Completed
228	Electrification of Kithimu/Ndatu Markets	installation and upgrading of electrical systems at the market	electrical systems installed, reliable power supply established, improved market operations	Kithimu	1/7/2022	30/06/2023	292,390	292,390	Completed
229	Rehabilitation Of Kithimu Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kithimu Market	1/7/2022	30/06/2023	20,000,000	14,711,559	Complete
230	Construction of Market Shade at Kabugua Market-Evurore	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2022	30/06/2023	1,500,000	1,499,880	Completed
231	Construction Of Musingini Market Toilets-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2022	30/06/2023	400,000	400,000	Completed
232	Construction Of Hawker Stalls- Kirimari	construction of organized stalls	hawkers stalls constructed, improved trading organisation	Kirimari	1/7/2022	30/06/2023	3,000,000	3,000,000	Completed
233	Rehabilitation Of Embu Main Market (Gutter Repairs)- Kirimari	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kirimari	1/7/2022	30/06/2023	1,000,000	1,000,000	Completed
234	Installation /Electricity Repairs of Flood Lights- Kirimari	installation and electricity repairs of floodlights at specific areas to ensure adequate lighting and safety	floodlights installed and repaired, improved lighting, visibility and safety, enhanced public safety and security	Kirimari	1/7/2022	30/06/2023	4,500,000	4,500,000	Completed
235	Construction Of Market Toilet- Ruguru Ngandori	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ruguru Ngandori	1/7/2022	30/06/2023	500,000	500,000	Completed
236	Installation Of Flood lights at Ena/Kauriro-Kithimu	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Kithimu	1/7/2022	30/06/2023	700,000	697,253	Completed

237	Installation Of Flood Lights at Mufu Market-Kyeni North	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Kyeni North	1/7/2022	30/06/2023	400,000	400,000	Completed
238	Installation Of Flood Light at Makima Market-Makima	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2022	30/06/2023	500,000	500,000	Completed
239	Installation Of Flood Light at Mwanzo Market-Makima	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2022	30/06/2023	500,000	500,000	Completed
240	Installation Of Flood Light at Mashamba Market-Makima	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2022	30/06/2023	500,000	500,000	Completed
241	Makima Market Shed Lighting-Makima	construction of shaded area in the market	market shade constructed, improved trading environment	Makima	1/7/2022	30/06/2023	100,000	100,000	Completed
242	Construction Of Boda Boda Shed at Mbondoni Market-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2022	30/06/2023	250,000	237,637	Completed
243	Construction Of Boda Boda Shed at Gikuru Market-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2022	30/06/2023	250,000	235,004	Completed
244	Construction Of Mwanyani Market Toilet-Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2022	30/06/2023	350,000	350,000	Completed
245	Construction Of Musingini Market Toilet-Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2022	30/06/2023	350,000	350,000	Completed
246	Installation Of Floodlights At Kathangariri, Gicherori, Kangethi and Kathuniri-Nginda	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Nginda	1/7/2022	30/06/2023	2,000,000	1,997,600	Completed
247	Water Stand In Kathangariri and Mbuvori Markets-Nginda	construction of water stand to provide accessible and safe water to the community	water stand constructed, improved access to clean water	Nginda	1/7/2022	30/06/2023	300,000	300,000	Completed
248	Construction of Boda Boda Shed-Kagaari South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kagaari South	1/7/2022	30/06/2023	800,000	789,878	Completed
249	Construction of a Pit Latrine (Three Door) At Kawanjara-Kagaari south	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari South	1/7/2022	30/06/2023	600,000	599,964	Completed
250	Installation Of Flood Lights-Kyeni South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kyeni South	1/7/2022	30/06/2023	1,000,000	1,000,000	Completed
251	Construction Of Boda Boda Sheds-Kyeni South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kyeni South	1/7/2022	30/06/2023	1,200,000	1,195,856	Completed
252	Renovation Of Karurumo Market-Kyeni South	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kyeni South	1/7/2022	30/06/2023	200,000	200,000	Completed
253	Installation Of Flood Light-Mbeti South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mbeti South	1/7/2022	30/06/2023	500,000	500,000	Completed

254	Construction Of Boda Boda Shed-Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2022	30/06/2023	500,000	500,000	Completed
255	Construction Of Kianjokoma Market Toilet-Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2022	30/06/2023	1,000,000	1,000,000	Completed
256	Installation Of Floodlights in Magacha,Kamugo,Ciambuğu and Siakago-Nthwa	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Nthwa	1/7/2022	30/06/2023	1,500,000	1,500,000	Completed
257	Installation of Flood Light Mast at Kathuriri-Runyenjes Central	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Runyenjes Central	1/7/2022	30/06/2023	500,000	500,000	Completed
258	Installation of Flood Light Mast at Check Point-Runyenjes Central	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Runyenjes Central	1/7/2022	30/06/2023	500,000	500,000	Completed
259	Water Connection to Existing Ablution Block at Runyenjes Open Air Market and Mitimba Market-Runyenjes Central	Connection of water supply to the specified area	water connection installed, improved service delivery and hygiene	Runyenjes Central	1/7/2022	30/06/2023	150,000	150,000	Completed
260	Installation Of Floodlights Mats At Gichiche,Kigaa,Gachagori,Kathuriri and Check point-Runyenjes Central	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Runyenjes Central	1/7/2022	30/06/2023	250,000	250,000	Completed
261	Construction Of Boda Boda Shed-Mavuria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	1/7/2022	30/06/2023	500,000	484,747	Complete
262	Installation Of Flood Light-Mavuria	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mavuria	1/7/2022	30/06/2023	500,000	0	Completed
263	Rehabilitation and Maintenance of Kiritiri Market-Mavuria	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Mavuria	1/7/2022	30/06/2023	500,000	0	Completed
264	Construction Of Boda Boda Sheds at Siakago-Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2022	30/06/2023	500,000	0	Completed
265	Installation Of Solar Floodlight at Kerie Market-Muminji	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Muminji	1/7/2022	30/06/2023	500,000	0	Completed
266	Construction of a Septic Tank for the Kianjokoma Market Toilet-Kagaari North	construction of septic tank and public toilet	septic tank constructed, improved sanitation and waste management	Kagaari North	1/7/2022	30/06/2023	1,000,000	0	Completed
267	Construction And Other Civil Works For The Embu Market (Including relocation of traders)	construction of related civil works including temporary relocation of traders during implementation	market civil works completed, traders temporarily relocated, improved market infrastructure	Kirimari	1/7/2022	30/06/2023	4,000,000	0	Completed
268	Construction of a Shed at the Miraa Market-Kirimari	construction of shaded area in the market	market shade constructed, improved trading environment	Kirimari	1/7/2022	30/06/2023	4,000,000	0	Completed

269	Construction Of the County Aggregation Industrialization Park	Aggregated industrial park to support manufacturing , value addition and SME growth through shared industrial infrastructure	Functional industrial park, improved industrial infrastructure, increased manufacturing, employment opportunities	Mavuria	1/7/2022	30/06/2023	100,000,000	100,000,000	Completed
270	2021/2022								
271	Reflector Jackets And Safety Helmets Programme-Kirimari	provision of reflector jackets and safety helmets to enhance road safety	reflector jackets distributed, safety helmets provided, improved road safety awareness and compliance	Kirimari	01/07.2021	30/06/20222	999,800	999,800	Completed
272	Construction Of Public Toilet At Kamumu And Ciangera	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	01/07.2021	30/06/20222	799,913	799,913	Completed
273	Construction Of Karii Boda Boda Shed In Mavuria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	01/07.2021	30/06/20222	1,000,000	1,000,000	Completed
274	Completion Of Kiritiri Market In Mavuria	completion and upgrading of the market	market completed, improved trading facilities and increased market efficiency	Mavuria	01/07.2021	30/06/20222	2,000,000	2,000,000	Completed
275	Installation Of Flood Light At Kiritiri Buspark In Mavuria	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mavuria	01/07.2021	30/06/20222	500,000	500,000	Completed
276	Construction Of Kilia Market Shed In Mwea	construction of shaded area in the market	market shade constructed, improved trading environment	Mwea	01/07.2021	30/06/20222	2,000,000	2,000,000	Completed
277	Construction Of A Boda Boda Shed At Mwanzo Market-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	01/07.2021	30/06/20222	250,000	250,000	Completed
278	Electrification Of Makima Market Shed-Makima	installation and upgrading of electrical systems at the market shade	electrical systems intalled, reliable power supply established, improved market operations	Makima	01/07.2021	30/06/20222	100,000	100,000	Completed
279	Construction Of Toilet At Musingini Market-Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	01/07.2021	30/06/20222	350,000	350,000	Completed
280	Construction Of A Boda Boda Shed At Makima Market-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	01/07.2021	30/06/20222	250,000	250,000	Completed
281	Construction Of Mwanyani Market Toilet In Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	01/07.2021	30/06/20222	350,000	350,000	Completed
282	Installation Of Floodlight At Marimari Shopping Centre - Kiambere	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kiambere	01/07.2021	30/06/20222	500,000	500,000	Completed
283	Installation Of Floodlight At Newsite- Kiambere	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kiambere	01/07.2021	30/06/20222	500,000	500,000	Completed
284	Construction Of Stage Shed -Kagaari North	construction of shaded area to provide shelter for passenger s and operators	stage shade constructed, improved shelter and comfort, enhanced stage organisation and safety	Kagaari North	01/07.2021	30/06/20222	900,000	900,000	Completed
285	Construction Of Market Sheds At Muchonoke And Riandu In Nthawa	construction of shaded area in the market	market shade constructed, improved trading environment	Nthawa	01/07.2021	30/06/20222	2,500,000	980,300	Completed

286	Completion And Fencing Of Muraru Toilets In Mbeti South			Mbeti South	01/07.2021	30/06/20222		999,983	999,983	Completed
287	Construction Of Mitumba Ablution Block In Runyenjes Central			Runyenjes Central	01/07.2021	30/06/20222		500,000	500,000	Completed
288	Installation Of Floodlight-Mbeti South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mbeti South	01/07.2021	30/06/20222		1,000,000	1,000,000	Completed
289	Installation Of Floodlights At Kangari And Check Point-Runyenjes Central	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Runyenjes Central	01/07.2021	30/06/20222		1,000,000	800,000	Completed
290	Installation Of Floodlights -Mbeti North	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mbeti North	01/07.2021	30/06/20222		800,000	1,000,000	Completed
291	Construction Of Nthingini Market Shed-Mwea	construction of shaded area in the market	market shade constructed, improved trading environment	Mwea	01/07.2021	30/06/20222		1,000,000	400,000	Completed
292	Installation Of Floodlight At Kwa Gichonge -Kyeni South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kyeni south	01/07.2021	30/06/20222		400,000	500,000	Completed
293	Construction Of Boda Boda Shed At Rugogwe-Mavuria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	01/07.2021	30/06/20222		500,000	500,000	Completed
294	Installation Of Flood Light At Kirie-Muminji	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kiambere	01/07.2021	30/06/20222		500,000	1,500,000	Completed
295	Roofing Of Jua Kali Market Phase 2-Kithimu	roofing works of jua kali market, improve protection and working condition	market roofing completed, better working environment for traders	Kithimu	01/07.2021	30/06/20222		1,500,000	800,000	Completed
296	Karurumo Market Planning-Kyeni South	planning and design of karurumo market to quite organized market development	market plan developed, defined market layout and zoning	Kyeni South	01/07.2021	30/06/20222		1,500,000	1,500,000	Completed
297	Kitoloni And Mbondoni Market Planning-Makima	planning and design of Kitoloni and Mbondoni market to quite organized market development	market plan developed, defined market layout and zoning	Makima	01/07.2021	30/06/20222		1,600,000	1,600,000	Completed
298	Restoration of Market Shed At Mutuobare-Kiambere	restoration and repair of market shade to improve protection for traders and goods	market shade restored, improved protection from weather,better trading conditions	Kiambere	01/07.2021	30/06/20222		1,500,000	1,500,000	Completed
299	2020/2021									
300	Construction Of Liberty Mama Mboga Sheds-Kirimari	construction of sheds for mama mboga traders at liberty area	completed and functional mama mboga sheds at liberty	Kirimari	1/7/2020	6/30/2021		500,000	499,786	Completed
301	Construction Of KRA Boda Boda Sheds-Kirimari	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2020	6/30/2021		700,000	600,100	Completed
302	Construction Of Oil Libya Boda Boda Sheds-Kirimari	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2020	6/30/2021		700,000	699,468	Completed

303	Roofing Of Jua Kali Boda Boda Sheds And Floodlights Kithimu	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kithimu	1/7/2020	6/30/2021	2,499,255	2,499,255	Completed
304	Construction Of Market Shed At Kilia -Mwea	construction of shaded area in the market	market shade constructed, improved trading environment	Mwea	1/7/2020	6/30/2021	2,000,000	2,000,000	Completed
305	Construction Of Boda Boda Shed At Makima Market-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2020	6/30/2021	250,000	249,574	Completed
306	Construction Of Market Toilet At Kianjokoma-Emikel Women Enterprises Ltd	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2020	6/30/2021	498,147	498,148	Completed
307	Market Shed At Newsite And Bodaboda Shed At Mutuobare-Tili Heights Limited	construction of market and bodaboda shades at designated areas	completed and functional market and bodaboda shades	Kiambere	1/7/2020	6/30/2021	1,249,482	1,249,482	Completed
308	Construction Of Mitumba Market Toilet-Moskany Construction Solution	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kirimari	1/7/2020	6/30/2021	699,880	699,880	Completed
309	Construction Of Boda Boda Sheds-Season Enterprises Ltd	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2020	6/30/2021	799,901	799,901	Completed
310	Market Shed And Water Tank Platform At Kiritiri Market-Kaki Tiles Ltd	construction of market shed and raised platform for installation of water tank	completed market shed and constructed water tank platform	Mavuria	1/7/2020	6/30/2021	998,957	998,957	Completed
311	Construction Of Ngiiri Market Shed-Evload Contractors Ltd	construction of shaded area in the market	market shade constructed, improved trading environment	Muminji	1/7/2020	6/30/2021	1,999,434	1,999,434	Completed
312	Construction Of Siakago Stage Toilet-Seantam And Associates Co. Ltd	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Nthawa	1/7/2020	6/30/2021	549,659	549,659	Completed
313	Construction Of Market Shed At Riandu, Boda Boda Sheds At Mwonda, Kamburu, Ciambu And Siakago-Calvidas Merchants Ltd	construction of market and bodaboda shades at designated areas	completed and functional market and bodaboda shades	Nthawa	1/7/2020	6/30/2021	1,899,989	1,899,980	Completed
314	Installation Of Modern Floodlights In Mashinani	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Kirimari	1/7/2020	6/30/2021	1,198,280	1,198,280	Completed
315	Construction Of Toilet And Waste Bin At Manyatta Market	construction of public sanitation facility including a waste disposal bin	public toilet constructed, improved sanitation and hygiene, installed waste bin	Ruguru Ngandori	1/7/2020	6/30/2021	1,396,700	1,396,700	Completed
316	Installation of 3 Floodlights at Mbeti South	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mbeti South	1/7/2020	6/30/2021	1,494,578	1,494,578	Completed
317	Installation Of 2 Floodlights at Gatitu and Mwangaza-Nthawa	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Nthawa	1/7/2020	6/30/2021	995,930	995,930	Completed
318	Market Maintenance-Kagaari North	routine repair and upkeep of market infrastructure and facility	well maintained and operational market facilities	Kagaari North	1/7/2020	6/30/2021	999,630	999,630	Completed
319	Jua Kali Empowerment Programme-Kirimari	implementation of capacity building and support initiative for jua kali artisans	empowered jua kali artisans with improved skills and tools	Kirimari	1/7/2020	6/30/2021	900,000	899,100	Completed

320	Driving Course For Kirimari Ward	Provision of vocational driving training services to trainees	trained and certified drivers	Kirimari	1/7/2020	6/30/2021	990,000	990,000	Completed
321	Vocational training services; Driving course	Provision of vocational driving training services to trainees	trained and certified drivers	Mavuria	1/7/2020	6/30/2021	495,000	495,000	Completed
322	2019/2020								
323	Construction Of Market Sheds	construction of shaded area in the market	market shade constructed, improved trading environment	County Wide	1/7/2019	6/30/2020	20,000,000	20,000,000	Completed
324	Construction of a Proposed Market Shed at Mbondoni Makima	construction of shaded area in the market	market shade constructed, improved trading environment	Makima	1/7/2019	6/30/2020	1,989,887	1,989,887	Completed
325	Construction of Market Shed at Meka Market Mbeti South.	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti South	1/7/2019	6/30/2020	495,796	495,796	Completed
326	Construction of Market Shed at Karurina Gatari South	construction of shaded area in the market	market shade constructed, improved trading environment	Gatari South	1/7/2019	6/30/2020	1,964,113	1,964,113	Completed
327	Construction of Mitumba Shed Runyenje Central	construction of shaded area in the market for mitumba	market shade constructed, improved trading environment	Runyenjes Central	1/7/2019	6/30/2020	1,938,186	1,938,186	Completed
328	Construction Of Boda Boda Sheds-Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2019	6/30/2020	1,200,000	299,611	Completed
329	Construction Of Boda Boda Sheds At Mwoundu- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2019	6/30/2020	250,000	250,000	Completed
330	Construction Of Boda Boda Sheds At Kambaru- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2019	6/30/2020	250,000	250,000	Completed
331	Construction Of Boda Boda Sheds At Magacha- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2019	6/30/2020	250,000	250,000	Completed
332	Construction Of Boda Boda Sheds At Ciambu- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2019	6/30/2020	250,000	250,000	Completed
333	Construction Of Boda Boda Sheds At Siakago Stage-Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2019	6/30/2020	250,000	250,000	Completed
334	Construction Of Clothes Market Sheds At Kiritiri-Mavuria	construction of shaded area in the market	market shade constructed, improved trading environment	Mavuria	1/7/2019	6/30/2020	1,500,000	1,500,000	Completed
335	Construction Of Machang'a Market Toilet-Mavuria	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mavuria	1/7/2019	6/30/2020	500,000	484,416	Completed
336	Construction Of Boda Boda Sheds -Kirimari	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2019	6/30/2020	1,000,000	799,901	Completed
337	Construction Of Market Toilet At Manyatta Market-Ruguru Ngandori	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ruguru Ngandori	1/7/2019	6/30/2020	400,000	400,000	Completed
338	Construction Of Mega Boda Boda Shed At Kiritiri-Mavuria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	1/7/2019	6/30/2020	998,957	998,957	Completed
339	Market Maintenance-Kagaari North	routine repair, cleaning, and upkeep of market facilities	well maintained and operational market facilities	Kirimari	1/7/2019	6/30/2020	999,630	999,630	Completed

340	Construction Of Market Toilet At Kianjokoma - Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2019	6/30/2020	498,148	498,148	Completed
341	Construction Of Market Shed At Riandu Market- Nthawa	construction of shaded area in the market	market shade constructed, improved trading environment	Nthawa	1/7/2019	6/30/2020	899,980	899,980	Completed
342	Construction Of Market Shed At Newsite-Kiambere	construction of shaded area in the market	market shade constructed, improved trading environment	Kiambere	1/7/2019	6/30/2020	999,482	999,482	Completed
343	Construction Of Boda Boda Shed At Mutuobare- Kiambere	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2019	6/30/2020	250,000	250,000	Completed
344	Construction Of Boda Boda Shed At Nthingini-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2019	6/30/2020	249,574	249,574	Completed
345	Construction Of Boda Boda Shed At Mugwanjogu Market-Evurore	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Evurore	1/7/2019	6/30/2020	198,263	198,263	Completed
346	Construction Of Karurumo Market Shed(Joyri Solutions)	construction of shaded area in the market	market shade constructed, improved trading environment	Kveni South	1/7/2019	6/30/2020	1,795,664	1,795,664	Completed
347	Construction Of Ngiri Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Muminji	1/7/2019	6/30/2020	1,999,434	1,999,434	Completed
348	Roofing Of Mutuobare Market Shed(Vivi Ltd)	installation of roofing for an existing market shed	roofed and weather protected market shed	Kiambere	1/7/2019	6/30/2020	2,499,394	2,499,394	Completed
349	Construction Of Mbonzuki and Iria Itune Market Toilets-Hasbakari General Supplies	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2019	6/30/2020	1,197,538	1,197,538	Completed
350	Construction Of Bridge At Mwea Game Reserve-Tides Investments	construction of a bridge within the reserve to improve access and connectivity	completed and operational bridge at the reserve	Mwea	1/7/2019	6/30/2020	3,495,660	3,495,660	Completed
351	Construction Of Boda Boda Shed at Mbeti South Ward	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2019	6/30/2020	359,979	359,979	Completed
352	Installation and repair of floodlight	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	County Wide	1/7/2019	6/30/2020	494,299	494,299	Completed
353	Completion of Manyatta Market Shed.Ngandori Ward Ruguru.	completion of shaded area in the market	market shade completed, improved trading environment	Ruguru Ngandori	1/7/2019	6/30/2020	3,960,031	3,960,031	Completed
354	Maintenance of Mwea Game Reserve Circuit Roads	routine repair and upkeep of circuit roads within the reserve	well maintained and operational circuit roads within the reserve	Mwea	1/7/2019	6/30/2020	3,595,153	3,595,153	Completed
355	Construction of a Bridge at Mwea Game Reserve	construction of a bridge within the reserve to improve access and connectivity	completed and operational bridge at the reserve	Mwea	1/7/2019	6/30/2020	3,882,533	3,882,533	Completed
356	Construction of a Wastebin at Manyatta -Ngandori Ward	construction and installation of waste bins in the designated area	constructed and functional waste bins intalled at targeted locations	Ruguru Ngandori	1/7/2019	6/30/2020	996,700	996,700	Completed
357	Vocational Training Service-Driving Course	Provision of vocational driving training services to trainees	trained and certified drivers	County Wide	1/7/2019	6/30/2020	1,990,000	1,990,000	Completed
358	2018/2019								

359	Driving License (Boda Boda) Programme-Ruguru Ngandori	provision of motorcycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Ruguru ngandori	1/7/2018	6/30/2019	500,000	498,000	Completed
360	Driving License Programme-Kirimari	provision of driving training and facilitation of driving licence acquisition	trained and licensed drivers	Kirimari	1/7/2018	6/30/2019	600,000	592,000	Completed
361	Tents And Chairs For Special Groups-Muminji	supply and distribution of tents and chairs to special groups	tents and chairs supplied to targeted special groups	Muminji	1/7/2018	6/30/2019	450,000	994,500	Completed
362	Boda Boda Licences-Mavuria	facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Mavuria	1/7/2018	6/30/2019	800,000	800,000	Completed
363	Boda Boda Driving Courses-Nthawa	provision of motorcycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Nthawa	1/7/2018	6/30/2019	798,000	798,000	Completed
364	Tents(2x100 Seater) And Chairs (150)To Special Group(Kinyaga Welfare And Orphans)-Kiambere	supply and distribution of tents and chairs to special groups	tents and chairs supplied to targeted special groups	Kiambere	1/7/2018	6/30/2019	495,000	495,000	Completed
365	Driving Course-Gaturi South	provision of driving training and facilitation of driving licence acquisition	trained and licensed drivers	Gaturi South	1/7/2018	6/30/2019	1,500,000	1,500,000	Completed
366	Driving Course-Kyeni South	provision of driving training and facilitation of driving licence acquisition	trained and licensed drivers	Kyeni South	1/7/2018	6/30/2019	1,000,000	1,000,000	Completed
367	Boda Boda Empowerment Programme (Reflector Jackets)-Kirimari	procurement and distribution of reflector jackets to bodaboda operators	reflector jackets issued to bodaboda riders	Kirimari	1/7/2018	6/30/2019	350,000	350,000	Completed
368	Development Of Mwea Game Reserve	implementation of infrastructure and facility improvements within the reserve	improved and developed facilities within the reserve	Mwea	1/7/2018	6/30/2019	4,498,618	4,498,618	Completed
369	Construction Of Market Shed At Karaba-Mwea	construction of shaded area in the market	market shade constructed, improved trading environment	Mwea	1/7/2018	6/30/2019	1,500,000	999,328	Completed
370	Construction Of Gategi Market Toilet-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2018	6/30/2019	500,000	499,728	Completed
371	Construction Of Miraa Shed At Muraru Market-Mbeti South	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti south	1/7/2018	6/30/2019	500,000	500,000	Completed
372	Construction Of Miraa Shed At Gachuriri Market-Mbeti South	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti South	1/7/2018	6/30/2019	500,000	500,000	Completed
373	Construction Of Toilet At Gachoka-Gachuriri Junction-Mbeti South	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti South	1/7/2018	6/30/2019	500,000	499,496	Completed
374	Construction Of Toilet At Meka Market - Mbeti South	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti South	1/7/2018	6/30/2019	500,000	500,000	Completed
375	Completion Of Muraru Market Toilets-Mbeti South	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti South	1/7/2018	6/30/2019	299,959	299,959	Completed
376	Construction Of Boda Boda Sheds -Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2018	6/30/2019			Completed
377	Construction Of A Boda Boda Shed At Mariari Market-Kiambere	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2018	6/30/2019	250,000	242,881	Completed

378	Construction Of Mitumba Sheds At Karingari Market-Gaturi South	construction of shaded area in the market for mitumba	market shade constructed, improved trading environment	Gaturi South	1/7/2018	6/30/2019	2,000,000	2,000,000	Completed
379	Construction Of An Enforcement Centre At Ugweri Market-Kagaari South	construction of a facility to support enforcement and regulatory operations	completed and operational enforcement center	Kagaari South	1/7/2018	6/30/2019	3,550,000	3,550,000	Completed
380	Construction Of Jua Kali Artisans Sheds And Toilet-Kithimu	construction of shaded areas for jua kali artisans and a public sanitation facility	completed and functional jua kali shade, public toilet constructed	Kithimu	1/7/2018	6/30/2019	2,000,000	1,898,932	Completed
381	Construction Of Bus Park Toilet-Mavuria	construction of toilet facilities within the bus park	completed and functional buspark toilet facility	Mavuria	1/7/2018	6/30/2019	499,832	499,832	Completed
382	Bus Park Levelling -Mavuria	earthworks and levelling of bus parks	leveled and usable bus park area	Mavuria	1/7/2018	6/30/2019	499,264	499,264	Completed
383	Installation Of Floodlight At Kauraciri-Mavuria	installation of floodlights at specific areas	floodlights installed and maintained, improved market visibility and safety, enhanced market operations	Mavuria	1/7/2018	6/30/2019	476,939	476,939	Completed
384	Proposed Roofing Of New Soko Mjinga Market - Behind Naivas - 1st Payment	installation of roofing for an existing market shed	roofed and weather protected market shed	Kirimari	1/7/2018	6/30/2019	2,498,732	2,498,732	Completed
385	Proposed Construction Of Kirimari Market Mitumba Shed - 1st Payment	construction of shaded area in the market for mitumba	market shade constructed, improved trading environment	Kirimari	1/7/2018	6/30/2019	2,499,684	2,499,684	Completed
386	Construction of 2 No. Boda Boda Sheds at Kimangaru and Gatunduri-Mbeti North Ward	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2018	6/30/2019	499,980	499,980	Completed
387	Installation Of Electricity At Gategi And Makutano Markets	installation and upgrading of electrical systems at the market	electrical systems installed, reliable power supply established, improved market operations	Mwea	1/7/2018	6/30/2019	449,287	449,287	Completed
388	Renovation works of a toilet block at Makutano market-Mwea ward	renovation of public sanitation facility	public toilet renovated, improved sanitation and hygiene	Mwea	1/7/2018	6/30/2019	299,950	299,950	Completed
389	Construction of a market shed at Kanyuambora market	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2018	6/30/2019	2,498,344	2,498,344	Completed
390	Construction of a toilet block at siakago market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Nthawa	1/7/2018	6/30/2019	453,113	453,113	Completed
391	Proposed construction of 2 No. Bodaboda Sheds at Kiogogo & Kwamukiria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2018	6/30/2019	499,940	499,940	Completed
392	Construction Of Karingari Market Shed -Gaturi South	construction of shaded area in the market	market shade constructed, improved trading environment	Gaturi South	1/7/2018	6/30/2019	1,997,845	1,997,845	Completed
393	Installation Of Market Flood Light At Minandari-Gaturi South	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	N/A	1/7/2018	6/30/2019	499,750	499,750	Completed
394	Installation Of Flood Lights At Dubai Market-Gaturi South	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Gaturi south	1/7/2018	6/30/2019	499,750	499,750	Completed
395	Installation Of Flood Lights At Kairungu Market-Gaturi South	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Gaturi South	1/7/2018	6/30/2019	499,755	499,755	Completed
396	Construction Of Siakago Market Sheds-Nthawa	construction of shaded area in the market	market shade constructed, improved trading environment	Nthawa	1/7/2018	6/30/2019	2,991,547	2,991,547	Completed

397	Construction Of Ngiiri Market Sheds-Muminji	construction of shaded area in the market	market shade constructed, improved trading environment	Muminji	1/7/2018	6/30/2019	983,726	983,726	Completed
398	Construction Of Shoe Shine Shed-Kirimari	construction of shaded areas for shoe shiners	completed and functional shoe shiners shed	Kirimari	1/7/2018	6/30/2019	1,499,996	1,499,996	Completed
399	Construction Of Jua Kali Books Vendor Sheds-Kirimari	construction of shaded areas for jua kali artisans	completed and functional jua kali shade	Kirimari	1/7/2018	6/30/2019	599,082	599,082	Completed
400	Construction Of Hawkers Market-Kirimari	construction of organized stalls	hawkers stalls constructed, improved trading organisation	Kirimari	1/7/2018	6/30/2019	3,499,989	3,499,989	Completed
401	Construction Of Toilet At Mitumba Market-Kirimari	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kirimari	1/7/2018	6/30/2019	998,703	998,703	Completed
402	Renovation Of Existing Shoe Shiner Shed-Kirimari	renovation of shaded areas for shoe shiners	completed and functional shoe shiners shed	Kirimari	1/7/2018	6/30/2019	249,406	249,406	Completed
403	Construction Of Hawkers Shed At Kyeni Hotel	construction of hawkers shed at the specified area	hawkers shed constructed, improved trading organisation	Kirimari	1/7/2018	6/30/2019	799,066	799,066	Completed
404	Construction Of Boda Boda Sheds At Mama Ngina Street Junction-Kirimari	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2018	6/30/2019	799,959	799,959	Completed
405	Construction Of Mukono Miraa Shed-Nthawa	shaded areas for miraa operators	shed constructed, improved trading organization	Nthawa	1/7/2018	6/30/2019	798,312	798,312	Completed
406	Construction Of Siakago Stage Shoe Shine Shed-Nthawa	construction of shaded areas for shoe shiners	completed and functional shoe shiners shed	Nthawa	1/7/2018	6/30/2019	797,744	797,744	Completed
407	Construction Of Toilet At Kilia, Kamingo And Kaduzoh Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2018	6/30/2019	499,937	499,937	Completed
408	Construction Of Market Toilet At Mbonzuki-Mwea-Boden Contractors Ltd	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2018	6/30/2019	497,849	497,849	Completed
409	Fencing Of Rukira Market-Kithimu	fencing of the specific market area	market fenced, security of traders improved	Kithimu	1/7/2018	6/30/2019	996,672	996,672	Completed
410	Construction Of Market Shed At Ishiara-Evurore	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2018	6/30/2019	2,445,837	2,445,837	Completed
411	Construction Of Boda Boda Sheds At Mukono And Mbuga-Nthawa-Seacon Enterprises	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2018	6/30/2019	499,944	499,944	Completed
412	Construction Of Mbui Njeru Market Toilet-Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2018	6/30/2019			Completed
413	Construction Of Mukuuri Market Toilet-Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2018	6/30/2019	496,398	496,398	Completed
414	Construction Of Market Shed Kanyuambora-Evurore	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2018	6/30/2019	2,244,693	2,244,693	Completed
415	Roofing Of The Green Market-Kirimari	roofing for an existing market	roofed and weather protected market shed	Kirimari	1/7/2018	6/30/2019	3,690,060	3,690,060	Completed
416	Completion Of Mitumba Market-Kirimari	completion of the existing mitumba market	mitumba market completed, improved trading environment	Kirimari	1/7/2018	6/30/2019	3,498,038	3,498,038	Completed
417	Construction Of Karurumo Market Toilets-Kyeni South	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kyeni South	1/7/2018	6/30/2019	499,664	499,664	Completed
418	Roofing Of Soko Mjinga Behind Naivas	roofing for an existing market	roofed and weather protected market shed	Kirimari	1/7/2018	6/30/2019	498,960	498,960	Completed
419	Construction Of New Soko Mjinga Behind Naivas	construction of the new market in the specified area	new market constructed	Kirimari	1/7/2018	6/30/2019	1,899,877	1,899,877	Completed
420	Construction Of Market Shed At Kanyuambora	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2018	6/30/2019	2,043,920	2,043,920	Completed

421	Rehabilitation of Boundary Wall at Embu Green Market	rehabilitation of boundary wall and upgrading of the market	market boundary wallrehabilitated, improved trading security and increased market efficiency	Kirimari	1/7/2018	6/30/2019	980,009	980,009	Completed
422	Construction of Ishiara Livestock Market Sheds-Evurore	construction of shaded area in the livestock market	livestock market shade constructed, improved trading environment	Evurore	1/7/2018	6/30/2019	2,485,358	2,485,358	Completed
423	2017/2018								
424	Class I(Machine Operator)-Mavuria	skilled personnel for operating machinery	fully and operational machine operator	Mavuria	1/7/2017	31/06/2018	500,000	500,000	Completed
425	Driving Licenses (Boda Boda and Vehicles For 150 Students)-Evurore	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Evurore	1/7/2017	31/06/2018	1,450,000	1,440,000	Completed
426	Driving Licenses (Boda Boda and Vehicles)-Kagaari North	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Kagaari North	1/7/2017	31/06/2018	1,000,000	992,200	Completed
427	Driving Course-Gaturi North	provision of driving training and facilitation of driving license acquisition	trained and licensed drivers	Gaturi North	1/7/2017	31/06/2018	1,000,000	1,000,000	Completed
428	Empowerment Programme (Motorbikes)-Gaturi North	procurement and distribution of reflector jackets to bodaboda operators	reflector jackets issued to bodaboda riders	Gaturi North	1/7/2017	31/06/2018	1,000,000	1,000,000	Completed
429	Driving Course-Kyeni South	provision of driving training and facilitation of driving license acquisition	trained and licensed drivers	Kyeni South	1/7/2017	31/06/2018	2,190,000	1,190,000	Completed
430	Driving Licenses (Boda Boda)-Kirimari	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Kirimari	1/7/2017	31/06/2018	600,000	600,000	Completed
431	Driving Licenses (Boda Boda)-Mbeti North.	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Mbeti North	1/7/2017	31/06/2018	994,000	994,000	Completed
432	Driving Licenses (Boda Boda)-Gaturi South	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Gaturi South	1/7/2017	31/06/2018	1,500,000	1,500,000	Completed
433	Maintenance of Markets	routine maintainance of markets	market facilities maintained and repaired	County Wide	1/7/2017	31/06/2018	1,300,000	0	Completed
434	Construction of Market Sheds at Kanyuambora	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2017	31/06/2018	2,500,000	2,500,000	Completed
435	Construction Of Boda Boda Sheds -Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2017	31/06/2018	500,000	500,000	Completed
436	Construction Of Market Toilet At Wango-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2017	31/06/2018	500,000	500,000	Completed
437	Construction Of Market Toilet At Kilia-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2017	31/06/2018	500,000	500,000	Completed
438	Construction Of Market Toilet At Mbonziki-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2017	31/06/2018	500,000	500,000	Completed

439	Construction of Boda Boda Sheds At Kamviu, Kibugua, Kiriari, Kithunguriri, Keria And Gaciigi-Ruguru Ngandori	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Ruguru-Ngandori	1/7/2017	31/06/2018	600,000	600,000	Completed
440	Construction Of Market Shed At Miandari-Kagaari North	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari North	1/7/2017	31/06/2018	2,000,000	1,999,997	Completed
441	Construction Of Boda Boda Shed At Mwanzo-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2017	31/06/2018	120,000	120,000	Completed
442	Roofing Of The Green Market-Kirimari	roofing for an existing market	roofed and weather protected market shed	Kirimari	1/7/2017	31/06/2018	4,239,027	4,239,027	Completed
443	Construction Of Rukira Open Air Market Sheds, Toilet And Fencing-Kithimu	construction of open air market sheds a public toilet and perimeter fencing at kithimu market	open air market sheds constructed, public toilet facility built, perimeter fencing installed	Kithimu	1/7/2017	31/06/2018	4,000,000	3,299,028	Completed
444	Roofing Of Mutuobare Market-Kiambere	roofing for an existing market	roofed and weather protected market shed	Kiambere	1/7/2017	31/06/2018	2,800,000	2,799,486	Completed
445	Completion Of Toilet At Kianjokoma-Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2017	31/06/2018	1,000,000	1,451,682	Completed
446	Completion Of Siakago Toilet	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Nthawa	1/7/2017	31/06/2018	453,113	453,113	Completed
447	Construction Of Toilet Block At Ishiara Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2017	31/06/2018	499,947	499,947	Completed
448	Installation Of Market Floodlight At Kavutiri Market	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2017	31/06/2018	488,376	488,376	Completed
449	Construction Of Makutano ESP Market Phase 2	construction of the specified market phase 2	makutano ESP market constructed	Kyeni North	1/7/2017	31/06/2018	499,960	499,960	Completed
450	Completion Of Muraru Market Toilet	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti South	1/7/2017	31/06/2018	499,925	499,925	Completed
451	Construction Of Bus Stage shed At Ishiara Market	construction of bus stage shed at the specified area	bus stage shed constructed	Evurore	1/7/2017	31/06/2018	610,000	610,000	Completed
452	Construction Of Market Shed At Mbeti North	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti North	1/7/2017	31/06/2018	366,000	366,000	Completed
453	Construction Of Market shed At Ishiara	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2017	31/06/2018	2,539,000	3,099,961	Completed
454	Construction Of Perimeter Wall At Kiritiri Market Phase 2	construction of perimeter wall at the market to enhance security	perimeter wall constructed	Mavuria	1/7/2017	31/06/2018	1,200,000	0	Completed
455	Construction Of Kirimari Mitumba Sheds Phase 2	construction of shaded area in the market for mitumba	market shade constructed, improved trading environment	Kirimari	1/7/2017	31/06/2018	2,499,684	0	Completed
456	Construction Of Boda Boda sheds At Mavuria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	1/7/2017	31/06/2018	500,000	481,075	Completed
457	Construction of Market Toilet At Mbui Njeru-Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2017	31/06/2018	500,000	999,985	Completed
458	Renovation Of Market Toilet At Makutano-Mwea	Renovation of public sanitation facility	public toilet renovated, improved sanitation and hygiene	Mwea	1/7/2017	31/06/2018	300,000	0	Completed
459	2016/2017								

460	Boda Boda youth driving licence project-Gaturi North	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	N/A	1/7/2016	31/06/2017	6,994,000.00	6,994,000.00	Completed
461	Boda Boda Youth Driving Licence Project-Mbeti South	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	N/A	1/7/2016	31/06/2017	900,000.00	900,000.00	Completed
462	Boda Boda Youth Driving Licence Project-Mwea	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	N/A	1/7/2016	31/06/2017	1,998,000.00	1,998,000.00	Completed
463	Boda Boda Youth Driving Licence Project – Kagaari North	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	N/A	1/7/2016	31/06/2017	1,498,000.00	1,498,000.00	Completed
464	Boda Boda Youth Driving Licence Project – Kyeni South	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	N/A	1/7/2016	31/06/2017	1,500,000.00	1,500,000.00	Completed
465	Boda Boda Youth Driving Licence Project – mbeti North	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Mbeti north	1/7/2016	31/06/2017	1,000,000.00	1,000,000.00	Completed
466	Construction of Toilets Plus drainage at Karurina Market	construction of public sanitation facility and drainage	public toilet constructed, improved sanitation and hygiene	Mbeti North	1/7/2016	31/06/2017	1,485,773.00	1,485,773.00	Completed
467	Construction of Toilet-Mukuuri Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti Nortn	1/7/2016	31/06/2017	200,000	200,000	Completed
468	Construction of Newsite Public Toilet-Kiambere	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kiambere	1/7/2016	31/06/2017	499,746.55	499,746.55	Completed
469	Construction of Nembure Bus Stage waiting Shed-Gaturi South	construction of bus stage shed at the specified area	bus stage shed constructed	Gaturi South	1/7/2016	31/06/2017	1,094,054.80	1,094,054.80	Completed
470	Construction of Kivwe Bus Stage waiting Shed-Gaturi South	construction of bus stage shed at the specified area	bus stage shed constructed	Gaturi South	1/7/2016	31/06/2017	599,852.00	599,852.00	Completed
471	Construction of Market Toilets-Mbeti South	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	N/A	1/7/2016	31/06/2017	1,000,000.00	1,000,000.00	Completed
472	Construction of Market Toilet at Nthingini-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	N/A	1/7/2016	31/06/2017	400,000.00	400,000.00	Completed
473	Construction of Market Toilet at Mbonzuki Dispensary-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2016	31/06/2017	1,197,537.60	1,197,537.60	Completed
474	Construction of Market Toilet at Iria-Itune-Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2016	31/06/2017	400,000	400,000	Completed
475	Construction of Makima Market Drainage-Makima	construction of drainage at the market	drainage constructed, improved sanitation and hygiene	Makima	1/7/2016	31/06/2017	1,999,849.15	1,999,849.15	Completed
476	Construction of Mbondoni Market Toilet-Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2016	31/06/2017	999,989.50	999,989.50	Completed
477	Construction of Mwanzo Market Toilet-Makima	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2016	31/06/2017	499,878.80	499,878.80	Completed

478	Construction of Kiriari and Kithunguriri Market Toilets-Ruguru Ngandori	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ruguru ngandori	1/7/2016	31/06/2017	1,199,962.00	1,199,962.00	Completed
479	Construction of Market Toilet(Mitumba)-Kirimari	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kirimari	1/7/2016	31/06/2017	4,497,445.00	4,497,445.00	Completed
480	Gutters and Drainage at Kithimu Open Air Market	construction of gutters and drainage at the market	drainage and gutters constructed	Kithimu	1/7/2016	31/06/2017	600,000.00	600,000.00	Completed
481	Construction of Soko Mjinga Toilet-Evurore	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2016	31/06/2017	1,047,663.10	1,047,663.10	Completed
482	Construction of Toilet Block at Ishiara Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2016	31/06/2017	499,947.24	499,947.24	Completed
483	Construction of Toilet Block at Wakaria Market Mwea	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2016	31/06/2017	250,000	250,000	Completed
484	Completion of Kanyariri Toilet Mbeti South	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti South	1/7/2016	31/06/2017	140,000	140,000	Completed
485	Construction of market toilet at Ena	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari South	1/7/2016	31/06/2017	499,873.00	499,873.00	Completed
486	Construction of Modern market toilet at Majimbo-Mbeti North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti North	1/7/2016	31/06/2017	499,960.00	499,960.00	Completed
487	Construction of Modern market toilet at Kambo-Mbeti North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti North	1/7/2016	31/06/2017	499,960.00	499,960.00	Completed
488	Construction of Modern market toilet at Kimangaru-Mbeti North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti North	1/7/2016	31/06/2017	499,960.00	499,960.00	Completed
489	Construction of Modern Shoe Shiner Stalls-Co-operative Bank	construction of shaded areas for shoe shiners	completed and functional shoe shiners shed	Kirimari	1/7/2016	31/06/2017	531,250.00	531,250.00	Completed
490	Construction of Modern Shoe Shiner Shades-Kirimari	construction of shaded areas for shoe shiners	completed and functional shoe shiners shed	Kirimari	1/7/2016	31/06/2017	3,849,953.00	3,849,953.00	Completed
491	Construction of Karingari market sheds	construction of shaded area in the market	market shade constructed, improved trading environment	Kirimari	1/7/2016	31/06/2017	1,449,603.50	1,449,603.50	Completed
492	Construction of Mukuuri market shed	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti North	1/7/2016	31/06/2017	1,299,986.90	1,299,986.90	Completed
493	Construction of Kathanjuri Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Kyeni North	1/7/2016	31/06/2017	699,920.00	699,920.00	Completed
494	Construction of Market Sheds in Runyenjes	construction of shaded area in the market	market shade constructed, improved trading environment	Runyenjes Central	1/7/2016	31/06/2017	2,999,939.00	2,999,939.00	Completed
495	Erection of LED floodlights at Gitare Markets	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Runyenjes Central	1/7/2016	31/06/2017	770	770	Completed
496	Construction of Ishiara Market Shed-Retention	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2016	31/06/2017	199,990.70	199,990.70	Completed
497	Construction of Majimbo Market Shed-Retention	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti North	1/7/2016	31/06/2017	228,000.00	228,000.00	Completed
498	Construction of Manyatta Market Shed-Retention	construction of shaded area in the market	market shade constructed, improved trading environment	Kirimari	1/7/2016	31/06/2017	199,968.10	199,968.10	Completed
499	Construction of Manyatta Market Shed at Kianjokoma Market-Retention	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari North	1/7/2016	31/06/2017	199,999.10	199,999.10	Completed

500	Roofing of Embu Mitumba stalls-Kirimari	roofing for an existing mitumba stalls	roofed and weather protected mitumba shed	Kirimari	1/7/2016	31/06/2017	18,752,688.20	18,752,688.20	Completed
501	Construction of Embu Hawker's stalls-Kirimari	construction of organized stalls	hawkers stalls constructed, improved trading organisation	Kirimari	1/7/2016	31/06/2017	1,998,726.40	1,998,726.40	Completed
502	Markets Infrastructure Maintenance	routine repair, cleaning, and upkeep of market facilities	well maintained and operational market facilities	Kirimari	1/7/2016	31/06/2017	60,000	60,000	Completed
503	Boda Boda Shed-Ena	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kagaari South	1/7/2016	31/06/2017	100,000	100,000	Completed
504	Construction of Boda Boda Shed-Issaco-Kiambere	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2016	31/06/2017	100,000	100,000	Completed
505	Construction of Boda Boda Shed-Karura-Kiambere	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2016	31/06/2017	100,000	100,000	Completed
506	Construction of Boda Boda Sheds at Gatunduri and Kairungu-Gaturi South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	GaTURI sOUTH	1/7/2016	31/06/2017	299,378.31	299,378.31	Completed
507	Construction of Boda Boda Shed at Iria-Itune Market-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2016	31/06/2017	150,000.00	150,000.00	Completed
508	Construction of Boda Boda Shed at Kikumini Market-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2016	31/06/2017	150,000.00	150,000.00	Completed
509	Construction of Boda Boda Shed at Gitaraka Market-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2016	31/06/2017	150,000.00	150,000.00	Completed
510	Construction of Boda Boda Shed at Mbonzuki Market-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2016	31/06/2017	149,271.75	149,271.75	Completed
511	Construction of Boda Boda Shed at Gategi Market-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2016	31/06/2017	150,000.00	150,000.00	Completed
512	Construction of Boda Boda Shed at Karuku Market-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2016	31/06/2017	149,437.00	149,437.00	Completed
513	Construction of Boda Boda Shed at Ndune-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2016	31/06/2017	100,000.00	100,000.00	Completed
514	Construction of Boda Boda Shed at Kakawa-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2016	31/06/2017	100,000.00	100,000.00	Completed
515	Construction of Boda Boda Shed at Kitoloni-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2016	31/06/2017	99,571.60	99,571.60	Completed
516	Construction of Boda Boda Shed at Gikuri-Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2016	31/06/2017	100,000	100,000	Completed

517	Construction of Boda Boda Shed at Karurumo-Kyeni South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kyeni South	1/7/2016	31/06/2017	99,433.80	99,433.80	Completed
518	Construction of Boda Boda Shed at Kathanjuri -Kyeni South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	N/A	1/7/2016	31/06/2017	100,000.00	100,000.00	Completed
519	Construction of Boda Boda Shed at Kathunguri -Kyeni South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	N/A	1/7/2016	31/06/2017	100,000.00	100,000.00	Completed
520	Construction of Boda Boda Sheds at Kirigi, Mukangu, Kiriari and Kithunguriri-Ruguru Ngandori	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	N/A	1/7/2016	31/06/2017	27,408.00	27,408.00	Completed
521	Upgrading Of Karurumo Market-Kyeni South	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kyeni South	1/7/2016	31/06/2017	1,498,819.60	1,498,819.60	Completed
522	Upgrading Of Kathunguri Market-Kyeni South	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kyeni South	1/7/2016	31/06/2017	700,000	700,000	Completed
523	Construction of Market Sheds-Mbuvori-Nginda	construction of shaded area in the market	market shade constructed, improved trading environment	Nginda	1/7/2016	31/06/2017	998,671.95	998,671.95	Completed
524	Construction of Boda Boda Sheds at Kathangari and Bonanza-Kirimari	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2016	31/06/2017	9,504.00	9,504.00	Completed
525	Construction of Mitumba-Phase 2-Runyenjes Central	construction of shaded area in the market for mitumba	market shade constructed, improved trading environment	Runyenjes Central	1/7/2016	31/06/2017	999,997.00	999,997.00	Completed
526	Construction of Market Shed at Ugweri-Kagaari South	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari South	1/7/2016	31/06/2017	2,397,667.74	2,397,667.74	Completed
527	Construction of Market Shed at Ena -Kagaari South	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari South	1/7/2016	31/06/2017	2,394,418.10	2,394,418.10	Completed
528	Construction of Market Stage Shed at Ugweri-Kagaari South	construction of shaded area in the market stage	market stage shade constructed, improved trading environment	Kagaari South	1/7/2016	31/06/2017	400,000.00	400,000.00	Completed
529	Construction of Market Stage Shed at Ena -Kagaari South	construction of shaded area in the market stage	market stage shade constructed, improved trading environment	Kagaari South	1/7/2016	31/06/2017	400,000.00	400,000.00	Completed
530	Construction of Market Stage Shed at Kiringa-Kagaari South	construction of shaded area in the market stage	market stage shade constructed, improved trading environment	Kagaari South	1/7/2016	31/06/2017	399,999.00	399,999.00	Completed
531	Construction of Toilet at Kavangua-Kagaari South	construction of toilet facilities	complete and functional toilet facility	Kagaari South	1/7/2016	31/06/2017	499,999.50	499,999.50	Completed
532	Jua kali Shoe Shiners Sheds at Kathageri and Makutano-Kyeni North	construction of shaded areas for jua kali shoe shiners	completed and functional jua kali shoe shiners shed	Kyeni North	1/7/2016	31/06/2017	488,376.00	488,376.00	Completed
533	Market Shelters at Makutano-Kyeni North	construction of shaded area in the market	market shelters constructed, improved trading environment	Kyeni North	1/7/2016	31/06/2017	997,438.75	997,438.75	Completed
534	Construction of Modern Shed at Kambo-Mbeti North	construction of shaded area in the market	market shelters constructed, improved trading environment	Mbeti North	1/7/2016	31/06/2017	1,999,999.00	1,999,999.00	Completed
535	Construction of Modern Shed at Kimangaru-Mbeti North	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti North	1/7/2016	31/06/2017	2,000,000.00	2,000,000.00	Completed

536	Construction of Ten (10)Boda Boda Sheds-Mbeti North	construction of ten shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2016	31/06/2017	1,997,290.80	1,997,290.80	Completed
537	Construction of Market and Miraa Sheds at Ndatu Market-Kithimu	construction of market and shaded areas for miraa operators	shed constructed, improved trading organization, market constructed	Kithimu	1/7/2016	31/06/2017	2,499,999.00	2,499,999.00	Completed
538	Construction of Boda Boda Shed at Micegethiu-Muminji	construction of shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2016	31/06/2017	99,990.00	99,990.00	Completed
539	Construction of Boda Boda Shed at Cieria/Ngiiri-Muminji	construction of shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	N/A	1/7/2016	31/06/2017	99,990.00	99,990.00	Completed
540	Construction of Boda Boda Shed at Itiira Gitundumo - Muminji	construction of shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	N/A	1/7/2016	31/06/2017	99,990.00	99,990.00	Completed
541	Construction of Boda Boda Shed at Mbet South.	construction of shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2016	31/06/2017			Completed
542	Construction of Market Sheds at Kianjokoma Market-Kagaari North	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari North	1/7/2016	31/06/2017	1,999,990.00	1,999,990.00	Completed
543	Construction of Market Sheds at Mugui Market-Kagaari North	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari North	1/7/2016	31/06/2017	1,997,100.00	1,997,100.00	Completed
544	Construction of Market Sheds at Kanja Market-Kagaari North	construction of shaded area in the market	market shade constructed, improved trading environment	Kagaari North	1/7/2016	31/06/2017	1,499,570.50	1,499,570.50	Completed
545	Construction of Boda Boda Sheds at Miandari,Nduuri and Munyutu-Kagaari North	construction of shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kagaari North	1/7/2016	31/06/2017	299,541.00	299,541.00	Completed
546	Construction of Boda Boda Sheds at Kwa Murindi,Karii,Machang'a,Kiritiri (Beekeepers, Bus park), Rugogwe. Gikiiro and Munathiri-Mavuria	construction of shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	1/7/2016	31/06/2017	3,698,347.00	3,698,347.00	Completed
547	Electrification(Power Connections) of Market Sheds	installation and upgrading of electrical systems at the market sheds	electrical systems intalled, reliable power supply established, improved market operations	Mavuria	1/7/2016	31/06/2017	580,319.00	580,319.00	Completed
548	Electrification(Power Connections) of Kianjokoma and Mugui Market Sheds	installation and upgrading of electrical systems at the market sheds	electrical systems intalled, reliable power supply established, improved market operations	N/A	1/7/2016	31/06/2017	494,044.00	494,044.00	Completed
549	General market maintenance-Kagaari North(Kianjokoma mitumba sheds)	rehabilitation and upgrading of the mitumba sheds and the markets	market rehabilitated, improved trading facilities and increased market efficiency	Kagaari North	1/7/2016	31/06/2017	759,325.00	759,325.00	Completed
550	Roofing of Embu fresh produce Market-Kirimari	roofing for an existing market	roofed and weather protected market shed	Kirimari	1/7/2016	31/06/2017	7,577,039.00	7,577,039.00	Completed
551	Majimbo Fresh Produce	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Mbeti North	1/7/2016	31/06/2017			Completed
552	Construction of Kiritiri Fresh Market Produce	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Mavuria	1/7/2016	31/06/2017	6,500,098.00	6,500,098.00	Completed

553	Kevote Market Phase 1	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Gaturi North	1/7/2016	31/06/2017	4,035,354.00	4,035,354.00	Completed
554	Milk Collecting Sheds(10)-Gaturi North	construction of milk collecting sheds	functional ilk collecting sheds	Gaturi North	1/7/2016	31/06/2017			Completed
555	Construction of Sheds for Kithimu Open Air Market	construction of shaded area in the market	market shade constructed, improved trading environment	Kithimu	1/7/2016	31/06/2017	3,400,000.00	3,400,000.00	Completed
556	Livestock Yards development(Mutuobare,Ishiaru,Kithimu)	development of livestock yards with proper handling, holding, and management facilities	fully equipped livestock yards	Countywide	1/7/2016	31/06/2017	420,000	420,000	Completed
557	Trade house Building (From Alcohol Fund)	construction of trade house to host commercial and business operations	completed trade house building	Countywide	1/7/2016	31/06/2017	4,734,945.80	4,734,945.80	Completed
558	Men Group Pilot project-Egg Incubators-Gaturi north-SUB TOTALS	pilot project introducing egg incubators for mens group	operational egg incubators and trained mens groups with increased chick production	Gaturi North	1/7/2016	31/06/2017	356,400.00	356,400.00	Completed
559	Grading and Murraming Kithimu Market Access roads-Kithimu	grading and murraming market access	leveled and murramed market surfaces with improved access and reduced dust and mud	Kithimu	1/7/2016	31/06/2017	2,500,000	2,500,000	Completed
560	Carwash Machine(5)-Gaturi North	procurement and installation of carwash machine	fully installed and operational carwash machine	Gaturi North	1/7/2016	31/06/2017	400,000	400,000	Completed
561	Motorbike (7) for Youth Group-Gaturi North	provision of 7 mortobikes to youth groups	7 fullu functional mortobikes allocated to youth groups	Gaturi North	1/7/2016	31/06/2017	1,499,300.00	1,499,300.00	Completed
562	Aqua Trade(Fishing Boats)-Mavuria	provision of fishing boats to support aquaculture	operational fishing boats	Mauvuria	1/7/2016	31/06/2017	3,000,000.00	3,000,000.00	Completed
563	Kiritiri Livestock Yard-Mavuria	construction and development of a livestock yard	functional livestock yard	Mavuria	1/7/2016	31/06/2017	4,249,899.00	4,249,899.00	Ongoing
564	Construction of Boda Boda shed at Kithimu West Market	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kithimu	1/7/2016	31/06/2017	97,544	97,544	Ongoing
565	Construction of Boda Boda shed at Weru's Junction	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2016	31/06/2017	95284	95284	Completed
566	Construction of Boda Boda shed at Gachuriri, Kangungi, Muraru,Mecca, Nganduri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2016	31/06/2017	599,305.00	599,305.00	Completed
567	Construction of Boda Boda shed at Runyenjes	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Runyenjes Central	1/7/2016	31/06/2017	181,134	181,134	Completed
568	Construction of Market Sheds-Makima	construction of shaded area in the market	market shade constructed, improved trading environment	Makima	1/7/2016	31/06/2017	3,993,938.00	3,993,938.00	Completed
569	Construction of Market Sheds-Kanyuambora	construction of shaded area in the market	market shade constructed, improved trading environment	Evurore	1/7/2016	31/06/2017	1,492,755.00	1,492,755.00	Completed
570	Improvement of Access road at Karurumo Market	upgrading and improving of access road	improved and durable access roads with better surface an drainage	Runyenjes Central	1/7/2016	31/06/2017	1,499,416.00	1,499,416.00	Completed
571	Improvement of Kirimari Market	upgrading market infrastructure and facilities	renovated market	Kirimari	1/7/2016	31/06/2017	499,500.00	499,500.00	Completed
572	Construction of Boda Boda Shed at Nduta, Rukira and Miani	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2016	31/06/2017	28,200.00	28,200.00	Completed

573	Proposed Construction of Boda Boda Sheds at Makutano, Karaba, Gategi and Wango-Retention	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	mwea	1/7/2016	31/06/2017	39,597.70	39,597.70	Completed
574	Construction of Kathageri Market Sheds-Retention	construction of shaded area in the market	market shade constructed, improved trading environment	Kyeni North	1/7/2016	31/06/2017	198,998.00	198,998.00	Completed
575	Roofing of Kirimari Mitumba Market Sheds-Retention	roofing for an existing mitumba market sheds	roofed and weather protected mitumba market sheds	Kirimari	1/7/2016	31/06/2017	599,751.50	599,751.50	Completed
576	Retention release for the construction of Mitumba Sheds at Kirimari Market	retention release for the completion of mitumba sheds	completed and functional mitumba sheds	Kirimari	1/7/2016	31/06/2017	199,872.00	199,872.00	Completed
577	Construction of Boda Boda shed at Ngiiri, Kathanje and Kirie	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirie	1/7/2016	31/06/2017	299,329.00	299,329.00	Completed
578	Construction of Toilet Block at Mbondoni Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2016	31/06/2017	500,000	500,000	Completed
579	Construction of Toilet at Makima Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Makima	1/7/2016	31/06/2017	499,998	499,998	Completed
580	Construction of Toilet at Karaba Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2016	31/06/2017	497,756.00	497,756.00	Completed
581	Construction of Toilet Block at Ngiiri Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ngiiri	1/7/2016	31/06/2017	528,787.00	528,787.00	Completed
582	Construction of Toilet Block at Mutuobare Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kiambere	1/7/2016	31/06/2017	698,054.90	698,054.90	Completed
583	Construction of Livestock Market at Karaba	construction of a dedicated livestock market	fully constructed livestock market	Mwea	1/7/2016	31/06/2017	1,999,492.00	1,999,492.00	Completed
584	Construction of Karaba Livestock Toilet	construction of a toilet for karaba livestock market	functional livestock market toilet	Mwea	1/7/2016	31/06/2017	319,960.00	319,960.00	Completed
585	Construction of Kathageri Market Toilet	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kyeni North	1/7/2016	31/06/2017	341,596.80	341,596.80	Ongoing
586	Construction of Kiritiri Livestock Market	construction of a toilet for kiritiri livestock market	functional livestock market toilet	Mavuria	1/7/2016	31/06/2017	1,499,995.00	1,499,995.00	Ongoing
587	Repair of Wachoro Jua Kali Wall and Construction of Makutano Livestock Shed	repair of the jua kali wall and construction of livestock shade	jua kali wall repaired/livestock shed constructed	Mwea	1/7/2016	31/06/2017	1,656,468.00	1,656,468.00	Ongoing
588	Construction of Ishiara Livestock Market Toilet	construction of a toilet for Ishiara livestock market	functional livestock market toilet	Eburere	1/7/2016	31/06/2017	500,000	500,000	Completed
589	Construction of Mugui Market Toilet muchagori	construction of public sanitation facility in the market	public toilet constructed, improved sanitation and hygiene	N/A	1/7/2016	31/06/2017	228,000.00	228,000.00	Completed
590	Construction of Siakago bus park Modern Toilet	construction of toilet facilities within the bus park	completed and functional buspark toilet facility	Nthawa	1/7/2016	31/06/2017	999,908.40	999,908.40	Ongoing
591	Construction of 2 Shoe Shiner sheds and 1 Boda-boda at Runyenjes	construction of 2 shaded areas for shoe shiners and provision of 1 bodaboda	completed and functional shoe shiners shed bodaboda provided	Runyenjes Central	1/7/2016	31/06/2017	600,000	600,000	Ongoing
592	Construction of Boda Boda shed at Makengi	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2016	31/06/2017	99,654	99,654	Completed
593	Construction of Boda Boda shed at Muchagori	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2016	31/06/2017	214,000.00	214,000.00	Completed
594	Construction of Boda Boda shed at Kavutiri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2016	31/06/2017	214,000.00	214,000.00	Completed

595	Renovation works at embu Fresh Priduce Market Wall	renovation of the walls of the market	repaired and reinforced market walls	Kirimari	1/7/2016	31/06/2017	499,999	499999	Completed
596	Construction of Karingari Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Gaturi North	1/7/2016	31/06/2017	1,270,621.20	1,270,621.20	Completed
597	Construction of Boda Boda shed at Kanyariri, Siakago, Magacha, Nthawa and Muchonoke Markets	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2016	31/06/2017	500,000	500,000	Completed
598	Construction of Four(4) Egg Incubators-Gaturi North	construction and intallation of four egg incubators	for fully operational egg incubators	N/A	1/7/2016	31/06/2017	227,600.00	227,600.00	Completed
599	Construction of market toilet at Kevote	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Gaturi North	1/7/2016	31/06/2017	200,000	200000	Completed
600	Construction of Ramp and Drainage at Siakago market	construction of ramp drainage at the market	functional ramp drainage system	Nthawa	1/7/2016	31/06/2017	499,621.00	499,621.00	Completed
601	Renovation of Makutano ESP Fresh Produce	renovation of the market to improve infrastructure and facilities	upgraded market with better overall facilities	Mwea	1/7/2016	31/06/2017	1,199,858.67	1,199,858.67	Completed
602	Erection of LED floodlights at Kamumu Market	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Evurore	1/7/2016	31/06/2017	600,000.00	600,000.00	Completed
603	Murraming of Gategi Bus Park and Drainage	murraming of the bus park to improve surface and accessibility	levelled and murramed bus park	Mwea	1/7/2016	31/06/2017	2,292,306.00	2,292,306.00	Completed
604	MSE and Industrial Development policy	formulation of policy for MSE	comprehensive MSE and industrial development policy framework for implementation	N/A	1/7/2016	31/06/2017	969,760.00	969,760.00	Completed
605	Construction of Market shed at Kigumo Kyeni South	construction of shaded area in the market	market shade constructed, improved trading environment	Kyeni South	1/7/2016	31/06/2017	1,000,000	1,000,000	Completed
606	Construction of Market shed at Karurumo Kyeni South	construction of shaded area in the market	market shade constructed, improved trading environment	Kyeni South	1/7/2016	31/06/2017	1,000,000	1,000,000	Completed
607	Construction of drainage at Karurumo Kyeni South	construction of ramp drainage at the market	functional ramp drainage system	Kyeni South	1/7/2016	31/06/2017	500,000	500,000	Completed
608	Improvement of Karurumo market Kyeni South	routine repair, cleaning, and upkeep of market facilities	well maintained and operational market facilities	Kyeni South	1/7/2016	31/06/2017	1,000,000	1,000,000	Completed
609	Construction of a Bus stage Shed at Karurumo Kyeni South	shaded areas for bus stage	shades constructed, enhanced traffic management at designated areas	Kyeni South	1/7/2016	31/06/2017	500,000	500,000	Completed
610	Construction of Market shed at Muraru Mbeti South	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti South	1/7/2016	31/06/2017	1,500,000	1,500,000	Completed
611	Construction of Three Boda boda Sheds at Rwika, Gachoka Kiamuringa Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti south	1/7/2016	31/06/2017	360,000	360000	Completed
612	Acquisition of Land for expansion of Muraru Market	acquisition of land for expanding market	legally acquired and ready to develop market land	Mbeti South	1/7/2016	31/06/2017	3,000,000.00	3,000,000	Completed
613	Acquisition of Market Land at Kiritiri	acquisition of land for expanding market	legally acquired and ready to develop market land	Mavuria	1/7/2016	31/06/2017	7,000,000	7,000,000	Completed
614	Acquisition of Market Land at Kasavari	acquisition of land for expanding market	legally acquired and ready to develop market land	Kiambere	1/7/2016	31/06/2017	2,130,000.00	2,130,000.00	Completed
615	Embu-Meru Bus park	construction of a bus park to organize public transport operations	fullu constructed bus park	Kirimari	1/7/2016	31/06/2017	7,992,882.00	7,992,882.00	Completed
616	Kiritiri bus park	construction of a bus park to organize public transport operations	fullu constructed bus park	Mavuria	1/7/2016	31/06/2017	5,995,225.70	5,995,225.70	Completed
617	Iria Itune Bus Park	construction of a bus park to organize public transport operations	fullu constructed bus park	Mwea	1/7/2016	31/06/2017	2,000,000.00	2,000,000.00	Completed

618	Runyenjes Bus Park	construction of a bus park to organize public transport operations	fullu constructed bus park	Runyenjes Central	1/7/2016	31/06/2017	3,000,000.00	3,000,000	Completed
619	Siakago Bus park	construction of a bus park to organize public transport operations	fullu constructed bus park	Nthawa	1/7/2016	31/06/2017	2,999,379.05	2,999,379.05	Ongoing
620	Kibugu Bus Park Integrated project	construction of a bus park to organize public transport operations	fullu constructed bus park	Nginda	1/7/2016	31/06/2017	2,999,998.00	2,999,998.00	Completed
621	Training of groups on ovop business management seminar	training groups	fully trained groups on business management	N/A	1/7/2016	31/06/2017	561,300.00		Completed
622	2014/2015								
623	Construction Of Toilets-Kianjokoma Stage	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Nginda	1/7/2014	31/06/2015	500,000.00	500,000.00	Completed
624	Construction Of Toilet At Ugweri Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Central	1/7/2014	31/06/2015	424,667.40	424,667.40	Completed
625	Construction Of Toilets At Manyatta Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Nginda	1/7/2014	31/06/2015	480,912.80	480,912.80	Completed
626	Construction Of Market Shed Slab For Kiritiri Market	construction of shaded area in the market	market shade constructed, improved trading environment	Mavuria	1/7/2014	31/06/2015	3,999,988.70	3,999,988.70	Completed
627	Construction Of Kiritiri Market Phase 1 - Roofing	roofing the new market	roofed and weather protected market	Mavuria	1/7/2014	31/06/2015	3,324,519.00	3,324,519.00	Completed
628	Construction Of Kathageri Market Shed.	construction of shaded area in the market	market shade constructed, improved trading environment	Kyeni North	1/7/2014	31/06/2015	1,989,980.00	1,989,980.00	Completed
629	Construction Of Ishiara Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Evurori	1/7/2014	31/06/2015	1,999,907.00	1,999,907.00	Completed
630	Construction Of Manyatta Market Shed And Refuse Bin.	construction of shaded area in the market	market shade constructed, improved trading environment	Kimari	1/7/2014	31/06/2015	1,999,681.00	1,999,681.00	Completed
631	Roofing Of Kirimari Mitumba Market	roofing of the mitumba market	roofed and weather protected market	Kirimari	1/7/2014	31/06/2015	3,278,017.40	3,278,017.40	Completed
632	Improvement Of Market Shed At Makutano Market	improvement of the existing market shed	market shade improvised, improved trading environment	Mwea	1/7/2014	31/06/2015	499,119.00	499,119.00	Completed
633	Construction Of Manyatta Market Shed And Refuse Bin.	construction of shaded area in the market	market shade constructed, improved trading environment	Kimari	1/7/2014	31/06/2015	1,999,681.00	1,999,681.00	Completed
634	Construction Of Market Shed Kianjokoma Market	construction of shaded area in the market	market shade constructed, improved trading environment	Nginda	1/7/2014	31/06/2015	1,999,990.00	1,999,990.00	Completed
635	Roofing Of Kibugu Mitumba Sheds	roofing for an existing mitumba market sheds	roofed and weather protected mitumba market sheds	Kirimari	1/7/2014	31/06/2015	2,510,472.15	2,510,472.15	Completed
636	Livestock Yards Development(Mutuobare Jshiara,Kithimu)	velopment of the livestock yards	fully developed livestock yard	Kiambere, Evurori & Kithimu	1/7/2014	31/06/2015	6,961,559.00	6,961,559.00	Completed
637	Construction Of Livestock Market Kithimu	construction of a dedicated livestock market	fully constructed livestock market	Kirimari	1/7/2014	31/06/2015	1,495,914.40	1,495,914.40	Completed
638	Construction Of Mutuobare Livestock Shed Market, Fencing, And Gates.	construction of shaded area in the livestock market	livestock market shade constructed, improved trading environment	Kiambere	1/7/2014	31/06/2015	1,867,941.00	1,867,941.00	Completed
639	Rehabilitation Of Market Shed Ishiara	rehabilitation and upgrading of the market shed	market shed rehabilitated, improved trading facilities and increased market efficiency	Evurori	1/7/2014	31/06/2015	1,994,775.00	1,994,775.00	Completed
640	Construction Of Ishiara Livestock Shed Market, Fencing, And Gates.	construction of shaded area in the livestock market	livestock market shade constructed, improved trading environment	Evurori	1/7/2014	31/06/2015	1,339,275.00	1,339,275.00	Completed
641	Hosting Miss Tourism Activities In Embu	hosting tourism activities	miss tourism hosted well	County Hq	1/7/2014	31/06/2015	3,405,040.00	3,405,040.00	Completed

642	Construction Of Wachoro Juakali Wall And Livestock Shed At Makutano .	construction of the jua kali wall and construction of livestock shade	jua kali wall consructed livestock shed constructed	Mwea	1/7/2014	31/06/2015	1,699,990.00	1,699,990.00	Completed
643	Renovation Of Former Plgos Offices, To Accommodate Trade And Industrialization & Investment	renovations of the plgos offices	plgos offices renovated	Manyatta	1/7/2014	31/06/2015	1,688,380.00	1,688,380.00	Completed
644	Roofing Of Of Embu Mitumba Sheds Kirimari	roofing for an existing mitumba market sheds	roofed and weather protected mitumba market sheds	Kirimari	1/7/2014	31/06/2015	683,655.30	683,655.30	Completed
645	Bodaboda Youth Driving Licences Project (Gaturi N)	provision of mortocycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained , tested, and licensed bodaboda riders	Gaturi North	1/7/2014	31/06/2015	700,000.00	700,000.00	Completed
646	Bodaboda Sheds- Kanyariri, Siakago And Riandu Markets	shaded areas for bodaboda riders	shades construced, enhanced traffic management at designated areas	Nthawa	1/7/2014	31/06/2015	278,226.00	278,226.00	Completed
647	Construction Of Majimbo Market Shed.	construction of shaded area in the market	market shade constructed, improved trading environment	Kirimari	1/7/2014	31/06/2015	2,280,000.00	2,280,000.00	Completed
648	Kiritiri Market Shed Construction	construction of shaded area in the market	market shade constructed, improved trading environment	Mavuria	1/7/2014	31/06/2015	4,361,188.00	4,361,188.00	Completed
649	Construction Of Bodaboda Sheds-Kibugu Market	shaded areas for bodaboda riders	shades construced, enhanced traffic management at designated areas	Nginda	1/7/2014	31/06/2015	94,120.00	94,120.00	Completed
650	Construction Of A Shoes Shiners Shed At Kirimari Shell.	construction of shaded areas for shoe shiners	completed and functional shoe shiners shed	Kirimari	1/7/2014	31/06/2015	91,362.00	91,362.00	Completed
651	Construction Of Bodaboda Sheds-Gaturi Market	shaded areas for bodaboda riders	shades construced, enhanced traffic management at designated areas	Gaturi	1/7/2014	31/06/2015	95,040.00	95,040.00	Completed
652	Construction Of Bodaboda Sheds-Gakwegori Market	shaded areas for bodaboda riders	shades construced, enhanced traffic management at designated areas	Gatuti South	1/7/2014	31/06/2015	90,040.00	90,040.00	Completed
653	Construction Of Bodaboda Sheds-Kathageri Market	shaded areas for bodaboda riders	shades construced, enhanced traffic management at designated areas	Kyeni North	1/7/2014	31/06/2015	95,040.00	95,040.00	Completed
654	Construction Of Bodaboda Sheds-Makutano Market-Kyeni North	shaded areas for bodaboda riders	shades construced, enhanced traffic management at designated areas	Kyeni North	1/7/2014	31/06/2015	91,362.00	91,362.00	Completed
655	Live Coverage Of State Of The County Address And Three Days Advertisement	coverage of state of county address	state address covered , advertisement done	County	1/7/2014	31/06/2015	1,740,000.00	1,740,000.00	Completed
656	Provision Of Consultancy Services For Miss Tourism Embu County	consultunsy services for miss tourism	professional consultant to miss tourism embu	County Wide	1/7/2014	31/06/2015	2,605,900.00	2,605,900.00	Completed
657	Installation Of Signages In Various Tourism Sites	signages in various sites	signages installed in various sites	All Wards	1/7/2014	31/06/2015	1,999,995.00	1,999,995.00	Completed
658	Environmental Impact Assessment For Mt. Kenya Route.	assesment of various environment impacts	environmental impact for the mt kenya route assesed	Nginda	1/7/2014	31/06/2015	1,972,000.00	1,972,000.00	Completed
659	Market Land Purchase -Mururu	purchase of land for expanding market	legally acquired and ready to develop market land	Mbeti South	1/7/2014	31/06/2015	976,170.00	976,170.00	Completed
660	Purchase Of Market Land For Kyeni/ Kigumo/5104.	purchase of land for expanding market	legally acquired and ready to develop market land	Kyeni North	1/7/2014	31/06/2015	1,500,000.00	1,500,000.00	Completed
661	Liquor Bill Development Expenses	development of liquor bill expenses	liquor bill expenses developed	County Hq	1/7/2014	31/06/2015	1,252,000.00	1,252,000.00	Completed
662	Subscription Fees For The County	fee for the county	subscription fee for the county acquired	County Hq	1/7/2014	31/06/2015	232,000.00	232,000.00	Completed

663	Development Policy	policy development	policy developed	County Hq	1/7/2014	31/06/2015	999,200.00	999,200.00	Completed
664	Improvement Of Toilet At Mururu Market, Water Born Market Toilets.	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mbeti South	1/7/2014	31/06/2015	494,374.60	494,374.60	Completed
665	Construction Of Bodaboda Shed At Makutano, Karaba, Gategi &Wango	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Karaba	1/7/2014	31/06/2015	395,977.00	395,977.00	Completed
666	Construction Of Bodaboda Shed At Makima	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Makima	1/7/2014	31/06/2015	97,695.00	97,695.00	Completed
667	Construction Of Bodaboda Shed At Kathageri B.	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kyeni North	1/7/2014	31/06/2015	95,040.00	95,040.00	Completed
668	Construction Of Bodaboda Shed At Kamugane	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2014	31/06/2015	96,889.00	96,889.00	Completed
669	Construction Of Bodaboda Shed At Kangethia.	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nginda	1/7/2014	31/06/2015	95,040.00	95,040.00	Completed
670	Construction Of Bodaboda Shed At Kathangariri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nginda	1/7/2014	31/06/2015	95,040.00	95,040.00	Completed
671	Construction Of Bodaboda Shed At Ugweri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kagaari South	1/7/2014	31/06/2015	96,889.00	96,889.00	Completed
672	Construction Of Bodaboda Shed At Sunrise	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti North	1/7/2014	31/06/2015	85,591.65	85,591.65	Completed
673	Construction Of Bodaboda Shed At Kathageri A.	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kyeni North	1/7/2014	31/06/2015	94,820.00	94,820.00	Completed
674	Construction Of Bodaboda Shed At Ena.	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kagaari South	1/7/2014	31/06/2015	96,889.00	96,889.00	Completed
675	Construction Of Bodaboda Shed At Gatunduri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Ruguru Ngandori	1/7/2014	31/06/2015	90,040.00	90,040.00	Completed
676	Construction Of Bodaboda Shed At Mutuovare.	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2014	31/06/2015	96,889.00	96,889.00	Completed
677	Construction Of Bodaboda Shed At Makutato Kyeni	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kyeni South	1/7/2014	31/06/2015	94,120.00	94,120.00	Completed
678	Construction On Market Toilets At Ishiara Livestock Market.	construction of a toilet for Ishiara livestock market	functional livestock market toilet	Evurori	1/7/2014	31/06/2015	139,942.00	139,942.00	Completed
679	Construction Of Bodaboda Shed At Rukuriri	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Gaturi North	1/7/2014	31/06/2015	94,120.00	94,120.00	Completed
680	Construction On Market Toilets At Ishiara Bus Park	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2014	31/06/2015	499,461.20	499,461.20	Completed

681	Rehabilitation Of Kimangaru Livestock Market.	rehabilitation and upgrading of the livestock market	livestock market rehabilitated, improved trading facilities and increased market efficiency	Mbeti North	1/7/2014	31/06/2015	499,078.00	499,078.00	Completed
682	Construction Of Bodaboda Sheds At Miani, Ndatu And Rukira.	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kithimu	1/7/2014	31/06/2015	282,000.00	282,000.00	Completed
683	Repairs Of First Bus Park Of Embu Town	repair of embu bus park	bus park repaired	Kirimari	1/7/2014	31/06/2015	1,498,256.00	1,498,256.00	Completed
684	Construction Of Bodaboda Sheds At Karerema Nad Sokomjinga	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Evurore	1/7/2014	31/06/2015	499,722.00	499,722.00	Completed
685	Market Improvement At Ena/ Ugweri Market	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kagaari South	1/7/2014	31/06/2015	492,251.80	492,251.80	Completed
686	Construction Of Toilet Block At Kanyumbora Market	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Evurore	1/7/2014	31/06/2015	499,550.00	499,550.00	Completed
687	Construction Of Bodaboda Shed At Mutuobare	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2014	31/06/2015	91,432.15	91,432.15	Completed
688	Training And Licencing Of 54 Boda Boda Riders.	provision of motorcycle riding training and facilitation of driving licence acquisition for bodaboda operators	trained, tested, and licensed bodaboda riders	Kirimari	1/7/2014	31/06/2015	325,000.00	325,000.00	Completed
689	Fencing Of Kibugu Market	construction of the market wall	market wall constructed	Nginda	1/7/2014	31/06/2015	472,839.00	472,839.00	Completed
690	Construction Of Bodaboda Shed At Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2014	31/06/2015	199,137.45	199,137.45	Completed
691	Mrkt Maint	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Mbeti South	1/7/2014	31/06/2015	165300	165300	Completed
692	Markets	construction of the market to provide organized and improved trading facilities	market constructed, improved trading infrastructure, increased commercial activity	Mbeti South	1/7/2014	31/06/2015	67000	67000	Completed
693	Street Lighting	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2014	31/06/2015	48255	48255	Completed
694	Bodaboda Shades	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2014	31/06/2015	165300	165300	Completed
695	Boda Boda Sheds	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2014	31/06/2015	43000	43000	Completed
696	Livestock Yard	construction and development of a livestock yard	functional livestock yard	Kirimari	1/7/2014	31/06/2015	165300	165300	Completed
697	Boda Boda Sheds	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2014	31/06/2015	85865.15	85865.15	Completed
698	Boda Boda Shed Kivwe	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2014	31/06/2015	91,362.00	91,362.00	Completed

699	Market Improvement	upgrading market infrastructure and facilities	renovated market	Kirimari	1/7/2014	31/06/2015	400,454.60	400,454.60	Completed
700	Market Improvement	upgrading market infrastructure and facilities	renovated market	Kirimari	1/7/2014	31/06/2015	492,831.80	492,831.80	Completed
701	2013/2014								
702	Construction of a Proposed Market Shed at Mbononi Makima	construction of shaded area in the market	market shade constructed, improved trading environment	Makima	1/7/2013	31/06/2014	1,989,887	1,989,887	Completed
703	Construction of Market Shed at Meka Market Mbeti South.	construction of shaded area in the market	market shade constructed, improved trading environment	Mbeti South	1/7/2013	31/06/2014	495,796	495,796	Completed
704	Construction of Market Shed at Karurina Gatari South	construction of shaded area in the market	market shade constructed, improved trading environment	Gatari South	1/7/2013	31/06/2014	1,964,113	1,964,113	Completed
705	Construction of Mitumba Shed Runyenje Central	construction of shaded area in the market for mitumba	market shade constructed, improved trading environment	Runyenjes Central	1/7/2013	31/06/2014	1,938,186	1,938,186	Completed
706	Construction Of Boda Boda Sheds-Mbeti South	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2013	31/06/2014	299,611	299,611	Completed
707	Construction Of Boda Boda Sheds At Mwondu- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2013	31/06/2014	250,000	250,000	Completed
708	Construction Of Boda Boda Sheds At Kambaru- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2013	31/06/2014	250,000	250,000	Completed
709	Construction Of Boda Boda Sheds At Ciambu- Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Nthawa	1/7/2013	31/06/2014	250,000	250,000	Completed
710	Construction Of Boda Boda Sheds At Siakago Stage-Nthawa	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas		1/7/2013	31/06/2014	250,000	250,000	Completed
711	Construction Of Machang'a Market Toilet-Mavuria	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mavuria	1/7/2013	31/06/2014	484,416	484,416	Completed
712	Construction Of Boda Boda Sheds -Kirimari	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kirimari	1/7/2013	31/06/2014	799,901	799,901	Completed
713	Construction Of Market Toilet At Manyatta Market-Ruguru Ngandori	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Ruguru Ngandori	1/7/2013	31/06/2014	400,000	400,000	Completed
714	Construction Of Mega Boda Boda Shed At Kiritiri-Mavuria	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mavuria	1/7/2013	31/06/2014	998,957	998,957	Completed
715	Market Maintenance-Kagaari North	rehabilitation and upgrading of the market	market rehabilitated, improved trading facilities and increased market efficiency	Kirimari	1/7/2013	31/06/2014	999,630	999,630	Completed
716	Construction Of Market Toilet At Kianjokoma - Kagaari North	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Kagaari North	1/7/2013	31/06/2014	498,148	498,148	Completed
717	Construction Of Market Shed At Riandu Market- Nthawa	construction of shaded area in the market	market shade constructed, improved trading environment	Nthawa	1/7/2013	31/06/2014	899,980	899,980	Completed
718	Construction Of Market Shed At Newsite-Kiambere	construction of shaded area in the market	market shade constructed, improved trading environment	Kiambere	1/7/2013	31/06/2014	999,482	999,482	Completed

719	Construction Of Boda Boda Shed At Mutuobare- Kiambere	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Kiambere	1/7/2013	31/06/2014	250,000	250,000	Completed
720	Construction Of Boda Boda Shed At Nthingini-Mwea	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mwea	1/7/2013	31/06/2014	249,574	249,574	Completed
721	Construction Of Boda Boda Shed At Mugwanjogu Market-Evurore	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Evurore	1/7/2013	31/06/2014	198,263	198,263	Completed
722	Construction Of Karurumo Market Shed(Joyri Solutions)	construction of shaded area in the market	market shade constructed, improved trading environment	Kyeni South	1/7/2013	31/06/2014	1,795,664	1,795,664	Completed
723	Construction Of Ngiiri Market Shed	construction of shaded area in the market	market shade constructed, improved trading environment	Muminji	1/7/2013	31/06/2014	1,999,434	1,999,434	Completed
724	Roofing Of Mutuobare Market Shed(Vivi Ltd)	construction of shaded area in the market	market shade constructed, improved trading environment	Kiambere	1/7/2013	31/06/2014	2,499,394	2,499,394	Completed
725	Construction Of Mbonzuki and Iria Itune Market Toilets-Hasbakari General Supplies	construction of public sanitation facility	public toilet constructed, improved sanitation and hygiene	Mwea	1/7/2013	31/06/2014	1,197,538	1,197,538	Completed
726	Construction Of Bridge At Mwea Game Reserve-Tides Investments	construction of a bridge within the reserve to improve access and connectivity	completed and operational bridge at the reserve	Mwea	1/7/2013	31/06/2014	3,495,660	3,495,660	Completed
727	Construction Of Boda Boda Shed at Mbeti South Ward	shaded areas for bodaboda riders	shades constructed, enhanced traffic management at designated areas	Mbeti South	1/7/2013	31/06/2014	359,979	359,979	Completed
728	Installation and repair of floodlight	installation of floodlights at specific areas	shades constructed, enhanced traffic management at designated areas	County Wide	1/7/2013	31/06/2014	494,299	494,299	Completed
729	Completion of Manyatta Market Shed.Ngandori Ward Ruguru.	construction of shaded area in the market	market shade constructed, improved trading environment	Ruguru Ngandori	1/7/2013	31/06/2014	3,960,031	3,960,031	Completed
730	Maintenance of Mwea Game Reserve Circuit Roads	routine repair and upkeep of circuit roads within the reserve	well maintained and operational circuit roads within the reserve	Mwea	1/7/2013	31/06/2014	3,595,153	3,595,153	Completed
731	Construction of a Bridge at Mwea Game Reserve	construction of a bridge within the reserve to improve access and connectivity	completed and operational bridge at the reserve	Mwea	1/7/2013	31/06/2014	3,882,533	3,882,533	Completed
732	Construction of a Wastebin at Manyatta -Ngandori Ward	construction and installation of waste bins in the designated area	constructed and functional waste bins installed at targeted locations	Ruguru Ngandori	1/7/2013	31/06/2014	996,700	996,700	Completed
733	Construction And Civil Works	construction of related civil works including temporary relocation of traders during implementation	market civil works completed, traders temporarily relocated, improved market infrastructure		1/7/2013	31/06/2014	38,742,327	38,742,327	Completed
734	Vocational Training Service-Driving Course	Provision of vocational driving training services to trainees	trained and certified drivers	County Wide	1/7/2013	31/06/2014	1,990,000	1,990,000	Completed