

No.

	Project Name/Title	Geographic Location (Latitude/Longitude)	Project Start Date	Expected Project Completion Date	Estimated Project Cost	Project Status	% completion for ongoing/stalled projects
1	Maintenance of kevote market road		30/12/2023	30/6/2024	2,000,000	Ongoing	100%
2	Maintenance of Classic Kanginga		30/12/2023	30/6/2024	3,700,000	Ongoing	99%
3	Maintenance of Ndumari Nguruka		30/12/2023	30/6/2024	5,000,000	Ongoing	100%
4	1. Upgrading To Bitumen Standards Of Exit Road From First Bus Park (En		18/12/2023	30/6/2024	25,000,000	Ongoing	91%
5	Rehabilitation of Kinyago (Kagunga) Dumpsite		01-04-24	30/6/2024	5,000,000	Ongoing	99%
6	1 Grading And Gravelling Of Roads 1. Rwika 2.5 – Rianjeru Road 2. R		15/02/2024	30/6/2024	4,000,000	Ongoing	99%
7	Opening/ Grading Muramming And Surveying Of Rukira Market Access Roa		15/02/2024	30/6/2024	3,000,000	Ongoing	99%
8	Maintenance Of Nthamari Nguire Road		15/02/2024	30/6/2024	1,500,000	Ongoing	99%
9	Opening, Dozing And Maintenance Of Roads In Evurore Ward		15/02/2024	30/6/2024	4,000,000	Ongoing	99%
10	Installation Of Culverts And Gabions		15/02/2024	30/6/2024	3,000,000	Ongoing	99%
11	Grading/ Maintenance Of Roads (Muminji Ward)		15/02/2024	30/6/2024	3,800,000	Ongoing	99%
12	Maintenance Of Kivwe – Cavari And Kivwe Base Roads		15/02/2024	30/6/2024	1,500,000	Ongoing	99%
13	Maintenance Of Mukono - Kamaru Road		15/02/2024	30/6/2024	3,000,000	Ongoing	99%
14	Maintenance Of Kiumu Leaders Road, Maintenance Of Jane Kiande Loop F		15/02/2024	30/6/2024	3,000,000	Ongoing	99%
15	Maintenance Of Mathai – Mururiri Road		15/02/2024	30/6/2024	5,000,000	Ongoing	99%
16	Opening Of Roads In Gaturi South		15/02/2024	30/6/2024	4,500,000	Ongoing	99%
17	Grading And Murraming Of Kwa Kamwe - Kaseveni Road		15/02/2024	30/6/2024	1,500,000	Ongoing	99%
18	1. Maintenance Of Kamiu Ksg Road 2.Maintenance Of K		15/02/2024	30/6/2024	4,500,000	Ongoing	99%
19	Grading And Gravelling Of Kivumburi Road		15/02/2024	30/6/2024	1,500,000	Ongoing	99%
20	1. Murraming Of Roads (Karaba – Gitaraka And Malikini – Kilia Roads) ,		15/02/2024	30/6/2024	5,000,000	Ongoing	99%
21	1. Opening And Maintenance Of Mbita – Minuri – Kamaina Road,		15/02/2024	30/6/2024	5,000,000	Ongoing	99%
22	1. Grading And Gravelling Of Muua – Karangiri – Karitiri Road		15/02/2024	30/6/2024	2,000,000	Ongoing	99%
23	Opening Of Kithunguthia Road		15/02/2024	30/6/2024	1,000,000	Ongoing	99%
24	1.Grading And Gravelling Of Airstrip Road, 2. Grading And C		15/02/2024	30/6/2024	4,500,000	Ongoing	99%
25	1.Grading And Gravelling Of Kasarani Kirurumwe Road 2. Grading And C		15/02/2024	30/6/2024	3,000,000	Ongoing	99%
26	1. Grading And Gravelling Of Gichugu Primary Kavingazi,		15/02/2024	30/6/2024	4,500,000	Ongoing	99%
27	Grading And Gravelling Of Kianjokoma Gichagi Roads		15/02/2024	30/6/2024	5,000,000	Ongoing	99%
28	Maintenance Of Rwika Market – Kaninwanthiga Road		15/02/2024	30/6/2024	2,000,000	Ongoing	99%
29	Grading And Murraming Of Kwa Meeten - Nthumo Road		15/02/2024	30/6/2024	1,500,000	Ongoing	99%
30	Maintenance Of Ndune Shrine Access Roads		21/02/2024	30/6/2024	5,000,000	Ongoing	99%
31	Grading And Gravelling Of Mufu Social Hall - Karundiri Road		21/02/2024	30/6/2024	1,300,000	Ongoing	99%
32	Maintenance Of Gatothia – Ngiiri Road (Muminji Ward)		21/02/2024	30/6/2024	2,000,000	Ongoing	99%
33	Maintenance of Roads-Repair of Ciakarundu Drift, Repair of Kiringa – Kivw		21/02/2024	30/6/2024	3,000,000	Ongoing	99%
34	Grading and Gravelling of Kithinji Kiragu and Ewasco Road (Ruguru Ngand		21/02/2024	30/6/2024	2,000,000	Ongoing	99%

35	Spot Murraming Of Kathiani – Misandukuni Junction Road- Makima Ward	21/02/2024	30/6/2024	2,000,000	Ongoing	99%
36	Widening, Grading and Gravelling of Roads in Nginda Ward	21/02/2024	30/6/2024	4,200,000	Ongoing	96%
37	Maintenance and Grading of Roads, Opening of Roads (Mavuria Ward)	21/02/2024	30/6/2024	5,000,000	Ongoing	99%
38	Opening, Grading and Gravelling of Nyaga Njara Road (Kithimu Ward)	21/02/2024	30/6/2024	2,500,000	Ongoing	97%
39	Grading of Kerangi Primary School and Mabati Juu – Mutindwa Primary Sch	21/02/2024	30/6/2024	1,900,000	Ongoing	99%
40	Installation of Culverts Kagaari South	21/02/2024	30/6/2024	1,300,000	Ongoing	99%
41	Grading and Gravelling of Nthumburi Road (Kyeni North Ward)	21/02/2024	30/6/2024	1,800,000	Ongoing	99%
42	Grading of Roads Kagaari South, Murraming of Roads Kagaari South	21/02/2024	30/6/2024	4,000,000	Ongoing	99%
43	Bush Clearing, Heavy Grading and Gravelling – Kyeni South	21/02/2024	30/6/2024	4,000,000	Ongoing	99%
44	Grading and Gravelling of Ndiuri Road, Grading and Gravelling of Theruri R	21/02/2024	30/6/2024	5,000,000	Ongoing	99%
45	Gravelling of Roads in Kyeni South	21/02/2024	30/6/2024	3,000,000	Ongoing	99%
46	Opening of Ngambari – King’ee Junction Road (Kiambere Ward)	21/02/2024	30/6/2024	1,100,000	Ongoing	99%
47	Grading, Gravelling and Installation of Culverts Of Iriari – Kithare Road (Ky	21/02/2024	30/6/2024	3,000,000	Ongoing	99%
48	Grading and Gravelling of Kathari Gaturi Ithigira Road, Grading And Gravel	21/02/2024	30/6/2024	3,700,000	Ongoing	99%
49	Opening, Widening, Grading and Gravelling of Various Roads – Kyeni South	21/02/2024	30/6/2024	4,100,000	Ongoing	99%
50	Grading and Gravelling of Murari - Kivoi Road- Kyeni South Ward	21/02/2024	30/6/2024	4,000,000	Ongoing	99%
51	Opening of Roads in Kagaari South	21/02/2024	30/6/2024	4,000,000	Ongoing	99%
52	Grading and Gravelling of Gatururi (Ngimari) Road, Grading And Gravelling	21/02/2024	30/6/2024	2,000,000	Ongoing	99%
53	Grading and Gravelling of Father Peter Gaciigi Road-(Ruguru Ngandori War	21/02/2024	30/6/2024	1,500,000	Ongoing	99%
54	Grading and Gravelling of Kathugu –Catholic Road (Kagaari South Ward	14/03/2024	30/6/2024	2,000,000	Ongoing	99%
55	Grading and Murraming of roads in Gaturi South ward	14/03/2024	30/6/2024	4,500,000	Ongoing	99%
56	Installation of culverts in Gaturi South	14/03/2024	30/6/2024	1,000,000	Ongoing	99%
57	Opening and Grading of Kwa Mathuvi To River Thiba –Mashamba secondar	14/03/2024	30/6/2024	1,500,000	Ongoing	99%
58	Grading and Gravelling of Nembure Road- Gaturi South	14/03/2024	30/6/2024	2,000,000	Ongoing	99%
59	Installation of Culverts in Mbeti North	14/03/2024	30/6/2024	1,500,000	Ongoing	99%
60	Hire of Dozer –Mwea Ward	14/03/2024	30/6/2024	4,000,000	Ongoing	99%
61	1.) Grading & Gravelling of Gacengi Muchagori Road 2.) Grading & Grav	14/03/2024	30/6/2024	3,500,000	Ongoing	99%
62	Maintenance of Kamugere, Muchagori, Kiangungi Muva Road-Gaturi North	14/03/2024	30/6/2024	3,000,000	Ongoing	99%
63	Maintenance of Gaciigi Keria	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
64	Maintenance Of Kageri – Kabachi - Michegethio Road	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
65	Maintenance Of Kathangariri Muvandori Road (Ngindaward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
66	Maintenance Of Newsite – Ndithiri – Njigi Road (Kiambere Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	97%
67	Construction Of Upper Ngarira Drift (Mavuria Ward	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
68	Maintenance Of Old Stadium And Majengo Access Roads (Kirimari Ward)	22/03/2024	30/6/2024	2,000,000	Ongoing	99%
69	Maintenance Of Slaughter Kivumbu Kiangungi Road (Kyeni North Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
70	Maintenance Of Managia Salvation Army Kavuru Road (Kagaari South Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
71	Maintenance Of Mbui Njeru Gaikama Mairori Road (Kagaari North Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
72	Maintenance Of Dubai Micakaranda Road (Gaturi South Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
73	Maintenance Of Kcc Kang’ethire Road (Runyenjes Central Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%

74	Maintenance Of Kathunguri Karurumo Road (Kyeni South Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
75	Maintenance Of Macarelo – Rianjeru Father Kirimi Road (Mbeti North Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
76	Maintenance Snake Road (Evurore Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
77	Maintenance Of Iria Itune – Kikumini – Gitaraka Road (Mwea Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
78	Maintenance Of Kithimu Kimangaru Road (Kithimu Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
79	Proposed Repair Of Kiogora Drift (Muminji Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
80	Maintenance Of Muraru - Mbita Road (Mbeti South Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
81	Maintenance Of Munyaka Road (Mavuria Ward)	22/03/2024	30/6/2024	3,000,000	Ongoing	99%
82	Opening, Dozing and Grading of Roads-(Nginda Ward)	27/03/2024	30/6/2024	3,000,000	Ongoing	99%
83	Grading and Gravelling of Roads in Kirimari	27/03/2024	30/6/2024	4,000,000	Ongoing	99%
84	Opening of Roads in Kirimari Ward amounting	27/03/2024	30/6/2024	4,000,000	Ongoing	99%
85	Grading And Gravelling Of Roads- (Nginda Ward)	27/03/2024	30/6/2024	4,000,000	Ongoing	99%
86	Grading and Gravelling of Roads in Kirimari	27/03/2024	30/6/2024	3,800,000	Ongoing	99%
87	Opening of Roads in Kirimari Ward amounting	27/03/2024	30/6/2024	2,500,000	Ongoing	99%
88	Grading And Gravelling Of Roads- (Nginda Ward)	27/03/2024	30/6/2024	1,500,000	Ongoing	99%
89	Construction Of Drift In Evurori- Evurore Ward	04-02-24	30/6/2024	3,000,000	Ongoing	99%
90	Construction of Kiritiri Drift- Mavuria Ward	22/04/2024	30/6/2024	4,500,000	Ongoing	99%
91	Opening of Mariari SDA – Gicigori-Ciamiatu-Kirimu Ntharawe Road – (Kiambere	22/04/2024	30/6/2024	3,191,600	Ongoing	97%
92	Drainage In The Miraa Market (Kirimari Ward)	22/04/2024	30/6/2024	2,499,094	Ongoing	99%
93	Grading and Gravelling of Kathangariri-Catholic-Mucangi-Chege Njeru Met	22/04/2024	30/6/2024	2,000,000	Ongoing	96%
94	Grading and Murraming of Kathundiri-Karue and Makengi Nguiri-(Gaturi N	22/04/2024	30/6/2024	1,500,000	Ongoing	96%
95	Construction of Drifts and Culverts of Kiangeni- Musingini- Makima –	22/04/2024	30/6/2024	1,000,000	Ongoing	99%
96	Maintenance of Kambiti Kwa Kimuyu Misandukuni Junction Road	22/04/2024	30/6/2024	2,300,000	Ongoing	99%
97	Grading of Roads – (Nthawa Ward)	22/04/2024	30/6/2024	800,000	Ongoing	99%
98	Maintenance of Njukiri Scheme Road-(Kirimari Ward)	22/04/2024	30/6/2024	3,800,000	Ongoing	99%
99	Grading and Gravelling of Gwa Kihanya Road – (Mbeti North Ward)	22/04/2024	30/6/2024	4,000,000	Ongoing	99%
100	1.Maintenance of Kiaragana – Kaveti Road 2. Grading and Murraming of Lir	22/04/2024	30/6/2024	900,000	Ongoing	99%
101	Grading, Dozing and Maintenance Of Roads Makima (Makima Ward)	22/04/2024	30/6/2024	1,500,000	Ongoing	99%
102	Grading and Gravelling of Kamiu –Murandi (Mbeti North Ward)	22/04/2024	30/6/2024	1,700,000	Ongoing	99%
103	Installation of Gabions and Culverts (Nthawa Ward)	22/04/2024	30/6/2024	2,500,000	Ongoing	99%
104	Opening , Grading and Gabions Kwa Alphonse-Wambua Ngoma- Kwa Kaiti	22/04/2024	30/6/2024	1,000,000	Ongoing	99%
105	1. Grading, Opening and Murraming of Kiandongo and Mutinori Roads	22/04/2024	30/6/2024	3,000,000	Ongoing	99%
106	Grading of Kanja Town Roads (Kagaari North Ward)	22/04/2024	30/6/2024	3,000,000	Ongoing	99%
107	Opening, Grading and Murraming and Installation of Culverts Of Kathiruri –	22/04/2024	30/6/2024	1,500,000	Ongoing	99%
108	Maintenance of Muchagori -Makengi Road (Gaturi North Ward)	22/04/2024	30/6/2024	800,000	Ongoing	99%
109	Murraming of Roads (Mwea Ward)	22/04/2024	30/6/2024	4,000,000	Ongoing	99%
110	Grading and Gravelling of Njumbiri- Kariari – Karurina Road (Mbeti North Ward)	22/04/2024	30/6/2024	3,500,000	Ongoing	99%
111	Maintenance of Roads Ishiara/ Ndurumori/Kiang’ombe/ Kanyuombora Areas	22/04/2024	30/6/2024	3,500,000	Ongoing	99%
112	1. Grading and Murraming of Kiregi Ngorweri Road 2. Grading and	22/04/2024	30/6/2024	2,500,000	Ongoing	99%

113	I.Grading, Gravelling of Kimangaru Gikingiri Roads	2. Grading Gravelling	22/04/2024	30/6/2024	2,900,000	Ongoing	99%
114	Opening and Grading of Gacogori Road and Kathuraku Road-(Kagaari North		22/04/2024	30/6/2024	4,000,000	Ongoing	99%
115	Maintenance Of Gituuri – Kwa Mark Road		21/05/2024	30/6/2024	2,300,000	Ongoing	99%
116	Construction of a Foot Bridge at Mang’ote Ena River- Evurore Ward		21/05/2024	30/6/2024	2,000,000	Ongoing	99%
117	Maintenance of Kivoo Kigumo Road- Kyeni South Ward		21/05/2024	30/6/2024	4,010,000	Ongoing	99%
118	Opening, Grading and Murraming of Itenge Tenge Road- Kithimu Ward)		21/05/2024	30/6/2024	2,000,000	Ongoing	99%
119	I. Maintenance of Karurumo Kariru Road	2. Maintenance of	21/05/2024	30/6/2024	4,010,000	Ongoing	99%
120	Grading and Murraming of Gatumbi Junction- Wakanye Road- Kyeni North		21/05/2024	30/6/2024	2,000,000	Ongoing	99%
121	Installation of Culverts – Mwea Ward		21/05/2024	30/6/2024	1,000,000	Ongoing	99%
122	Grading of Roads in Mwea ward		19/06/2024	30/6/2024	1,000,000	Ongoing	99%
123	Widening, grading and maintenance of kagaari ciakungugu- kang’ote road		19/06/2024	30/6/2024	1,498,664	Ongoing	99%
124	Maintenance And Storm Water Drainage Works Of Karundori Kiangungi Road		19/06/2024	30/6/2024	3,000,000	Ongoing	99%
125	Maintenance of Makima kwa Mutundu Junction		19/06/2024	30/6/2024	3,000,000	Ongoing	99%
126	Maintenance of Kathugu Ngiyori Road		19/06/2024	30/6/2024	1,800,000	Ongoing	99%
127	Construction Thura Foot Bridge		21/06/2024	30/6/2024	10,000,000	Ongoing	95%
128	Installation of Solar Floodlights at Karura Market-(Kiambere Ward)			30/6/2024	500,000	Ongoing	99%
129	Installation of Solar Floodlights at Karura Market-(Kiambere Ward)			30/6/2024	500,000	Ongoing	99%
130	Installation of Solar Floodlight at Kathiga Kanyonga- (Kiambere Ward)			30/6/2024	500,000	Ongoing	99%
131	Installation Of Streetlights At Gatunduri And Kivue- phase 2		16/05/2024	30/6/2024	1,000,000	Ongoing	99%
132	Perimeter wall, gate and landscaping in former county treasurer's house		23/5/2024	30/6/2024	4,500,000	Ongoing	99%
133	Maintenance of Motor vehicles GKA 396H and GKA		07-01-24	30/6/2024	488,300	Ongoing	99%
134	Installation & floodlights		07-01-24	30/6/2024	1,200,000	Ongoing	99%
135	Maintenance of Motor vehicles KBY 827C and KBY 930C make case 865B		14/6/2025	30/6/2024	1,800,000	Ongoing	99%
136	Repair of motor vehicle		07-10-24	30/6/2024	386,200	Ongoing	99%
137	2022/2023						
138	Proposed Civil Works Construction of Toilet,Shed and Fencing for Lorries h		03-08-23	30/6/2023	2,975,678	Completed	100%
139	Prosed construction of Miraa Trading Market Phase I		04-12-23	30/6/2023	12,014,143	Completed	100%
140	Maintenance Of Manyatta Road (Ruguru Ngandori)		05-09-23	30/6/2023	1,997,346	Completed	100%
141	Maintenance of Kathogu Road		05-09-23	30/6/2023	2,997,672	Completed	100%
142	Maintenance of Kamama Road (Ruguru Ngandori)		05-09-23	30/6/2023	2,000,000	Completed	100%
143	Opening, Grading And Gravelling of Karururi – Ithata Loop Road		05-09-23	30/6/2023	3,983,150	Completed	100%
144	Grading And Gravelling of Kamwove Road (Nginda Ward)		05-09-23	30/6/2023	2,996,582	Completed	100%
145	Opening, Grading, Gravelling And Culverts of Kianguri Road		05-09-23	30/6/2023	2,398,926	Completed	100%
146	1. Maintenance of Ngarari – Kiamuringa Road		05-09-23	30/6/2023	3,498,414	Completed	100%
147	2. Gravelling of Yonder – Kangeta And Muraru – Market Road		05-09-23	30/6/2023	3,498,414	Completed	100%
148	Murrarming And Widening of Karigiri – Njeruri Road (Kyeni North)		05-09-23	30/6/2023	2,998,716	Completed	100%
149	1. Grading And Gravelling Of Kithangari – Gotongoro Road (Gaturi North)		05-09-23	30/6/2023	4,496,752	Completed	100%
150	2. Grading And Gravelling Of Kiethetu – Ndagakira Road 3. Grading And G		05-09-23	30/6/2023	4,496,752	Completed	100%
151	Murrarming Of Gwa Josiah – Kwa Kavengi Road 2. Grading And Gravellin		05-09-23	30/6/2023	2,996,280	Completed	100%

152	Murramming Of Kyeni Upper Kiregi – Kiunguri Road (Kyeni North)2.Murramming	05-09-23	30/6/2023	2,984,557	Completed	100%
153	1. Widening, Grading And Gravelling Of Kwa Machaki Road (Mbeti North)	05-09-23	30/6/2023	4,395,646	Completed	100%
154	(2). Widening, Grading And Gravelling Of Kwa Gwa Gititi Road, (3). Widening	05-09-23	30/6/2023	4,395,646	Completed	100%
155	Grading And Gravelling Of Kamugere Kathangari Kianjuki Road	05-09-23	30/6/2023	3,298,715	Completed	100%
156	Dozing And Grading Of Mutuobare Sports Ground Area	05-09-23	30/6/2023	1,481,820	Completed	100%
157	(1) Grading Of Roads (Kagaari South)	05-09-23	30/6/2023	4,994,647	Completed	100%
158	2. Murramming Of Roads In Kagaari South)	05-09-23	30/6/2023	4,994,647	Completed	100%
159	Kambevo Road In Nginda	05-09-23	30/6/2023	1,994,040	Completed	100%
160	Grading And Murramming Of Mathai – Munou Road	05-09-23	30/6/2023	3,493,920	Completed	100%
161	Maintenance Of Gerish Mama Rishi Road	05-09-23	30/6/2023	990,872	Completed	100%
162	Opening Of Roads In Kagaari South	05-09-23	30/6/2023	3,997,459	Completed	100%
163	(1) Grading And Gravelling Of Gitumbi – Kirivu – Gichagi Road (2) Grading	05-09-23	30/6/2023	3,498,374	Completed	100%
164	Installation Of Culverts And Gabions (Agpo Youth)	05-09-23	30/6/2023	1,998,796	Completed	100%
165	Opening of Roads In Kyeni South	05-09-23	30/6/2023	2,999,470	Completed	100%
166	(1) Kimuri Wanaruona Road (Mbeti North)	05-09-23	30/6/2023	3,976,758	Completed	100%
167	(2) Itabua Gichegeri Road (Mbeti North)	05-09-23	30/6/2023	3,976,758	Completed	100%
168	Widening /Maintenance Of Kwa Muthugu Njugu Njagi Road	05-09-23	30/6/2023	1,490,310	Completed	100%
169	Opening Of Kithegi –Gitituri – Mwangwa Road	05-09-23	30/6/2023	1,393,740	Completed	100%
170	Installation Of Culverts And Gabions In Various Roads	05-09-23	30/6/2023	1,990,560	Completed	100%
171	Grading Of Roads In Kyeni South	05-09-23	30/6/2023	2,497,654	Completed	100%
172	Kiambogo (A) Road In Gatari South	05-09-23	30/6/2023	1,993,924	Completed	100%
173	(1) Grading And Gravelling Of Muva Road (Gatari North) (2) Grading And	05-09-23	30/6/2023	4,495,742	Completed	100%
174	Maintenance Of Gangaru – Ntambo-Gitwe Roads	05-09-23	30/6/2023	3,999,471	Completed	100%
175	Gravelling Of Roads In Kyeni South	05-09-23	30/6/2023	2,497,944	Completed	100%
176	(1) Maintenance Of Katharuku Gogo Road,	05-09-23	30/6/2023	2,998,832	Completed	100%
177	(2) Maintenance Of Gatari Nduuri Road	05-09-23	30/6/2023	2,998,832	Completed	100%
178	Opening Of Roads In Kirimari	05-09-23	30/6/2023	3,999,030	Completed	100%
179	Installation Of Culverts In Kagaari South	05-09-23	30/6/2023	996,150	Completed	100%
180	Widening/Maintenance Of Driftiri Mwana Wa Gitii Road (2) Maintenance Of	05-09-23	30/6/2023	3,776,055	Completed	100%
181	Maintenance Of Kiini Road	05-09-23	30/6/2023	1,992,880	Completed	100%
182	(1) Maintenance Of Roads In Runyenjes Central	05-09-23	30/6/2023	3,069,557	Completed	100%
183	2. Installation Of Culverts In Runyenjes Central	05-09-23	30/6/2023	3,069,557	Completed	100%
184	Maintenance Of Karurina Makathi Road	05-09-23	30/6/2023	1,990,270	Completed	100%
185	Grading And Murramming Of Cianyi – Mwangaza Road	05-09-23	30/6/2023	1,999,956	Completed	100%
186	1. Grading, Dozing, Gravelling And Culverts Of Kiambogo (B) Road In Gatari	05-09-23	30/6/2023	3,997,685	Completed	100%
187	Opening Of Gitumbi Tujenge Road	05-09-23	30/6/2023	1,348,848	Completed	100%
188	(1) Murramming Of Kiangungi – Ndiu-Igumu Road (Kyeni) (2) Grading Of Nj	05-09-23	30/6/2023	3,989,565	Completed	100%
189	Grading And Murramming Of Kwa Mutuwaru – Kwa Makenge Road	05-09-23	30/6/2023	2,933,408	Completed	100%
190	Grading And Gravelling Of Mbuvari Gatareri Road (Nginda Ward)	05-09-23	30/6/2023	1,995,780	Completed	100%

191	(1) Grading Dozing, Gravelling And Culverts Of Rututu	05-09-23	30/6/2023	3,997,012	Completed	100%
192	2. Grading, Dozing, Gravelling And Culverts Of Njakairi Road	05-09-23	30/6/2023	3,997,012	Completed	100%
193	Maintenance Of Njumbiri Road	05-09-23	30/6/2023	1,290,256	Completed	100%
194	1. Grading And Gravelling Of Gakwegori – Gacenga Road (Kyeni South)	05-09-23	30/6/2023	3,991,502	Completed	100%
195	2. Grading And Gravelling Of Kinthithe – Nyagari Road	05-09-23	30/6/2023	3,991,502	Completed	100%
196	1. Maintenance Of Kiumu – Gakwegori Road 2. Widening	05-09-23	30/6/2023	4,681,702	Completed	100%
197	1. Grading And Gravelling Of Gakwegori – Gacenga Road (Kyeni South)	05-09-23	30/6/2023	3,991,502	Completed	100%
198	2. Grading And Gravelling Of Kinthithe – Nyagari Road	05-09-23	30/6/2023	3,991,502	Completed	100%
199	Gravelling/ Maitenance Of Rwika 43 Road	05-09-23	30/6/2023	1,990,560	Completed	100%
200	1. Grading and Gravelling of Kathari Eapc - Junction Road	05-10-23	30/6/2023	3,494,326	Completed	100%
201	2. Grading and Gravelling of Muganjuki Gitwa Road (Kyeni Morth)	05-10-23	30/6/2023	3,494,326	Completed	100%
202	Opening, Grading and Widening of Roads (Nginda Ward)	05-10-23	30/6/2023	3,988,080	Completed	100%
203	(Agpo Women) Description: Grading Of Gwakarigu Road (Kiambere Ward)	05-10-23	30/6/2023	1,495,820	Completed	100%
204	Bush Clearing Of Roads	05-10-23	30/6/2023	994,932	Completed	100%
205	(Agpo Women) Description: Grading And Gravelling Of Nthunguri - Njeruri	05-10-23	30/6/2023	1,299,455	Completed	100%
206	Grading And Gravelling Of Kianjokoma - Kathangari Road (Gaturi North)	05-10-23	30/6/2023	1,299,014	Completed	100%
207	Opening (Dozing) Of Roads (Muminji Ward)	05-10-23	30/6/2023	3,499,488	Completed	100%
208	Opening Of Gitumbi Quarry Road (Kithimu Ward)	05-10-23	30/6/2023	1,390,086	Completed	100%
209	Construction Of Kwa Andu A Njiru Drift (Mavuria Ward)	05-10-23	30/6/2023	2,499,104	Completed	100%
210	Maintenance Of Kiumu – Gakwegori Roads In Mavuria Ward	05-10-23	30/6/2023	4,491,810	Completed	100%
211	Construction Of Ena River Foot Bridge At Kangiri – Evurore Word	05-10-23	30/6/2023	3,999,680	Completed	100%
212	1. Maintenance Gitakari Road	05-10-23	30/6/2023	1,999,202	Completed	100%
213	2. Maintenance Kiande – Kiithanje - Irangi Road	05-10-23	30/6/2023	1,999,202	Completed	100%
214	(Agpo Women) Description: Grading, Dozing and Culverts of Kithare Kithiri	05-10-23	30/6/2023	1,699,864	Completed	100%
215	1. Opening, Grading and Murrarming of Kwa Tee – Koma Road	05-10-23	30/6/2023	3,998,752	Completed	100%
216	2. Maintenance Of Gatuiiri – Maviani Road	05-10-23	30/6/2023	3,998,752	Completed	100%
217	1. Opening and Dozing of Roads in Evurore	05-10-23	30/6/2023	3,998,630	Completed	100%
218	2. Grading and Maintenance of Road	05-10-23	30/6/2023	3,998,630	Completed	100%
219	Opening And Grading Of Kwa Musomba – Kituluni Road	05-10-23	30/6/2023	3,997,221	Completed	100%
220	2. Opening And Grading Of Kilaani – Kwa Katuku Road	05-10-23	30/6/2023	3,997,221	Completed	100%
221	3. Opening And Grading Of Ack Kilia – Muasa Road	05-10-23	30/6/2023	3,997,221	Completed	100%
222	Grading of Kariguri – Kamaunju Road	05-10-23	30/6/2023	1,999,364	Completed	100%
223	(1) Repair and Distilling Culverts (Kithimu Ward)	05-10-23	30/6/2023	749, 858.80	Completed	100%
224	(2) Intallation of Gakurungu Bridge Gabions	05-10-23	30/6/2023	749, 858.80	Completed	100%
225	Maintenance of Gitaugu – Manjatiri Road (Muminji Ward)	05-10-23	30/6/2023	1,499,358	Completed	100%
226	Opening and Grading of Roads in Kiambere Ward	05-10-23	30/6/2023	4,985,970	Completed	100%
227	Description: Opening and Grading of Roads in Nthawa Ward	05-10-23	30/6/2023	4,489,490	Completed	100%
228	Installation of Culverts in Kyeni South	05-10-23	30/6/2023	1,299,664	Completed	100%
229	Opening, Grading and Murrarming of Karaba - Gitaraka Road	05-10-23	30/6/2023	2,991,180	Completed	100%

230	Improvement of Itiira Road (Muminji Ward)		05-10-23	30/6/2023	1,996,081	Completed	100%
231	Maintenance of Roads in Muminji Ward		05-10-23	30/6/2023	2,999,607	Completed	100%
232	Maintenance Of Gakwegori – Karago Road (Kyeni South Ward)		05-10-23	30/6/2023	2,499,835	Completed	100%
233	Opening of Roads in Mavuria Ward		05-10-23	30/6/2023	3,497,980.00	Completed	100%
234	Grading and Gravelling of Kivumbiri Kaithege Road (Kyeni N. Ward)		05-10-23	30/6/2023	995,744	Completed	100%
235	(1) Spot Grading And Murrarming Of Mwanzo – Gatwanyaga – Kavengele		05-10-23	30/6/2023	2,999,760	Completed	100%
236	2. Spot Grading And Murrarming Of Mwanzo Aic Ndune – Safaricom Mast		05-10-23	30/6/2023	2,999,760	Completed	100%
237	Construction of Culverts and Drifts in Evurore Ward		05-10-23	30/6/2023	2,498,988	Completed	100%
238	1. Grading And Murrarming Of Mbonzuki – Kilia Road		05-10-23	30/6/2023	4,999,020	Completed	100%
239	2. Opening, Grading And Murrarming Of Makutano Kobil – Karuku Road		05-10-23	30/6/2023	4,999,020	Completed	100%
240	Roads Drainage Systems (Gatete - Karura Box Culverts) In Kiambere Ward		05-10-23	30/6/2023	3,499,488	Completed	100%
241	Dozing, Opening, Graveling and Grading Of Roads In Gaturi North Ward		05-10-23	30/6/2023	4,499,095	Completed	100%
242	1. Grading and Murrarming of Mbonzuki – Kilia Road		05-10-23	30/6/2023	4,999,020	Completed	100%
243	2. Opening, Grading and Murrarming of Makutano Kobil – Karuku Road		05-10-23	30/6/2023	4,999,020	Completed	100%
244	re-advertisement of opening of mucegethiu – kandari road		29/05/2023	30/6/2023	4,000,492	Completed	100%
245	2. re-advertisement of maintenance of kivue intake road		29/05/2023	30/6/2023	4,000,492	Completed	100%
246	3. re-advertisement of maintenance of gitaungu road		29/05/2023	30/6/2023	4,000,492	Completed	100%
247	1. Re-Advertisement Of Heavy Grading Of Gatumbiri Road – Mavuria		29/05/2023	30/6/2023	4,000,434	Completed	100%
248	2.Re-Advertisement Of Heavy Grading Of Kabuguri Road		29/05/2023	30/6/2023	4,000,434	Completed	100%
249	Re-Advertisement Of Maintenance Of Kigumo – Gititi –Kanginga Road, Re-		29/05/2023	30/6/2023	4,005,735	Completed	100%
250	Re-Advertisement Of Maintenance Of Gachuriri – Rukagori Road, Mbeti S		29/05/2023	30/6/2023	4,058,028	Completed	100%
251	2. Re- Advertisement Of Maintenance Of Kirima –Ngigeri – Gicharu Road		29/05/2023	30/6/2023	4,058,028	Completed	100%
252	1.Re-Advertisement Of Grading And Gravelling Of Kangaru Road		29/05/2023	30/6/2023	4,003,508	Completed	100%
253	Grading And Gravelling Of Makathi – Kiangoma Road		29/05/2023	30/6/2023	4,003,508	Completed	100%
254	Kithungururu – Kathangari Road		29/05/2023	30/6/2023	3,803,872	Completed	100%
255	Maintenance Of Kamugere – Kevote Road		29/05/2023	30/6/2023	4,008,310	Completed	100%
256	Maintenance Of Kevote – Karue Road		29/05/2023	30/6/2023	4,008,310	Completed	100%
257	DOZING, GRADING, DRIFTS AND CULVERTS OF KANGO – KIATHI		29/05/2023	30/6/2023	4,554,891	Completed	100%
258	Culverts, Drifts And Gravelling Of Ndune – Kalisa – Mbonzuki Road		29/05/2023	30/6/2023	4,000,753	Completed	100%
259	Grading And Opening Of Mbuvari - Karau Primary School Road 2. Re-Adv		29/05/2023	30/6/2023	4,000,821	Completed	100%
260	1. Re- Advertisement Of Maintenance Of Kamugere – Kirimari Road		29/05/2023	30/6/2023	4,010,816	Completed	100%
261	2. Re-Advertisement Of Maintenance Of Kithiruri – Giceceni Road		29/05/2023	30/6/2023	4,010,816	Completed	100%
262	3. Re- Advertisement Of Maintenance Of Kianyingi Road In Kagaari North		29/05/2023	30/6/2023	4,010,816	Completed	100%
263	1.Re-Advertisement Of Murrarming, Compacting And Drainage Systems O		29/05/2023	30/6/2023	3,796,158	Completed	100%
264	1. Opening, Grading And Gravelling Of Mivukori Road		29/05/2023	30/6/2023	4,000,492	Completed	100%
265	2. Opening, Grading And Gravelling Of Itengetenge – Kamwea Road Kithim		29/05/2023	30/6/2023	4,000,492	Completed	100%
266	1. Re-Advertisement Of Maintenance Of Kathungu – Muthithiri Ngeniari Ro		29/05/2023	30/6/2023	3,846,908	Completed	100%
267	1.Re-Advertisement Of Grading And Gravelling Of Wendo Muthuari Road,		29/05/2023	30/6/2023	4,122,988	Completed	100%
268	2. Re-Advertisement Of Grading And Gravelling Of Gichiche – Kangunu Fa		29/05/2023	30/6/2023	4,122,988	Completed	100%

269	1. Re-Advertisement Of Grading And Graveling Of Gichegeri Road	29/05/2023	30/6/2023	4,005,480	Completed	100%
270	2. Re-Advertisement Of Grading And Graveling Of Makumbiri Road	29/05/2023	30/6/2023	4,005,480	Completed	100%
271	3. Re-Advertisement Of Grading And Graveling Of Kwa Waritho Road	29/05/2023	30/6/2023	4,005,480	Completed	100%
272	1.Re-Advertisement Of Maintenance Of Rwere – Kenga Road2. Re-Adverti	29/05/2023	30/6/2023	4,100,113	Completed	100%
273	1. Maintenance Of Kathari – Gaturi Road 2. Maintenance Of Iriari Market –	29/05/2023	30/6/2023	3,931,066	Completed	100%
274	1. Re-Advertisement Grading And Graveling Of Ngandi Nganga – Kyuasini	29/05/2023	30/6/2023	4,012,788	Completed	100%
275	2. Re- Advertisement Grading And Graveling Of Ngandi Kwa Kivuva – Mbo	29/05/2023	30/6/2023	4,012,788	Completed	100%
276	1. Gravelling Of Siakago Town Roads, 2. Maintenance Of Muchonoke – Kia	29/05/2023	30/6/2023	4,000,028.00	Completed	100%
277	Maintenance Of Kwa Mwalimu Kwa Loise Road- Gaturi South Ward.	22/05/2023	30/6/2023	3,430,236	Completed	100%
278	1. Maintenance Of Maciara-Mungaru Road	22/05/2023	30/6/2023	2,998,268	Completed	100%
279	2. Maintenance Of Kathande- Kiorirori Road	22/05/2023	30/6/2023	2,998,268	Completed	100%
280	3. Maintenance Of Ngaragatiri Road. – Kagaari North Ward	22/05/2023	30/6/2023	2,998,268	Completed	100%
281	Maintenance of Kamviu Road- Ruguru Ngandori Ward	22/05/2023	30/6/2023	1,496,632	Completed	100%
282	Installation Of Culverts And Drainage Of Kanja- Kagaari North Ward	22/05/2023	30/6/2023	1,998,239	Completed	100%
283	Maintenance Of Kwa Macira Road- Kithimu Ward	22/05/2023	30/6/2023	2,816,944	Completed	100%
284	1. MAINTENANCE OF SOWETO KIATHARI ROAD 2. MAINTENANCE	22/05/2023	30/6/2023	2,993,438	Completed	100%
285	Maintenance Of Gatumu Nthanje Road- Kithimu Ward	22/05/2023	30/6/2023	2,978,880	Completed	100%
286	Maintenance Of Gwa Karobo Road- Kithimu Ward	22/05/2023	30/6/2023	2,823,428	Completed	100%
287	Maintenance of Kwa David Kiangoma Road- Gaturi South Ward	22/05/2023	30/6/2023	2,998,252	Completed	100%
288	Maintenance Of Kwa Kiangoma Wainara Road- Kithimu Ward	22/05/2023	30/6/2023	2,685,818	Completed	100%
289	Grading & Gravelling Of Kang’ethia Ndunduri Road- Nginda Ward.	22/05/2023	30/6/2023	996,254	Completed	100%
290	Maintenance Of Rugumu Primary To Mukongoro Road – Nginda Ward	22/05/2023	30/6/2023	3,684,589	Completed	100%
291	Grading & Gravelling of Rugumu Road. - Nginda Ward	22/05/2023	30/6/2023	998,755	Completed	100%
292	Maintenance of Giekawa Ndatu Access & Bridge, Kyandundu Primary Gaku	22/05/2023	30/6/2023	3,119,240	Completed	100%
293	Maintenance of Kagumori Road- Nginda Ward	22/05/2023	30/6/2023	2,997,974	Completed	100%
294	Installation Of Drifts & Culverts On Various Roads- Makima Ward	22/05/2023	30/6/2023	2,395,481	Completed	100%
295	Maintenance Of Kathima Road- Gaturi South Ward	22/05/2023	30/6/2023	3,133,647	Completed	100%
296	Maintenance of Mukangu Access Road- Ruguru Ngandori Ward	22/05/2023	30/6/2023	2,226,504	Completed	100%
297	Maintenance Of Njiru Mbossa Kwa Kariuki Njuma Road –Kagaari South Wa	22/05/2023	30/6/2023	2,053,780	Completed	100%
298	Grading & Gravelling Of Nguviu Kithiga Road- Nginda Ward	22/05/2023	30/6/2023	2,998,368	Completed	100%
299	1. Opening And Dozing Of Makima Ward Roads.	22/05/2023	30/6/2023	4,988,580	Completed	100%
300	2.Grading And Maintenance Of Makima Roads	22/05/2023	30/6/2023	4,988,580	Completed	100%
301	Road drainage systems(kiambere ward)	05-07-23	30/6/2023	3,988,426	Completed	100%
302	Maintenance of Machoinne road	05-07-23	30/6/2023	1,997,636	Completed	100%
303	Remarking of Parking Spaces , Maitenance of roads in Embu Town	06-09-23	30/6/2023	4,995,586	Completed	100%
304	Maintenance of embu town lot 2	22/06/2023	30/6/2023	4,549,288	Completed	100%
305	Maintenance of embu town lot 3	22/06/2023	30/6/2023	4,199,316	Completed	100%
306	Maintenance of Kanja ACK church road	22/06/2023	30/6/2023	1,298,314	Completed	100%
307	Chainlink fencing moi stadium	22/06/2023	30/6/2023	799,987	Completed	100%

308	Maintenance of embu town lot 4		22/06/2023	30/6/2023	3,797,608	Completed	100%
309	: Proposed Storm Water Drainage and Iron Sheets Fence at Miraa Trading M		07-07-23	30/6/2023	3,996,136	Completed	100%
310	Proposed Laying Of Cabro Blocks At Miraa Trading Market		07-07-23	30/6/2023	3,995,345	Completed	100%
311	Installation Of Floodlights At New Embu Market In Kirimari Ward		07-07-23	30/6/2023	877,555	Completed	100%
312	2021/2022						
313	Upgrading To Bitumen Standards Of Kivwe Karingari Road Phase II		02-02-22	30/6/2022	27,583,076	Completed	100%
314	Upgrading To Bitumen Standards Of Mukuuri-Kanja Road Phase 3, Upgradi		18/01/2022	30/6/2022	38,379,723	Completed	100%
315	Upgrading To Bitumen Standards Of A9 Majimbo Junction To Kamiu Prima		18/01/2022	30/6/2022	20,901,490	Completed	100%
316	Upgrading To Bitumen Standards Of Kathageri-Kigumo Road Phase 2		18/01/2022	30/6/2022	16,864,300	Completed	100%
317	Upgrading To Bitumen Standards Of Ishiara Town Roads Phase 2		18/01/2022	30/6/2022	17,363,739	Completed	100%
318	Rehabilitation Of Kibugu Road		18/01/2022	30/6/2022	16,625,193	Completed	100%
319	Upgrading To Bitumen Standards Of Mwea/Makutano Town Roads		18/01/2022	30/6/2022	15,470,103	Completed	100%
320	Upgrading To Bitumen Standards Of Mate-Nthangaiya Road Phase 3		18/01/2022	30/6/2022	15,864,233	Completed	100%
321	Upgrading To Bitumen Standards Of Runyenjes Kigaa(phase 3)		02-02-22	30/6/2022	15,646,645	Completed	100%
322	Upgrading To Bitumen Standards Of Mbiruri road off Mbiruri Catholic Chur		03-04-22	30/6/2022	8,000,000	Completed	100%
323	Maintenance Of Various Roads In Kyeni North		02-07-22	30/6/2022	4,365,544	Completed	100%
324	Maintenance Of Various Roads In Ruguru Ngandori		02-07-22	30/6/2022	4,230,752	Completed	100%
325	Maintenance Of Kanduri Kang'onde Minyuamai-Main Road-Kagaari South		02-07-22	30/6/2022	4,759,016	Completed	100%
326	Maintenance Of Various Roads In Makima		02-07-22	30/6/2022	4,788,248	Completed	100%
327	Maintenance Of Various Roads In Gatari North		02-07-22	30/6/2022	4,351,624	Completed	100%
328	Maintenance Of Various Roads In Kiambere		02-07-22	30/6/2022	4,469,016	Completed	100%
329	Maintenance Of Mbuinjuru-Kiathari Road-Kagaari North		02-07-22	30/6/2022	4,757,438	Completed	100%
330	Grading And Murramimg Of Nembure Roads-Gatari South		02-07-22	30/6/2022	4,366,356	Completed	100%
331	Maintenance Of Various Roads In Nthawa		02-07-22	30/6/2022	4,485,546	Completed	100%
332	Maintenance Of Various Roads In Mbeti South		02-07-22	30/6/2022	4,887,660	Completed	100%
333	Maintenance Of Various Roads In Nginda		02-07-22	30/6/2022	4,251,864	Completed	100%
334	Maintenance Of Various Roads In Mbeti North		02-07-22	30/6/2022	4,235,740	Completed	100%
335	Maintenance Of Various Roads In Mwea		02-07-22	30/6/2022	4,430,968	Completed	100%
336	Maintenance Of Various Roads In Kyeni South		02-07-22	30/6/2022	4,437,000	Completed	100%
337	Maintenance Of Various Roads In Mavuria		02-07-22	30/6/2022	4,788,538	Completed	100%
338	Maintenance Of Various Roads In Evurore		02-07-22	30/6/2022	4,589,772	Completed	100%
339	Maintenance Of Various Roads In Muminji		02-07-22	30/6/2022	4,788,248	Completed	100%
340	Maintenance Of Various Roads In Kithimu		02-02-22	30/6/2022	4,397,328	Completed	100%
341	Maintenance Of Various Roads In Kirimari		02-02-22	30/6/2022	4,235,624	Completed	100%
342	Maintenance Of Gicugu Road		02-02-22	30/6/2022	1,498,024	Completed	100%
343	Maintenance Of Kwa Muembu Road		02-02-22	30/6/2022	993,830	Completed	100%
344	Maintenance Of Gakundu Road		02-02-22	30/6/2022	3,176,776	Completed	100%
345	Maintenance Of Kiamatogi Road		02-02-22	30/6/2022	3,566,884.00	Completed	100%
346	Maintenance Of Gicovi-Kande-Ack Road		02-02-22	30/6/2022	3,098,534.00	Completed	100%

347	Maintenance Of Kithimu Market Roads		02-02-22	30/6/2022	1798580	Completed	100%
348	Maintenance Of St. Anthony Road		02-02-22	30/6/2022	3,996,896	Completed	100%
349	Maintenance Of Njagairi Kwa Warivai Road		02-02-22	30/6/2022	1,998,680	Completed	100%
350	Maintenance Of Kiwanja Muchui b		02-02-22	30/6/2022	1,999,260	Completed	100%
351	Maintenance Of Kamavindi-Karurumo Secondary Road		02-02-22	30/6/2022	2,988,972	Completed	100%
352	Maintenance Of Kangaru Roads		02-02-22	30/6/2022	1,999,341	Completed	100%
353	Maintenance Of Iveche Loop Road		02-02-22	30/6/2022	2,378,406	Completed	100%
354	Maintenance Of Kiangoso Access Road		02-02-22	30/6/2022	3,133,624	Completed	100%
355	Maintenance Of Kivwe – Muriri Road, Maintenance Of Rwagori And Mwan		02-02-22	30/6/2022	2,499,394	Completed	100%
356	Maintenance Of Lower Muminji Roads		02-02-22	30/6/2022	3,594,608	Completed	100%
357	Maintenance Of Koi-Mugo-Sunmoon Road		02-02-22	30/6/2022	3,499,836	Completed	100%
358	Maintenance / Opening Of Itangi Road		02-02-22	30/6/2022	2,780,080	Completed	100%
359	Maintenance Of Mwanake Road		02-02-22	30/6/2022	2,497,294	Completed	100%
360	Maintenance Of Kamugere Tigerpower Road Maintenance Of Muchagori Kia		02-02-22	30/6/2022	2,998,600	Completed	100%
361	Maintenance Of Kiringi Bishop Kamuikiarurugi (Kangara) Road. (Kithimu V		02-02-22	30/6/2022	4,494,890	Completed	100%
362	Maintenance Of Muthiga Kwa Irene Road (Nginda Ward).		02-02-22	30/6/2022	2,411,431	Completed	100%
363	Maintenance Of Classic Kanginga Road Maintenance Of Mutema Uffo Road		02-02-22	30/6/2022	3,495,080	Completed	100%
364	Opening And Grading / Maintenance Of Roads In (Ewurori Ward).		02-02-22	30/6/2022	3,795,143	Completed	100%
365	Installation Of Culverts (Ewurori Ward).		02-02-22	30/6/2022	1,498,140	Completed	100%
366	Maintenance Of Gangara-Rukuriri Road. (Muminji Ward)		02-02-22	30/6/2022	499,032	Completed	100%
367	Maintenance Of Gatunduri Kiringa Coffee Factory Road. (Mbeti North Ward		02-02-22	30/6/2022	1,484,858	Completed	100%
368	Maintenance Of Marcarelo Township Roads. (Mbeti South Ward).		02-02-22	30/6/2022	2,435,188	Completed	100%
369	Maintenance Of Kariari Junction – Kwa Njue Road		02-02-22	30/6/2022	3,361,750	Completed	100%
370	Maintenance Of Ndagari Road		02-02-22	30/6/2022	2,126,222	Completed	100%
371	Maintenance Of Kavaruka Road (Kithimu Ward)		12-08-21	30/6/2022	3,447,543	Completed	100%
372	Construction Of Kamama Bridge (Ruguru Ngandori Ward)		12-08-21	30/6/2022	4,499,709	Completed	100%
373	Maintenance Of Gichaki Tarmac Kwa Marigu (Kagaari South Ward)		12-08-21	30/6/2022	3,196,461	Completed	100%
374	Maintenace Of Gicegori Kwa Gicatha Road (Nginda Ward)		12-08-21	30/6/2022	3,364,580	Completed	100%
375	Maintenance Of Mwithi Gicerori Road (Nginda Ward)		12-08-21	30/6/2022	3,450,513	Completed	100%
376	Maintenance Of Kambevo Road (Nginda Ward)		12-08-21	30/6/2022	2,494,824	Completed	100%
377	Maintenance Of Kwa Mwalimu Kwa Njeru Bossa Elijah (Gaturi South)		12-08-21	30/6/2022	2,500,009	Completed	100%
378	Maintenance Of Kiamakumi – Bethel-Rianguu Road (Mbeti South)		12-08-21	30/6/2022	3,748,726	Completed	100%
379	Maintenance Of Kwa Gatumu Nthano Road (Kithimu Ward)		12-08-21	30/6/2022	3,282,046	Completed	100%
380	Maintenance Of Kimangaru Road (Kithimu Ward)		12-08-21	30/6/2022	3,350,950	Completed	100%
381	Maintenance Of Kwa Bishop Kathii Road (Kithimu Ward)		12-08-21	30/6/2022	3,209,007	Completed	100%
382	Maintenance Of Bishop Muriithi Road (Ruguru Ngandori Ward)		12-08-21	30/6/2022	1,398,612	Completed	100%
383	Maintenance Of Gatumu – Kismayu Road (Mbeti South)		12-08-21	30/6/2022	3,776,531	Completed	100%
384	Maintenance Of Gatothia – Ngiiri Road, Murraming And Culverts At Micege		12-08-21	30/6/2022	1,997,984	Completed	100%
385	Maintenance Of Kamuthatha Kwa Mathara Kanindi Road (Kithimu Ward)		12-08-21	30/6/2022	2,796,644	Completed	100%

386	Maintenance Of Githumbi Fr. Macharia Mwondo Road (Kithimu Ward)	12-08-21	30/6/2022	2,498,814	Completed	100%
387	Maintenance Of Catholic Church Road (Kirimari Ward)	12-08-21	30/6/2022	996,469	Completed	100%
388	Maintenance Of Makimei Road (Mbeti North Ward)	12-08-21	30/6/2022	2,475,440	Completed	100%
389	Maintenance Of Kasarani Rupingazi Road (Mbeti North)	12-08-21	30/6/2022	1,986,987	Completed	100%
390	Opening Of Ishmael-Mavirari – Kwa Nthiga (Mbeti South Ward)	12-08-21	30/6/2022	1,986,094	Completed	100%
391	Maintenance Of Ngaari-Kiangi-Nduuri Road (Mbeti South Ward)	12-08-21	30/6/2022	2,978,509	Completed	100%
392	Opening Of Mbita South Location (Mbeti South)	12-08-21	30/6/2022	1,999,376	Completed	100%
393	Maintenance Of Redeemed Kamangara Kwa Maina Road (Kithimu Ward)	12-08-21	30/6/2022	2,998,020	Completed	100%
394	Maintenance Of Allomano Road (Kithimu Ward)	12-08-21	30/6/2022	2,444,828	Completed	100%
395	Maintenance Of Kigumo Kiriari Road (Ruguru Ngandori Ward)	12-08-21	30/6/2022	1,584,618	Completed	100%
396	Maintenance Of Kathima Ciiri Road (Gaturi South Ward)	12-08-21	30/6/2022	2,996,872	Completed	100%
397	Maintenance Of Ketheru Nembure Road (Gaturi South Ward)	12-08-21	30/6/2022	2,995,178	Completed	100%
398	Grading And Murraming Of Mortuary Gakwegori Road (Mbeti North Ward)	12-08-21	30/6/2022	999,050	Completed	100%
399	Gravelling Of Kyeni South Roads (Kyeni South Ward)	12-08-21	30/6/2022	3,467,862	Completed	100%
400	Opening, Grading And Murraming Of Gicuvirori Road	12-08-21	30/6/2022	1,182,104	Completed	100%
401	Grading And Murraming Of Mugoya Loop Road	12-08-21	30/6/2022	1,488,744	Completed	100%
402	Grading And Murraming Of Itabua Nduva Loop Roads	12-08-21	30/6/2022	1,186,390	Completed	100%
403	Maintenance Of Mbukori Road (Gaturi South)	12-08-21	30/6/2022	1,999,202	Completed	100%
404	Maintenance Of Mindari Njagairi Road	12-08-21	30/6/2022	1,997,288	Completed	100%
405	Grading Of Junction-Kamuthigo Road (Evurore Ward)	12-08-21	30/6/2022	1,954,948	Completed	100%
406	Maintenance Of Kandete Road (Kyeni South Ward)	12-08-21	30/6/2022	1,992,532	Completed	100%
407	Murraming And Grading Of Gitogoro-Gitumbi Ack-Kianjokoma Road (Gaturi South Ward)	12-08-21	30/6/2022	3,498,478	Completed	100%
408	Murraming And Grading Of Kiegucu-Kiriri-Itonguri Road (Gaturi North Ward)	12-08-21	30/6/2022	2,998,426	Completed	100%
409	Grading And Murraming Of Koi Mugo Roads Kirimari (Kirimari Ward)	12-08-21	30/6/2022	1,998,796	Completed	100%
410	Maintenance Of Ruma Kangichu Road (Nginda Ward)	12-08-21	30/6/2022	1,299,154	Completed	100%
411	Dozing And Maintenance Of Roads (Nthawa Ward)	12-08-21	30/6/2022	4,898,680	Completed	100%
412	Maintenance Of Nyaga Kagumori Road (Nginda Ward)	12-08-21	30/6/2022	1,687,179	Completed	100%
413	Maintenance Of Mbuvi Road (Nginda Ward)	12-08-21	30/6/2022	2,498,930	Completed	100%
414	Maintenance Of Mwalimu – Rupingazi Road (Mbeti South Ward)	12-08-21	30/6/2022	3,409,971	Completed	100%
415	Maintenance Of Roads In Mbeti South (Mbeti South Ward)	12-08-21	30/6/2022	3,998,288	Completed	100%
416	Maintenance Of Kaseve-Masimba –Lulwa Road, Maintenance Of Wachoro S	02-09-22	30/6/2022	2,183,311	Completed	100%
417	Maintenance Of Mbiti Gachuki Road	02-09-22	30/6/2022	3,521,215	Completed	100%
418	Grading Of Roads In Mavuria Ward	02-09-22	30/6/2022	1,997,520	Completed	100%
419	Opening/Maintenance Of Roads In Mavuria Ward	02-09-22	30/6/2022	1,996,940	Completed	100%
420	Maintenance Of Mwalimu Njiru Kiruari/Ceaser Road	02-09-22	30/6/2022	1,399,424	Completed	100%
421	Opening And Grading Of Mwangaza Nguyari Road	02-09-22	30/6/2022	1,996,986	Completed	100%
422	Opening/Maintenance Of Roads In Kiambere	02-09-22	30/6/2022	2,086,057	Completed	100%
423	Maintenance Of Kwa Njiru – Thuci Road	02-09-22	30/6/2022	2,989,482	Completed	100%
424	Maintenance Of Jeremiah Nyaga Gakwegori	02-09-22	30/6/2022	1,494,486	Completed	100%

425	Maintenance Of Mivutiri Gatumbi Road		02-09-22	30/6/2022	1,990,792	Completed	100%
426	Opening/Maintenance Of Roads In Makima Ward		02-09-22	30/6/2022	3,978,568	Completed	100%
427	Maintenance Of St.Kizito Kinyaga Primary School Road		02-09-22	30/6/2022	1,298,388	Completed	100%
428	Maintenance Of Kiadongo Road		02-02-22	30/6/2022	1,978,844	Completed	100%
429	Construction Of Upper Ntheuni Drift – Mwea Ward		02-09-22	30/6/2022	1,199,440	Completed	100%
430	Maintenance Of Gitaraka – Twenze Road, Maintenance Of Kwa Kar		02-09-22	30/6/2022	1,775,554	Completed	100%
431	Installation Of Culverts – Evurore		02-09-22	30/6/2022	992,612	Completed	100%
432	Consultancy Services On Road Survey For Makima Ward		02-09-22	30/6/2022	1,490,000	Completed	100%
433	Maintenance Of Gakwegori Kangaru Road		02-09-22	30/6/2022	1,493,581	Completed	100%
434	Construction Of Kathesu-Ndudani Bridge (Repair Of Drift) – Makima Ward		02-09-22	30/6/2022	2,316,972	Completed	100%
435	Construction Of Mango'te Drift		02-09-22	30/6/2022	1,384,600	Completed	100%
436	Maintenance Of Malikini – Kasioni Road. Maintenance Of Ngandi – Mbonzuki – M		02-09-22	30/6/2022	2,799,590	Completed	100%
437	Maintenance Of Kimbu Kwa Sub Area Road (Runyenjes Central)		02-09-22	30/6/2022	2,095,693	Completed	100%
438	Maintenance Of Ngomi Road (Kyeni South)		02-09-22	30/6/2022	1,986,947	Completed	100%
439	Construction Of Munyutu Culverts (Kagaari North)		02-09-22	30/6/2022	4,499,657	Completed	100%
440	Maintenance Of Kiang'ombe Road		02-09-22	30/6/2022	2,879,155	Completed	100%
441	Construction Of Rupinganzi South Ngariama Foot Bridge – Mbeti South		02-09-22	30/6/2022	3,287,562	Completed	100%
442	Maintenance Of Kangari Mbiruri Road (Runyenjes Central)		02-09-22	30/6/2022	1,990,281	Completed	100%
443	Maintenance Of Various Roads In Runyenjes Central		02-09-22	30/6/2022	4,999,542	Completed	100%
444	Maintenance Of Kwa Muembu Road (Ruguru Ngandori Ward)		02-09-22	30/6/2022	986,493	Completed	100%
445	Maintenance Of Machaga Road (Nginda Ward		02-09-22	30/6/2022	2,489,302	Completed	100%
446	Maintenance Of Murova Njeruri Road (Runyenjes Central		02-09-22	30/6/2022	1,985,427	Completed	100%
447	Maintenance Of Kigaa-Gicagi Road, Kirigori Road And Karuriri-Mutitu Roa		17/2/2022	30/6/2022	4,074,964	Completed	100%
448	Maintenance Of Mbiruri Catholic Church To Kathuriri Shopping Centre Roa		17/2/2022	30/6/2022	1,999,144	Completed	100%
449	Dozing Of Kagaari South Roads		17/2/2022	30/6/2022	2,996,860	Completed	100%
450	Maintenance Of Mutunduri Nickomaria School Road		17/2/2022	30/6/2022	1,998,100	Completed	100%
451	Maintenance Of Kithunguthia Market Kwa Chief Road, Installation Of		17/2/2022	30/6/2022	3,895,790	Completed	100%
452	Maintenance Of Slip Road Connecting A9 At Issac Hotel To Kibugu Road		17/2/2022	30/6/2022	1,976,918	Completed	100%
453	Maintenance Of Tarmac Kwa Subchief Road		17/2/2022	30/6/2022	3,977,385	Completed	100%
454	Maintenance Of Gicovi Councillor Road		17/2/2022	30/6/2022	498,800	Completed	100%
455	Maintenance Of Kwa Kabogo Road, Installation Of Culverts At Nguruka, Ma		17/2/2022	30/6/2022	3,895,396	Completed	100%
456	Maintenance Of Ndiuri Muganjuki Road		17/2/2022	30/6/2022	1,998,680	Completed	100%
457	Maintenance Of Kevote-Nyange – Karue Road		03-04-22	30/6/2022	2,094,612	Completed	100%
458	Grading/Maintenance Of Roads In Muminji Ward		03-09-22	30/6/2022	1,597,900	Completed	100%
459	Grading/Maintenance Of Roads Phase 2 In Mavuria Ward		03-04-22	30/6/2022	1,986,848	Completed	100%
460	Installation Of Culverts At Mathai sky Girls Road, Installation Of Culverts A		03-04-22	30/6/2022	2,696,420	Completed	100%
461	Maintenance Of Kavutiri – Kavari Gitongoro Road, Maintenance Of Gatura C		03-04-22	30/6/2022	4,497,320	Completed	100%
462	Maintenance Of Mwanzo Market – Mwea Market Road		03-04-22	30/6/2022	996,923	Completed	100%
463	Grading/Maintenance Of Selected Roads In Makima Ward		03-04-22	30/6/2022	1,994,852	Completed	100%

464	Maintenance Of Catholic Mugoya Road		03-04-22	30/6/2022	1,492,004	Completed	100%
465	Maintenance Of Ndamunge Director Road, Maintenance Of Irangi Utukuvi R		03-04-22	30/6/2022	1,993,077	Completed	100%
466	Opening/Maintenance Of Roads Phase 2 N Mavua Ward		03-04-22	30/6/2022	1,996,940	Completed	100%
467	Maintenance Of Igabitika Ena Road, Maintenance Of Ack Nginda Road		03-04-22	30/6/2022	3,991,015	Completed	100%
468	Maintenance Of Gichiche Gichera Gitungu Road, Maintenance Of Gicagi K		03-04-22	30/6/2022	4,486,880	Completed	100%
469	Maintenance Of Makengi Nguire Gichagi Road		03-04-22	30/6/2022	1,996,360	Completed	100%
470	Maintenance Of Kiuga Coffee Factory Road, Maintenance Of Ena Mutitu R		04-05-22	30/6/2022	3,898,354	Completed	100%
471	Maintenance Of Gwa Njeru Wambui		04-05-22	30/6/2022	2,795,136	Completed	100%
472	Maintenance Of Kanguri Gekawa Road		04-05-22	30/6/2022	2,997,324	Completed	100%
473	Maintenance Of Kiangondi Road		04-05-22	30/6/2022	998,180	Completed	100%
474	Maintenance Of Gakui Road		04-05-22	30/6/2022	3,795,520	Completed	100%
475	Maintenance Of Kavaruko Kwa Waweru		04-05-22	30/6/2022	2,998,600	Completed	100%
476	Maintenance Of Mbiruri Catholic Church To Kathuri Shopping Centre Road		04-05-22	30/6/2022	1,996,638	Completed	100%
477	Maintenance Of Kiambogo Kathangari Road		04-05-22	30/6/2022	2,872,006	Completed	100%
478	Maintenance Of Mukangu Kiriari (Village) Road		04-05-22	30/6/2022	3,090,240	Completed	100%
479	Maintenance Of Tarmac To Kariavu Junction		04-05-22	30/6/2022	1,973,044	Completed	100%
480	Maintenance Of Kang'aru Road		04-05-22	30/6/2022	2,798,268	Completed	100%
481	Maintenance Of Kathuniri Primary Forest Road		04-05-22	30/6/2022	2,697,000	Completed	100%
482	Maintenance Of Kiawanja ACESS Road		04-05-22	30/6/2022	2,997,115	Completed	100%
483	Maintenance Of Mivukori Road		05-12-22	30/6/2022	2,496,088	Completed	100%
484	Maintenance Of Karambari-Gitua Road And Maintenance Of Mbarwari-Kan		05-12-22	30/6/2022	1,597,900	Completed	100%
485	Maintenance Of Kyeni Central Road		05-12-22	30/6/2022	1,998,312	Completed	100%
486	Opening And Grading Of Kilia-Masinga Dam Road And Opening And Grad		27/5/2022	30/6/2022	2,994,389	Completed	100%
487	2020/2021						
488	Maintenance Of Mbui Njeru Kandongo Road E4207		26-03-21	30/6/2021	5,986,992	Completed	100%
489	Maintenance Of Karurumo - Kaveti- Kathunguri Murari Road G48682		26-03-21	30/6/2021	6,124,568	Completed	100%
490	Maintenance Of Keria-Gica Road (G48614)		26-03-21	30/6/2021	6,633,460	Completed	100%
491	Maintenance Of Munathiri – Gataka Road		26-03-21	30/6/2021	5,970,868	Completed	100%
492	Maintenance Of Mutuobare Market - Shauri - Riagina Primary School -Mutu		26-03-21	30/6/2021	6,257,620	Completed	100%
493	Maintenance Of Kamumu -Uvarire - Kuui - Kune Road (G48183) - 15.2km		26-03-21	30/6/2021	5,698,790	Completed	100%
494	Maintenance Of Siakago-Makunguru- Gitivuri- Kanthenge – Witwa - Maatha		26-03-21	30/6/2021	4,558,800	Completed	100%
495	Maintenance Of Kanyariri - Muraru Road G48053		26-03-21	30/6/2021	5,959,616	Completed	100%
496	Maintenance Of Kamukwego-Kwamutheri-Ack Gatituri-Karurina-Munyi Kan		26-03-21	30/6/2021	5,951,616	Completed	100%
497	Maintenance Of Mbuvori - Karau - Kiambiti - Kiaritha - Gitare - Mususari R		26-03-21	30/6/2021	6,529,640	Completed	100%
498	Maintenance Of Micakarandari-Dubai-Runganga Road (F4105, G48490, G48478, G		26-03-21	30/6/2021	5,958,398	Completed	100%
499	Maintenance Of Gategi - Kaseve - Kathiani Mbonzuki Road (D1223, G4776		26-03-21	30/6/2021	5,828,768	Completed	100%
500	Maintenance Of Kang'ombe Kwa Ucuru Road (P20)		26-03-21	30/6/2021	5,423,290	Completed	100%
501	Maintenance Of Igumo Primary-Rukira-Mvangua-Kauriro Road (F4304, F41		26-03-21	30/6/2021	5,800,322	Completed	100%
502	Maintenance Of Kathangari-Kithungururu-Scheme-Kairigi-Kangaru Road (P		26-03-21	30/6/2021	5,907,300	Completed	100%

503	Maintenance Of Kwa Musyoka Market - Muthilu Market - Kathiani Market	26-03-21	30/6/2021	5,998,384	Completed	100%
504	Maintenance Of Karundori - Kavumburi Road & Rukuriri Nthumbiri Road	26-03-21	30/6/2021	5,532,330	Completed	100%
505	Maintenance Of Kanjatiri Maturiri Thau Road	29-01-21	30/6/2021	5,931,660	Completed	100%
506	Maintenance Of Gatakari-Gangara-Kivue Road (F4097)	29-04-21	30/6/2021	6,303,092	Completed	100%
507	Proposed Construction Of Governor's Residence Embu County	29-04-21	30/6/2021	49,703,439	Completed	100%
508	Upgrading to Bitumen Standards of Kathageri to Kigumo road (Phase I)	29-04-21	30/6/2021	24,491,022	Completed	100%
509	Upgrading to Bitumen Standards of Muukuri Kirimiri road (kagaari North)	29-04-21	30/6/2021	23,421,814	Completed	100%
510	Upgrading to Bitumen Standards of Runyenjes Kigaa road (Phase 2)	29-04-21	30/6/2021	24,732,865	Completed	100%
511	Upgrading to Bitumen Standards of Ishiara Karerema road (Evurore)	29-04-21	30/6/2021	24,471,641	Completed	100%
512	Upgrading to Bitumen Standards of Mukuuri Kanja road (Phase 2)	29-04-21	30/6/2021	31,225,649	Completed	100%
513	Upgrading to Bitumen Standards of A9 to Mufu road (Phase I)	29-04-21	30/6/2021	23,279,164	Completed	100%
514	Upgrading to Bitumen Standards of Rwika-Jeremiah Nyaga road Phase 2	29-04-21	30/6/2021	25,840,335	Completed	100%
515	Upgrading to Bitumen Standards of Kivwe Karingari road (Phase I)	10-05-21	30/6/2021	25,197,645	Completed	100%
516	Upgrading to Bitumen Standards of Kivwe Kithimu road (Phase II)	31-05-21	30/6/2021	25,908,845	Completed	100%
517	Maintenance of Kavari, Gichugu, Kathangari road F4119	31-05-21	30/6/2021	5,725,354	Completed	100%
518	Maintenance Of Jesi – Mathamjuki Road	31-05-21	30/6/2021	2,693,752	Completed	100%
519	Maintenance Of Gwa Toitoi – Nju Kavutii Road	31-05-21	30/6/2021	2,287,694	Completed	100%
520	Maintenance Of Miliman Kwa Waweru – Full Gospel Road	31-05-21	30/6/2021	3,594,468	Completed	100%
521	Maintenance Of Kwa Wambui Road	31-05-21	30/6/2021	3,390,738	Completed	100%
522	Opening Of Roads	31-05-21	30/6/2021	797,500	Completed	100%
523	Maintenance of Kyethiga Ntharawe Road	31-05-21	30/6/2021	2,993,902	Completed	100%
524	Maintenance of Kamuthatha Police Post Karindi – Wakioni Chief Road	31-05-21	30/6/2021	999,004	Completed	100%
525	Maintenance Of Elijah Road	31-05-21	30/6/2021	2,997,684	Completed	100%
526	Maintenance Of Gwa Tujenge Iganjagi Road	31-05-21	30/6/2021	1,399,789	Completed	100%
527	Maintenance Of Kathuu Road	31-05-21	30/6/2021	3,333,399	Completed	100%
528	Widening Maintenance Of Mondu Mutethania Kangaru Road	31-05-21	30/6/2021	2,499,081	Completed	100%
529	Maintenance Of Gacagori Road	31-05-21	30/6/2021	2,496,552	Completed	100%
530	Opening Of Kau Cicuit Roads, Kamutungi Allamano Bypass Road	31-05-21	30/6/2021	3,798,884	Completed	100%
531	Maintenance Of Rukira Kinyororo Access Road	31-05-21	30/6/2021	2,097,396	Completed	100%
532	Grading, Murraming And Installation Of Culverts Of Nemburi Gikangatu ,Ka	31-05-21	30/6/2021	2,997,892	Completed	100%
533	Maintenance of Karue Kwa Marigu,Kathee Road	31-05-21	30/6/2021	2,977,256	Completed	100%
534	Maintenance Of Rututu, Kiangwaci Karurina Road	31-05-21	30/6/2021	2,964,008	Completed	100%
535	Maintenance And Installation Of Culverts Of Kithimu Market – Gicagi Road	31-05-21	30/6/2021	3,998,630	Completed	100%
536	Maintenance Of Miyuriri Road	31-05-21	30/6/2021	2,498,930	Completed	100%
537	Maintenance Of Kathururu Road	31-05-21	30/6/2021	2,499,290	Completed	100%
538	Maintenance Of Kangichu , Luwaka Forest Road	31-05-21	30/6/2021	2,995,874	Completed	100%
539	Maintenance Of Kiathwanga-Karwagi Road	31-05-21	30/6/2021	3,994,657	Completed	100%
540	Maintenance Of Mkadamia Maendelea Roads	31-05-21	30/6/2021	1,997,938	Completed	100%
541	Installation Of Culverts On Various Roads	31-05-21	30/6/2021	993,656	Completed	100%

542	Maintenance Of Kairuri Bank Road		31-05-21	30/6/2021	998,122	Completed	100%
543	Maintenance Of Kiriari Market		31-05-21	30/6/2021	1,996,998	Completed	100%
544	Maintenance Of Matiru Kigari Road		31-05-21	30/6/2021	2,998,345	Completed	100%
545	Maintenance Of Kiamutubari Road		31-05-21	30/6/2021	999,282	Completed	100%
546	Maintenance Of Kirigi Kwa Bishop Pag Road, Kamviu Kiarugiri		31-05-21	30/6/2021	4,498,398	Completed	100%
547	Maintenance Of Ngaratiri Factory Road, Maintenance Of Kiamigumo Kirimiri		31-05-21	30/6/2021	2,952,014	Completed	100%
548	Maintenance Of Karima Road		31-05-21	30/6/2021	997,438	Completed	100%
549	Maintenance Of Gakinduri Kathande Road, Maintenance Of Kiandakia Ithani		31-05-21	30/6/2021	2,978,915	Completed	100%
550	Maintenance Of Nica Iriangi Road, Maintenance Of Nduuro Kanja Road, Ma		31-05-21	30/6/2021	2,981,977	Completed	100%
551	Maintenance Of Nthunguri Road		31-05-21	30/6/2021	2,997,614	Completed	100%
552	Maintenance Of Full Gospel Gwa Karobo Road		31-05-21	30/6/2021	2,994,679	Completed	100%
553	Maintenance Of Njagairi Kwa Warivai Road, Maintenance Of Minandari Road		31-05-21	30/6/2021	3,557,674	Completed	100%
554	Maintenance Of Kwa Kathuthi – Kwa Ndwiga Njeru Road		31-05-21	30/6/2021	3,590,954	Completed	100%
555	Maintenance Of Gichichie – Gatitu Road		31-05-21	30/6/2021	1,991,662	Completed	100%
556	Maintenance Of Gaciari B Road		31-05-21	30/6/2021	1,935,576	Completed	100%
557	Maintenance Of Ngarari – Kang’ethia Road		31-05-21	30/6/2021	3,498,258	Completed	100%
558	Maintenance Of Ndururi Road		31-05-21	30/6/2021	2,123,809	Completed	100%
559	Maintenance Of Njagairi – Kwa Suta Road		31-05-21	30/6/2021	2,109,286	Completed	100%
560	Maintenance Of Irati Road		31-05-21	30/6/2021	1,948,684	Completed	100%
561	Maintenance Of Kianjuri – Kiandari Road		31-05-21	30/6/2021	2,987,174	Completed	100%
562	Maintenance Of Ithuiro Kasarani Road		31-05-21	30/6/2021	3,397,246	Completed	100%
563	Maintenance Of Munyutu Morris Road		31-05-21	30/6/2021	2,793,408	Completed	100%
564	Maintenance Of Kamwarime – Jugo Road		31-05-21	30/6/2021	1,790,530	Completed	100%
565	Maintenance Of Njeruri Kiruari Road, Maintenance Of Makutano Kirege Road		31-05-21	30/6/2021	2,998,530	Completed	100%
566	Maintenance Of Njeruri – Mivutiri Road, Maintenance Of Mufu – Gatumbi Road		31-05-21	30/6/2021	1,990,456	Completed	100%
567	Maintenance Of Dipure Gatunduri Road		31-05-21	30/6/2021	1,499,184	Completed	100%
568	Maintenance Of Gikirima Factory Road		31-05-21	30/6/2021	1,499,764	Completed	100%
569	Maintenance Of camp Dunderoad		31-05-21	30/6/2021	2,994,865	Completed	100%
570	Maintenance Of Muchagori -Gituri Kirangiri Road.		31-05-21	30/6/2021	2,598,359	Completed	100%
571	Maintenance Of Kagumori Road		07-06-21	30/6/2021	1,999,550	Completed	100%
572	Maintenance Of Mbuyari-Kiamatuto Road		07-06-21	30/6/2021	1,069,195	Completed	100%
573	Maintenance Of Igumo Gwa Kimenye Road		07-06-21	30/6/2021	1,999,852	Completed	100%
574	Maintenance Of Gaciari A Road		07-06-21	30/6/2021	1,497,374	Completed	100%
575	Maintenance Of Mariari Primary – Muramba Mavuthu Road		07-06-21	30/6/2021	1,981,916	Completed	100%
576	Maintenance Of Gichugu Jaft, Maintenance Mutira Road, Maintenance Of Mu		07-06-21	30/6/2021	4,497,587	Completed	100%
577	Grading Of Roads		07-06-21	30/6/2021	2,998,600	Completed	100%
578	Maintenance Of County Road-Ciamuvui Junction Mavirari Road		07-06-21	30/6/2021	2,496,900	Completed	100%
579	Opening And Grading Of Road		07-06-21	30/6/2021	2,992,174	Completed	100%
580	Maintenance Of Syomathi – Thiba Road		07-06-21	30/6/2021	3,194,872	Completed	100%

581	Maintenance Of Itonguri Kirigiri Ikunguru Road, Ruvutiri B Road, Muthand	07-06-21	30/6/2021	2,997,602	Completed	100%
582	Gravelling Of Selected Roads In	07-06-21	30/6/2021	3,999,216	Completed	100%
583	Maintenance Of Ngimari Road	07-06-21	30/6/2021	1,995,710	Completed	100%
584	Maintenance Of Kivwe Miriruri And Kivwe Gwagukenga Roads	07-06-21	30/6/2021	1,493,210	Completed	100%
585	Maintenance Of Nguthi Road And Construction Of Karie Kathari Road.	07-06-21	30/6/2021	1,997,056	Completed	100%
586	Maintenance Of Methano Nduva Ack Road	07-06-21	30/6/2021	1,997,404	Completed	100%
587	Grading Of Various Roads In	07-06-21	30/6/2021	2,495,160	Completed	100%
588	Maintenance Of Murumiri Hospice Road	07-06-21	30/6/2021	1,994,040	Completed	100%
589	Installation Of Culverts	07-06-21	30/6/2021	999,862	Completed	100%
590	Opening Of Roads	07-06-21	30/6/2021	2,993,902	Completed	100%
591	Maintenance Of Majimbo Loop Road	07-06-21	30/6/2021	2,990,480	Completed	100%
592	Maintenance Of Gitaungu Road (07-06-21	30/6/2021	999,746	Completed	100%
593	Maintenance Of Kanvara Road	07-06-21	30/6/2021	3,476,706	Completed	100%
594	Maintenance Of St John's Karumiri Road	07-06-21	30/6/2021	995,860	Completed	100%
595	Maintenance Of Havard Mwana Wa Gitii Road	07-06-21	30/6/2021	3,484,507	Completed	100%
596	Maintenance Of Kauga B Road	07-06-21	30/6/2021	2,540,400	Completed	100%
597	Maintenance Of Rukungu-Mwonda Road	07-06-21	30/6/2021	1,993,344	Completed	100%
598	Maintenance Of Dallas-Old Stadium-Rupingazi Roads	07-06-21	30/6/2021	2,999,871	Completed	100%
599	Maintenance Of Kithunguthia-Gituri B Road	07-06-21	30/6/2021	999,201	Completed	100%
600	Opening Of Roads In	07-06-21	30/6/2021	2,929,708	Completed	100%
601	Maintenance Of Itiira-Kathutheri Road	07-06-21	30/6/2021	997,136	Completed	100%
602	Grading Of Roads In Kiambere	07-06-21	30/6/2021	1,995,722	Completed	100%
603	Gravelling Of Various Access Roads	07-06-21	30/6/2021	1,996,743	Completed	100%
604	Maintenance Of Kibera Road	07-06-21	30/6/2021	2,278,008	Completed	100%
605	Maintenance Of Gakurungu Road	07-06-21	30/6/2021	2,013,963	Completed	100%
606	Maintenance Of Spring Valley-St Michael To Ap Line (07-06-21	30/6/2021	2,999,940	Completed	100%
607	Maintenace Of Gachoka-Zebra-Rwika Road	07-06-21	30/6/2021	3,296,952	Completed	100%
608	Maintenance Of Kararitiri Emau Road	07-06-21	30/6/2021	2,999,816	Completed	100%
609	Opening/Widening Of Roads In	07-06-21	30/6/2021	3,499,991	Completed	100%
610	Opening Of Roads	07-06-21	30/6/2021	3,990,040	Completed	100%
611	Opening Of Roads	07-06-21	30/6/2021	1,999,492	Completed	100%
612	Maintenance Of Runyaga Road	07-06-21	30/6/2021	1,498,836	Completed	100%
613	Grading Of Roads	07-06-21	30/6/2021	1,995,200	Completed	100%
614	Maintenance Of Gichegori -Baptist Church Ngenge Road	07-06-21	30/6/2021	895,798	Completed	100%
615	Installation Of Asorted Sizes Of Culverts On Selected Roads	07-06-21	30/6/2021	1,999,376	Completed	100%
616	Maintenance Of Gisamba Road	07-06-21	30/6/2021	1,989,168	Completed	100%
617	Maintenance Of Wango Kwa Kimilu Road	07-06-21	30/6/2021	2,495,131	Completed	100%
618	Maintenance Of Frangesco Road	07-06-21	30/6/2021	2,488,316	Completed	100%
619	Maintenance of Makutano Kamviu Manyatta Road	14-06-21	30/6/2021	3,497,452	Completed	100%

620	Maintennace of Kawanjara Kithunguthia Road(AGPO Women)	14-06-21	30/6/2021	3,393,580	Completed	100%
621	Maintenance of Nduuri Gacagori Road (AGPO Youth)	14-06-21	30/6/2021	3,198,468	Completed	100%
622	Maintenance of Kigaa Muthuari Road (AGPO Youth)	14-06-21	30/6/2021	3,199,674	Completed	100%
623	Maintenance Of Kamiugu Kevote Road (AGPO Youth)	14-06-21	30/6/2021	3,499,662	Completed	100%
624	Maintenance Of Kanyakiri Road	18-06-21	30/6/2021	1,996,766	Completed	100%
625	Maintenance Of Managia Ndumari Road, Kwa Elisha Gaturi Road, Senior C	18-06-21	30/6/2021	3,255,876	Completed	100%
626	Maintenance Of Mbondoni – Mwalimu Njue- Ndunduni Road –Makima	18-06-21	30/6/2021	1,498,256	Completed	100%
627	Installation And Repair Of Various Culverts Makima	18-06-21	30/6/2021	2,497,132	Completed	100%
628	Maintenance Of Musingini Malikini Kilia Ngomola Road.	18-06-21	30/6/2021	2,996,326	Completed	100%
629	Opening Of Cieria Ndivuri & Grading And Intallation Of Culverts Of Ndiuri	18-06-21	30/6/2021	1,498,233	Completed	100%
630	Maintenance Of Kigangari Road, Coffee Factory Road, Ngomani Road	18-06-21	30/6/2021	4,695,112	Completed	100%
631	Maintenance Of Various Roads	18-06-21	30/6/2021	2,985,724	Completed	100%
632	Maintenance Of Karurumo Kandete Road.	18-06-21	30/6/2021	1,999,255	Completed	100%
633	Gravelling Of Kyeni East Location Roads	18-06-21	30/6/2021	2,495,102	Completed	100%
634	Rehabilitation Of Gakungugu Foot Bridge	18-06-21	30/6/2021	1,498,662	Completed	100%
635	Installation Of Culverts	18-06-21	30/6/2021	802,720	Completed	100%
636	Maintenance Of Kevote- Gicagi Road	18-06-21	30/6/2021	999,201	Completed	100%
637	Maintenance Of Gitaraka Wango Road	18-06-21	30/6/2021	1,094,916	Completed	100%
638	Maintenance Of Kamunyagia – Mwea Makima	18-06-21	30/6/2021	1,289,688	Completed	100%
639	Maintenance Of Kirigi Road, Maintenance Of Iviri B Road	18-06-21	30/6/2021	3,497,412	Completed	100%
640	Opening And Maintenance Of Katwanyaga- Kavengrle Road –	18-06-21	30/6/2021	1,991,627	Completed	100%
641	Maintenance Of Roads	18-06-21	30/6/2021	3,995,620	Completed	100%
642	Installation Of Culverts In Various Roads	18-06-21	30/6/2021	985,218	Completed	100%
643	Maintenance Of Kimangaru Access Roads	18-06-21	30/6/2021	3,887,102	Completed	100%
644	Construction Of Mururi Kuui Drift	18-06-21	30/6/2021	1,384,193	Completed	100%
645	Maintenance Of Kwa Syongua Ngandi Gatuiru Maviani To Ngandi Road	18-06-21	30/6/2021	2,986,536	Completed	100%
646	Maintenance Of Kigaa Gicagi/Gacuki Road, Gitare Kiaragana, Kang'onde B	18-06-21	30/6/2021	3,998,807	Completed	100%
647	Installation Of Culverts	18-06-21	30/6/2021	1,997,752	Completed	100%
648	Installation Of Culverts At Kamarindo Drift	18-06-21	30/6/2021	1,999,910	Completed	100%
649	Maintenance Of Gisamba Road	18-06-21	30/6/2021	1,989,168	Completed	100%
650	Gravelling Of Kyeni Central Road	23-06-21	30/6/2021	2,497,213	Completed	100%
651	Maintenance Of St Teresaroad	23-06-21	30/6/2021	2,991,466	Completed	100%
652	Maintenance Of Beat To Karuga Mutitu Road	23-06-21	30/6/2021	3,998,798	Completed	100%
653	Maintenance Of Kwa Musafiri Tito Road	23-06-21	30/6/2021	3,232,000	Completed	100%
654	Maintenance Of Kwa Ngondi Full Gospel Road	23-06-21	30/6/2021	3,102,002	Completed	100%
655	Maintenance Of Mbuvari Kamavindi Road(23-06-21	30/6/2021	3,482,564	Completed	100%
656	Maintenance Of Kwa Fausi Semeji Road	23-06-21	30/6/2021	3,306,000	Completed	100%
657	Maintenance Of Karumiri Access Road	23-06-21	30/6/2021	3,440,468	Completed	100%
658	Maintenance Of Kwa Ndwiga Gutonya Road	23-06-21	30/6/2021	3,471,323	Completed	100%

659	Maintenance Of Mutethania Road		23-06-21	30/6/2021	3,214,476	Completed	100%
660	Maintenance Of Gakambura Road		23-06-21	30/6/2021	1,993,228	Completed	100%
661	Maintenance Of Ack St.Paul Road		23-06-21	30/6/2021	3,490,382	Completed	100%
662	Maintenance Of Kwa Njaga –Munyi Karukungu Road		23-06-21	30/6/2021	3,960,463	Completed	100%
663	Maintenance Of Kwa Gachogo Njiru Matua Road		23-06-21	30/6/2021	3,492,876	Completed	100%
664	Widenig/Grading/Murraming Of Matangiri/Ithara/Gicuvirori Roads		23-06-21	30/6/2021	2,989,146	Completed	100%
665	Maintenance Of Nduva Gichegeri Road		23-06-21	30/6/2021	1,099,460	Completed	100%
666	Maintenance Of Mirangari Main Tarmac Road		23-06-21	30/6/2021	3,191,415	Completed	100%
667	Maintenance of Kamande Road		24-06-21	30/6/2021	2,486,460	Completed	100%
668	Maintenance Of Wachira Kithiga Road (24-06-21	30/6/2021	2,881,266	Completed	100%
669	Spot Murraming Of Irumiri Road		24-06-21	30/6/2021	1,999,376	Completed	100%
670	Maintenance Of Ithaara –Yayeri Road		24-06-21	30/6/2021	3,997,708	Completed	100%
671	Murraming Of Njukiri Road		24-06-21	30/6/2021	1,486,250	Completed	100%
672	Maintenance Of Muraru – Bypass Road		24-06-21	30/6/2021	2,992,684	Completed	100%
673	Maintenance Of Musingini Malikini Kilia Ngomola Road.		24-06-21	30/6/2021	2,921,320	Completed	100%
674	Maintenance Of Rwika Market To Rianjeru Tarmac Junction		24-06-21	30/6/2021	2,498,130	Completed	1005
675	Maintenance Of Muchangi Chege Njeru Mutemi Road		24-06-21	30/6/2021	3,191,682	Completed	100%
676	Maintenance Of Catholic Kanthamba, Kivoo Masister Gachage – Tarmac Ro		24-06-21	30/6/2021	3,595,432	Completed	100%
677	Maintenance Of Gatete Road		24-06-21	30/6/2021	2,110,000	Completed	100%
678	Maintenance Of Gpa Ngarira Kavuaciri, Maintenance Of Roads In Mavuria		24-06-21	30/6/2021	2,299,143	Completed	100%
679	Maintenance Of Mukangu – Gakindu – Kiriari – Gatoori		24-06-21	30/6/2021	2,493,234	Completed	100%
680	Maintenance Of Munene Road		24-06-21	30/6/2021	2,887,448	Completed	100%
681	Opening Of Roads, Hire Of Dozing Machines		24-06-21	30/6/2021	3,497,980	Completed	100%
682	Grading Of Road		24-06-21	30/6/2021	1,999,840	Completed	100%
683	Construction Of Kiritiri Drift		24-06-21	30/6/2021	999,746	Completed	100%
684	Renovation Of Former County Treasurer House		05-07-21	30/6/2021	3,999,993	Completed	100%
685	Maintenance Of Iriari Gichogeni Road		05-07-21	30/6/2021	2,997,570	Completed	100%
686	Maintenance Of Zoori – Ngerwe		05-07-21	30/6/2021	2,195,022	Completed	100%
687	Maintenance of Ngambari Ntharawe & Catholic Issaco Roads		05-07-21	30/6/2021	2,999,760	Completed	100%
688	Murraming And Grading Of Muraru Market Sheds		05-07-21	30/6/2021	2,197,434	Completed	100%
689	Maintenance Of Mbonzuki Musingini Road, Maintenance Of Malikini Kisio		05-07-21	30/6/2021	2,199,592	Completed	100%
690	Maintenance Of Kathangariri Kyeni Road		05-07-21	30/6/2021	1,999,040	Completed	100%
691	Maintenance Of Kwa Ciku Njuki Road		05-07-21	30/6/2021	3,367,132	Completed	100%
692	Maintenance Of Kamugere		05-07-21	30/6/2021	999,201	Completed	100%
693	Murraming Of Gategi Market Sheds		05-07-21	30/6/2021	399,968	Completed	100%
694	Maintenance Of Kianjokoma Kathimba Road		05-07-21	30/6/2021	999,201	Completed	100%
695	Construction Of Ngarira Drift Phase 1		05-07-21	30/6/2021	1,999,898	Completed	100%
696	Maintenance Of Sunrise – Kiwanuka Road		05-07-21	30/6/2021	1,647,200	Completed	100%
697	Grading and sport improvement of Kamweli road, Grading, Murraming of Pl		05-07-21	30/6/2021	2,999,535	Completed	100%

698	2019/2020					
699	Upgrading Of Rwika – Jeremiah Nyaga Technical Road To Bitumen Stand	17/02/2020	30/6/2020	34,287,825	Completed	N/A
700	Upgrading Of Kivwe – Kithimu Road	17/02/2020	30/6/2020	34,472,871	Completed	N/A
701	Upgrading To Bitumen Standards Of Muchangori Market Loop Road	17/02/2020	30/6/2020	8,990,423	Completed	N/A
702	Maintenance Of Karurumo Market Access Roads	17/02/2020	30/6/2020	5,708,070	Completed	N/A
703	Widening And Maintenance Of Gakwegori Gatunduri	17/02/2020	30/6/2020	5,899,093	Completed	N/A
704	Maintenance Of Kivue To Karingari Road	17/02/2020	30/6/2020	4,992,060	Completed	N/A
705	Maintenance Of Kiringa Market – Kavuru Primary Junction Road	17/02/2020	30/6/2020	5,937,692	Completed	N/A
706	Maintenance Of Jerusalem – Kiangungi Dispensary Road In Mbeti South	17/02/2020	30/6/2020	5,300,156	Completed	N/A
707	Maintenance Of Kathanje – Kauraciri Road	17/02/2020	30/6/2020	5,100,670	Completed	N/A
708	Maintenance Of Old B6 Junction – Njeruri Tbc-Tarmac Road	17/02/2020	30/6/2020	5,847,560	Completed	N/A
709	Maintenance Of Muchangori – Kirurumwe – Makengi Road	17/02/2020	30/6/2020	5,040,345	Completed	N/A
710	Maintenance Of Scheme – Kathangari Kithungururu Factory Road	17/02/2020	30/6/2020	5,699,776	Completed	N/A
711	Maintenance Of Kibugu Tarmac – Nguvu Boys – Mwara Njogu Tbc Road	17/02/2020	30/6/2020	5,748,496	Completed	N/A
712	Maintenance Of Issaco Township Road	17/02/2020	30/6/2020	5,599,320	Completed	N/A
713	Maintenance Of Ishiara – Karerema Road	17/02/2020	30/6/2020	5,899,913	Completed	N/A
714	Maintenance Of Kirie Mugwanjogu Road In Muminji Ward	17/02/2020	30/6/2020	5,847,270	Completed	N/A
715	Maintenance Of Bat – Riandu Road In Nthawa Ward	17/02/2020	30/6/2020	5,100,449	Completed	N/A
716	Upgrading Of Runyenjes – Kigaa To Bitumen Standards	04-02-20	30/6/2020	33,156,639	Completed	N/A
717	Upgrading Of Kanja – Mukuuri To Bitumen Standards	04-02-20	30/6/2020	69,988,594	Completed	N/A
718	Upgrading Of Uchumi Kiambuthi Phase 3 To Bitumen Standard	04-02-20	30/6/2020	9,246,081	Completed	N/A
719	Maintenance Of Kivwe – Kithimu Road	04-02-20	30/6/2020	5,476,012	Completed	N/A
720	Maintenance Of Kairuri – Karuriri Market Road	04-02-20	30/6/2020	5,767,514	Completed	N/A
721	Upgrading Of Old B6 At Kcc– Katharaka Road	04-02-20	30/6/2020	6,854,150	Completed	N/A
722	Maintenance Of Ack Muthege Church Road	04-02-20	30/6/2020	4,206,276	Completed	N/A
723	Makima Town – Mwea Game Road	04-02-20	30/6/2020	5,701,400	Completed	N/A
724	Upgrading of Bitumen standards of Mate Nthagaiya road Phase II	16/02/2020	30/6/2020	9,376,286	Completed	N/A
725	Market Maintenance-Kagaari North	16/02/2020	30/6/2020	999,630	Completed	N/A
726	Maintenance Of Karau Kiethiga Kwa Mbogo Wa Mugambi Road (Nginda W	18/06/2020	30/6/2020	1,999,251	Completed	N/A
727	Maintenance Of Karurina Peter Road And Kamwingunyi Road (Gaturi South	18/06/2020	30/6/2020	3,496,913	Completed	N/A
728	Maintenance Of Karurumo Market Road And Murari Kariru Road (Kyeni So	18/06/2020	30/6/2020	2,499,150	Completed	N/A
729	Maintenance Of Ngoiri -Kigumu Road (Kyeni South Ward)	18/06/2020	30/6/2020	991,695	Completed	N/A
730	Maintenance Of Rianjeru-Rwika- Gachoka Market Road (Mbeti South Ward	18/06/2020	30/6/2020	3,844,426	Completed	N/A
731	Maintenance Of Kibugua Kafumbuta Road (Ruguru Ngandori Ward)	18/06/2020	30/6/2020	3,593,766	Completed	N/A
732	Maintenance Of Kianjagi Road (Ruguru Ngandori Ward)	18/06/2020	30/6/2020	1,988,298	Completed	N/A
733	Maintenance Of Kwa Mwaniki –Kwa Nyaga Wa Loise Road (Ruguru Ngand	18/06/2020	30/6/2020	3,597,684	Completed	N/A
734	Maintenance Of Kune Muvuriri Road (Nginda Ward)	18/06/2020	30/6/2020	1,801,625	Completed	N/A
735	Maintenance Of 2km Kambu -Gatangiri Road (Mavuria Ward)	18/06/2020	30/6/2020	999,456	Completed	N/A
736	Maintenance Of Kathima Kathangari Road (Gaturi North Ward)	18/06/2020	30/6/2020	1,298,040.00	Completed	N/A

737	Maintenance Of Kamugere- Kevote Ward (Gaturi North Ward)	18/06/2020	30/6/2020	2,698,856	Completed	N/A
738	Maintenance Of Gikuuri –Gichagi Road (Runyeyes Central Ward)	18/06/2020	30/6/2020	1,996,024	Completed	N/A
739	Maintenance Of Murithi Wa Ndogo –Njiru Kathuki (Ruguru Ngandori Ward)	18/06/2020	30/6/2020	3,498,096	Completed	N/A
740	Maintenance Of Kirigi Gicagi (Ruguru Ngandori Ward)	18/06/2020	30/6/2020	1, 999,835.82	Completed	N/A
741	Maintenance Of Ngeca –Katharane Road (Nginda Ward)	18/06/2020	30/6/2020	1,959,021.00)	Completed	N/A
742	Maintenance Of Dubai Ciiri Road (Gaturi South Ward)	18/06/2020	30/6/2020	998,852	Completed	N/A
743	Maintenance Of Kandete And Iriviro Road	15/06/2020	30/6/2020	1,984,760	Completed	N/A
744	Maintenance Of Kathanje Sec Sch – Paskware Road(Kagaari North Ward)	15/06/2020	30/6/2020	2,990,161	Completed	N/A
745	Opening/Maintenance Of Kiereri-Kamukwega Road(Mbeti North Ward)	15/06/2020	30/6/2020	1,997,346	Completed	N/A
746	Maintenance Of Kathangariri Gwa Kaari Kang’ethia Road(Nginda Ward)	15/06/2020	30/6/2020	3,991,560	Completed	N/A
747	Maintenance Of Karungu - Kcc Road	15/06/2020	30/6/2020	3,111,816	Completed	N/A
748	Maintenance Of St. Alphonse Sec Sch – Mwithi Access Road	15/06/2020	30/6/2020	3,108,568	Completed	N/A
749	Maintenance Of Kiandathi Kathigari Road (Nginda Ward)	15/06/2020	30/6/2020	1,686,060	Completed	N/A
750	Construction Of Ntheuni Drift(Mwea Ward)	15/06/2020	30/6/2020	2,344,720	Completed	N/A
751	Construction Of Ntheuni Drift(Mwea Ward)	15/06/2020	30/6/2020	2,002,724	Completed	N/A
752	Maintenance Of Nembure Karingari Markert Rand And Nembure Academy (15/06/2020	30/6/2020	2,966,932	Completed	N/A
753	Maintenance Of Matiru Road (Ruguru Ngandori Ward)	15/06/2020	30/6/2020	3,104,200	Completed	N/A
754	Maintenance Of Kagumori Gatareri Road (Nginda Ward)	15/06/2020	30/6/2020	3,887,160	Completed	N/A
755	Hire Of Dozing For Opening Of Roads In Muminji (Muminji Ward)	15/06/2020	30/6/2020	3,796,494	Completed	N/A
756	Construction Of Kamiungu Bridge (Kagaari North Ward)	15/06/2020	30/6/2020	3,235,221	Completed	N/A
757	Maintenance Of Mugo Mwithi Road (Nginda Ward)	15/06/2020	30/6/2020	3,491,281	Completed	N/A
758	Opening Of Roads In Nthawa (Nthawa Ward)	15/06/2020	30/6/2020	2,997,338	Completed	N/A
759	Maintenace Of Kamukenda - Kandongu Road	15/06/2020	30/6/2020	2,512,676	Completed	N/A
760	Maintenace Of Ndamunge Kathungu Road (Kagaari North Ward)	15/06/2020	30/6/2020	3,113,614	Completed	N/A
761	Maintenace Of Kathangari - Kithiruri Road (Ruguru Ngandori Ward)	15/06/2020	30/6/2020	2,562,208	Completed	N/A
762	Grading Of Roads In Nthawa Ward (Nthawa Ward)	15/06/2020	30/6/2020	2,997,208	Completed	N/A
763	Maintenance Of Kiandogo – Gichuki Road (Kagaari North Ward)	15/06/2020	30/6/2020	3,198,201	Completed	N/A
764	Maintenance Of Mikuuri Siakago Tarmac Road (Mbeti North Ward)	15/06/2020	30/6/2020	2,395,829	Completed	N/A
765	Maintenance Of Kwa Kamwe – Kaseveni Road, Maintenance Of Wakalia – K	15/06/2020	30/6/2020	2,998,054	Completed	N/A
766	Culverts Installation At Kithare, Mivutiri, Karundori, Kiaragana, Mile Saba R	15/06/2020	30/6/2020	2,998,054	Completed	N/A
767	Maintenance Of Kwa Muthusi - Musingini Road (Mwea Ward)	15/06/2020	30/6/2020	999,085	Completed	N/A
768	Maintenance Of Mugumori - Gakwegori Road (Kyeni South Ward)	15/06/2020	30/6/2020	2,994,523	Completed	N/A
769	Maintenance Of Kamugere – Gituri - Mathiga Road (Gaturi North Ward)	15/06/2020	30/6/2020	3,445,130	Completed	N/A
770	Maintenance Of Kiandari Kwa Mumo Road (Nginda Ward)	15/06/2020	30/6/2020	3,245,277	Completed	N/A
771	Maintenance Of Karimari Road (Nginda Ward)	15/06/2020	30/6/2020	3,398,916	Completed	N/A
772	Maintenance Of Kathera Gatitu Road (Runyenjes Ward)	15/06/2020	30/6/2020	2,495,230	Completed	N/A
773	Maintenance Of Prime Road (Kirimari Ward)	15/06/2020	30/6/2020	999,808	Completed	N/A
774	Construction Of Kwa Musyoka Drift (Mwea Ward)	15/06/2020	30/6/2020	1,968,965	Completed	N/A
775	Maintenance And Installatiion Of Culverts At Kwa Ngila – Kwa Nguli Road	15/06/2020	30/6/2020	949,773	Completed	N/A

776	Maintenance Of Kithanje Road (Ruguru Ngandori Ward)	15/06/2020	30/6/2020	1,983,484	Completed	N/A
777	Maintenance Of Gichegori Kwa Sammy Gakure Kang'ethia Road (Nginda W	15/06/2020	30/6/2020	3,131,420	Completed	N/A
778	Maintenance Of Ngurukiri – Kanginga Road, Maintenance Of Wagaciuru Ha	15/06/2020	30/6/2020	3,996,490	Completed	N/A
779	Maintenance Of Rwere Road (Ruguru Ngandori Ward)	19/05/2020	30/6/2020	1,196,470	Completed	N/A
780	Maintenance Of Kamuriati Bridge Road (Ruguru Ngandori Ward)	19/05/2020	30/6/2020	1,499,300	Completed	N/A
781	Maintenance Of Kambevo Mivukori Road (Kithimu Ward)	19/05/2020	30/6/2020	2,394,820	Completed	N/A
782	Maintenance Of Muthiari Road (Runyenjes Central Ward)	19/05/2020	30/6/2020	3,496,840	Completed	N/A
783	Maintenance Of Mikuuri Siakago Tarmack Road (Mbeti North Ward)	19/05/2020	30/6/2020	2,395,829	Completed	N/A
784	Widening And Maintenance Of Kiumu- Gakwegori Road	19/05/2020	30/6/2020	2,996,512	Completed	N/A
785	Maintenance Of Jane Kiande Kwa Muchangi Road (Mbeti North Ward)	19/05/2020	30/6/2020	1,497,107	Completed	N/A
786	Maintenace Of Mbovue Njuki Imwi Road (Mbeti North Ward)	19/05/2020	30/6/2020	1,797,629	Completed	N/A
787	Maintenance Of Kiereri – Kamukwego Road (Mbeti North Ward)	19/05/2020	30/6/2020	1,997,346	Completed	N/A
788	Dozing And Gravelling Of Kombo Munyiri Road (Mbeti South Ward)	05-04-20	30/6/2020	2,996,744	Completed	N/A
789	Completion Of Macumo Primary Road, Maintenance Of Kiangusu (Kagaari S	05-04-20	30/6/2020	2,196,664	Completed	N/A
790	Maintenance Of Kiambuthi Sunrise Kabuchoro Road (Kirimari Ward)	25/06/2020	30/6/2020	1,603,895	Completed	N/A
791	Maintenance Of Nduuri-Magigita Road (Kagaairi North Ward)	25/06/2020	30/6/2020	2,909,164	Completed	N/A
792	Installation Of Three (3) Floodlights At Ciangera Market (Ewurori Ward)	25/06/2020	30/6/2020	1,199,550	Completed	N/A
793	Maintenance Of Kirongori Mbiruri Road –Maintenance Of Kagondu Road (R	25/06/2020	30/6/2020	2,996,686	Completed	N/A
794	Maintenace Of Gacungu Kagumori Road- Maintenace Of Nyagari Dispensar	25/06/2020	30/6/2020	2,798,065	Completed	N/A
795	Dozing Of Roads Kiambere Ward (Kiambere Ward)	25/06/2020	30/6/2020	3,499,500	Completed	N/A
796	Maintenance Of Kang'ethia Kwa Gicatha Road-Maintenance Of Kibugu Kitl	25/06/2020	30/6/2020	3,992,451	Completed	N/A
797	Maintenance Of Kamisa Gicagi Road-Maintenance Of Ngui Road (Runyenjes	25/06/2020	30/6/2020	2,498,560	Completed	N/A
798	Hire Of Machinery (Grader) For Road Maintenance Works In Kiambere War	25/06/2020	30/6/2020	1,499,834	Completed	N/A
799	Maintenance Of Gachagori Road-Maintenance Of Kigaa Ack Road (Runyenj	25/06/2020	30/6/2020	2,990,422	Completed	N/A
800	Maintenance Of Neburi Viki Iriari Road-Maintenance Of Kamiri Josiah Iriar	25/06/2020	30/6/2020	2,993,032	Completed	N/A
801	Installation Of Culverts And Drifts (Muminji Ward)	25/06/2020	30/6/2020	3,999,576	Completed	N/A
802	Maintenance Of Eapc Nguyori Road-Muganjuki Road ,Opening Of Karimwa	17/06/2020	30/6/2020	2,997,417	Completed	N/A
803	Maintenance Of Kathageri Urati Road CompletionOf Ndunduri Kangiga Roa	17/06/2020	30/6/2020	3,999,576	Completed	N/A
804	Maintenance Of Deliverance Church – Modern, Sisto Nyaga And Orion Day	17/06/2020	30/6/2020	3,970,216	Completed	N/A
805	Maintenance Of Karue Ngai Ndethia Road (Gaturi North)	17/06/2020	30/6/2020	2,997,556	Completed	N/A
806	Maintenance Of Kathangari St. Joseph Road (Gaturi North)	17/06/2020	30/6/2020	2,998,136	Completed	N/A
807	Maintenance Of Ngo'ngi – Mivukori Road Maintenance /Widening Of Gatur	16/04/2020	30/6/2020	3,643,166	Completed	N/A
808	Maintenance Of Kithimu Market Access Road Maintenance Of Gitumbi Kwa	16/04/2020	30/6/2020	3,119,414	Completed	N/A
809	Maintenance/Widening Of Kavaruka – Kwa Karuru – Iganjagi Road	16/04/2020	30/6/2020	3,214,998	Completed	N/A
810	Maintenance Of St Michael Primary School Road	16/04/2020	30/6/2020	998,887	Completed	N/A
811	Maintenance Of Kwa Muindi – Kwa Gichoni Feeder Roads, Maintenance Of	16/04/2020	30/6/2020	3,721,976	Completed	N/A
812	Maintenance Of Muchangi Maguta Kathuriri Road	16/04/2020	30/6/2020	898,594	Completed	N/A
813	Dozing Of Gaturi Access Road	16/04/2020	30/6/2020	999,340	Completed	N/A
814	Maintenance Of Kathiri – Gituri And Karue Road Maintenance Of Karume –	16/04/2020	30/6/2020	2,546,699	Completed	N/A

815	Maintenance F Kiethetu – Kavutiri Road		16/04/2020	30/6/2020	983,912	Completed	N/A
816	Maintenance Of Nthamari – 1st Kenya Road		16/04/2020	30/6/2020	999,630	Completed	N/A
817	Maintenance Of Old Stadium Road		16/04/2020	30/6/2020	1,998,668	Completed	N/A
818	Maintenance Of Keruri Road,Maintenance Of Makengi – Gicagi Road,Maint		16/04/2020	30/6/2020	3,495,373	Completed	N/A
819	Maintenance Of Kwa Njeki – Dispensary Road Completion Of Ena Market R		16/04/2020	30/6/2020	3,478,840	Completed	N/A
820	Maintenance Of Kiriru Kathimba Road, Kathiakari And Kiamatuto		16/04/2020	30/6/2020	3,496,170	Completed	N/A
821	Installation Of Kanjiri Gabions (Kagaari North)		04-03-20	30/6/2020			
822	Completion Of Naivas Stadium Road (Kirimari Ward)		04-03-20	30/6/2020	1,994,910	Completed	N/A
823	Manual Shaping Of Mugurumari Forest Road (Nginda Ward)		04-03-20	30/6/2020	2,490,312	Completed	N/A
824	Maintenance Of Rutune Kiandari Road (Nginda Ward)		04-03-20	30/6/2020	3,991,108	Completed	N/A
825	Maintenance Of Mbuvari – Karau Road (Nginda Ward)		04-03-20	30/6/2020	1,499,532	Completed	N/A
826	Maintenance Of Rupingazi Ruma Tpc Road		04-03-20	30/6/2020	2,494,140	Completed	N/A
827	Maintenance Of Kathakwa Sec School Road (Nginda Ward)		04-03-20	30/6/2020	997,020	Completed	N/A
828	Gravelling Of Selected Roads In The Ward (Mbeti South)		04-03-20	30/6/2020	2,391,938	Completed	N/A
829	Opening Of Roads (Mbeti South)		04-03-20	30/6/2020	2,998,890	Completed	N/A
830	Maintenance Of Itangiri Karwigi Road (Mbeti South)		04-03-20	30/6/2020	2,990,132	Completed	N/A
831	Road Maintenance Works (Mbeti South Ward)		04-03-20	30/6/2020	1,999,190	Completed	N/A
832	Maintenance Of Kanduu – Kathuriri – Itabua Road		04-03-20	30/6/2020	2,998,223	Completed	N/A
833	Maintenance of Njumbiri Loop Road(Mbeti North Ward)		22/06/2020	30/6/2020	3,097,014	Completed	N/A
834	Maintenance of Kasarani – Rupingazi Road (Mbeti North Ward)		22/06/2020	30/6/2020	3,594,845	Completed	N/A
835	Maintenance of Itabua Secondary School Ng'eng'e Road (Mbeti North)		22/06/2020	30/6/2020	2,696,072	Completed	N/A
836	Maintenance of Kevote Karue Road(Gaturi North Ward)		22/06/2020	30/6/2020	2,099,139	Completed	N/A
837	Maintenance of Kanyorora Road(Runyenjes Central Ward)		22/06/2020	30/6/2020	2,104,994	Completed	N/A
838	Maintenance of Kiang'ombe (Runyenjes Central Ward)		22/06/2020	30/6/2020	2,886,706	Completed	N/A
839	Maintenance of Karatina – Mutivi Road (Evurore Ward)		22/06/2020	30/6/2020	1,997,098	Completed	N/A
840	Maintenance of Weru's County Road (Mbeti South Ward)		22/06/2020	30/6/2020	1,998,078	Completed	N/A
841	Maintenance of Mukui-Muragari Road (Kagaari North Ward)		22/06/2020	30/6/2020	3,534,682	Completed	N/A
842	Maintenance/Installation of Culverts at Kwa Kimilu-Kilia Road(Mwea Ward		22/06/2020	30/6/2020	1,496,290	Completed	N/A
843	Maintenance of Kiathi – Kanyariri Road(Mbeti South Ward)		22/06/2020	30/6/2020	1,498,186	Completed	N/A
844	Maintenance of Ngimari – Munyori Road (Mbeti South Ward)		22/06/2020	30/6/2020	1,496,846	Completed	N/A
845	Maintenance of Riverside Tende Road and Maintenance of Karurina and Gic		22/06/2020	30/6/2020	3,998,021	Completed	N/A
846	Maintenance of Kiambogo Road and Maintenance of Gatunduri Road (Gatur		22/06/2020	30/6/2020	3,494,616	Completed	N/A
847	Maintenance of Kathangari Junction Gituri Primary		22/06/2020	30/6/2020	1,275,884	Completed	N/A
848	Hire of Machinery (A Grader) for Road Maintenance works and opening and		22/06/2020	30/6/2020	3,778,462	Completed	N/A
849	Maintenance of Majengo road (Kirimari Ward)		22/06/2020	30/6/2020	1,484,622	Completed	N/A
850	Maintenance of Muthigi –Kiungu Road (Nginda Ward)		22/06/2020	30/6/2020	1,990,326	Completed	N/A
851	Maintenance of Kiamagai –Nthambo – Kibogi (Gaturi North Ward)		22/06/2020	30/6/2020	1,496,017	Completed	N/A
852	Maintenance of Ruvutiri Ngurueri Road (Gaturi North Ward)		22/06/2020	30/6/2020	2,997,176	Completed	N/A
853	Maintenance/Widening of Kinyango Dumpsite – Don Bosco (Mbeti North W		22/06/2020	30/6/2020	3,994,332	Completed	N/A

854	Maintenance/Clearing of Kinyango Dumpsite and Access Road (Mbeti North Ward)	22/06/2020	30/6/2020	995,356	Completed	N/A
855	Maintenance of A9 Junction to Kwa Rasta Road (Mbeti North Ward)	22/06/2020	30/6/2020	3,180,315	Completed	N/A
856	Maintenance of Muchagori – Muva Road, Maintenance of Kianyangi-s A Road	22/06/2020	30/6/2020	3,393,199	Completed	N/A
857	Maintenance of Nguiri – Kamuvoro Road (Gaturi North)	22/06/2020	30/6/2020	2,195,731	Completed	N/A
858	Maintenance of Gichugu – Ikunguru Road (Gaturi North)	22/06/2020	30/6/2020	1,997,063	Completed	N/A
859	Maintenance of First Kenyan – Kathigai – Kakato – Kariguri Road (Gaturi North)	22/06/2020	30/6/2020	1,578,719	Completed	N/A
860	Maintenance of Gaikiro – Kithunguthia Road (Gaturi North Ward)	22/06/2020	30/6/2020	2,489,635	Completed	N/A
861	Maintenance of Zoori – Kianjeru – Gatitu Road (Gaturi North Ward)	22/06/2020	30/6/2020	2,196,928	Completed	N/A
862	Maintenance of Gitongoro – Kiegucu – Karimi Road	22/06/2020	30/6/2020	2,189,324	Completed	N/A
863	Installation of Culverts in New Road and Construction of Mbaraga Primary school	22/06/2020	30/6/2020	2,498,281	Completed	N/A
864	Maintenance of Kangaru Roads, Installation of Culverts at Riamaciri and Chikungu	22/06/2020	30/6/2020	2,291,856	Completed	N/A
865	Maintenance of Ngandi Road (Nginda Ward)	22/06/2020	30/6/2020	1,496,934	Completed	N/A
866	Maintenance of Kiangeni – Musingini Road	22/06/2020	30/6/2020	1,486,907	Completed	N/A
867	Opening and Grading of Kamutungi – Mwonge Road (Mbeti South Ward)	22/06/2020	30/6/2020	2,597,376	Completed	N/A
868	Maintenance of Ngirimari kwa Thegetha Road (Nginda Ward)	22/06/2020	30/6/2020	3,646,746	Completed	N/A
869	Maintenance of Ndamunge Kathugu Road (Nginda Ward)	22/06/2020	30/6/2020	3,101,541	Completed	N/A
870	Maintenance of Karuriri – Gicagi Road (Nginda Ward)	22/06/2020	30/6/2020	2,086,781	Completed	N/A
871	Maintenance of Various Roads in Makima (Makima Ward)	22/06/2020	30/6/2020	3,487,118	Completed	N/A
872	Maintenance of Gatitu Road (Runyenjes Ward)	22/06/2020	30/6/2020	1,996,106	Completed	N/A
873	Hire of Machinery Bull Dozer for various Roads (Makima Ward)	22/06/2020	30/6/2020	3,497,610	Completed	N/A
874	Hire of Machinery (Bull Dozer and a Grader) for road works (Evurore Ward)	22/06/2020	30/6/2020	3,994,395	Completed	N/A
875	Maintenance of Kathangariri Factory Muguramari TBC road, Maintenance of	22/06/2020	30/6/2020	2,990,933	Completed	N/A
876	Maintenance of Ngarari Road, Maintenance of Mbiruri Nduuri Junction (Rurur)	22/06/2020	30/6/2020	1,758,393	Completed	N/A
877	Maintenance of Rwika by-pass Road (Mbeti South Ward)	22/06/2020	30/6/2020	2,497,512	Completed	N/A
878	Maintenance of Nguru-Itabua Road	22/06/2020	30/6/2020	1,695,978	Completed	N/A
879	Murraming of Shauri Market Road (Kirimari Ward)	22/06/2020	30/6/2020	999,267	Completed	N/A
880	Maintenance of Kibugu kwa Sub-chief Road (Nginda Ward)	22/06/2020	30/6/2020	3,799,996.00	Completed	N/A
881	Maintenance of Njue Junction _ Njagi wa Mboso- Kibugu road (Nginda Ward)	22/06/2020	30/6/2020	2,991,588	Completed	N/A
882	Maintenance of Kamwimbi – Kariguri Road (Mbeti South Ward)	22/06/2020	30/6/2020	999,609	Completed	N/A
883	Maintenance of Ndarwa Road (Mbeti South)	22/06/2020	30/6/2020	1,695,522	Completed	N/A
884	Maintenance of Kiandari Mururiri Kathigai Road (Nginda Ward)	22/06/2020	30/6/2020	1,794,519	Completed	N/A
885	Maintenance of Kanyonga Karigu Primary – Newsite Posho mill Junction road	06-08-20	30/6/2020	1,997,172	Completed	N/A
886	Maintenance of Mufu-Kaurndori road and Kavuriri-Kathiruri road (Kyenii North)	06-08-20	30/6/2020	2,498,270	Completed	N/A
887	Maintenance of Kanyakiri-kwa Mugo road (Kagaari North Ward)	06-08-20	30/6/2020	3,996,086	Completed	N/A
888	Maintenance of Weru – County road (Mbeti South Ward)	22/06/2020	30/6/2020	1,997,098	Completed	N/A
889	Rehabilitation of Gakuu drift (Nthawa Ward)	07-01-20	30/6/2020	599,526	Completed	N/A
890	Maintenance of Kiangari-Gaciku road	07-01-20	30/6/2020	1,992,948	Completed	N/A
891	Maintenance of Kirie-Nduuri road (Kagaari North Ward)	07-01-20	30/6/2020	999,456	Completed	N/A
892	Installation of culverts and drift repair of Itira Karimari road, Repair of Thururu	07-01-20	30/6/2020	2,799,498	Completed	N/A

893	Construction of Kiriiri drift Phase II		25/06/2020	30/6/2020	1,399,293	Completed	N/A
894	Maintenance of Kiegucu-Karimi Nguviu road (Nginda Ward)		25/06/2020	30/6/2020	2,065,224	Completed	N/A
895	Construction of Box Culvert at Kathangariri Mwea game reserve		25/06/2020	30/6/2020	3,778,881	Completed	N/A
896	Murraming of Nguthiru Mungunguri raod (Mbeti South Ward)		25/06/2020	30/6/2020	1,498,221	Completed	N/A
897	Rehabilitation of rweria drift – rehabilitation of Kithanga drift – Installation of		25/06/2020	30/6/2020	2,484,989	Completed	N/A
898	Maintenance of Zouri –Munyori – Kianjeru Road		07-09-20	30/6/2020	2,197,806	Completed	N/A
899	Maintenance of BAT Tarmac Nguruka Road		07-09-20	30/6/2020	2,397,192	Completed	N/A
900	Maintenance of Gichugu-Ikunguru road kwa Women road (Nginda Ward)		07-01-20	30/6/2020	1,999,440	Completed	N/A
901	Maintenance of Gituva –Rupingazi road (Mbeti South)		25/06/2020	30/6/2020	2,085,065	Completed	N/A
902	2018/2019						
903	Maintenance Of Rugumu Kiangosi Road		06-10-19	30/6/2019	1,948,661	Completed	100%
904	Maintenance Of Kambevo Kagumori Karimari Road		06-10-19	30/6/2019	3,042,048	Completed	100%
905	Maintenance Of Nguviu Ngerwe		06-10-19	30/6/2019	2,399,112	Completed	100%
906	Maintenance Of Gati Iguru Tea Buying Centre Road		06-10-19	30/6/2019	5,099,418	Completed	100%
907	Maintenance Of Ngosi /Nguthi Bridge Road		06-10-19	30/6/2019	5,099,418	Completed	100%
908	Maintenance Of Kwa Renji- Kiandari Kagumori		06-10-19	30/6/2019	1,963,277	Completed	100%
909	Maintenance Of Ndunda Ngerwe Gakurungu Road		06-10-19	30/6/2019	1,974,013	Completed	100%
910	Maintenance Of Muthigi Kiungu Road		06-10-19	30/6/2019	1,991,766	Completed	100%
911	Maintenance Of Karuari- Mukongoro Kwa Gichonge Road		06-10-19	30/6/2019	1,923,740	Completed	100%
912	Maintenanace Of Gicherori- Kwa Gakure- Kiamuvuro A And B		06-10-19	30/6/2019	2,871,610	Completed	100%
913	Maintenance Of Mutira Iguru –Kabugu Road		06-10-19	30/6/2019	1,999,817	Completed	100%
914	Maintenance Of Muthigi Ack Kiangosi Road		06-10-19	30/6/2019	2,140,650	Completed	100%
915	Maintenance Of Kavari Thambana Kiandari Rupingasi		06-10-19	30/6/2019	2,493,037	Completed	100%
916	Maintenance Of Muthigi To Kiangichu Access Road		06-10-19	30/6/2019	1,992,184	Completed	100%
917	Opening Of Roads		06-10-19	30/6/2019	2,451,614	Completed	100%
918	Grading Of Various Roads In Nginda		06-10-19	30/6/2019	2,451,614	Completed	100%
919	Gravelling Of Various Roads In Nginda		06-10-19	30/6/2019	1,478,246	Completed	100%
920	Maintenance Of Muvandori – Kauga Tbc Road		06-10-19	30/6/2019	1,440,928	Completed	100%
921	Maintenance Of Kwa Anthonio – Ngunyumu Road		06-10-19	30/6/2019	2,633,722	Completed	100%
922	Maintenanace Of Kwa Nguo Ngarari Tbc – Kwa William Bridge Road		06-10-19	30/6/2019	2,886,776	Completed	100%
923	Maintenance Of Ngirimari Kwa Thegetha Road		06-10-19	30/6/2019	3,655,912	Completed	100%
924	Maintenance Mathanjuki – Gachiigi Kwa Bedan Road		06-10-19	30/6/2019	2,888,110	Completed	100%
925	Maintenance Of Ndiuri Kiruari Kwa Kiivia Road		06-10-19	30/6/2019	3,499,836	Completed	100%
926	Maintenance Of Kiriari Kathangari Road		06-10-19	30/6/2019	3,085,600	Completed	100%
927	Maintenance Of Gicagi Roads		06-10-19	30/6/2019	999,804	Completed	100%
928	Maintenance Of Kairuri- Kiriari Road		06-10-19	30/6/2019	3,484,585	Completed	100%
929	Maintenance Of Kibugua Kairuri		06-10-19	30/6/2019	3,495,022	Completed	100%
930	Construction Of Kamuruati Box Culvert		06-10-19	30/6/2019	2,981,047	Completed	100%
931	Maintenance Of Rianjagi Bridge Road		06-10-19	30/6/2019	1,999,246	Completed	100%

932	Maintenance Of Kabara Bridge Road		06-10-19	30/6/2019	1,765,885	Completed	100%
933	Construction Of Ngosi Bridge		06-10-19	30/6/2019	3,898,713	Completed	100%
934	Maintenance Of Manyatta Do's Access Road		06-10-19	30/6/2019	2,476,368	Completed	100%
935	Maintenance Of Karoriri – Kairuri Road		06-10-19	30/6/2019	2,476,368	Completed	100%
936	Maintenance Of Kirege- Ngurweri Road Maintenance Of Wamutema Gwa U		06-10-19	30/6/2019	1,984,732	Completed	100%
937	Maintenance Of Igumo, Kwa Elijah Road		06-10-19	30/6/2019	2,987,812	Completed	100%
938	Maintenance Of Rukuriri- Mutira Road		06-10-19	30/6/2019	2,987,812	Completed	100%
939	Maintenance Of Nthunguri Gitwa Road		06-10-19	30/6/2019	2,987,812	Completed	100%
940	Maintenance Of Iriari Kithare Kanduvu Mutateru Road		06-10-19	30/6/2019	3,497,055	Completed	100%
941	Maintenance Of Mufu Kiangungi Road		06-10-19	30/6/2019	3,497,055	Completed	100%
942	Maintenance Of Iriari- Kiaragana Njeruri Road		06-10-19	30/6/2019	3,499,760	Completed	100%
943	Maintenance Of Karigiri Njeruri Road		06-10-19	30/6/2019	3,499,760	Completed	100%
944	Maintenance Of Kathari Coffee Factory Road		06-10-19	30/6/2019	3,499,760	Completed	100%
945	Maintenance Okwa Mrefu- Mivukori – Ngungi Road		06-10-19	30/6/2019	1,999,924	Completed	100%
946	Maintenance Of Mwangaza Factory- Kyandundu Quarry Road		06-10-19	30/6/2019	5,698,843	Completed	100%
947	Maintenance Of Kamuthatha- Mwangaza Factory Road		06-10-19	30/6/2019	5,698,843	Completed	100%
948	Maintenance Of Cereal Board-Kavaruka Road		06-10-19	30/6/2019	5,698,843	Completed	100%
949	Maintenance Of Kauriro Full Gospel Kyandundu Primary Road		06-10-19	30/6/2019	4,298,647	Completed	100%
950	Installation Of Culverts In Kithimu		06-10-19	30/6/2019	4,298,647	Completed	100%
951	Maintenance Of Igumo Catholic- Gakui – Dagoreti Kithangai Road		06-10-19	30/6/2019	1,940,170	Completed	100%
952	Hire Of Machinery For Road Works Across The Ward		06-10-19	30/6/2019	2,995,700	Completed	100%
953	Maintenance Of Usambara Junction Road		06-10-19	30/6/2019	3,480,441	Completed	100%
954	Maintenance Of Muthanthara –Muiru-Kogeni		06-10-19	30/6/2019	2,998,288	Completed	100%
955	Installation Of Culverts At King'oro Stream		06-10-19	30/6/2019	2,998,288	Completed	100%
956	Maintenance Of Witwa- Kathugu Road		06-10-19	30/6/2019	2,247,976	Completed	100%
957	Hire Of Machinery (Grader)For Maintenance Of Roads Across The Ward		06-10-19	30/6/2019	2,972,964	Completed	100%
958	Maintenance Of Mla Chake- Mumburi Road		06-10-19	30/6/2019	2,195,880	Completed	100%
959	Maintenance Of Kwa Sarava –Gituto- Ithagana Drift		06-10-19	30/6/2019	2,195,880	Completed	100%
960	Maintenance Of Makunguru- Kwa Andu Ambogo		06-10-19	30/6/2019	2,195,880	Completed	100%
961	Maintenance Of Mwangaza- Matangiri Road		06-10-19	30/6/2019	930,000	Completed	100%
962	Construction Of Mururiri Drift		06-10-19	30/6/2019	1,498,996	Completed	100%
963	Proposed Construction Of Muthanu Drift		06-10-19	30/6/2019	3,486,496	Completed	100%
964	Hire Of Grader For Road Works Across The Ward		06-10-19	30/6/2019	5,386,321	Completed	100%
965	Hire Of Bull Dozer In Muminji		06-10-19	30/6/2019	5,386,321	Completed	100%
966	Bush Clearing On Selected Roads		06-10-19	30/6/2019	5,386,321	Completed	100%
967	Installation Of Gatakari Njokavi Drift		06-10-19	30/6/2019	1,798,377	Completed	100%
968	Construction Of Thura Drift		06-10-19	30/6/2019	1,493,739	Completed	100%
969	Construction Of The Proposed Karambari Thura Ntharawe Drift		06-10-19	30/6/2019	4,203,501	Completed	100%
970	Installation Of Culverts In Muminji		06-10-19	30/6/2019	4,206,334	Completed	100%

971	Installation Of Kivwe Base Culverts	06-10-19	30/6/2019	4,206,334	Completed	100%
972	Gravelling On Selected Roads Across The Ward	06-10-19	30/6/2019	1,980,352	Completed	100%
973	Maintenance Of Yoder Scheme Road	06-10-19	30/6/2019	1,465,544	Completed	100%
974	Maintenance Of Kanyariri Ngangari Road	06-10-19	30/6/2019	2,865,773	Completed	100%
975	Maintenance Of Rwethe Road	06-10-19	30/6/2019	2,865,773	Completed	100%
976	Maintenance Of Ivinge Road	06-10-19	30/6/2019	1,997,752	Completed	100%
977	Hire Of Machinery And Equipments For Road Works Across The Ward	06-10-19	30/6/2019	4,999,136	Completed	100%
978	Construction Of Ivaru Bridges Gabions And Extra Culverts	06-10-19	30/6/2019	1,498,480	Completed	100%
979	Maintenance Of Rugakori Road	06-10-19	30/6/2019	3,186,811	Completed	100%
980	Meka Munyori Nganduri Road	06-10-19	30/6/2019	832,845	Completed	100%
981	Maintenance Of Gikanguta Ack Road	06-10-19	30/6/2019	3,487,714	Completed	100%
982	Maintenance Of Runganga Road	06-10-19	30/6/2019	3,487,714	Completed	100%
983	Maintenance Of Kathima Karwagi Road	06-10-19	30/6/2019	3,493,642	Completed	100%
984	Maintenance Of Karingari Market	06-10-19	30/6/2019	3,493,642	Completed	100%
985	Maintenance Of Kianyaga Road	06-10-19	30/6/2019	3,493,642	Completed	100%
986	Maintenance Of Njuguna- Gicindano Road	06-10-19	30/6/2019	1,901,300	Completed	100%
987	Installation Of Culverts	06-10-19	30/6/2019	1,901,300	Completed	100%
988	Maintenance Of Kiawanja Kiangoma Road	06-10-19	30/6/2019	3,434,374	Completed	100%
989	Maintenance Of Triumph Church Road	06-10-19	30/6/2019	3,434,374	Completed	100%
990	Maintenance Of Kietheru Catholic Road	06-10-19	30/6/2019	1,496,609	Completed	100%
991	Maintenance Of Kietheru Road	06-10-19	30/6/2019	3,461,850	Completed	100%
992	Maintenance Of Polytecnic Iriari Road	06-10-19	30/6/2019	3,461,850	Completed	100%
993	Construction Of Ciangoga Drift	06-10-19	30/6/2019	2,399,158	Completed	100%
994	Maintenance Of Mutuobare- 3km Junction Road	06-10-19	30/6/2019	1,760,889	Completed	100%
995	Maintenance Of Gituru Complex-Rutumbi-Karura Road	06-10-19	30/6/2019	1,760,889	Completed	100%
996	Installation Of Culverts	06-10-19	30/6/2019	2,299,871	Completed	100%
997	Dozing Of Kagaari South Access Road	06-10-19	30/6/2019	2,579,562	Completed	100%
998	Grading Of Kagaari South Access	06-10-19	30/6/2019	2,332,992	Completed	100%
999	Construction Of Gatua – Nguo Box Culvert	06-10-19	30/6/2019	3,899,995	Completed	100%
1000	Proposed Construction Of Ngwego Bridge	06-10-19	30/6/2019	2,199,952	Completed	100%
1001	Maintenance Of Mugui Cavairi Road	06-10-19	30/6/2019	3,982,507	Completed	100%
1002	Maintenance Of Nduuri Dispensary Eapc Road	06-10-19	30/6/2019	1,998,889	Completed	100%
1003	Maintenance Of Kithuriri Road	06-10-19	30/6/2019	1,999,577	Completed	100%
1004	Maintenance Of Gold Mine Road	06-10-19	30/6/2019	2,999,516	Completed	100%
1005	Levelling Of Kianjokoma Stage Road	06-10-19	30/6/2019	2,999,516	Completed	100%
1006	Maintenance Of Market Ring Road	06-10-19	30/6/2019	2,999,516	Completed	100%
1007	Kithinji Bridge	06-10-19	30/6/2019	3,499,999	Completed	100%
1008	Maintenance Of Kathuiani-Nduguini-Mwanyani Road	06-10-19	30/6/2019	2,159,862	Completed	100%
1009	Maintenance Of Unguni- Mung'etho Road	06-10-19	30/6/2019	2,159,862	Completed	100%

1010	Maintenance Of Makima Market Roads		06-10-19	30/6/2019	1,958,489	Completed	100%
1011	Maintenance Of Ngeca- Katharane Roads		06-10-19	30/6/2019	1,958,489	Completed	100%
1012	Maintenance Of Kwa Musyoka- Kambiti- Muthilu Road		06-10-19	30/6/2019	1,996,592	Completed	100%
1013	Maintenance Of Kakawa- Kambiti-Muthilu-Kathiani Road		06-10-19	30/6/2019	1,738,492	Completed	100%
1014	Installation Of Culvert In Makima		06-10-19	30/6/2019	861,222	Completed	100%
1015	Maintenance Of Kwa Karaba-Wango Road		06-10-19	30/6/2019	2,481,008	Completed	100%
1016	Maintenance Of Gategi Market Roads		06-10-19	30/6/2019	2,481,008	Completed	100%
1017	Maintenance Of Ngandi Road		06-10-19	30/6/2019	1,498,250	Completed	100%
1018	Maintenance Of Wango Drift-Kwa Kimilu Road		06-10-19	30/6/2019	1,991,221	Completed	100%
1019	Construction Of Drift At Wango Kilia		06-10-19	30/6/2019	1,999,994	Completed	100%
1020	Maintenance Of Kambo Catholic Pcea Church Road		06-10-19	30/6/2019	1,528,010	Completed	100%
1021	Opening Of Kephis- Rupingazi Inn Road		06-10-19	30/6/2019	4,506,600	Completed	100%
1022	Maintenance Of Gatunduri- Full Gospel Road		06-10-19	30/6/2019	1,354,677	Completed	100%
1023	Grading Of Roads (Hire Of Machinery -100hrs)		06-10-19	30/6/2019	1,994,782	Completed	100%
1024	Opening Of Roads (Hire Of Machinery 100 Hrs		06-10-19	30/6/2019	1,994,782	Completed	100%
1025	Maintenance Of Roads (Hire Of Machinery 130 M ³		06-10-19	30/6/2019	1,847,787	Completed	100%
1026	Maintenance Of Embu High- Country View Road		06-10-19	30/6/2019	2,099,072	Completed	100%
1027	Proposed Box Culvert Of John Mathanjuki Nyaga M'kuma Road		06-10-19	30/6/2019	3,997,248	Completed	100%
1028	Opening Of Karurina- Nyaga M'kuma Road		06-10-19	30/6/2019	1,386,177	Completed	100%
1029	Opening Of John Mathanjuki-Nyaga M'kuma		06-10-19	30/6/2019	1,997,961	Completed	100%
1030	Installation Of Culverts At Ithata		06-10-19	30/6/2019	1,498,476	Completed	100%
1031	Maintenance Of Kaunyuri Muthatari Pcea Road		06-10-19	30/6/2019	2,998,454	Completed	100%
1032	Installation Of Culverts At Kiairangu		06-10-19	30/6/2019	1,647,339	Completed	100%
1033	Installation Of Culverts In Mbeti North		06-10-19	30/6/2019	1,907,678	Completed	100%
1034	Maintenance Of Kirimari Roads		06-10-19	30/6/2019	1,985,224	Completed	100%
1035	Repair Of Water Drainage Behind Makuti		06-10-19	30/6/2019	1,698,217	Completed	100%
1036	Maintenance Of Jua Kali Shed Road		06-10-19	30/6/2019	1,698,217	Completed	100%
1037	Hire Of Dozer To Do Dozing Works		06-10-19	30/6/2019	2,071,760	Completed	100%
1038	Hire Of Grader To Grade And Spread Gravel Across The Ward		06-10-19	30/6/2019	2,071,760	Completed	100%
1039	Dumping Of Gravel Using Hired Lorries In Grade Roads Across The Ward		06-10-19	30/6/2019	2,481,240	Completed	100%
1040	Maintenance Of Mutira A And B Kathanjuri Road		06-10-19	30/6/2019	2,944,190	Completed	100%
1041	Maintenance Of Kathangari Kianjuki Catholic Road		06-10-19	30/6/2019	2,944,190	Completed	100%
1042	Maintenance Of Kevote Ack Market- Mutaravo Road		06-10-19	30/6/2019	2,944,190	Completed	100%
1043	Widening Of Muva Gacengi Road		06-10-19	30/6/2019	999,800	Completed	100%
1044	Maintenance Of Ikunguru Mbogari Kiangechu		06-10-19	30/6/2019	2,929,324	Completed	100%
1045	Maintenance Of Kavari Ruvutiri Road		06-10-19	30/6/2019	2,929,324	Completed	100%
1046	Gitongoro Gicagi Kiriru Road		06-10-19	30/6/2019	2,929,324	Completed	100%
1047	Kaguchori Kianjeru Mutharanderu Gatitu Road		06-10-19	30/6/2019	1,307,065	Completed	100%

1048	Maintenance Of Gituri St Joseph		06-10-19	30/6/2019	1,881,914	Completed	100%
1049	Maintenance Of Kiandathi Mururiri Kathigai Road		06-10-19	30/6/2019	1,776,029	Completed	100%
1050	Construction Of Proposed Kabuguri Drift		06-10-19	30/6/2019	1,883,960	Completed	100%
1051	Construction Of Ndagori Drift		06-10-19	30/6/2019	1,675,110	Completed	100%
1052	Construction Of Gitaru Drift		06-10-19	30/6/2019	1,728,278	Completed	100%
1053	Construction Of The Proposed Kathuri Drift		06-10-19	30/6/2019	1,780,252	Completed	100%
1054	Hire Of Equipments (Grader For Road Works Across The Ward		06-10-19	30/6/2019	3,499,920	Completed	100%
1055	Hire Of Equipment (Bull Dozer) Across The Ward		06-10-19	30/6/2019	4,496,856	Completed	100%
1056	Proposed Construction Of Kiriiri Box Culvert		06-10-19	30/6/2019	2,492,942	Completed	100%
1057	Proposed Construction Of Ngarira Drift		06-10-19	30/6/2019	3,438,840	Completed	100%
1058	Maintenance Of Gitare Gichagi Road		06-10-19	30/6/2019	3,998,200	Completed	100%
1059	Maintenance Of Gichichie Gichagi Road		06-10-19	30/6/2019	2,496,877	Completed	100%
1060	Maintenance Of Kamica Road		06-10-19	30/6/2019	2,496,877	Completed	100%
1061	Maintenance Of Kanyorora Access Road		06-10-19	30/6/2019	2,942,637	Completed	100%
1062	Maintenance Of Gacagori Gitare Road		06-10-19	30/6/2019	3,662,180	Completed	100%
1063	Maintenance Of Kathuriri Gitare Road		06-10-19	30/6/2019	3,895,678	Completed	100%
1064	Maintenance Of Karuri Road		06-10-19	30/6/2019	3,895,678	Completed	100%
1065	Maintenance Of Gichagi Road		06-10-19	30/6/2019	3,895,678	Completed	100%
1066	Maintenance Of Mutandari Kigumo Road		06-10-19	30/6/2019	999,015	Completed	100%
1067	Maintenance Of Runyenjes Technical Institute Junction Road		06-10-19	30/6/2019	996,436	Completed	100%
1068	Maintenance Of Kwa Mbugua Kathunguri Road		06-10-19	30/6/2019	951,437	Completed	100%
1069	Maintenance Of Kinthithe Nyagari Road		06-10-19	30/6/2019	1,996,012	Completed	100%
1070	Improvement Of Kathanjuri Market Roads		06-10-19	30/6/2019	1,996,012	Completed	100%
1071	Maintenance Of Karurumo Market Road		06-10-19	30/6/2019	3,906,439	Completed	100%
1072	Maintenance Of Methodist Church- Gaititu Road		06-10-19	30/6/2019	3,906,439	Completed	100%
1073	Maintenance Of Kathanjuri Kathera Road		06-10-19	30/6/2019	3,906,439	Completed	100%
1074	Installation Of Culverts In Kyeni South		06-10-19	30/6/2019	999,940	Completed	100%
1075	Maintenance Of Haniel- Njukiri Road		26/3/2019	30/6/2019	2,121,582	Completed	100%
1076	Maintenance Of Kangaru Market Ring Road		26/3/2019	30/6/2019	2,121,582	Completed	100%
1077	Maintenance Of Shauri- Deliverance Road		26/3/2019	30/6/2019	1,173,731	Completed	100%
1078	Maintenance Of Spring Valley – Ngondi		26/3/2019	30/6/2019	1,111,570	Completed	100%
1079	Maintenance Of Kiambuthi- Kiwanuka Sunrise Road		26/3/2019	30/6/2019	1,128,100	Completed	100%
1080	Maintenance Of Mzalendo Tengetenge St. Teresa’s Access Road		26/3/2019	30/6/2019	2,101,446	Completed	100%
1081	Maintance Of Kithimu-Itabua-Kimangaru Road		26/3/2019	30/6/2019	3,638,363	Completed	100%
1082	Maintenance Of Miandari- Kiringa Road		26/3/2019	30/6/2019	3,837,934	Completed	100%
1083	Maintenance Of Kambuke- Kanambiu Road		26/3/2019	30/6/2019	3,837,934	Completed	100%
1084	Maintenance Of Kwa Karanja Kiangui Road		26/3/2019	30/6/2019	1,980,862	Completed	100%
1085	Maintenance Of Rianjagi – Ndiriri – Kirigi Road		26/3/2019	30/6/2019	1,689,192	Completed	100%
1086	Maintenance Of Kigari Primary – Kairuri Road		26/3/2019	30/6/2019	2,351,332	Completed	100%

1087	Maintenance Of Kamviu Road		26/3/2019	30/6/2019	1,464,871	Completed	100%
1088	Maintenance Of Gatunduri Muthigiri Road		26/3/2019	30/6/2019	2,773,838	Completed	100%
1089	Maintenance Of Kauguri- Gaciari Road		26/3/2019	30/6/2019	2,773,838	Completed	100%
1090	Maintenance Kathangariri Kiambogo Road		26/3/2019	30/6/2019	2,667,507	Completed	100%
1091	Maintenance Of Ack. Muthigi – Kiamanya Road		26/3/2019	30/6/2019	2,667,507	Completed	100%
1092	Maintenance Of Mbiruri – Kathuriri Road		26/3/2019	30/6/2019	3,438,680	Completed	100%
1093	Maintenance Of Gitare – Kariguiru Road		26/3/2019	30/6/2019	3,438,680	Completed	100%
1094	Maintenance Of Kigaa- Kagumori Road		26/3/2019	30/6/2019	2,303,528	Completed	100%
1095	Maintenance Of Ngarari Road		26/3/2019	30/6/2019	2,303,528	Completed	100%
1096	Maintenance Of Kathunguri – Kariru Road		26/3/2019	30/6/2019	3,868,600	Completed	100%
1097	Maintenance Of Kasafari Road		26/3/2019	30/6/2019	3,868,600	Completed	100%
1098	Maintenance Of Kanginga- Kigumo Road		26/3/2019	30/6/2019	1,813,254	Completed	100%
1099	Maintenance Of Mivutiri – Gatumbi Road		26/3/2019	30/6/2019	3,758,202	Completed	100%
1100	Maintenance Of Gitumbi- Mufu Road		26/3/2019	30/6/2019	3,758,202	Completed	100%
1101	Maintenance Of Kanginga Road		26/3/2019	30/6/2019	1,932,618	Completed	100%
1102	Maintenance Of Nduuri Market Ring Road		26/3/2019	30/6/2019	2,695,295	Completed	100%
1103	Maintenace Of Kanja Market – Catholic Road		26/3/2019	30/6/2019	2,695,295	Completed	100%
1104	Maintenance Of Mukuuri Market To Catholic Road		26/3/2019	30/6/2019	2,695,295	Completed	100%
1105	Maintenance Of Mbuinjeru Market- Kamanga Road		26/3/2019	30/6/2019	2,489,615	Completed	100%
1106	Maintenca Of Ngorova- Janake Road		26/3/2019	30/6/2019	2,489,615	Completed	100%
1107	Maintenance Of Gaikama- Joana Road		26/3/2019	30/6/2019	2,489,615	Completed	100%
1108	Maintenance Of Gichugu- Gaikiro Road		26/3/2019	30/6/2019	1,798,365	Completed	100%
1109	Maintenance Of Muchagori Road		26/3/2019	30/6/2019	3,817,537	Completed	100%
1110	Maintenance F Ngure – Karue Road		26/3/2019	30/6/2019	3,817,537	Completed	100%
1111	Spot Imrovment Of R20 Iria Itune - Kilia Road		26/3/2019	30/6/2019	2,990,016	Completed	100%
1112	Spot Improvement Of Wango - Kilia Road		26/3/2019	30/6/2019	2,990,016	Completed	100%
1113	Maintenance Of Kwa Syongua - Kwa Kaswii Road		26/3/2019	30/6/2019	2,439,132	Completed	100%
1114	Maintenance Kwa Ndui - Kwa Kathiani Primary School Road		26/3/2019	30/6/2019	2,439,132	Completed	100%
1115	Maintenance Of Karimari - Kiang'anjaa Primary School Road		26/3/2019	30/6/2019	2,479,842	Completed	100%
1116	Maintenance Of 511 Tamaka Road		26/3/2019	30/6/2019	2,479,842	Completed	100%
1117	Maintenance Of Nguthi - Kandari Road		26/3/2019	30/6/2019	3,274,622	Completed	100%
1118	Maintenance Of Mabati Juu - Mutindwa Primary School - Muthithiri Road		26/3/2019	30/6/2019	1,953,092	Completed	100%
1119	Maintenance Of Ikomenie - Nyambori Road		26/3/2019	30/6/2019	1,953,092	Completed	100%
1120	Maintenance Of Kariari - Gichigori - Kathigari Road		26/3/2019	30/6/2019	1,661,677	Completed	100%
1121	Maintenance Of Mariari - Icukiri Road		26/3/2019	30/6/2019	1,661,677	Completed	100%
1122	Opening Of Riagina - Kanthenge - Karura Road		26/3/2019	30/6/2019	1,991,952	Completed	100%
1123	Maintenance Of Kilee - Kwa Mucheru - Mutundu Road		26/3/2019	30/6/2019	2,711,511	Completed	100%
1124	Maintenance Of Kalisa - Mulukusi Road		26/3/2019	30/6/2019	2,711,511	Completed	100%
1125	Maintenance Of Mwea - Mwanzo Road		26/3/2019	30/6/2019	1,927,224	Completed	100%

1126	Maintenance Of Yoder - Rianguu Road		26/3/2019	30/6/2019	1,842,892	Completed	100%
1127	Maintenance Of Kwa Miti – Rianguu		26/3/2019	30/6/2019	1,842,892	Completed	100%
1128	Maintenance Of Nganduri - Gatorori Road		26/3/2019	30/6/2019	1,788,224	Completed	100%
1129	Maintenance Of Meka - Kamunyange Road		26/3/2019	30/6/2019	1,788,224	Completed	100%
1130	Maintenance Of Deb Muraru - Mbita Road		26/3/2019	30/6/2019	1,835,816	Completed	100%
1131	Installation Of Assorted Sizes Of Culverts On Selected Roads		26/3/2019	30/6/2019	1,835,816	Completed	100%
1132	Maintenance Of Kune - Kuui - Uvariri		26/3/2019	30/6/2019	1,867,600	Completed	100%
1133	Maintenance Of Gatorori - Gacuriri Road		26/3/2019	30/6/2019	1,833,844	Completed	100%
1134	Maintenance Of Kamumu - Rwanjeru Road		26/3/2019	30/6/2019	1,833,844	Completed	100%
1135	Maintenance Of Mwaitho - Mung'ao - Zaire Road		26/3/2019	30/6/2019	2,517,142	Completed	100%
1136	Maintenance Of Kamachu - Mung'ao - Kwa Mbao Road		26/3/2019	30/6/2019	2,517,142	Completed	100%
1137	Maintenance Of Gikingiri - B.A.T Road		26/3/2019	30/6/2019	1,408,310	Completed	100%
1138	Maintenance Of Kambo Full Gospel Church Road		26/3/2019	30/6/2019	5,799,768	Completed	100%
1139	Maintenance Of Mbacki - Kianjoya Road In Evurori Ward		26/3/2019	30/6/2019	1,852,752	Completed	100%
1140	Maintenance Of Macumo- Siakago Tarmac Road		26/3/2019	30/6/2019	5,859,334	Completed	100%
1141	Maintenance Of Karugu –Ena Market Road		26/3/2019	30/6/2019	5,859,334	Completed	100%
1142	Maintenance Of Gatambararia-Ugweri Road		26/3/2019	30/6/2019	5,859,334	Completed	100%
1143	Upgrading To Bitumen Standard Of Kwa Mutoi Junction To Nduuri Shopping		26/3/2019	30/6/2019	125,624,218	Completed	100%
1144	Upgrading Of Kangaru – Kairuri Road (Phase Two)		26/3/2019	30/6/2019	15,317,046	Completed	100%
1145	Upgrading To Bitumen Standard Of Mbiruri Nduuri Junction Road		26/3/2019	30/6/2019	54,848,946	Completed	100%
1146	Upgrading To Bitumen Standard Of Mbiruri Nduuri Junction Road(Phase 2)		26/3/2019	30/6/2019	12,189,454	Completed	100%
1147	Upgrading To Bitumen Standard Of Ishiara Town Roads		26/3/2019	30/6/2019	9,406,730	Completed	100%
1148	Upgrading To Bitumen Standard Of Kavutiri Factory-Muchagori Road		26/3/2019	30/6/2019	31,127,087	Completed	100%
1149	Upgrading To Bitumen Standard Of Kavutiri Factory-Muchagori Road		26/3/2019	30/6/2019	9,588,641	Completed	100%
1150	Upgrading To Bitumen Standard Of Kiritiri Town Roads Phase 2		26/3/2019	30/6/2019	17,791,790	Completed	100%
1151	Upgrading To Bitumen Standards Of Uchumi- Kiambuthi-Minn Inn Road		26/3/2019	30/6/2019	19,240,663	Completed	100%
1152	Upgrading To Bitumen Standard Of Siakago Town Roads		26/3/2019	30/6/2019	9,406,730	Completed	100%
1153	Upgrading To Bitumen Standard Of Naivas Stadium Road		26/3/2019	30/6/2019	3,290,260	Completed	100%
1154	Upgrading Of Mate-Nthagaiya Road		26/3/2019	30/6/2019	22,629,063	Completed	100%
1155	Upgrading Of Uchumi-Kiambuthi-Minni Inn Phase 2		26/3/2019	30/6/2019	16,870,721	Completed	100%
1156	2017/2018						
1157	Maintenance Of Kairungu- Kirangano Road		01-01-18	30/6/2018	1,000,000	Completed	100%
1158	Maintenance Of Allamano Primary-Kiarangana Road		01-01-18	30/6/2018	2,180,510	Completed	100%
1159	Maintenance Of Kevote -Kavue Road		01-01-18	30/6/2018	1,003,330	Completed	100%
1160	Maintenance Of Gaikiro Road		01-01-18	30/6/2018	1,000,048	Completed	100%
1161	Maintenance Of Gichugu Road		01-01-18	30/6/2018	1,394,375	Completed	100%
1162	Maintenance Of Muchagori Road		01-01-18	30/6/2018	1,000,048	Completed	100%
1163	Maintenance Of Nguire Road		01-01-18	30/6/2018	1,000,048	Completed	100%
1164	Maintenance Of Kiamatuto-Jafti-Gacengi Road		01-01-18	30/6/2018	1,299,345	Completed	100%

1165	Maintenance Of Kathiakari-Ikirungu Road		01-01-18	30/6/2018	1,480,357	Completed	100%
1166	Maintenance Of Kiangima-Kanjikeru Road		01-01-18	30/6/2018	1,982,173	Completed	99%
1167	Maintenance Of Rwika-Kinondo Road		01-01-18	30/6/2018	3,136,350	Completed	98%
1168	Maintenance Of Mutunduri-Kathuri-Nyaga Jeremia Road		01-01-18	30/6/2018	2,687,105	Completed	97%
1169	Maintenance Of Kimangaru -Gikingiri Road		01-01-18	30/6/2018	1,933,784	Completed	100%
1170	Maintenance Of Public Works- Prison - Ngomano Road		01-01-18	30/6/2018	1,379,985	Completed	100%
1171	Maintenance Of Kathande-Murara Road		01-01-18	30/6/2018	1,000,000	Completed	100%
1172	Opening Of Nduuri-Kirimiri Road		01-01-18	30/6/2018	2,000,000	Completed	100%
1173	Maintenance Of Kiathari- Kanja Dispensary Road		01-01-18	30/6/2018	2,781,766	Completed	100%
1174	Maintenance Of Kinyonga A-B Road		01-01-18	30/6/2018	2,394,375	Completed	99%
1175	Maintenance Of Nguviu Catholic -Gikimiri Factory Road		01-01-18	30/6/2018	2,317,315	Completed	100%
1176	Maintenance Kithungururu-Nthambo-Kangaru Road		01-01-18	30/6/2018	2,371,678	Completed	100%
1177	Maintenance Of Stage Kplc Road		01-01-18	30/6/2018	1,354,903	Completed	100%
1178	Maintenance Of Kathangari-Scheme Road		01-01-17	30/6/2018	2,340,613	Completed	100%
1179	Maintenance Of Dallas-Ndumari Road		01-01-17	30/6/2018	1,487,526	Completed	100%
1180	Maintenance Of Makumbiri-Kwa Ucuru Road		01-01-17	30/6/2018	1,989,342	Completed	100%
1181	Maintenance Of Kwanjara- Kavangua Road		01-01-17	30/6/2018	3,050,324	Completed	100%
1182	Maintenance Of Kiringa-Ndumari Road		01-01-17	30/6/2018	3,136,350	Completed	100%
1183	Maintenance Of Mbuvari-Karau Pri Sch-Kathuniri Primray Road		01-01-17	30/6/2018	2,903,364	Completed	100%
1184	Maintenance Of Kathangariri Market-Muvabduri-Muthigi Road		01-01-17	30/6/2018	2,691,884	Completed	100%
1185	Maintenance Of Gichegeni-Iriria Road		01-01-17	30/6/2018	2,000,000	Completed	100%
1186	Maintenance Of Kathari-Ithinjue Road		01-01-17	30/6/2018	1,200,000	Completed	100%
1187	Maintenance Of Makutano-Kirege Road		01-01-17	30/6/2018	1,581,766	Completed	100%
1188	Maintenance Of Tarmac-Kaveti Road		01-01-17	30/6/2018	1,994,719	Completed	100%
1189	Maintenance Of Kavumbu-Ndii Road		01-01-17	30/6/2018	1,399,708	Completed	100%
1190	Maintenance Of Kavumbu-Ndii Road		01-01-17	30/6/2018	2,500,000	Completed	100%
1191	Maintenance Of Nyagaari Dispensary-Kathara-Karago Road		01-01-17	30/6/2018	2,781,766	Completed	100%
1192	Maintenance Of Kwa George Kamitaa-Karurumo Road		01-01-17	30/6/2018	2,894,375	Completed	100%
1193	Maintenance Of Kwamethano-Nduva Access Road		01-01-17	30/6/2018	3,674,010	Ongoing	95%
1194	Maintenance Of Njeruri-Ikunduri Kwa Ucuru Road		01-01-17	30/6/2018	2,000,000	Completed	100%
1195	Maintenance Of Gikuuri-Nthagaiya Road		01-01-17	30/6/2018	2,000,000	Completed	100%
1196	Maintenance Of Kenga-Tea Room Road		01-01-17	30/6/2018	1,742,013	Completed	100%
1197	Maintenance Of Manyataa Filling Station-Do's Office Road		01-01-17	30/6/2018	1,539,858	Completed	100%
1198	Maintenance Of Gitare Road		01-01-17	30/6/2018	2,675,755	Completed	100%
1199	Maintenance Of Muthano-Kianamu Road		01-01-17	30/6/2018	2,394,379	Ongoing	86%
1200	Maintenance Of Kombo-Katharane Road		01-01-17	30/6/2018	2,992,974	Ongoing	90%
1201	Opening Of Kamurugu-Ngiori Road		01-01-17	30/6/2018	1,393,137	Completed	100%
1202	Maintenance Of Gitaraka-Twenze Road		01-01-17	30/6/2018	2,780,897	Completed	100%
1203	Maintenance Of Gitaraka-Twenze Road		01-01-17	30/6/2018	893,113	Completed	100%

1204	Maintance Of Wakaria-Kwa Muroba Road		01-01-17	30/6/2018	898,489	Completed	100%
1205	Maintenance Of Kwamweli Road		01-01-17	30/6/2018	3,291,558	Completed	81%
1206	Maintenance Of Gategi-Koma Road		01-01-17	30/6/2018	1,997,108	Completed	100%
1207	Maintance Of Karingari Road		01-01-17	30/6/2018	2,385,418	Completed	100%
1208	Maintance Of Kaguchori-Kianjeru-Mutharanderi-Gatitu Road		01-01-17	30/6/2018	1,500,071	Ongoing	96%
1209	Maintance Of Mutira B-Keruri Primary Road		01-01-17	30/6/2018	1,000,047	Ongoing	91%
1210	Maintance Of Karingari-Ruganga Road		01-01-17	30/6/2018	2,385,418	Completed	100%
1211	Maintance Of Kithunguthia -Muva-Gichuru Road		01-01-17	30/6/2018	1,000,047	Completed	100%
1212	Maintenance Of Kamumu Junction- Karerema Junction Road		01-01-17	30/6/2018	2,175,000	Completed	100%
1213	Opening Of Kivwe-Mwanya Wa Kavari Road		01-01-17	30/6/2018	2,771,936	Ongoing	65%
1214	Opening Of Itiira-Mianjatiri Road		01-01-17	30/6/2018	2,386,613	Completed	100%
1215	Maintance Of Siakago-Kathitu Road		01-01-17	30/6/2018	2,997,753	Completed	100%
1216	Maintance Of Kaiga-Karume-Kyfiti-Mutumbai-Kathuri Road		01-01-17	30/6/2018	1,000,047	Ongoing	95%
1217	Maintance Of Kiandathi-Mururiri-Kambo-Kathigai Road		01-01-17	30/6/2018	1,299,345	Ongoing	95%
1218	Maintance Of Kathangari-Kevote-Kamugere-Kasarani Road		01-01-17	30/6/2018	1,000,047	Ongoing	92%
1219	Maintance Of Gatura-Mathiga A And B -Ngurueri Road		01-01-17	30/6/2018	1000047	Ongoing	95%
1220	Maintance Of Kiethetu-Ndagakira-Kabuge-Kiambu Road		01-01-17	30/6/2018	1,500,071	Completed	100%
1221	Maintance Of Kathanjuri-Nginda-Kariguri-Kaguchori Road		01-01-17	30/6/2018	1,500,071	Completed	100%
1222	Maintance Of Igarie-Ack Kibogi-Muthageri-Kavari Road		01-01-17	30/6/2018	1,000,047	Completed	100%
1223	Maintance Of Ndatu-Allumano Primary School Road		01-01-17	30/6/2018	2,180,510	Ongoing	96%
1224	Maintance Of Gikingiri-Riandu-Ciambu Road		01-01-17	30/6/2018	2,780,000	Completed	100%
1225	Maintance Of Kanyangi-Mbaraga-Ishiara Road		01-01-17	30/6/2018	2,000,000	Completed	100%
1226	Maintance Of Kamumu Junction-Ngunyumu-Uvariri Road		01-01-17	30/6/2018	2,000,000	Completed	100%
1227	Maintenance Of Ndune-Manyati-Mulukusi Road		01-01-17	30/6/2018	3,996,606	Completed	100%
1228	Maintance Of Karura-Kathari Road		01-01-17	30/6/2018	892,516	Completed	100%
1229	Improvement Of Drainage System Across The Ward		01-01-17	30/6/2018	998,853	Completed	100%
1230	Maintenance Of Mutuobare Market-Shauri-Riacina Primary School-Mutuoba		01-01-17	30/6/2018	2,780,300	Ongoing	88%
1231	Opening Of Ntharawe-Tamaka Road		01-01-17	30/6/2018	1,995,316	Completed	100%
1232	Drainage Works On A Section Of Ngangari Road		01-01-17	30/6/2018	2,245,627	Ongoing	92%
1233	Improvement Of Drainage System Across The Ward		01-01-17	30/6/2018	2,781,484	Ongoing	99%
1234	Maintenance Of Njeru Gukemba-Kimangaru Road		01-01-17	30/6/2018	2,985,805	Completed	100%
1235	Maintenance Of Kamau Kathiaka-Itabua Road		01-01-17	30/6/2018	2,975,052	Completed	100%
1236	Maintenance Of Kwa Mukiria-Mangote-Karerema Road		01-01-17	30/6/2018	2,000,000	Ongoing	98%
1237	Maintenance Of Kikumene-Kithaayoni Road		01-01-17	30/6/2018	593,816	Completed	100%
1238	Maintenance Of Makahawani Kamweli Road		01-01-17	30/6/2018	998,853	Completed	100%
1239	Maintenance Of Kiriko-Riandu Road		01-01-17	30/6/2018	3,096,143	Ongoing	90%
1240	Opening Of Gatakari-Karambari Road		01-01-17	30/6/2018	1,890,827	Completed	100%
1241	Completion Of Mukuuri Junction-Gogo Road		01-01-17	30/6/2018	500,000	Completed	100%
1242	Completion Of Mugui-Gichuki Road		01-01-17	30/6/2018	750,000	Completed	100%

1243	Completion Of Thingingi-Gitakari Road	01-01-17	30/6/2018	750,000	Completed	100%
1244	Maintenance Of Kithiruri-Kathande-Paskwale Road	01-01-17	30/6/2018	2,000,000	Completed	100%
1245	Maintenance Of Jirani Buying Centre-Kanyaari Road	01-01-17	30/6/2018	4,000,000	Completed	100%
1246	Maintenance Of Siakago Police Station-Mianjatiri Drift	01-01-17	30/6/2018	1,175,683	Ongoing	85%
1247	Maintenance Of Kagumori-A.C.K Kambevo-Karimari Road	01-01-17	30/6/2018	1,966,043	Completed	100%
1248	Maintenance Of Karuari-Mukongoro-Gwa Gichonge Road	01-01-17	30/6/2018	1,451,682	Completed	100%
1249	Maintenance Of Gakurungu-Ngere Road	01-01-17	30/6/2018	1,379,944	Completed	100%
1250	Maintenance Of Gicherori-Kithiria Road	01-01-17	30/6/2018	982,126	Completed	100%
1251	Construction Of Kabara Bridge	01-01-17	30/6/2018	3,500,000	Ongoing	91%
1252	Construction Of Ngwego Bridge	01-01-17	30/6/2018	4,500,000	Ongoing	89%
1253	Construction Of Rianjagi Bridge	01-01-17	30/6/2018	3,500,000	Ongoing	91%
1254	Construction Of Itundu Bridge	01-01-17	30/6/2018	4,000,000	Ongoing	91%
1255	Completion Of Mashiara – Mucue Bridge	01-01-17	30/6/2018	2,500,000	Ongoing	86%
1256	Installation Of Culverts	01-01-17	30/6/2018	400,000	Ongoing	90%
1257	Proposed Installation Of Culverts	01-01-17	30/6/2018	2,000,000	Ongoing	99%
1258	Proposed Construction Of Culverts Of Open Roads (Kivue – Getua Road An	01-01-17	30/6/2018	2,700,000	Ongoing	98%
1259	Construction Of Gwa Gatui Box Culvert	01-01-17	30/6/2018	2,650,370	Ongoing	91%
1260	Improvement Of Drainage System	01-01-17	30/6/2018	2,000,000	Ongoing	99%
1261	Construction Of Proposed Kiogora Drift	01-01-17	30/6/2018	3,500,000	Ongoing	98%
1262	Construction Of The Proposed Mianjatiri - Thura Drift	01-01-17	30/6/2018	2,500,000	Completed	100%
1263	Proposed Construction Of Irengi Drift	01-01-17	30/6/2018	3,500,000	Ongoing	98%
1264	Proposed Construction Of Ndatu -Kanguuri Drift	01-01-17	30/6/2018	2,000,000	Ongoing	83%
1265	Maintenance Of Mukongoro-Muthigi Road	01-01-17	30/6/2018	1,451,682	Completed	100%
1266	Maintenance Of Kangethia-Kiandome Gwa Kaari Road	01-01-17	30/6/2018	967,788	Completed	100%
1267	Maintenance Of Rugumu-Muthigi-Mukongoro Road	01-01-17	30/6/2018	1,928,407	Completed	100%
1268	Maintenance Of Jikaze-Gitiburi-Kwa Andu Ambogo School Road	01-01-17	30/6/2018	991,684	Completed	100%
1269	Maintenance Of Cianyi-Matangiri-Ikindu Drift-Ndatu River Road	01-01-17	30/6/2018	902,074	Completed	100%
1270	Maintenance Of Kanyonga-Sinai Road	01-01-17	30/6/2018	1,000,000	Ongoing	80%
1271	Maintenance Of A Section Of Unguni Road	01-01-17	30/6/2018	500,000	Ongoing	83%
1272	Maintenance Of Kwa Macembe-Rwethe Road	01-01-17	30/6/2018	878,178	Ongoing	70%
1273	Maintenance Of Karue-Ngai Ndethia-Musungu Road	01-01-17	30/6/2018	1,000,047	Completed	95%
1274	Opening Of Michegethio Muruathayia Road	01-01-17	30/6/2018	2,500,000	Completed	100%
1275	Maintenance Of Kathangari-Gituri- St Joseph Road	01-01-17	30/6/2018	1,000,047	Ongoing	92%
1276	Maintenance Of Gwakandii-Ngirimari Road	01-01-17	30/6/2018	3,713,871	Completed	100%
1277	Maintenance Of Kairuri Road	01-01-17	30/6/2018	1,588,785	Completed	100%
1278	Maintenance Of Kabara-Kwa Dauti Road	01-01-17	30/6/2018	1,684,668	Completed	100%
1279	Maintenance Of Kau-Kangaara Road	01-01-17	30/6/2018	2,996,558	Ongoing	98%
1280	Maintenance Of Gichagi Road	01-01-17	30/6/2018	1,000,047	Completed	100%
1281	Maintenance Of Karungu Road	01-01-17	30/6/2018	1,489,318	Completed	100%

1282	Maintenace Of Gacagori-Gitare Road		01-01-17	30/6/2018	1,500,071	Completed	100%
1283	Maintenance Of Cattle Dip-Kathari-Gaturi Road		01-01-17	30/6/2018	1,000,000	Completed	100%
1284	Maintenance Of Tarmac-Mufu-Kwamburi Road		01-01-17	30/6/2018	1,000,000	Completed	100%
1285	Maintenance Of Njeruri-Mvuturi Road		01-01-17	30/6/2018	1,000,000	Completed	100%
1286	Maintenance Of Kiriga-Karundori		01-01-17	30/6/2018	1,190,021	Completed	100%
1287	Maintenance Of Rukuriri-Nthumbira Road		01-01-17	30/6/2018	1000000	Completed	100%
1288	Maintenance Of Gatitu Road		01-01-17	30/6/2018	1,500,072	Completed	100%
1289	Maintenance Of Tunai Road		01-01-17	30/6/2018	1,000,047	Completed	100%
1290	Maintenace Of Gachuki Road		01-01-17	30/6/2018	1,000,047	Completed	100%
1291	Maintenance Of Enna-Nduuri Road		01-01-17	30/6/2018	1,458,662	Completed	100%
1292	Maintenance Of Karingari Market Shed		01-01-17	30/6/2018	290,827	Completed	100%
1293	Maintenance Of Karingari Slougher-Mirundi Road		01-01-17	30/6/2018	976,749	Completed	100%
1294	Maintenance Of Karingari-Nemburi Road		01-01-17	30/6/2018	955,840	Completed	100%
1295	Maintenance Of Njakairi Junction-Karurina-Kithumi Road		01-01-17	30/6/2018	1,799,369	Completed	100%
1296	Maintenance Of Njiru Advocate-Kangaru Road		01-01-17	30/6/2018	1,614,772	Completed	100%
1297	Maintenance Of Kutus Whole Sellers-Liberty Road		01-01-17	30/6/2018	1,523,370	Completed	100%
1298	Maintenance Of Gaciigi-Keria Road		01-01-17	30/6/2018	1,446,305	Ongoing	88%
1299	Maintenance Of Kiriari-Rwere-Kenga Road		01-01-17	30/6/2018	1,935,576	Ongoing	86%
1300	Maintenance Of Gacigi-Kwamwaniki Road		01-01-17	30/6/2018	970,775	Ongoing	92%
1301	Maintenance Of Martiru-Kiamatogi Road		01-01-17	30/6/2018	2,090,064	Ongoing	92%
1302	Maintenance Of Gatururu-Ngimari Road		01-01-17	30/6/2018	492,736	Ongoing	95%
1303	Maintenance Of Kirigi-Mukanguroad		01-01-17	30/6/2018	483,894	Ongoing	92%
1304	Maintenance Of St Micheal Pri Sch And Kapingazi-Kangaru Road		01-01-17	30/6/2018	1,526,954	Completed	100%
1305	Maintenance Of Kinpost Old Stadium Road		01-01-17	30/6/2018	1,616,564	Completed	100%
1306	Maintenance Of Rurima's Building-Sport Club Road		01-01-17	30/6/2018	681,036	Ongoing	95%
1307	Maintenance Of Aic Church-Ap's Road		01-01-17	30/6/2018	899,684	Ongoing	92%
1308	Maintenance Of Nyangeri-Tarmac Road		01-01-17	30/6/2018	1,500,071	Ongoing	89%
1309	Dozing Of Kagaari Access Road		01-01-17	30/6/2018	2,497,132	Ongoing	90%
1310	Maintenance Of Whispering Hotel-Miriti Tarmack Junction Road		01-01-17	30/6/2018	1,136,255	Completed	100%\
1311	Maintenance Of Gatunduri Full Gospel-Mageca Junction Road		01-01-17	30/6/2018	508,985	Completed	100%
1312	Mageca Road		01-01-17	30/6/2018	1,490,110	Completed	100%
1313	Maintenance Of Kithecu-Migwi Road		01-01-17	30/6/2018	991,684	Completed	100%
1314	Construction Of The Proposed Unguni Drift		01-01-17	30/6/2018	1,780,730	Ongoing	79%
1315	Maintenance Of Gakwegori-Kapingazi Road		01-01-17	30/6/2018	781.399.20	Ongoing	88%
1316	Maintence Of Kamiu-Kabuga-Bluevalley Road		01-01-17	30/6/2018	899,684	Ongoing	87%
1317	Maintenance Of Makathi-Mutunduri-Gatunduri Road		01-01-17	30/6/2018	2,082,536	Ongoing	99%
1318	Maintenance Of Kairungu-Mutunduri-Tarmac Road		01-01-17	30/6/2018	2,082,536	Ongoing	99%
1319	Maintenance Of Kwa Mdogo-Kamiu-Catholic Church Road		01-01-17	30/6/2018	1,746,798	Completed	100%
1320	Maintenance Of Kanjikeru-Kiereri Road		01-01-17	30/6/2018	1,845,966	Completed	100%

1321	Maintenance Of Kimangaru-Gikingiri Road		01-01-17	30/6/2018	1,298,748	Completed	100%
1322	Maintenance Of Mugoya-Kimando Road		01-01-17	30/6/2018	1,491,110	Ongoing	91%
1323	Maintenance Of Kimandu-Ithara Road		01-01-17	30/6/2018	1,928,407	Completed	100%
1324	Maintenance Of Kimangaru-Itabua Day Sec Sch Road		01-01-17	30/6/2018	1,684,668	Completed	100%
1325	Maintenance Of Ugweri-Market-Ack Church Road		01-01-17	30/6/2018	1,411,358	Completed	100%
1326	Maintenance Of Tarmac-Kanduri Road		01-01-17	30/6/2018	1,946,329	Completed	100%
1327	Maintenance Of Gachiro-Kathugu Road		01-01-17	30/6/2018	2,150,640	Ongoing	88%
1328	Maintenance Of Nemburi-Nduuri Road		01-01-17	30/6/2018	3,354,999	Ongoing	99%
1329	Maintenance Of Gachoka-Gachuriri Road		01-01-17	30/6/2018	3,877,126	Completed	100%
1330	Maintenance Of Ndivuri-Burrow Pit-Bethel Road		01-01-17	30/6/2018	1,230,644	Completed	100%
1331	Maintenance Of Kanyariri-Ngangari Road		01-01-17	30/6/2018	1,600,000	Ongoing	90%
1332	Maintenance Of Manyatta-Kithanje-Kiaragana Road		01-01-17	30/6/2018	2,000,095	Completed	100%
1333	Maintenance Of Mutunduri-Rianjagi-Guakiande Road		01-01-17	30/6/2018	2,763,572	Completed	100%
1334	Maintenance Of Gitumbu Vet-Kiandundu Access Road		01-01-17	30/6/2018	2,418,275	Ongoing	98%
1335	Maintenance Of Muthanthara-Muiru-Kigori Primary School Road		01-01-17	30/6/2018	797,529	Ongoing	67%
1336	Mukiria-Kamukanya-Karangiri Road		01-01-17	30/6/2018	1,397,816	Ongoing	74%
1337	Kamraciri-Mutiria Iguru-Kabugu Road		01-01-17	30/6/2018	878,178	Ongoing	67%
1338	Kamumu-Karerema-Ishiara Road		01-01-17	30/6/2018	474,944	Ongoing	86%
1339	Mugoyio-Ena-Kathangutari Road		01-01-17	30/6/2018	597,977	Completed	100%
1340	Police-Gacegi-Kangari Road		01-01-17	30/6/2018	860,256	Completed	100%
1341	Police-Mbaraga-Kangiti-Ena River Road		01-01-17	30/6/2018	716,880	Completed	100%
1342	Karengero-Rweria-Kanyuambora Market Road		01-01-17	30/6/2018	740,776	Completed	100%
1343	Opening Of Bahati Junction-Usambara Junction		01-01-17	30/6/2018	3,540,000	Ongoing	86%
1344	Maintenance Of Riagina Kanthenge Road		01-01-17	30/6/2018	1,500,000	Ongoing	95%
1345	Maintenance Of Kwa Kisilu-Mwanzo Road		01-01-17	30/6/2018	3,000,000	Ongoing	47%
1346	Maintenance Of Mwanzo-Gatuanyaga Road		01-01-17	30/6/2018	1,500,000	Ongoing	83%
1347	Maintenance Of Ndume-Kithuyani Road		01-01-17	30/6/2018	1,000,000	Ongoing	95%
1348	Maintenance Of Muchonoke-Kambaru Primary School Road		01-01-17	30/6/2018	2,102,848	Ongoing	93%
1349	Maintenance Of Wakibia-Rithori-Water Well Road		01-01-17	30/6/2018	1,756,356	Ongoing	94%
1350	Completion Of Kirindiri-Polytechnic Road		01-01-17	30/6/2018	1,786,823	Ongoing	91%
1351	Completion Of Kinthithe-Gachonge Road		01-01-17	30/6/2018	1,623,733	Ongoing	90%
1352	Maintenance Of Tarmac Judge Nduma Road		01-01-17	30/6/2018	2,264,146	Ongoing	88%
1353	2016/2017						
1354	Kavondori-Gikondi Road-1.5M		01-01-17	30/6/2017	1,534,482	Completed	100%
1355	Mukombia-Kathuri-Gachara Road-1.65M		01-01-17	30/6/2017	1,646,982	Completed	100%
1356	Wakaria-Gitaraka-Wango Road-1.5 M		01-01-17	30/6/2017	1,681,464	Completed	100%
1357	Gategi-Ngandi Road-1.6M		01-01-17	30/6/2017	1,500,000	Completed	100%
1358	Grading and Murraming of Mutuobare-Karura Road-1.7M		01-01-17	30/6/2017	1,701,395	Completed	100%
1359	Spot Murraming of Newsite-Mutuobare Road-1.4M		01-01-17	30/6/2017	1,480,086	Completed	100%

1360	Kathugu Bridge/Drift-1.2M		01-01-17	30/6/2017	3,181,464	Completed	100%
1361	Kithungururu-Kathangari Road-1.5M		01-01-17	30/6/2017	1,656,823	Completed	100%
1362	Kangaru-Mikimbi-Nthambo-1.6M		01-01-17	30/6/2017	1,524,641	Completed	100%
1363	Grading, Widening and Murraming of Ndatu-Allamano-Kiaragana road-2.18M		01-01-17	30/6/2017	3,181,464	Completed	100%
1364	Kianjokoma Kagucu Road-1.1M		01-01-17	30/6/2017	1,184,473	Completed	100%
1365	Muchagori Road-1M		01-01-17	30/6/2017	997,999	Completed	100%
1366	Nguire Road-1M		01-01-17	30/6/2017	998,992	Completed	100%
1367	Nembure-Iriari Road-2.1M		01-01-17	30/6/2017	3,181,464	Completed	100%
1368	Semi opening and Grading of Itiira-Ndutori-Gangara Road-3.1M		01-01-17	30/6/2017	3,181,464	Completed	100%
1369	Mwonda-Kaungu-Wangiro Road-2.5M		01-01-17	30/6/2017	3,181,464	Completed	100%
1370	Murraming Cereals-Kamiu-GTI Road-1.5M		01-01-17	30/6/2017	1,600,000	Completed	100%
1371	Murraming Muthatari-Mugoya-Karurina Road-1.6M		01-01-17	30/6/2017	1,581,464	Completed	100%
1372	Rwika-Rianjeru Road-1.1M		01-01-17	30/6/2017	3,181,464	Completed	100%
1373	Gikuuri Ivari Road-1.2M		01-01-17	30/6/2017	3,181,464	Completed	100%
1374	Murraming of Ngambari-Kinthithe-Gichonge Road-1.5M		01-01-17	30/6/2017	3,181,464	Completed	100%
1375	Rukuriri-Karigiri Road-1.5M		01-01-17	30/6/2017	3,181,464	Completed	100%
1376	Mwiria Factory-Ewasco-Mukongori-Mbuvori-1.1M		01-01-17	30/6/2017	2,057,421	Completed	100%
1377	Kibugu Market-Kangethia-Kiambogo-Kathangariri-Muvandori to Muthegi(N		01-01-17	30/6/2017	1,124,043	Completed	100%
1378	Karuriri-Ndwiga wa Mwathokori-1.5M		01-01-17	30/6/2017	1,471,393	Completed	100%
1379	Kithunguriri-Muguri-Mwenje Njeru-1.6M		01-01-17	30/6/2017	1,710,071	Completed	100%
1380	Grading and Drfting Ngeca-Kamunyagia-Mashamba-2.1M		01-01-17	30/6/2017	2,100,000	Completed	100%
1381	Ndunguni Drift-1M		01-01-17	30/6/2017	1,081,464	Completed	100%
1382	Murraming and Manual Reshaping of Shauri-Soweto Road-3.1M		01-01-17	30/6/2017	3,181,464	Completed	100%
1383	Kiogogo Market to Thura River-2.8M		01-01-17	30/6/2017	1,221,992	Completed	100%
1384	Main Road to Kariuki's Residence to Chief's Office		01-01-17	30/6/2017	1,959,472	Completed	100%
1385	Appropriate Building Technology for Youth Empowerment-Kyeni North		01-01-17	30/6/2017	2,000,000	Completed	100%
1386	Tarmacking of Embu-Kibugu Road		01-01-17	30/6/2017	346,512,554	Completed	100%
1387	Tarmacking of Kiritiri Market		01-01-17	30/6/2017	20,000,000	Completed	100%
1388	Kangaara-Kangondi Access road		01-01-17	30/6/2017	1,805,419	Completed	100%
1389	Rianjeru road-Mbeti South		01-01-17	30/6/2017	1,801,758	Completed	100%
1390	Kang'ethia-Kiandome		01-01-17	30/6/2017	521,360	Completed	100%
1391	Kang'ethia-Nthunguri-Kiiye River		01-01-17	30/6/2017	760,000	Completed	100%
1392	Kariguri-Kamaunju Road		01-01-17	30/6/2017	3,000,000	Completed	100%
1393	Karurua-Rutumba-Kiambere-Mutuobare Road		01-01-17	30/6/2017	1,557,020	Completed	100%
1394	Thau-Kanjatari Road		01-01-17	30/6/2017	779,221	Completed	100%
1395	Kwa Njege-Siakago Road		01-01-17	30/6/2017	2,300,000	Completed	100%
1396	Kathugu Bridge/Drift-Kagaari South		01-01-17	30/6/2017	400,000	Completed	100%
1397	Thoko Njeru-Ndithiri Road		01-01-17	30/6/2017	3,200,000	Completed	100%
1398	Ngurueri Factory Road/Bridge		01-01-17	30/6/2017	1,500,000	Completed	100%

1399	Gategi-Ngandi road		01-01-17	30/6/2017	1,068,749	Completed	100%
1400	Muganjuki-Nduuri Road		01-01-17	30/6/2017	1,000,000	Completed	100%
1401	Iriari-Gichegeni Road		01-01-17	30/6/2017	2,000,000	Completed	100%
1402	Roads-Mbeti South		01-01-17	30/6/2017	10,000,000	Completed	100%
1403	Road Maintenance-Kagaari South		01-01-17	30/6/2017	15,063,629	Completed	100%
1404	Improvement of Access Roads-Kithimu		01-01-17	30/6/2017	2,875,629	Completed	100%
1405	Construction of Kathiruri-Ngirimari-Gaciigi Catholic Road		01-01-17	30/6/2017	3,735,000	Completed	100%
1406	Construction of Kathuniri-Kathunguri-Mwendano Road		01-01-17	30/6/2017	2,371,857	Completed	100%
1407	Maintenance of Kiandongo-Kianjokoma Road		01-01-17	30/6/2017	3,360,972	Completed	100%
1408	Maintenance of Nembure-Rukira-Junction-Kamuthatha Road		01-01-17	30/6/2017	3,445,803	Completed	100%
1409	Grading of ACK Church Old Stadium –Emmanuel Pry. School Road		01-01-17	30/6/2017	2,193,653	Completed	100%
1410	Maintenance of Kasafari-Isaaco Road		01-01-17	30/6/2017	1,506,057	Completed	100%
1411	Grading of Gwakaithi-Iriri-Kanyangi Road		01-01-17	30/6/2017	3,239,103	Completed	100%
1412	Maintenance of Gatunduri-Njakairi,Gatunduri-Mucunoke-ACK,Nembure-K		01-01-17	30/6/2017	3,031,105	Completed	100%
1413	Maintenance of Kaveti-Karurumo-Kathunguri,Karurumo-Kasafari Road		01-01-17	30/6/2017	2,962,210	Completed	100%
1414	Maintenance of Mondu-Kwa Rukungu-Riandu-Gikingiri Road		01-01-17	30/6/2017	925,970	Completed	100%
1415	Grading of EAPC Church Kathari-Kathugu Factory Road		01-01-17	30/6/2017	3,951,801	Completed	100%
1416	Maintenance of Ena Njeru Ithiga-Gatakari,Ena-Munandari-Mashiara,Gatund		01-01-17	30/6/2017	3,699,922	Completed	100%
1417	Construction of Roads-Minor Repairs		01-01-17	30/6/2017	4,975,907	Completed	100%
1418	12M Foot Bridge on Thuchi River at Kyeni		01-01-17	30/6/2017	90,309	Completed	100%
1419	Rehabilitation of Kwa Gakunju-Kibuguri-Ngaria Road		01-01-17	30/6/2017	847,004	Completed	100%
1420	Maintenance of Ngurweri-Igarie/Gaturumbari Road-Gaturi North		01-01-17	30/6/2017	2,250,047	Completed	100%
1421	Maintenance of Kathiga Kanyoka-Kamanju Road and Katangari Drift		01-01-17	30/6/2017	2,978,258	Completed	100%
1422	Maintenance of Karingari Town-Nembure Road		01-01-17	30/6/2017	1,273,657	Completed	100%
1423	Maintenance of Iriari-Kavutiri Road		01-01-17	30/6/2017	1,735,060	Completed	100%
1424	Kamwambia-Kasafari-Slip Road and Box Culverts		01-01-17	30/6/2017	3,936,209	Completed	100%
1425	Rehabilitation of Mlachake-Kanthenge-Kwa Daisy Road		01-01-17	30/6/2017	1,883,244	Completed	100%
1426	Cleaning of Dumpsite		01-01-17	30/6/2017	464,000	Completed	100%
1427	Construction of Gakuyu-Mutambiri Drift		01-01-17	30/6/2017	3,530,556	Completed	100%
1428	Maintenance of Mukuuri-Kirimiri Factory-Ena Road		01-01-17	30/6/2017	1,405,563	Completed	100%
1429	Maintenance of Ngiiri Town-Ngiiri Pry Sch. Road		01-01-17	30/6/2017	3,567,075	Completed	100%
1430	Maintenance of Uvariri-Ngunyumu-Gachoriri-		01-01-17	30/6/2017	3,900,254	Completed	100%
1431	Buying of Culverts-Runyenjes S/C Ward		01-01-17	30/6/2017	798,000	Completed	100%
1432	Construction of Kirurumwe Coffee Factory Footbridge		01-01-17	30/6/2017	1,500,000	Completed	100%
1433	Construction of Gicherori-Kwa Gakure-Kwa Kariithi Road		01-01-17	30/6/2017	2,700,000	Completed	100%
1434	Construction of Uuya Drift		01-01-17	30/6/2017	1,500,000	Completed	100%
1435	Construction of Thau-Kanjiri Bridge		01-01-17	30/6/2017	4,400,000	Completed	100%
1436	Construction of Mukangu-Mutabi's-Mashariki Road		01-01-17	30/6/2017	1,010,000	Completed	100%
1437	Maintenance of Spring Valley-Kamiu Road		01-01-17	30/6/2017	2,700,000	Completed	100%

1438	Masiara-Mucuwe bridge		01-01-17	30/6/2017	5,000,000	Completed	100%
1439	Construction of Kangiri Drift		01-01-17	30/6/2017	3,500,000	Completed	100%
1440	Construction of Mbonzuki Drifts		01-01-17	30/6/2017	1,500,000	Completed	100%
1441	Construction of Ntharawe/Thura Drift		01-01-17	30/6/2017	3,797,260	Completed	100%
1442	Construction of Kiogora Drift-Muminji		01-01-17	30/6/2017	3,500,000	Completed	100%
1443	Construction of Kathangari drift-Kiambere		01-01-17	30/6/2017	1,200,000	Completed	100%
1444	Construction of Katharane Drift-Makima		01-01-17	30/6/2017	2,000,000	Completed	100%
1445	Construction of Ndunguni Drift-Makima		01-01-17	30/6/2017	1,000,000	Completed	100%
1446	Drift/Opening of Kwa Njuguna-Ndaiyu Road-Nthawa		01-01-17	30/6/2017	2,500,000	Completed	100%
1447	Drift/Opening of Gatituri-Gwakathuri Road-Nthawa		01-01-17	30/6/2017	2,000,000	Completed	100%
1448	Drift/Opening of Rwaigunyu-Kaageri Road-Nthawa		01-01-17	30/6/2017	2,000,000	Completed	100%
1449	Drift/Opening of Gitumbi-Cianyi Kathana Road-Nthawa		01-01-17	30/6/2017	1,500,000	Completed	100%
1450	Drift/Opening of Gikuyari-Kwamwari Road-Nthawa		01-01-17	30/6/2017	1,500,000	Completed	100%
1451	Completion of Gakuu-Muthambiri Drift -Nthawa		01-01-17	30/6/2017	1,000,000	Completed	100%
1452	Construction of Gichangai Bridge at Kwa Ruthiga-Nginda		01-01-17	30/6/2017	1,000,000	Completed	100%
1453	Construction of Kandubiu Foot Bridge-Thuci River-Evurore		01-01-17	30/6/2017	3,000,000	Completed	100%
1454	Construction of Kakune Foot Bridge-Ena River-Evurore		01-01-17	30/6/2017	3,000,000	Completed	100%
1455	Construction of Kiunyu Bridge-Ruguru Ngandori		01-01-17	30/6/2017	3,000,000	Completed	100%
1456	Construction of Foot Bridge at Kamatara/Kirimiri and manual reshaping and		01-01-17	30/6/2017	1,000,000	Completed	100%
1457	Construction of Bridge at Kithinji Mutura-Kagaari North		01-01-17	30/6/2017	1,000,000	Completed	100%
1458	Construction of Karirio Bridge-Gaturi North		01-01-17	30/6/2017	1,000,000	Completed	100%
1459	Installation of High mast flood lights at Kwanjara Market		01-01-17	30/6/2017	700,000	Completed	100%
1460	Installation of High mast flood lights at Nthagaiya Market		01-01-17	30/6/2017	500,000	Completed	100%
1461	Installation of Transformers-Kagaari South		01-01-17	30/6/2017	7,500,000	Completed	100%
1462	Installation of Transformers-Gaturi North		01-01-17	30/6/2017	3,550,000	Completed	100%
1463	Installation of Transformers at Kangaara-Kithimu		01-01-17	30/6/2017	1,000,000	Completed	100%
1464	Installation of Transformers at Kamutungu-Kithimu		01-01-17	30/6/2017	1,000,000	Completed	100%
1465	Installation of High mast Flood Light at Majengo Market		01-01-17	30/6/2017	1,048,000	Completed	100%
1466	Installation of High mast Flood Light at Kianjuki,Kibogi and Gaikiro markets		01-01-17	30/6/2017	1,500,000	Completed	100%
1467	Conversion of streetlights and floodlights to LED		01-01-17	30/6/2017	7,000,000	Completed	100%
1468	Solar Street Lighting Embu-Meru Road		01-01-17	30/6/2017	14,556,000	Completed	100%
1469	Flood Lights various Places		01-01-17	30/6/2017	11,853,860	Completed	100%
1470	Installation of Transformer at Gaikiro,Muvu,Gitumbi-Gaturi North		01-01-17	30/6/2017	6,142,000	Completed	100%
1471	Installation of Transformers at Kangone Village-Kithimu		01-01-17	30/6/2017	1,020,000	Completed	100%
1472	Installation of Transformers/Line Building at Kimangaru-Mbeti North		01-01-17	30/6/2017	3,000,000	Completed	100%
1473	Installation of Transformers//Line Building at Kagumori-Mbeti North		01-01-17	30/6/2017	1,600,000	Completed	100%
1474	Installation of Transformers at Kanyakiri-Njaguri,Keria,Riakamakia-Ruguru		01-01-17	30/6/2017	2,000,000	Completed	100%
1475	Transformers-Kyeni North		01-01-17	30/6/2017	5,000,000	Completed	100%
1476	Improvements of Market Floodlights at Mufu-Kyeni North		01-01-17	30/6/2017	430,000	Completed	100%

1477	Improvements of Market Floodlights at Iriari-Kyeni North	01-01-17	30/6/2017	430,000	Completed	100%
1478	Installation of Transformer at Kiambere Village-Kiambere	01-01-17	30/6/2017	1,000,000	Completed	100%
1479	Installation of Transformers-Mbeti South	01-01-17	30/6/2017	6,000,000	Completed	100%
1480	Installation of Transformers-Runyenjes Central	01-01-17	30/6/2017	1,000,000	Completed	100%
1481	Installation of Four(4) Flood lights-Runyenjes Central	01-01-17	30/6/2017	1,520,000	Completed	100%
1482	Installation of Flood lights-Mbeti South	01-01-17	30/6/2017	2,000,000	Completed	100%
1483	Installation of Transformers at Getua-Muminji	01-01-17	30/6/2017	900,000	Completed	100%
1484	Installation of Transformers -Nginda	01-01-17	30/6/2017	8,000,000	Completed	100%
1485	Installation of Transformers at Kwa Mithamo-Kithimu	01-01-17	30/6/2017	800,000	Completed	100%
1486	Installation of Transformers at Karuku Borehole-Mwea	01-01-17	30/6/2017	750,000	Completed	100%
1487	Installation of Transformers at Kithaayoni Section-Mwea	01-01-17	30/6/2017	750,000	Completed	100%
1488	Installation of Flood lights(Solar) at Nthingini Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1489	Installation of Flood lights(Solar) at Wango Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1490	Installation of Two Flood lights(Solar) at Karaba Market-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1491	Installation of Flood lights(Solar) at Gategi Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1492	Installation of Flood lights(Solar) at Mbonzuki Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1493	Installation of Flood lights(Solar) at Gitaraka Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1494	Installation of Flood lights(Solar) at Kikumini Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1495	Installation of Flood lights(Solar) at Iria-Itune Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1496	Installation of Two Flood lights(Solar) at Makutano Market-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1497	Installation of Flood lights(Solar) at Kamweli Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1498	Installation of Flood lights(Solar) at Kaseve Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1499	Installation of Flood lights(Solar) at Kathiani Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1500	Installation of Flood lights(Solar) at Wakaria Market-Mwea	01-01-17	30/6/2017	250,000	Completed	100%
1501	Installation of Flood lights at Makima Market -Makima	01-01-17	30/6/2017	500,000	Completed	100%
1502	Installation of Flood lights at Mbondoni Market-Makima	01-01-17	30/6/2017	500,000	Completed	100%
1503	Installation of Flood lights at Kitoloni Market-Makima	01-01-17	30/6/2017	500,000	Completed	100%
1504	Installation of Flood lights at Gikuru Market-Makima	01-01-17	30/6/2017	500,000	Completed	100%
1505	Installation of Flood lights at Karau,Kagumori,Kangethia, kathangariri, kibugi	01-01-17	30/6/2017	2,000,000	Completed	100%
1506	Installation of Flood lights at Kabubua Kanyama,Kamumu and Kavengero M	01-01-17	30/6/2017	1,200,000	Completed	100%
1507	Installation of Flood lights at Kavungua-Kagaari South	01-01-17	30/6/2017	500,000	Completed	100%
1508	KPLC Lighting (LED)in Majengo, Spring Valley, Koi Mugo and Old Stadium	01-01-17	30/6/2017	5,500,000	Completed	100%
1509	Construction of Bumps at Majengo Ring Road-Kirimari	01-01-17	30/6/2017	1,000,000	Completed	100%
1510	Installation of Flood lights at Kithimu Open Air Markets-Kithimu	01-01-17	30/6/2017	500,000	Completed	100%
1511	Installation of Flood lights (3Lamp)-Mavuria	01-01-17	30/6/2017	1,600,000	Completed	100%
1512	Installation of Flood lights at Kararitiri,Munyutu,Kasarani-Kagaari North	01-01-17	30/6/2017	1,200,000	Completed	100%
1513	Construction and Civil works-SUB TOTALS	01-01-17	30/6/2017	156,797,120	Completed	100%
1514	Murraming of Gakinduriri-Full Gospel-Ngumbuka Road	01-01-17	30/6/2017	1,500,000	Completed	100%
1515	Murraming of Murari-Kathunguri Road	01-01-17	30/6/2017	1,500,000	Completed	100%

1516	Kamwithi- Mugumori Road-Gacagori	01-01-17	30/6/2017	1,500,000	Completed	100%
1517	Manual road reshaping and machine Contracting-Gaturi North	01-01-17	30/6/2017	1,000,000	Completed	100%
1518	Murraming of Roads of 25 Km -Gaturi North	01-01-17	30/6/2017			
1519	Construction of Karitiri coffee factory foot bridge	01-01-17	30/6/2017	1,501,248	Completed	100%
1520	Buying/Improvement of Kianjokoma-Gitongoro-Kiegucu-Ikunguru-Gichugu	01-01-17	30/6/2017	1,500,000	Completed	100%
1521	Opening of Getua-Kivue road-Muminji	01-01-17	30/6/2017	4,012,521	Completed	100%
1522	Opening and Grading of Kavuguri Road	01-01-17	30/6/2017	2,000,000	Completed	100%
1523	Heavy Grading of Mbarwari Kupuri Road	01-01-17	30/6/2017	1,000,000	Completed	100%
1524	Widening, gravelling and murraming of Rukira-Igumo Primary Sch Road	01-01-17	30/6/2017	3,800,000	Completed	100%
1525	Grading of Mubuthu-Mariari Road-Kiambere	01-01-17	30/6/2017	1,500,000	Completed	100%
1526	Opening of Mukameri-Gwakarigu Road-Kiambere	01-01-17	30/6/2017	5,000,000	Completed	100%
1527	Opening of Ntharawe-Kathiga Kanyonga Road-Kiambere	01-01-17	30/6/2017	2,000,000	Completed	100%
1528	Grading and Spot Murraming of Ikomenie-Kiriari Road-Kiambere	01-01-17	30/6/2017	2,000,000	Completed	100%
1529	Murraming and Grading of Polytechnic-Bethany-ACK Road-Gaturi South	01-01-17	30/6/2017	3,600,000	Completed	100%
1530	Murraming and Grading of Kairimu- Hague-Mudo Kamanja Road- Gaturi South	01-01-17	30/6/2017	3,800,000	Completed	100%
1531	Murraming and Grading of St. Christopher-Mwalimu Dennis Road- Gaturi South	01-01-17	30/6/2017	2,400,000	Completed	100%
1532	Murraming and Grading of Kathegiri to Runganga Road- Gaturi South	01-01-17	30/6/2017	3,000,000	Completed	100%
1533	Murraming and Grading of Gichindano-Njuguna Road- Gaturi South	01-01-17	30/6/2017	2,200,000	Completed	100%
1534	Murraming and Grading of Karega-Gitungu to Mirundi Water Spring Road- Gaturi South	01-01-17	30/6/2017	3,800,000	Completed	100%
1535	Murraming and Grading of Kiambigo B Road- Gaturi South	01-01-17	30/6/2017	2,500,000	Completed	100%
1536	Murraming and Grading of Ndumari-Slaughter to Kianjiru Road- Gaturi South	01-01-17	30/6/2017	2,500,000	Completed	100%
1537	Opening of Kivue-Gwagukenga Road-Muminji	01-01-17	30/6/2017	1,800,000	Completed	100%
1538	Opening of Micegethiu-Irathaniro Road-Muminji	01-01-17	30/6/2017	1,600,000	Completed	100%
1539	Opening of Karambari-Kiang'anja Road-Muminji	01-01-17	30/6/2017	1,895,000	Completed	100%
1540	Replacement of Culverts at Gatakari Kivue Road-Muminji	01-01-17	30/6/2017	400,000	Completed	100%
1541	Murraming/Grading/Grader Hiring of Karuku Road-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1542	Murraming/Grading/Grader Hiring of Kamweli Road-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1543	Murraming/Grading/Grader Hiring of Muranga Ndogo Road-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1544	Murraming/Grading/Grader Hiring of Kasioni Road-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1545	Murraming/Grading/Grader Hiring of Kaseveni Road-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1546	Murraming/Grading/Grader Hiring of Maali Road-Mwea	01-01-17	30/6/2017	500,000	Completed	100%
1547	Murraming of Makima-Katharane Road-Makima	01-01-17	30/6/2017	3,000,000	Completed	100%
1548	Murraming of Mbondoni Spillway Road-Makima	01-01-17	30/6/2017	3,000,000	Completed	100%
1549	Murraming of Makima-Mwanzo Road-Makima	01-01-17	30/6/2017	3,000,000	Completed	100%
1550	Murraming of Manzo-Kitoloni-Junction Road-Makima	01-01-17	30/6/2017	4,000,000	Completed	100%
1551	Grading/Opening of Rukira-Kune Road-Nthawa	01-01-17	30/6/2017	1,500,000	Completed	100%
1552	Grading/Opening of Gatitu Kwa DC-Kaageri Road-Nthawa	01-01-17	30/6/2017	1,500,000	Completed	100%
1553	Grading/Opening of Gwasarava-Witwa Road-Nthawa	01-01-17	30/6/2017	700,000	Completed	100%
1554	Grading/Opening of Kambora-Muthano-Kianamu Road-Nthawa	01-01-17	30/6/2017	1,000,000	Completed	100%

1555	Grading/Opening of Kivuru-Munyuri Road-Nthawa	01-01-17	30/6/2017	1,500,000	Completed	100%
1556	Completion of Nginduri Road-Nthawa	01-01-17	30/6/2017	1,000,000	Completed	100%
1557	Grading/Opening of Kwereri-Mumburi Road-Nthawa	01-01-17	30/6/2017	700,000	Completed	100%
1558	Grading/Opening of Kwa Meru-Kaungu-Nthawa	01-01-17	30/6/2017	1,000,000	Completed	100%
1559	Opening,Grading and Murraming of Roads-Runyenjes Central	01-01-17	30/6/2017	20,000,000	Completed	100%
1560	Completion of Nyagari-Kinthithe Road-Kyeni South	01-01-17	30/6/2017	1,500,000	Completed	100%
1561	Completion of Kinthithe-Gichonge Road-Kyeni South		30/6/2017	1,500,000	Completed	100%
1562	Completion of Kwa Mbugua-Kiamboa Road-Kyeni South	01-01-17	30/6/2017	1,500,000	Completed	100%
1563	Completion of Karurumo-Kaveti Road-Kyeni South	01-01-17	30/6/2017	1,500,000	Completed	100%
1564	Grading,Bush Clearing and Murraming of Kigumo-Magea Road-Kyeni South	01-01-17	30/6/2017	1,500,000	Completed	100%
1565	Grading,Bush Clearing and Murraming of Kigumo-Kiang'ombe Road-Kyeni	01-01-17	30/6/2017	2,000,000	Completed	100%
1566	Grading,Bush Clearing and Murraming of Kigumo-Mikundu Road-Kyeni So	01-01-17	30/6/2017	1,500,000	Completed	100%
1567	Grading,Bush Clearing and Murraming of Kamitaa Road-Kyeni South	01-01-17	30/6/2017	1,500,000	Completed	100%
1568	Grading,Bush Clearing and Murraming of Canon habat-Zuru-Kathunguri Ro	01-01-17	30/6/2017	1,500,000	Completed	100%
1569	Grading,Bush Clearing and Murraming of Kamavindi-kagumori-Thau Road-I	01-01-17	30/6/2017	1,500,000	Completed	100%
1570	Grading,Bush Clearing and Murraming of Rwarari-Gacungu Road-Kyeni Sou	01-01-17	30/6/2017	1,000,000	Completed	100%
1571	Opening of Gwacema-Kithiga Road-Nginda	01-01-17	30/6/2017	900,000	Completed	100%
1572	Opening of Kibugu-Mwithi Road-Nginda	01-01-17	30/6/2017	500,000	Completed	100%
1573	Murraming of Gwacema-GitweTBC-Kiamutithi Road-Nginda	01-01-17	30/6/2017	1,000,000	Completed	100%
1574	Dozing of Karau Pry.School-Kamanga's-Gatugi's Road-Nginda	01-01-17	30/6/2017	1,000,000	Completed	100%
1575	Dozing of Thambana-kavari-Gacuriri-Kwa mbugua Road-Nginda	01-01-17	30/6/2017	1,000,000	Completed	100%
1576	Dozing of Karau-Kithiga Kathuniri Road-Nginda	01-01-17	30/6/2017	1,000,000	Completed	100%
1577	Grading,Murraming,Bush Clearing,Installation of Culverts at Kanyuambora-	01-01-17	30/6/2017	4,500,000	Completed	100%
1578	Dozing,Culvert and Grading of Kindole-Kagaari Kangu to Tarmac-5KMS- E	01-01-17	30/6/2017	1,500,000	Completed	100%
1579	Dozing,Culvert and Grading of Kagaari-Ciaikungungu to Kang'ote Road-5 K	01-01-17	30/6/2017	2,500,000	Completed	100%
1580	Dozing,Culvert and Grading of Mbachi to Kianjoya Pry School Road-2 KM	01-01-17	30/6/2017	1,500,000	Completed	100%
1581	Dozing and Grading of Kabubua Kanyama-Gatitu to Kiogogo Markets Road-	01-01-17	30/6/2017	1,500,000	Completed	100%
1582	Dozing and Grading of Kwa Munyao-Njue Gatumu to ESP Market Road-2K	01-01-17	30/6/2017	1,800,000	Completed	100%
1583	Grading and Murraming of Njoguri-Kanyakiri Road-Ruguru Ngandori	01-01-17	30/6/2017	2,500,000	Completed	100%
1584	Grading and Murraming of Kithiruri-Kathangari Road-Ruguru Ngandori	01-01-17	30/6/2017	1,500,000	Completed	100%
1585	Grading and Murraming of Ndiuri-Gwakiuboro Road-Ruguru Ngandori	01-01-17	30/6/2017	1,000,000	Completed	100%
1586	Grading and Murraming of Kiriari market-Kiriari day Sec. School Road-Ru	01-01-17	30/6/2017	2,000,000	Completed	100%
1587	Grading and Murraming of Karuriri-Kiaraga Road-Ruguru Ngandori	01-01-17	30/6/2017	1,500,000	Completed	100%
1588	Grading and Murraming of Kithundiri-Miaturi Road-Ruguru Ngandori	01-01-17	30/6/2017	2,000,000	Completed	100%
1589	Grading and Murraming of Kamviu-Kiarurigi Road-Ruguru Ngandori	01-01-17	30/6/2017	1,800,000	Completed	100%
1590	Grading and Murraming of Full Gospel-Gumbuka Road-Mbeti North	01-01-17	30/6/2017	1,500,000	Completed	100%
1591	Grading and Murraming of Rupingazi Inn-Werus Road-Mbeti North	01-01-17	30/6/2017	1,500,000	Completed	100%
1592	Grading and Murraming of Mutunduri-Kariuki-Kianjokoma Road-Mbeti Nor	01-01-17	30/6/2017	1,600,000	Completed	100%
1593	Grading and Murraming of Gakwegori-Mortuary-Village Road-Mbeti North	01-01-17	30/6/2017	500,000	Completed	100%

1594	Grading and Murraming of Matangiri-Kinandu-Itabua Road-Mbeti North	01-01-17	30/6/2017	1,000,000	Completed	100%
1595	Grading and Murraming of Miangari-Ndimbiri-Kivauri Road-Mbeti North	01-01-17	30/6/2017	2,000,000	Completed	100%
1596	Grading and Murraming of Gatunduri-Magosa Road-Mbeti North	01-01-17	30/6/2017	800,000	Completed	100%
1597	Grading and Murraming of Karurina-Gichegori Road-Mbeti North	01-01-17	30/6/2017	1,500,000	Completed	100%
1598	Grading and Murraming of Kimangaru-Kimani Mahoya-Ngavari Road-Mbeti North	01-01-17	30/6/2017	1,000,000	Completed	100%
1599	Grading and Murraming of Gichegeri-Itabua Road-Mbeti North	01-01-17	30/6/2017	1,000,000	Completed	100%
1600	Grading and Murraming of Don Bosco-Werus Road-Mbeti North	01-01-17	30/6/2017	1,500,000	Completed	100%
1601	Grading and Murraming of Mukunju-John Migate-Kapingazi Road-Mbeti North	01-01-17	30/6/2017	500,000	Completed	100%
1602	Grading and Murraming of Njoka Turners-Njeru Munyi-Peter Rango-Kathuri	01-01-17	30/6/2017	1,500,000	Completed	100%
1603	Murraming of Blue Valley,Dallas,Majengo,	01-01-17	30/6/2017	6,000,000	Completed	100%
1604	Kangaru and Kathangari Feeder Roads-Kirimari	01-01-17	30/6/2017			
1605	Opening and Grading of Kithegi Dispensary-Kangone Road-Kithimu	01-01-17	30/6/2017	2,000,000	Completed	100%
1606	Opening and Grading of Giekawa Circuit Road-Kithimu	01-01-17	30/6/2017	1,000,000	Completed	100%
1607	Opening and Grading of Kavevo-Mivukori Road-Kithimu	01-01-17	30/6/2017	1,000,000	Completed	100%
1608	Opening and Grading of Kanyangati-Full Gospel Road-Kyandundu Circuit-Kithimu	01-01-17	30/6/2017	1,500,000	Completed	100%
1609	Opening and Grading of Kau Village Circuit Road-Kithimu	01-01-17	30/6/2017	1,000,000	Completed	100%
1610	Opening and Grading of Kamunthatha-Gakui and Kamatanga-Gachutheri Road-Kithimu	01-01-17	30/6/2017	1,000,000	Completed	100%
1611	Construction of Gakurungu-Riandu Footbridge Road-Kithimu	01-01-17	30/6/2017	1,600,000	Completed	1005
1612	Grading and Murraming of Kithegi Factory Circuit-Kithimu	01-01-17	30/6/2017	800,000	Completed	100%
1613	Grading and Murraming of Rukira-Gitakari-Kinyoro Road-Kithimu	01-01-17	30/6/2017	800,000	Completed	100%
1614	Grading and Murraming of Lower Nduva Access Road-Kithimu	01-01-17	30/6/2017	800,000	Completed	100%
1615	Grading and Murraming of Kyandudu Pry Access Road-Kithimu	01-01-17	30/6/2017	800,000	Completed	100%
1616	Murraming of Kiamatuto/Kiegucu/Ikunguru/Kathaka Rd-Gaturi North	01-01-17	30/6/2017	1,000,000	Completed	100%
1617	Murraming of Ruvuturi/Kiathetu/Kavari/Kiethetu Rd-Gaturi North	01-01-17	30/6/2017	1,500,000	Completed	100%
1618	Murraming of Gatura/Kathangari/Kianjuki Catholic Rd-Gaturi North	01-01-17	30/6/2017	1,500,000	Completed	100%
1619	Murraming of Gacengi/Githunguthia/Kianyangi/Gaikiro Rd-Gaturi North	01-01-17	30/6/2017	1,500,000	Completed	1005
1620	Murraming of Muva/Karume/Muchagori-Mrkt/Full Kianjuki Rd-Gaturi North	01-01-17	30/6/2017	1,200,000	Completed	100%
1621	Murraming of Kathiiri/Gituri/Kiandathi/Makutano Rd-Gaturi North	01-01-17	30/6/2017	1,200,000	Completed	100%
1622	Murraming of Mutira/Keruri/Kathanjuri/Gicege Rd-Gaturi North	01-01-17	30/6/2017	1,200,000	Completed	100%
1623	Murraming of Nthamari/Nguire/Mutira/Gachichori Rd-Gaturi North	01-01-17	30/6/2017	1,500,000	Completed	100%
1624	Murraming of St.Mark Karue/Ngai Ndehia/Nguire Rd-Gaturi North	01-01-17	30/6/2017	1,200,000	Completed	100%
1625	Murraming of Kirurumwe/Mutaravo/Kasarani/Kirugumi Rd-Gaturi North	01-01-17	30/6/2017	1,200,000	Completed	100%
1626	Murraming of Zoore/ Karue/Kianjeru/Kaguchori Rd-Gaturi North	01-01-17	30/6/2017	1,100,000	Completed	100%
1627	Murraming of Jumbiri/Kiamugu/Kevote Rd-Gaturi North	01-01-17	30/6/2017	1,000,000	Completed	100%
1628	Murraming of Kamugere/Kamisa/Mukinyo/Kiandari opening Rd-Gaturi North	01-01-17	30/6/2017	1,000,000	Completed	100%
1629	Murraming and Manual Reshaping of Gichuki Valley Canteen Rd-Kagaari North	01-01-17	30/6/2017	1,000,000	Completed	100%
1630	Murraming and Manual Reshaping of Kairangu Sacco Rd and 1 Culvert-Kagaari North	01-01-17	30/6/2017	1,000,000	Completed	100%
1631	Murraming and Manual Reshaping of Gitakari-Thingingi Rd -Kagaari North	01-01-17	30/6/2017	1,000,000	Completed	100%
1632	Murraming and Manual Reshaping of Mugui-Gichuki Rd-Kagaari North	01-01-17	30/6/2017	1,000,000	Completed	100%

1633	Murraming and Manual Reshaping of Mururiri/Gogo Rd-Kagaari North		01-01-17	30/6/2017	500,000	Completed	100%
1634	Murraming and Manual Reshaping of Ndamunge Iriari Director Rd-Kagaari North		01-01-17	30/6/2017	1,000,000	Completed	100%
1635	Gravelling of Rwarari Valley a half Km Rd-Kagaari North		01-01-17	30/6/2017	1,000,000	Completed	100%
1636	Murraming and Manual Reshaping of Ithuro-Kasarani Rd-Kagaari North		01-01-17	30/6/2017	3,000,000	Completed	100%
1637	Flood Control Drainage-Kirimari		01-01-17	30/6/2017	500,000	Completed	100%
1638	Machine hiring, Dozzer-Kirimari		01-01-17	30/6/2017	500,000	Completed	100%
1639	Installation /Purchase of Culverts-Kirimari		01-01-17	30/6/2017	500,000	Completed	100%
1640	Installation of Culverts-Ruguru Ngandori		01-01-17	30/6/2017	2,000,000	Completed	100%
1641	Installation of Culverts-Kagaari North		01-01-17	30/6/2017	76,000	Completed	100%
1642	Installation of Culverts at Kyandundu Pry-Mbeti Boundary, Kwa Tugenge Sw		01-01-17	30/6/2017	2,000,000	Completed	100%
1643	Culverts-Kyeni South		01-01-17	30/6/2017	380,000	Completed	100%
1644	Road Maintenance/Culverts-Kyeni North		01-01-17	30/6/2017	2,995,629	Completed	100%
1645	Installation of Culverts at Kaguchori/Zoori and Kianjeru 900mm -Gaturi North		01-01-17	30/6/2017	400,000	Completed	100%
1646	Culvert 600mm at Muva, Karue, Kiandathi, Keruri, Kirurumwe, Kathiakari, Kia		01-01-17	30/6/2017	1,000,000	Completed	100%
1647	Installation of 900mm Culvert at Ikunguru/Kavari/And Gituri Kirurari/Kirugu		01-01-17	30/6/2017	500,000	Completed	100%
1648	Hire of Machinery-NYS-Mavuria		01-01-17	30/6/2017	10,000,000	Completed	100%
1649	Purchase of culverts for road improvement-Gaturi North		01-01-17	30/6/2017	200,000	Completed	100%
1650	Improve Gichugu Road-Gaturi North		01-01-17	30/6/2017	5,000,000	Completed	100%
1651	Extention of Iriari Rural Electrification.		01-01-17	30/6/2017	500,000	Completed	100%
1652	Electrification Project NTHAWA		01-01-17	30/6/2017	4,000,000	Completed	100%
1653	Rehabilitation of Civil works-SUB TOTALS		01-01-17	30/6/2017	4,000,000	Completed	100%
1654	Research, Feasibility Studies, Project Preparation and Design, Project Superv		01-01-17	30/6/2017	1,500,000	Completed	100%
1655	Purchase of a man lift machine to maintain floodlights and streetlights		01-01-17	30/6/2017	8,000,000	Completed	100%
1656	Acquisition of Land for Gwacema-Kithiga Road-Nginda		01-01-17	30/6/2017	1,000,000	Completed	100%
1657	Acquisition of Land for Kibugu-Mwithi Road-Nginda		01-01-17	30/6/2017	1,000,000	Completed	100%
1658	Acquisition of Land for close cut to Kirimiri Forest-Kagaari North		01-01-17	30/6/2017	1,000,000	Completed	100%
1659	Acquisition of land at Kaveti Primary Link Road-Kyeni South		01-01-17	30/6/2017	1,100,000	Completed	100%
1660	Acquisition of land at Kandete linking loop - Kyeni South		01-01-17	30/6/2017	400,000	Completed	100%
1661	Acquisition of Land Parcel Mbeti /Gachoka/2125		01-01-17	30/6/2017	4,400,000	Completed	100%
1662	Acquisition of Land Parcel Mbeti /Gachoka/749		01-01-17	30/6/2017	9,900,000	Completed	100%
1663	Acquisition of Land for Kagumori-Rupingazi Access Road		01-01-17	30/6/2017	5,500,000	Completed	100%
1664	2015/2016						
1665	Conditional Allocation From Road Maintenance Fund	N/A			48,754,599	Completed	100%
1666	Refurbishment of Buildings	N/A	Jan-16	Jun-16	9,419,273	Completed	100%
1667	Rehabilitation of residential houses	N/A	Jan-16	Jun-16	1,282,500	Completed	100%
1668	Fencing of Town Hall- Renovation and Extension	N/A	Jan-16	Jun-16	7,376,773	Completed	100%
1669	Renovation of Majimbo fire station	N/A	Jan-16	Jun-16	760,000	Completed	100%
1670	Tarmacking Of Dallas Road- Phase II	N/A	Jan-16	Jun-16	60,000,000	Completed	100%
1671	Tarmacking Of Roads In Runyenjes Town-Phase I	N/A	Jan-16	Jun-16	22,000,000	Completed	100%

1672	Dallas Road Phase II	N/A	Jan-16	Jun-16	20,875,799	Completed	100%
1673	Tarmacking of roads in Runyenjes-Phase II	N/A	Jan-16	Jun-16	15,200,000	Completed	100%
1674	Roads and culverts-Gatunduri Sub location	N/A	Jan-16	Jun-16	2,432,000	Completed	100%
1675	Opening of Micegethiu-Nguthi road	N/A	Jan-16	Jun-16	2,280,000	Completed	100%
1676	Mbeti South Access Roads	N/A	Jan-16	Jun-16	3,800,000	Completed	100%
1677	Mbeti North Access roads	N/A	Jan-16	Jun-16	4,940,000	Completed	100%
1678	Kagaari South Access roads	N/A	Jan-16	Jun-16	1,900,000	Completed	100%
1679	Kangaara-Kangondi Access road	N/A	Jan-16	Jun-16	1,626,000	Completed	100%
1680	Nduva-Gicegeri Access roads	N/A	Jan-16	Jun-16	752,000	Completed	100%
1681	Kyethiga-Ithangawe Access road	N/A	Jan-16	Jun-16	600,000	Completed	100%
1682	John Matanjuki-Kangaara Access Road	N/A	Jan-16	Jun-16	600,000	Completed	
1683	Kiambere Access roads	N/A	Jan-16	Jun-16	3,000,000	Completed	100%
1684	Rianjeru road-Mbeti South	N/A	Jan-16	Jun-16	1,520,000	Completed	100%
1685	Kwa Gakunju-Kabuguri-Ngaria	N/A	Jan-16	Jun-16	834,496	Completed	100%
1686	Kang'ethia-Kiandome	N/A	Jan-16	Jun-16	521,360	Completed	100%
1687	Ibutuka-Intake Road	N/A	Jan-16	Jun-16	760,000	Completed	100%
1688	Kiathara-Shauri Soweto Road	N/A	Jan-16	Jun-16	760,000	Completed	100%
1689	Kanja Market Access Roads	N/A	Jan-16	Jun-16	760,000	Completed	100%
1690	Karurua-Rutumba-Kiambere-Mutuobare Road	N/A	Jan-16	Jun-16	1,330,760	Completed	100%
1691	Newsite-Kasafari-Isacco Road	N/A	Jan-16	Jun-16	1,601,320	Completed	100%
1692	Mboce Drift-Tharawa Kathigari	N/A	Jan-16	Jun-16	2,998,781	Completed	100%
1693	Junction Kitoloni-Mukuria-Mwanzo-Mbondoni Ro	N/A	Jan-16	Jun-16	1,971,979	Completed	100%
1694	Kirithiga Foot Bridge Across Thura River	N/A	Jan-16	Jun-16	2,502,465	Completed	100%
1695	Thau-Kanjatari Road	N/A	Jan-16	Jun-16	2,412,884	Completed	100%
1696	Kimangaru-Ithira Road	N/A	Jan-16	Jun-16	83,927	Completed	100%
1697	Uvarire-Ngunyumu-Gachoriri-Kamumu	N/A	Jan-16	Jun-16	1,247,825	Completed	100%
1698	Gitare-Catholic-Kwa Abel	N/A	Jan-16	Jun-16	2,571,840	Completed	100%
1699	Kiang'ombe Road-Zakayo-Ngarari Road	N/A	Jan-16	Jun-16	1,937,702	Completed	100%
1700	Ngurueri Factory Road/Bridge	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1701	Gategi-Ngandi road	N/A	Jan-16	Jun-16	1,074,714	Completed	100%
1702	Construction of Gakungugu-Ngunga footbridge	N/A	Jan-16	Jun-16	1,900,000	Completed	100%
1703	Construction of Nduuri-Gikuuri footbridge	N/A	Jan-16	Jun-16	228,000	Completed	100%
1704	Masiara-Mucuwe bridge	N/A	Jan-16	Jun-16	3,800,000	Completed	100%
1705	Construction of Muminji/Gikondi Drift	N/A	Jan-16	Jun-16	3,268,000	Completed	100%
1706	Construction of Ntharawe/Thura Drift	N/A	Jan-16	Jun-16	3,800,000	Completed	100%
1707	Construction of Kamumu Stream drift	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1708	Construction of Marivwe/Ngunyumu drift	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1709	Thau Bridge-Kagaari South	N/A	Jan-16	Jun-16	4,500,000	Completed	100%
1710	Street lighting installation	N/A	Jan-16	Jun-16	14,250,000	Completed	100%

1711	Installation of High mast flood lights-Siakago	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1712	Installation of High mast flood lights at Kamiu AC	N/A	Jan-16	Jun-16	380,000	Completed	100%
1713	Installation of High mast flood lights at GTI-Iveche	N/A	Jan-16	Jun-16	380,000	Completed	100%
1714	Installation of High mast flood lights at Kambo ma	N/A	Jan-16	Jun-16	380,000	Completed	100%
1715	Installation of High mast flood lights at Gakwegori	N/A	Jan-16	Jun-16	380,000	Completed	100%
1716	Transformer Project-Kiaguchu,Gaikiro,Muva, Gitu	N/A	Jan-16	Jun-16	4,892,000	Completed	100%
1717	Installation of High mast flood lights at Muchagori	N/A	Jan-16	Jun-16	760,000	Completed	100%
1718	Installation of High mast flood lights at Rukira and	N/A	Jan-16	Jun-16	1,000,000	Completed	
1719	Transformers – Kagaari South	N/A	Jan-16	Jun-16	7,800,000	Completed	100%
1720	Transformer project-Gitumbiri-Mavuria	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1721	Transformer booster-Kambaru-Mavuria	N/A	Jan-16	Jun-16	380,000	Completed	100%
1722	Transformer booster-Kitharu-Mavuria	N/A	Jan-16	Jun-16	380,000	Completed	100%
1723	Transformer booster-Cavari-Mavuria	N/A	Jan-16	Jun-16	380,000	Completed	100%
1724	Transformer booster-Kagongo-Mavuria	N/A	Jan-16	Jun-16	380,000	Completed	100%
1725	Transformer project-Kwa Andu Anjiru-Mavuria	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1726	Installation of Culverts(Karurina,Kangurungu and	N/A	Jan-16	Jun-16	228,000	Completed	100%
1727	Installation of High Flood Lights-Kathunguri Mark	N/A	Jan-16	Jun-16	380,000	Completed	100%
1728	Installation of High mast Flood Light at Mutunduri	N/A	Jan-16	Jun-16	369,955	Completed	100%
1729	Installation of High mast Flood Light at Sunrise M	N/A	Jan-16	Jun-16	369,955	Completed	100%
1730	Installation of High mast Flood Light at Gerish Ma	N/A	Jan-16	Jun-16	369,955	Completed	100%
1731	Installation of High mast Flood Light at Karurina M	N/A	Jan-16	Jun-16	369,955	Completed	100%
1732	Installation of High mast Flood Light at Slaughter	N/A	Jan-16	Jun-16	369,955	Completed	100%
1733	Installation of High mast Flood Light at Kimangaru	N/A	Jan-16	Jun-16	369,955	Completed	100%
1734	Installation of High mast Flood Light at Gatunduri	N/A	Jan-16	Jun-16	369,955	Completed	100%
1735	Installation of High mast Flood Light at Ngariama	N/A	Jan-16	Jun-16	380,000	Completed	100%
1736	Installation of High mast Flood Light at Majengo N	N/A	Jan-16	Jun-16	380,000	Completed	100%
1737	Installation of High mast Flood Light at Kathangari	N/A	Jan-16	Jun-16	380,000	Completed	100%
1738	Installation of High mast Flood Light at Kangaru M	N/A	Jan-16	Jun-16	380,000	Completed	100%
1739	Installation of High mast Flood Light at Irangi Mar	N/A	Jan-16	Jun-16	380,000	Completed	100%
1740	Installation of High mast Flood Light at Kivue Mar	N/A	Jan-16	Jun-16	380,000	Completed	100%
1741	Installation of High Flood Lights-Other markets	N/A	Jan-16	Jun-16	2,725,466	Completed	100%
1742	Installation of High Flood Lights-Kamugere/Itongu	N/A	Jan-16	Jun-16	760,000	Completed	100%
1743	Installation of Transformer Boost-Gichegori	N/A	Jan-16	Jun-16	228,000	Completed	100%
1744	Installation of Transformer at Kaugi market/Disper	N/A	Jan-16	Jun-16	380,000	Completed	100%
1745	Installation of Transformer at Kwa Mithamo	N/A	Jan-16	Jun-16	800,000	Completed	100%
1746	Rehabilitation of County Roads	N/A	Jan-16	Jun-16	6,019,388	Completed	
1747	Rehabilitation of Access Roads-Ruguru Ngandori	N/A	Jan-16	Jun-16	6,563,740	Completed	100%
1748	Manual road reshaping and machine Contracting-G	N/A	Jan-16	Jun-16	760,000	Completed	100%
1749	Murraming of Roads of 25 Km -Gaturi North	N/A	Jan-16	Jun-16	2,280,000	Completed	100%

1750	Construction of Karitiri coffee factory foot bridge	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1751	Buying/Improvement of Kianjokoma-Gitongoro-Ki	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1752	Rehabilitation of Access Roads-Runyenjes Central	N/A	Jan-16	Jun-16	4,940,000	Completed	100%
1753	Grading and murraming 2KM road-Ishira Karang	N/A	Jan-16	Jun-16	760,000	Completed	100%
1754	Itharari to Cianria access road	N/A	Jan-16	Jun-16	760,000	Completed	100%
1755	Road Maintenance-Ciamainga and Ciakirururi drift	N/A	Jan-16	Jun-16	1,425,000	Completed	100%
1756	Grading Gwakaithi catholic-Kamama to Kanyangi	N/A	Jan-16	Jun-16	760,000	Completed	100%
1757	Improvement of Kibugu-Kathiria-Kiori-Nthunguri	N/A	Jan-16	Jun-16	760,000	Completed	100%
1758	Improvement of Magurumari-Nguthi-EWASCO in	N/A	Jan-16	Jun-16	456,000	Completed	100%
1759	Improvement of Kathuniri-Karumathi-Iriari-Karim	N/A	Jan-16	Jun-16	532,000	Completed	100%
1760	Improvement of Mwara-Magoci-Njagi Kathunguri	N/A	Jan-16	Jun-16	608,000	Completed	100%
1761	Opening and rehabilitation of rural Access Roads-	N/A	Jan-16	Jun-16	5,320,000	Completed	100%
1762	Improvement of Kagaari North Access Roads	N/A	Jan-16	Jun-16	6,688,000	Completed	100%
1763	Improvement of Ndutori-Manjati Road	N/A	Jan-16	Jun-16	1,292,000	Completed	100%
1764	Opening of Makaru Road-Muminji	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1765	Opening of Bodeni-Ndiuri-Kaviu Road-Muminji	N/A	Jan-16	Jun-16	1,368,000	Completed	100%
1766	Opening of Getua-Kivue road-Muminji	N/A	Jan-16	Jun-16	1,520,000	Completed	100%
1767	Opening and Grading of Nguthi-Kandari Road	N/A	Jan-16	Jun-16	1,800,000	Completed	100%
1768	Grading of Gicherori-Gacoya bridge-Kioruto Nthu	N/A	Jan-16	Jun-16	836,000	Completed	100%
1769	Widening, gravelling and murraming of Ngenge-Ka	N/A	Jan-16	Jun-16	1,400,000	Completed	100%
1770	Widening, gravelling and murraming of Rukira-Igu	N/A	Jan-16	Jun-16	1,000,000	Completed	100%
1771	BAT Riandu-Mwonderu-Kathitu-Riandu-Gikingiri r	N/A	Jan-16	Jun-16	1,140,000	Completed	100%
1772	Rehabilitation of Kyeni North Access Roads	N/A	Jan-16	Jun-16	1,520,000	Completed	100%
1773	Murraming of Kyeni North Access Roads	N/A	Jan-16	Jun-16	380,000	Completed	100%
1774	Roads and culverts-Nembure Sub location	N/A	Jan-16	Jun-16	1,900,000	Completed	100%
1775	Roads and culverts-Ena Sub location	N/A	Jan-16	Jun-16	2,356,000	Completed	100%
1776	Installation of culverts for various access roads-Kit	N/A	Jan-16	Jun-16	600,000	Completed	100%
1777	Kyeni South Access Roads	N/A	Jan-16	Jun-16	5,320,000	Completed	100%
1778	Purchase of culverts- Kyeni North	N/A	Jan-16	Jun-16	190,000	Completed	100%
1779	Culverts and general maintenance of roads-Nthawa	N/A	Jan-16	Jun-16	760,000	Completed	100%
1780	Soko-Uvarire road Culvert	N/A	Jan-16	Jun-16	380,000	Completed	100%
1781	Purchase of culverts- Kagaari North	N/A	Jan-16	Jun-16	76,000	Completed	100%
1782	Purchase of culverts for road improvement-Gaturi	N/A	Jan-16	Jun-16	152,000	Completed	
1783	Purchase of culverts for road improvement-Kyeni S	N/A	Jan-16	Jun-16	380,000	Completed	100%
1784	Installation of culvert at Kandomba stream-Mumin	N/A	Jan-16	Jun-16	2,204,000	Completed	100%
1785	Rehabilitation of Civil works	N/A	Jan-16	Jun-16	7,524,000	Completed	100%
1786	Other Infrastructure and Civil Works	N/A	Jan-16	Jun-16	7,068,000	Completed	100%
1787	Electrification of Mbondoni Police	N/A	Jan-16	Jun-16	76,000	Completed	100%
1788	Electrification of Mbondoni Dispensary	N/A	Jan-16	Jun-16	76,000	Completed	100%

1789	Electrification of Chief's Office –Kitololoni	N/A	Jan-16	Jun-16	76,000	Completed	100%
1790	Electrification of DO's office –Makima	N/A	Jan-16	Jun-16	228,000	Completed	100%
1791	Acquisition of land and opening of Kiriari-Kaguma	N/A	Jan-16	Jun-16	2,500,000	Completed	100%
1792	Acquisition of land for Gicherori-Mwithi-Kibugu	N/A	Jan-16	Jun-16	1,000,000	Completed	100%
1793	Acquisition of land for Kwa Cema-Gichangai-Kiti	N/A	Jan-16	Jun-16	1,000,000	Completed	100%
1794	Acquisition of land for Access roads-Nthawa	N/A	Jan-16	Jun-16	500,000	Completed	100%
1795	Acquisition of land for close cut to Kirimiri forest	N/A	Jan-16	Jun-16	1,000,000	Completed	100%
1796	Acquisition of land at Kagumori	N/A	Jan-16	Jun-16	1,000,000	Completed	100%
1797	Acquisition of land at Kaveti Primary Link Road	N/A	Jan-16	Jun-16	1,100,000	Completed	100%
1798	Acquisition of land at Kandete linking loop	N/A	Jan-16	Jun-16	400,000	Completed	100%
1799	Purchase of Land for Thara Road(Kathuro farm)	N/A	Jan-16	Jun-16	1,000,000	Completed	100%
1800	2014/2015						
1801	Renovation of Nembure Social Hall	N/A	Jan-15	Jun-15	1,349,851	Completed	100%
1802	Fencing of Town Hall- Renovation and Extension	N/A	Jan-15	Jun-15	24,886,200	Completed	100%
1803	Renovation of Majimbo fire station	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1804	Dallas Road Phase II	N/A	Jan-15	Jun-15	50,000,000	Completed	100%
1805	Tarmacking of roads in Runyenjes-Phase II	N/A	Jan-15	Jun-15	20,000,000	Completed	100%
1806	Roads and culverts-Gatunduri Sub location	N/A	Jan-15	Jun-15	3,200,000	Completed	100%
1807	Opening of Micegethiu-Nguthi road	N/A	Jan-15	Jun-15	3,000,000	Completed	100%
1808	Mbeti South Access Roads	N/A	Jan-15	Jun-15	5,000,000	Completed	100%
1809	Mbeti North Access roads	N/A	Jan-15	Jun-15	6,500,000	Completed	100%
1810	Nduva-Kangaara Access road	N/A	Jan-15	Jun-15	1,600,000	Completed	100%
1811	Nduva-Gicegeri Access roads	N/A	Jan-15	Jun-15	800,000	Completed	100%
1812	Kiambere Access roads	N/A	Jan-15	Jun-15	5,000,000	Completed	100%
1813	Rianjeru road-Mbeti South	N/A	Jan-15	Jun-15	2,000,000	Completed	100%
1814	Mutus Nyangwa-Gataka Road	N/A	Jan-15	Jun-15	1,720,000	Completed	100%
1815	Kwa Gakunju-Kabuguri-Ngaria	N/A	Jan-15	Jun-15	1,098,022	Completed	100%
1816	Mugo Nginyirua-Kwa Francis-Gakurumari Road	N/A	Jan-15	Jun-15	1,076,879	Completed	100%
1817	Kiunii-Rutune-Gaatema Njagi Primary School Road	N/A	Jan-15	Jun-15	339,915	Completed	100%
1818	Kithe Social Catholic-Kamwaka Kwa Mrs Mbogo	N/A	Jan-15	Jun-15	1,025,012	Completed	100%
1819	Kang'ethia-Kiandome	N/A	Jan-15	Jun-15	686,000	Completed	
1820	Market Infrastructure-Makutano	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1821	Ibutuka-Intake Road	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1822	Kathageri-Kathari Road	N/A	Jan-15	Jun-15	600,110	Completed	100%
1823	Foot Bridge across Thuchi River	N/A	Jan-15	Jun-15	2,159,965	Completed	100%
1824	Rukuriri-Thumbiri Road	N/A	Jan-15	Jun-15	774,652	Completed	100%
1825	Mufu-Kathageri Old Bridge	N/A	Jan-15	Jun-15	1,017,374	Completed	100%
1826	Mbui Njeru-Nicia Kithura-Naftari-Kiandongo Hos	N/A	Jan-15	Jun-15	1,414,903	Completed	100%
1827	Nduuri Market-Ricunjagi-Thaa Nduri-Ndamunge-C	N/A	Jan-15	Jun-15	1,541,068	Completed	100%

1828	Nderi Magigito-Mbogori-Muthenge Ina Factory Road	N/A	Jan-15	Jun-15	781,956	Completed	100%
1829	Mukuuri-Kianjokoma Road	N/A	Jan-15	Jun-15	3,100,000	Completed	100%
1830	Kiathara-Shauri Soweto Road	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1831	Kanja Market Access Roads	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1832	Karurua-Rutumba-Kiambere-Mutuobare Road	N/A	Jan-15	Jun-15	1,751,000	Completed	100%
1833	Newsite-Kasafari-Isacco Road	N/A	Jan-15	Jun-15	2,107,000	Completed	100%
1834	Mboce Drift-Tharawa Kathigari	N/A	Jan-15	Jun-15	3,945,765	Completed	100%
1835	Gaitutu-Gachavari-Kibois Mucali Road	N/A	Jan-15	Jun-15	2,568,182	Completed	100%
1836	Kiboi's-Murari Road	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1837	Gacagori Kwa Mbugua-Kithunguri-Karurumo Road	N/A	Jan-15	Jun-15	2,639,984	Completed	100%
1838	Kagumori-Nyanjara-Kambevo-Kirimari Road	N/A	Jan-15	Jun-15	855,569	Completed	100%
1839	Ngurukiri-Kivuria-Gacegeru-Mukuria Road	N/A	Jan-15	Jun-15	2,446,672	Completed	100%
1840	Mashamba-Makima-Katharane Road	N/A	Jan-15	Jun-15	1,506,915	Completed	100%
1841	Junction Kitoloni-Mukuria-Mwanzo-Mbondoni Road	N/A	Jan-15	Jun-15	2,594,722	Completed	100%
1842	Kitoloni-Mburutani Road	N/A	Jan-15	Jun-15	953,080	Completed	100%
1843	Ngiiri-Kavoori Primary School-Junction R28 Kand	N/A	Jan-15	Jun-15	1,011,528	Completed	100%
1844	Gathanje-Mianjatiri Primary School Road	N/A	Jan-15	Jun-15	2,000,010	Completed	100%
1845	Kirithiga Foot Bridge Across Thura River	N/A	Jan-15	Jun-15	3,292,718	Completed	100%
1846	Kwa Mote-Muu River Kwa Andu a Mbogo-Giabu	N/A	Jan-15	Jun-15	1,666,321	Completed	100%
1847	Kanyariri-Mugao Primary Siakago Town	N/A	Jan-15	Jun-15	2,311,690	Completed	100%
1848	Rukira-Magacha-Kuni Primary Junction E751 Rur	N/A	Jan-15	Jun-15	3,470,671	Completed	100%
1849	Siakago-Mathai Primary School-Kabachi Road	N/A	Jan-15	Jun-15	2,737,000	Completed	100%
1850	Kangurungu Road	N/A	Jan-15	Jun-15	122,431	Completed	100%
1851	Muregwa-Ugweri-Jokingina-Kianduru-Kangondi-K	N/A	Jan-15	Jun-15	1,783,500	Completed	100%
1852	Mirangi-Kiamuvea-Kathugu-Maranga Tarmac-Nth	N/A	Jan-15	Jun-15	1,890,684	Completed	100%
1853	Thau-Kanjatari Road	N/A	Jan-15	Jun-15	2,845,900	Completed	100%
1854	Gatondo-Muuri-Swampy Area Road	N/A	Jan-15	Jun-15	112,660	Completed	100%
1855	Kwa Ndogo-River Kapingazi Road	N/A	Jan-15	Jun-15	357,240	Completed	
1856	Kimangaru-Ithira Road	N/A	Jan-15	Jun-15	110,432	Completed	100%
1857	Mugoya police HD-Kimandu Farm Road	N/A	Jan-15	Jun-15	165,621	Completed	100%
1858	Kairuri Mwara Road	N/A	Jan-15	Jun-15	311,320	Completed	100%
1859	Gatiguri-Kairuri Road	N/A	Jan-15	Jun-15	350,610	Completed	100%
1860	Ngimari -Kamviu Road	N/A	Jan-15	Jun-15	2,142,846	Completed	100%
1861	Kigari-Gaciari Road	N/A	Jan-15	Jun-15	1,023,826	Completed	100%
1862	Kibugua-Kamama(A)Kamama Gikirima(B)	N/A	Jan-15	Jun-15	131,100	Completed	100%
1863	Ratu Main Road Kiangondu Road	N/A	Jan-15	Jun-15	848,813	Completed	100%
1864	Mwonde-Kiandundu Road	N/A	Jan-15	Jun-15	830,934	Completed	100%
1865	Njeru Mwea-Igumo Road	N/A	Jan-15	Jun-15	1,699,056	Completed	100%
1866	Muthethania-Kiandundu Primary School Road	N/A	Jan-15	Jun-15	1,700,038	Completed	100%

1867	Kithegi-Kiandunda-Gikingiri Road	N/A	Jan-15	Jun-15	2,138,461	Completed	100%
1868	Kithimu Village Circuit Roads	N/A	Jan-15	Jun-15	76,174	Completed	100%
1869	Kavutiri-Kabuge-Kamugere-St Joseph Kevote-Gati	N/A	Jan-15	Jun-15	2,318,811	Completed	100%
1870	Ikunguru-Kathiavari-Gichugu-Gichugu-Kiaragana-	N/A	Jan-15	Jun-15	3,428,798	Completed	100%
1871	Kathiri-Gaturi-Muchagori-Mufu-Karue-Maitha Ro	N/A	Jan-15	Jun-15	1,330,564	Completed	100%
1872	Muchagori-Muva-Muchagori-Kianjuki Road	N/A	Jan-15	Jun-15	1,654,160	Completed	100%
1873	Kevote-Kamugere-Karumba-Karitiri-Gaturumari-K	N/A	Jan-15	Jun-15	1,610,720	Completed	100%
1874	Gatitu-Gachichore-Kamugere-Kevote Gichagi-Mak	N/A	Jan-15	Jun-15	1,313,120	Completed	100%
1875	Makengi-Mutira-Gitiri-Kithiri-Karumba-Karumba-	N/A	Jan-15	Jun-15	1,069,172	Completed	100%
1876	Makengi-Mutira Ngai Ndethia-Gatitu-Gichugu-Gat	N/A	Jan-15	Jun-15	2,697,998	Completed	100%
1877	Makengi Village Circuit road-Muchagori-Macengi-	N/A	Jan-15	Jun-15	1,298,287	Completed	100%
1878	Kavutiri-Kabuge-Muthagere Kavutiri Road	N/A	Jan-15	Jun-15	1,011,361	Completed	100%
1879	Kamuti Junction-Mutii	N/A	Jan-15	Jun-15	937,870	Completed	100%
1880	Kiogogo-Ngaru Wereri	N/A	Jan-15	Jun-15	850,043	Completed	100%
1881	Uvariri-Nguthi-Kirie-Ngoche	N/A	Jan-15	Jun-15	1,641,875	Completed	100%
1882	Kanyuambora-Iriri Kanyanguro Road	N/A	Jan-15	Jun-15	717,855	Completed	100%
1883	C92 Ishiara Kanyangi Primary Road	N/A	Jan-15	Jun-15	906,772	Completed	
1884	Machara-Gatituri Primary School Road	N/A	Jan-15	Jun-15	2,707,440	Completed	100%
1885	Gatongu-Foot Bridge	N/A	Jan-15	Jun-15	3,314,700	Completed	100%
1886	Kina-Jessee-Njakairi-Full Gospel Church-Kwa Kal	N/A	Jan-15	Jun-15	1,976,275	Completed	100%
1887	Ndunduri-Gicindano-Macandamia Tarmac-Kitheru	N/A	Jan-15	Jun-15	2,096,199	Completed	100%
1888	Uchumi Shauri Yako Road	N/A	Jan-15	Jun-15	865,476	Completed	100%
1889	Uchumi-Kiambuthi Road	N/A	Jan-15	Jun-15	845,580	Completed	100%
1890	Njukiri Road	N/A	Jan-15	Jun-15	498,714	Completed	100%
1891	Kenya Power-Bondeni	N/A	Jan-15	Jun-15	892,412	Completed	100%
1892	Kiambuthi-Ngariama Road	N/A	Jan-15	Jun-15	436,044	Completed	100%
1893	Scheme-Mukangu Primary School Road	N/A	Jan-15	Jun-15	874,060	Completed	100%
1894	Dallas Ring Road and Bus Park	N/A	Jan-15	Jun-15	25,000,000	Completed	100%
1895	Gitare-Catholic-Kwa Abel	N/A	Jan-15	Jun-15	3,384,000	Completed	100%
1896	Kiang'ombe Road-Zakayo-Ngarari Road	N/A	Jan-15	Jun-15	2,449,609	Completed	100%
1897	Ngurueri Factory Road/Bridge	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1898	Gategi-Ngandi road	N/A	Jan-15	Jun-15	1,414,098	Completed	100%
1899	Construction of Gakungugu-Ngunga footbridge	N/A	Jan-15	Jun-15	2,500,000	Completed	100%
1900	Construction of Nduuri-Gikuuri footbridge	N/A	Jan-15	Jun-15	300,000	Completed	100%
1901	Masiara-Mucuwe bridge	N/A	Jan-15	Jun-15	5,000,000	Completed	100%
1902	Construction of Ntharawe Bridge	N/A	Jan-15	Jun-15	3,000,000	Completed	100%
1903	Construction of Muminji/Gikondi Drift	N/A	Jan-15	Jun-15	4,300,000	Completed	100%
1904	Construction of Ntharawe/Thura Drift	N/A	Jan-15	Jun-15	4,000,000	Completed	100%
1905	Construction of Kamumu Stream drift	N/A	Jan-15	Jun-15	1,500,000	Completed	100%

1906	Construction of Marivwe/Ngunyumu drift	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1907	Construction of Kirurumwe coffee factory foot bridge	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1908	Construction of Ngai Ndethia coffee foot bridge	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1909	Construction of Karitiri coffee factory foot bridge	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1910	Construction of Gichugu foot bridge	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1911	Thau Bridge-Kagaari South	N/A	Jan-15	Jun-15	4,500,000	Completed	100%
1912	Street lighting installation	N/A	Jan-15	Jun-15	15,000,000	Completed	100%
1913	Installation of High mast flood lights-Siakago	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1914	Installation of High mast flood lights at Kamiu AC	N/A	Jan-15	Jun-15	500,000	Completed	100%
1915	Installation of High mast flood lights at GTI-Iveche	N/A	Jan-15	Jun-15	500,000	Completed	100%
1916	Installation of High mast flood lights at Kambo ma	N/A	Jan-15	Jun-15	500,000	Completed	100%
1917	Installation of High mast flood lights at Gakwegori	N/A	Jan-15	Jun-15	500,000	Completed	100%
1918	Electrification of Police Post and Chief's Camp	N/A	Jan-15	Jun-15	200,000	Completed	100%
1919	Transformer Project-Kiaguchu,Gaikiro,Muva, Gitu	N/A	Jan-15	Jun-15	3,000,000	Completed	
1920	Installation of High mast flood lights at Muchagori	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1921	Transformers – Kagaari South	N/A	Jan-15	Jun-15	5,080,000	Completed	100%
1922	Transformer project-Mbeti North	N/A	Jan-15	Jun-15	3,000,000	Completed	100%
1923	Transformer project-Mavuria(Gitumbiri,Karii and	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1924	Transformer project - Karuku	N/A	Jan-15	Jun-15	500,000	Completed	100%
1925	Transformer Project - Kithaayoni	N/A	Jan-15	Jun-15	500,000	Completed	100%
1926	Transformer Project - Mwanyani	N/A	Jan-15	Jun-15	900,000	Completed	100%
1927	Transformer Project – Mashambani Market	N/A	Jan-15	Jun-15	900,000	Completed	100%
1928	Transformer Project - Ngeca	N/A	Jan-15	Jun-15	900,000	Completed	100%
1929	Transformer Projects – Mbeti South	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1930	Construction of parking bays (Phase 1)	N/A	Jan-15	Jun-15	5,000,000	Completed	100%
1931	Appropriate building technology (research & training)	N/A	Jan-15	Jun-15	5,000,000	Completed	100%
1932	Installation of Culverts(Karurina,Kangurungu and	N/A	Jan-15	Jun-15	300,000	Completed	100%
1933	Installation of High Flood Lights-Runyenjes	N/A	Jan-15	Jun-15	3,621,700	Completed	100%
1934	Installation of High Flood Lights-Kwanjara Market	N/A	Jan-15	Jun-15	500,000	Completed	100%
1935	Installation of High Flood Lights-Kathunguri Market	N/A	Jan-15	Jun-15	500,000	Completed	100%
1936	Installation of High mast Flood Light at Mutunduri	N/A	Jan-15	Jun-15	500,000	Completed	100%
1937	Installation of High mast Flood Light at Sunrise Market	N/A	Jan-15	Jun-15	500,000	Completed	100%
1938	Installation of High mast Flood Light at Gerish Market	N/A	Jan-15	Jun-15	500,000	Completed	100%
1939	Installation of High mast Flood Light at Karurina Market	N/A	Jan-15	Jun-15	500,000	Completed	100%
1940	Installation of High mast Flood Light at Slaughter Market	N/A	Jan-15	Jun-15	500,000	Completed	100%
1941	Installation of High mast Flood Light at Kimangari	N/A	Jan-15	Jun-15	500,000	Completed	100%
1942	Installation of High mast Flood Light at Gatunduri	N/A	Jan-15	Jun-15	500,000	Completed	100%
1943	Installation of High mast Flood Light at Ngariamama	N/A	Jan-15	Jun-15	500,000	Completed	100%
1944	Installation of High mast Flood Light at Majengo Market	N/A	Jan-15	Jun-15	500,000	Completed	100%

1945	Installation of High mast Flood Light at Kathangari	N/A	Jan-15	Jun-15	500,000	Completed	100%
1946	Installation of High mast Flood Light at Kangaru M	N/A	Jan-15	Jun-15	500,000	Completed	100%
1947	Installation of High mast Flood Light at Irangi Mar	N/A	Jan-15	Jun-15	500,000	Completed	
1948	Installation of High mast Flood Light at Kivue Mar	N/A	Jan-15	Jun-15	500,000	Completed	100%
1949	Installation of High Flood Lights-Other markets	N/A	Jan-15	Jun-15	8,800,000	Completed	100%
1950	Installation of High Flood Lights-Kamugere/Itongu	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1951	Installation of Transformer Boost-Njumbiri	N/A	Jan-15	Jun-15	150,000	Completed	100%
1952	Installation of Transformer Boost-Iveche	N/A	Jan-15	Jun-15	300,000	Completed	100%
1953	Installation of Transformer Boost-Gichegori	N/A	Jan-15	Jun-15	300,000	Completed	100%
1954	Installation of Transformer at Kaugi market/Disper	N/A	Jan-15	Jun-15	500,000	Completed	100%
1955	Rehabilitation of Access Roads-Ruguru Ngandori	N/A	Jan-15	Jun-15	8,636,500	Completed	100%
1956	Manual road reshaping-Gaturi North	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1957	Murraming of Roads -Gaturi North	N/A	Jan-15	Jun-15	3,000,000	Completed	100%
1958	Repair of Uuya drift-Mavuria	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1959	Repair of Kiritiri-Karimari Drift-Mavuria	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1960	Buying/Improvement of Gichugu-Kiaragana Road	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1961	Rehabilitation of Access Roads-Runyenjes Central	N/A	Jan-15	Jun-15	6,500,000	Completed	100%
1962	Grading and murraming 2KM road-Ishira Karang	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1963	Itharari to Cianria access road	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1964	Grading Gwakaithi catholic-Kamama to Kanyangi	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1965	Improvement of Kibugu-Kathiria-Kiori-Nthunguri-	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1966	Improvement of Magurumari-Nguthi-EWASCO in	N/A	Jan-15	Jun-15	600,000	Completed	100%
1967	Improvement of Kathuniri-Karumathi-Iriari-Karim	N/A	Jan-15	Jun-15	700,000	Completed	100%
1968	Improvement of Mwara-Magoci-Njagi Kathunguri-	N/A	Jan-15	Jun-15	800,000	Completed	100%
1969	Opening and rehabilitation of rural Access Roads-	N/A	Jan-15	Jun-15	7,000,000	Completed	100%
1970	Improvement of Kagaari North Access Roads	N/A	Jan-15	Jun-15	8,800,000	Completed	100%
1971	Improvement of Ndutori-Manjiatiri Road	N/A	Jan-15	Jun-15	1,700,000	Completed	100%
1972	Opening of Makaru Road-Muminji	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1973	Opening of Bodeni-Ndiuri-Kaviu Road-Muminji	N/A	Jan-15	Jun-15	1,800,000	Completed	100%
1974	Opening of Getua-Kivue road-Muminji	N/A	Jan-15	Jun-15	2,000,000	Completed	100%
1975	General road maintenance/bush clearing-Muminji	N/A	Jan-15	Jun-15	500,000	Completed	100%
1976	Grading of Gicherori-Gacoya bridge-Kioruto Nthu	N/A	Jan-15	Jun-15	1,100,000	Completed	100%
1977	Widening, gravelling and murraming of Ngenge-Ka	N/A	Jan-15	Jun-15	4,000,000	Completed	100%
1978	Widening, gravelling and murraming of Rukira-Igu	N/A	Jan-15	Jun-15	4,200,000	Completed	100%
1979	BAT Riandu-Mwondeu-Kathitu-Riandu-Gikingirira	N/A	Jan-15	Jun-15	1,500,000	Completed	100%
1980	Rehabilitation of Kyeni North Access Roads	N/A	Jan-15	Jun-15	2,000,000	Completed	100%
1981	Murraming of Kyeni North Access Roads	N/A	Jan-15	Jun-15	500,000	Completed	100%
1982	Rehabilitation of Access Roads-Mavuria	N/A	Jan-15	Jun-15	7,000,000	Completed	100%
1983	Roads and culverts-Nembure Sub location	N/A	Jan-15	Jun-15	2,500,000	Completed	

1984	Roads and culverts-Ena Sub location	N/A	Jan-15	Jun-15	3,100,000	Completed	100%
1985	Installation of culverts for various access roads-Kit	N/A	Jan-15	Jun-15	500,000	Completed	100%
1986	Repair of Culverts Kiritiri Karii road	N/A	Jan-15	Jun-15	500,000	Completed	100%
1987	Kyeni South Access Roads	N/A	Jan-15	Jun-15	7,000,000	Completed	100%
1988	Purchase of culverts- Kyeni North	N/A	Jan-15	Jun-15	250,000	Completed	100%
1989	Culverts and general maintenance of roads-Nthawa	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
1990	Soko-Uvarire road Culvert	N/A	Jan-15	Jun-15	500,000	Completed	100%
1991	Purchase of culverts- Kagaari North	N/A	Jan-15	Jun-15	100,000	Completed	100%
1992	Purchase of culverts for road improvement-Gaturi	N/A	Jan-15	Jun-15	200,000	Completed	100%
1993	Purchase of culverts for road improvement-Kyeni S	N/A	Jan-15	Jun-15	500,000	Completed	100%
1994	Installation of culvert at Kandomba stream-Mumin	N/A	Jan-15	Jun-15	2,900,000	Completed	100%
1995	Iriari Rural Electrification	N/A	Jan-15	Jun-15	3,000,000	Completed	100%
1996	Electrification of Mbondoni Police	N/A	Jan-15	Jun-15	100,000	Completed	100%
1997	Electrification of Mbondoni Dispensary	N/A	Jan-15	Jun-15	100,000	Completed	100%
1998	Electrification of Chief's Office –Kitololoni	N/A	Jan-15	Jun-15	100,000	Completed	100%
1999	Electrification of DO's office –Makima	N/A	Jan-15	Jun-15	300,000	Completed	100%
2000	Acquisition of land	N/A	Jan-15	Jun-15	14,413,800	Completed	100%
2001	Acquisition of Gravel quarries	N/A	Jan-15	Jun-15	4,913,800	Completed	100%
2002	Acquisition of land and opening of Kiriari-Kaguma	N/A	Jan-15	Jun-15	2,500,000	Completed	100%
2003	Acquisition of land for Gicherori-Mwithi-Kibugu I	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
2004	Acquisition of land for Kwa Cema-Gichangai-Kiti	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
2005	Acquisition of land for Access roads-Nthawa	N/A	Jan-15	Jun-15	500,000	Completed	100%
2006	Acquisition of land for close cut to Kirimiri forest	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
2007	Acquisition of land at Kagumori	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
2008	Acquisition of land at Kaveti Primary Link Road	N/A	Jan-15	Jun-15	1,100,000	Completed	100%
2009	Acquisition of land at Kandete linking loop	N/A	Jan-15	Jun-15	400,000	Completed	100%
2010	Purchase of Land for Thara Road(Kathuro farm)	N/A	Jan-15	Jun-15	1,000,000	Completed	100%
